

# Social Monitoring Report

---

Quarterly Report  
January – March 2015

## VIE: Power Transmission Investment Program, Tranche 1 500/220kV Pho Noi-Bac Ninh 2 Transmission Line and 500kV Pho Noi Substation

Prepared by the Northern Vietnam Power Projects Management Board for the National Power Transmission Corporation and the Asian Development Bank.

This social monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.



---

**VIE: MFF POWER TRANSMISSION INVESTMENT PROGRAM**

**ADB LOAN No. 2848-VIE**

# **1<sup>st</sup> QUARTERLY REPORT 2015**

Submitted to:

**Northern Power Project Management Board**

Prepared by:

**National Safeguard Specialist for Resettlement**

**Hanoi, March 2015**

## TABLE OF CONTENT

1.	INTRODUCTION TO THE PROJECT	3
2.	THE PROGRESS RATE OF PROJECT IMPLEMENTATION	4
3.	ACCOMPLISHMENTS IN LAST QUARTER	4
4.	ACTIVITIES OF 1 <sup>st</sup> QUARTERLY REPORT, 2015	4
4.1.	Bac Ninh sub-project	4
4.1.1	The progress rate of safeguard implementation	4
4.1.2.	Consultation, participation and information disclosure	5
4.1.3.	DMSs and entitlement	5
4.1.4.	Compensation payment and assistance	6
4.1.5.	Grievance redressal	6
4.2.	Hung Yen sub-project	6
4.2.1	Progresses in following through safeguard policies	6
4.2.2.	Consultation, participation and information disclosure	7
4.2.3.	DMSs and entitlement	7
4.2.4.	Compensation payment and assistance	7
4.2.5.	Grievance redressal	8
5.	WORK PLAN FOR NEXT QUARTERLY	8
6.	ANNEXES	9

## ACRONYMS

ADB	Asian Development Bank
AP	Affected Person
CPC	Commune People's Committee
DMS	Detailed Measurement Survey
DCARB	District Compensation and Resettlement Board
EM	Ethnic Minorities
LIC	Local implementation consultant
GoV	Government of Viet Nam
PPCs	Provincial People's Committees
RPF	Resettlement Policy Framework
ROW	Right of Way
RP	Resettlement Plan
RS	Resettlement site
NPPMB	Northern Power Project Management Board
VND	Viet Nam Dong
TNA	Training need assessment
T/L	Transmission line

## 1. INTRODUCTION TO THE PROJECT

1. The Socialist Republic of Viet Nam has received a loan from the Asian Development Bank (ADB) towards the cost of the Power Transmission Investment Program, Tranche 1. There are 4 Subprojects included in the tranche 1 of the Multi tranche Financing Facility: Power Transmission Investment Program (the Facility) that finances part of the National Power Transmission Corporation's (NPT) medium-term power transmission expansion program in Viet Nam. The first tranche will finance 4 subprojects: (i) 500/220 kV Pho Noi substation; (ii) 500 kV/220 kV Pho Noi – Bac Ninh 2 transmission line; (iii) 220 kV Phu My 2 substation; (iv) 220 kV Song May – Uyen Hung transmission line.
2. Part of the proceeds of the loan will be applied for the construction of the (i) 500 kV/220 kV Bac Ninh 2 – Pho Noi transmission line and (ii) 500 kV Pho Noi substation. The National Power Transmission Corporation (NPT) is the executing agency and the Northern Power Project Management Board (NPPMB) is the implementing agency for the two subprojects.
3. The Subprojects will also finance non-physical actions including (i) consulting services for (a) procurement, construction supervision and management, and implementation of social safeguards, (b) on the job-training for preparing and implementing resettlement and ethnic minority development plans, environmental impact assessments and management plans for subsequent financing tranches, (ii) an independent monitoring agency to monitor effective implementation of social safeguards, and (iii) an independent monitoring consultant as a third-party member for the review of draft bidding documents and to participate in the evaluation of bids and thus, guarantee that affiliation of an eligible bidder with Ministry of Industry and Trade (MOIT) / Viet Nam Electricity (EVN) does not affect the integrity and fairness of the competitive bidding process.
4. Location. The 500 kV/220 kV Pho Noi – Bac Ninh 2 transmission line and associated 500/220 kV Pho Noi substation is located in the northern part of Viet Nam. The starting point of the transmission line will be the 500 kV bus bar of the Pho Noi substation that is located in the Hung Yen province and the ending point will be the 220 kV bus bar of the Bac Ninh 2 substation located in the Bac Ninh province.

## 2. THE PROGRESS RATE OF PROJECT IMPLEMENTATION

5. The status of Construction of 02 subprojects include
- Foundation sites have been transferred to civil work contractor: 78/92
  - 32/92 foundations have been finished and 6/ 92 towers have been erected.

## 3. ACCOMPLISHMENTS IN LAST QUARTER

6. The selection of individual monitoring of resettlement, environment and social: NPPMB is implementing the selection of consultants. ADB and EVNNPT approved with the Bid Evaluation Reports (BER) of resettlement, environment consultants and Independent Monitoring for Resettlement, NPPMB has sent the contracts to ADB for reviewing.
7. The National Safeguard Specialist for Resettlement have prepared the separated report on this.

Subproject	Issues	Proposed solution
500 KV Bac Ninh 2 – Pho Noi T/L	<ul style="list-style-type: none"> <li>• RP approved by ADB, issued no objection letter (NOL) in December, 2014</li> </ul>	Disclosure RP in ADB website and project area
500 KV Pho Noi substation	<ul style="list-style-type: none"> <li>• RP approved by ADB, issued NOL in December, 2014</li> </ul>	<ul style="list-style-type: none"> <li>• Disclosure RP in ADB website and project area</li> </ul>

## 4. ACTIVITIES OF 1<sup>st</sup> QUARTERLY REPORT, 2015

### 4.1. Bac Ninh sub-project

#### 4.1.1 The progress rate of safeguard implementation

8. The total cost estimate for payment of compensation and assistance in Bac Ninh province is VND 26,495,000,000 (equivalent to USD 1,232,326). In which, (i) total compensation for affected land is VND 3,308,819,266; (ii) total compensation for crops and trees is VND 406,914,348; (iii) total amount of assistance is VND 19,897,831,000; (iv) management cost is VND 472,271,292; (v) contingency is VND 2,408,583,591.
9. In Bac Ninh province, compensation payment completed.

**4.1.2. Consultation, participation and information disclosure**

10. Project information disclosure is an important task during project implementation. When this work is implemented effectively, it will facilitate project implementation process as local people will have comprehensive understanding of project information and benefits. Therefore, they will support and actively participate in the project. Project information disclosure and public consultation are aimed to: (i) increase local people's awareness of the project; (ii) avoid the risks of project delay; (iii) design an appropriate resettlement program for APs and maximize the project's socio-economic benefits; (iv) ensure that AP's can really participate in making decisions on issues directly concerning their income and living standards; and (v) ensure transparency of all activities related to land acquisition, resettlement, and living restoration.

**4.1.3. DMSs and entitlement**

11. Establishment of District Compensation, Assistance and Resettlement Boards (DCARBs) in the affected districts in Bac Ninh province had been carried out in August 2013. The DCARBs worked together with staff from Resettlement and Compensation Division in NPPMB to conduct DMS in December 2013. As of the monitoring time (September 2014), DMSs in all four project districts in Bac Ninh province had been completed.
12. It was informed by the CARBs and the Chairmen of Affected Communal People Committees in Bac Ninh that according to Decree 42/2012/ND-CP dated May 11, 2012 and Decree 69/2009/ND-CP dated August 13, 2009 of the Government on recovery of rice field land and Document 1748/BTNMT-CTQLDD dated May 13, 2013 on changing the purpose of land use from rice planting and protection forest, special use forest to other purposes, the project had to submit the land recovery and changing land use purpose proposal to the Prime Minister for approval. An approval of the Prime Minister on this issue was not available at the time of monitoring. The District People Committees were not in the position to issued Decisions for land acquisition under this subproject. At no time the project could obtain that before the construction starts. To make the construction on time, EVN NPT through NPPMB had advanced the payments for compensation and assistance to the AHs. Notwithstanding, the NPPMB has prepared payment plans with payment unit prices applied according to the updated State regulations. The money was paid out of the pocket of the NPPMB which expected to be refunded after such Decisions are available and the subsequent procedures.

#### **4.1.4. Compensation payment and assistance**

13. The survey results shown that the AHs receive advancing amounts combining compensation and assistance starting from Quarter 2/2014. The households were satisfied with the compensation and assistance pricing since the unit prices were similar to the replacement prices and were answerable to the current regulations which were also agreeable to the contents of Resettlement Plan. The compensation plans of the four affected districts in Bac Ninh province had been completed and publicized at different paces, ranging from July 2013 until July 2014.
14. In Bac Ninh province, compensation payment completed for 86/86 foundations, total compensation payment cost for 86 locations is VND 26,495,000,000 (payment for APs) under the protocol of advancing payment. There are 86 tower locations in Bac Ninh province out of 92 ones in the whole project. To the reporting time, all the payments have been made.

#### **4.1.5. Grievance redressal**

15. Under the sub-projects, grievance redress mechanisms had been established which allow APs to appeal their problems arising from the compensation/allowance/assistance and to settle any general project-related disputes. Complaints will pass through 4 stages.
16. At the time of reporting (April, 2015), while there was no official complaint, i.e. written complaint, had been logged in Bac Ninh province, many verbal complaints had been noted down by the consultant to be cleared. Specifically in Bac Ninh subproject, the land had been returned to the locality as committed. There were confirmation of ADB's resettlement specialist and NPPMB's staff that the land surfaces have been patently returned to the people and rice had been planted above them. It was reported by the Que Vo CPC that it had agreed to recover the rest area of Mr. Nguyen Dac Hai's production land as he asking.

### **4.2. Hung Yen sub-project**

#### **4.2.1 Progresses in following through safeguard policies**

17. Total costs for compensation and assistance in Pho Noi substation and connection of Hung Yen province is VND 66,454,000,000 (equivalent to USD 3,090,884. In which, (i) total compensation for affected land is VND 15,831,597,540; (ii) total compensation for crops and trees is VND 1,948,029,800; (iii) total amount of assistance is VND 41,448,097,040; (iv)



management cost is VND 1,184,554,488; (v) contingency is VND 6,041,227,887.

18. Unlike Bac Ninh subproject, The compensation payment for Hung Yen subproject has been assigned for Center for Land Fund Development (CLFD) of Hung Yen Department of Natural Resources and Environment for preparing, submit for approval of compensation and assistance plan and coordinating with NPPMB for payment, without setting up a DCARB.

#### **4.2.2. Consultation, participation and information disclosure**

19. Information was disseminated in community consultation meetings. According to the RP, information disclosure about the project to the local people has been conducted right after the Project is approved. The public consultation under the two subprojects is phased into chronological steps.

#### **4.2.3. DMSs and entitlement**

20. DCARBs in Hung Yen province and Center for Land Fund Development (CLFD) in Hung Yen province together with the Resettlement Division of NPPMB, communal inventory teams conducted the measurements, preparing DMS results with the participation of the concerned land owners. After DMS, the results were delivered to the AHs. They checked and then signed in the DMS lists. The measurement processes were jointly participated by: (i) staff from NPPMB/compensation division; (ii) staff of DCARBs in Bac Ninh province and CLFP in Hung Yen province; (iii) communal staff; (iv) village staff; (v) representatives of the AHs. After agreeing on the affected land and crops, all parties signed in the DMSs. This was the basis for preparing compensation plans for the AHs.
21. In Hung Yen province, since such a Prime Minister's permit has been achieved for all projects in Hung Yen province (Letter 1480/TTg-KTN dated September 2013 on changing the land use purpose from rice planting to do other activities under projects in Hung Yen province), Hung Yen PPC has issued its Decision 1006/QD-UBND dated June 27, 2014 on land recovery for conducting Pho Noi 500kv substation and connection. Van Lam DPC issued its decisions on land recovery for each of the AH on June 30, 2014.

#### **4.2.4. Compensation payment and assistance**

22. In Hung Yen province, since a Prime Minister permit on the compensation payment has almost completed for Pho Noi Substation and connections. There are cases of pending payments of 18 households in Dong Trung hamlet, Viet

Hung commune where the affected land areas have been transferred/exchanged with other farmers without changing red-books. These areas at the time of transferring/exchanging have been registered in the District/Commune Land administration Logbooks. When the DMS was conducted, however, it is the names in the red-books were entered into the calculation table. The Center for Land Fund Development and Viet Hung CPC is considering a joint proposal from these households to issue official letters confirm the recipients of the compensation amounts corresponding to the DMS and the actual land users..

23. Under the sub-projects, grievance redress mechanisms have been established which allow APs to appeal their problems arising from the compensation/allowance/assistance and to settle any general project-related disputes. Complaints will pass through 4 stages

#### **4.2.5. Grievance redressal**

24. Under the sub-projects, grievance redress mechanisms have been established which allow APs to appeal their problems arising from the compensation/allowance/assistance and to settle any general project-related disputes. Complaints will pass through 4 stages.
25. At the time of reporting (March, 2015), while there was no official complaint, i.e. written complaint, had been logged in Hung Yen province, many verbal complaints had been noted down by the consultant to be cleared. In Hung Yen province, with many discussion of Chairman of Viet Hung CPC and NPPMB's staff, Mr. Nguyen Van Dinh in Dong Trung village, Viet Hung commune, Van Lam district finally agreed to receive his money under the condition that he then agreed with the explanations made by Chairman of Viet Hung commune and NPPMB's staff.

### **5. WORK PLAN FOR NEXT QUARTERLY**

- Prepare 2<sup>nd</sup> quarterly report, 2015
- 500 KV Pho Noi substation project: Prepare Due Diligence Report for connection part in Hung Yen province.

## **6. ANNEXES**

Annex 1: Monitoring Form 1: Resettlement and Compensation Issues, Action Taken, and Timeframe for Solution

Annex 2: Monitoring Form 2: Status of Compensation

Annex3: Monitoring Form 3: Status of Relocation

Annex 4: Monitoring Form 4: Obstruction Situation<sup>1</sup> (Cumulative)

---

<sup>1</sup> This form requires information on District/City with obstruction issue(s) starting from the first Reporting Period up to the present Reporting Period (cumulative).

**Annex D-1**

**Monitoring Form 1: Resettlement and Compensation Issues, Action Taken, and Timeframe for Solution**

<b>A 220kv/500 KV Bac Ninh 2 – Pho Noi T/L SUB-PROJECT</b>				
No.	District/City <sup>2</sup>	Issue <sup>3</sup>	Action Taken <sup>4</sup>	Timeframe for Solution <sup>5</sup>
1	Bac Ninh province	<p>There are 381 project-affected households, including 370 households and 11 organizations. The area of acquisition is 48.056m<sup>2</sup>, the acquisition area is totally agricultural land with 41.474 m<sup>2</sup> managed by households and 6.582 m<sup>2</sup> managed by the commune People’s Committees.</p> <p>The DMS results showed that there are 78 women-headed household (for cases, female is ownership of LURC, they have full family). There is not any the poor, the handicapped and nil woman-headed household with dependence person... There is not any ethnic minority person</p>	<p>Compensation payment completed. Propose to carry out independent monitoring activity to evaluate the implementation of RP</p>	<p>In June, 2015</p>

<sup>2</sup> District or City covered by the Resettlement Plan (RP)

<sup>3</sup> Issue is the problem encountered in the implementation, and monitoring of the RP. It is possible to identify more than 1 issue per District/City.

<sup>4</sup> Action taken is (are) the step(s) done to solve the issue(s) identified in the preceding column. If nothing is done yet to solve the issue, please identify the planned solution or action to be undertaken.

<sup>5</sup> Please indicate the inclusive dates when the solution was undertaken. If a solution has not been done yet, please put the inclusive dates within which solution will be done. (example: 15 April 2012 to 14 May 2012, 1 to 15 May 2012, etc.)

		<p>affected by the project.</p> <p>There are 25 APs losing 10% -30 of their agricultural land and no APs being relocated or resettled, no APs having their houses/structures affected as well as no APs having their business affected.</p> <p>Currently, NPPMB have paid in advance for the 86 tower foundations. AHs received compensation payment and handed over the layout.</p>		
2	Hung Yen province	Presently, there is not available DMS data for the affected households	NPPMB in co-ordination with compensation implementation consultants to soon settle.	In May, 2015
<b>B</b>	<b>PHO NOI 500KV SUBSTATION SUB-PROJECT</b>			
	Van Lam district, Hung Yen	<p>According to results of DMS, 500 kV Pho Noi substation and its connection went through 02 communes of Luong Tai and Viet Hung, Van lam district, Hung Yen province. Total of 422 HHs and 2 organizations will be affected with about 239,873 m2 of permanently affected land, in which 193,299 m2 of affected agricultural land, 46,573 m2 of affected public land. Besides, total temporarily affected agricultural area of subproject is 2,900 m2, in which 2,900 m2 of public land.</p>	<p>Compensation payment completed for households affected by the Substation and access road. Propose to carry out independent monitoring activity to evaluate the implementation of RP.</p>	In June, 2015

		<p>There are 8 the poor HHs, in which 2 HHs of Luong Tai and 6 HHs of Viet Hung commune. There is nil the ethnic HH and have 67 woman headed HH (for cases, female is ownership of LURC, they have full family).</p> <p>There are 265 HHs losing more than 10% of total land holdings (including 1 household losing more than 70% of total land holdings, 90 HH losing 30-70% of total land holdings and 174 HHs losing 10-30% of total land holdings).</p> <p>Currently, NPPMB have paid compensation for households affected by the Substation and access road. These AHs received compensation payment and handed over the layout.</p> <p>Presently, there is not available DMS data for the affected households affected by connections.</p>		
--	--	--	--	--

**Annex 2: Monitoring Form 2: Status of Compensation**

**500 KV Bac Ninh 2 – Pho Noi T/L SUB-PROJECT**

No.	District/City <sup>6</sup>	Section <sup>7</sup>	Date of ADB Approval of RP	Total Number of AP's <sup>8</sup>	Compensation <sup>9</sup>						Remarks <sup>10</sup>
					This Quarter <sup>11</sup>			Cumulative Total <sup>12</sup>			
					Number of AP's Compensated <sup>13</sup>	Percentage of AP's Compensated <sup>14</sup>	Percentage of Approved Compensation Budget <sup>15</sup>	Number of AP's Compensated <sup>16</sup>	Percentage of AP's Compensated <sup>17</sup>	Percentage of Approved Compensation Budget <sup>18</sup>	

<sup>6</sup> District or City covered by the Resettlement Plan (RP)

<sup>7</sup> Section is the “tower to tower” identification of the District/City. May not apply to a Substation sub-project

<sup>8</sup> Number of AP's in final DMS report and approved amendments. AP's are composed of those who experienced severe and minor losses/impacts.

<sup>9</sup> Compensation refers to payments and replacement of all types of losses (e.g., structures, land, crops & trees, and compensation for lost economic opportunities and disturbances).

<sup>10</sup> Please write any additional information that will help explain the figure(s) indicated or absence of figure(s) in other columns

<sup>11</sup> This section requires information obtained within the Reporting Period

<sup>12</sup> This section requires information obtained starting from the first Reporting Period up to the present Reporting Period.

<sup>13</sup> Requires the number of AP's compensated and resettled within the Reporting Period for each of the District/City

<sup>14</sup> Requires the percentage of the compensated and resettled AP's within the Reporting Period of the total number of AP's in the District/City

<sup>15</sup> Requires the percentage of the approved compensation budget paid out within the Reporting Period. Make sure that you have the approved compensation budget for each of the District/City for easy reference every time this form is accomplished.

<sup>16</sup> Requires the number of AP's compensated and resettled starting from the first Reporting Period up to the present Reporting Period

<sup>17</sup> Requires the percentage of compensated and resettled AP's starting from the first Reporting Period up to the present Reporting Period

<sup>18</sup> Requires the percentage of the approved compensation budget paid out starting from the first Reporting Period up to the present Reporting Period. Make sure that you have the approved compensation budget for each of the District/City for easy reference every time this form is accomplished.

<sup>19</sup> Requires the number of AP's that have not been compensated and resettled per District/City

VIE: MFF POWER TRANSMISSION INVESTMENT

National Safeguard Specialist for Resettlement- 1<sup>st</sup> quarterly report, 2015

---

1	Gia Binh district, Bac Ninh province			39	0	0	0	0	0%	0%	0	
2	Tien Du district, Bac Ninh province			186	0	0	0	0	0%	0%	0	
3	Que Vo district, Bac Ninh province			69				0	0%	0%		
4	Thuan Thanh district, Bac Ninh province			87				0	0%	0%		
5	Van Lam district, Hung Yen province			indefinite								
				381								



**PHO NOI 500KV SUBSTATION SUB-PROJECT**

No	District/City	Section	Date of ADB Approval of RP	Total Number of AP's	Compensation							Remarks
					This Quarter			Cumulative Total				
					Number of AP's Compensated	Percentage of AP's Compensated	Percentage of Approved Compensation Budget	Number of AP's Compensated	Percentage of AP's Compensated	Percentage of Approved Compensation Budget	Number of AP's to be Compensated	
1	Van Lam dis, Hung Yen province			422	422	100%	0	0	0%	0%	0	

**Annex 3: Monitoring Form 3: Status of Relocation<sup>20</sup>**

**500 KV Bac Ninh 2 – Pho Noi T/L SUB-PROJECT**

No.	District/City <sup>21</sup>	Section <sup>22</sup>	Number of AP's Needing Relocation <sup>23</sup>	Number of AP's Relocated <sup>24</sup>		Number of AP's Not Relocated <sup>25</sup>	Remarks <sup>26</sup>
				This Quarter <sup>27</sup>	To Date <sup>28</sup>	To Date <sup>29</sup>	
1	Gia Binh district, Bac Ninh province		0				
2	Tien Du district, Bac Ninh province		0				
3	Que Vo district, Bac Ninh province		0				

<sup>20</sup> This form requires information on District/City with AP's needing relocation (AP's who are severely affected).

<sup>21</sup> District or City covered by the Resettlement Plan (RP)

<sup>22</sup> Section is the "tower to tower" identification of the District/City. May not apply to a Substation sub-project

<sup>23</sup> Number of AP's needing relocation (severely affected) per District/City

<sup>24</sup> Information on number of relocated AP's

<sup>25</sup> Information on number of AP's not yet relocated

<sup>26</sup> Please write any additional information that will help explain the figure(s) indicated or absence of figure(s) in other columns

<sup>27</sup> Requires the number of AP's relocated within the Reporting Period per District/City

<sup>28</sup> Requires the total number of AP's relocated starting from the first Reporting Period to the present Reporting Period per District/City

<sup>29</sup> Requires the number of AP's not yet relocated starting from the first Reporting Period to the present Reporting Period per District/City

4	Thuan Thanh district, Bac Ninh province		0				
5	Van Lam district, Hung Yen province		indefinite				

**PHO NOI 500KV SUBSTATION SUB-PROJECT**

No.	District/City	Section	Number of AP's Needing Relocation	Number of AP's Relocated		Number of AP's Not Relocated	Remarks
				This Quarter	To Date	To Date	
1	Van Lam district, Hung Yen province		0				In this subproject, none of AP need relocation.

**Annex 4: Monitoring Form 4: Obstruction Situation<sup>30</sup> (Cumulative)**

**500 KV Bac Ninh 2 – Pho Noi T/L SUB-PROJECT**

No.	District/City <sup>31</sup>	Section <sup>32</sup>	Number of AP's <sup>33</sup>			Nature of Obstruction <sup>34</sup>				Main Reason <sup>35</sup>				
			Total AP's <sup>36</sup>	Number of AP's Compensated <sup>37</sup>	Percentage of AP's Compensated <sup>38</sup>	Number of AP's Not Yet Moved <sup>39</sup>	Number of AP's Refusing to Move <sup>40</sup>	Cultivated Production/Trees <sup>41</sup>	Structures <sup>42</sup>	Public Structure <sup>43</sup>	Policy <sup>44</sup>	DMS (Detailed measurement survey) Valuation <sup>45</sup>	Internal Conflict <sup>46</sup>	Other <sup>47</sup>

<sup>30</sup> This form requires information on District/City with obstruction issue(s) starting from the first Reporting Period up to the present Reporting Period (cumulative).

<sup>31</sup> District or City covered by the Resettlement Plan (RP)

<sup>32</sup> Section is the “tower to tower” identification of the District/City. May not apply to a Substation sub-project.

<sup>33</sup> Information on AP's identified per District/City

<sup>34</sup> Information on the type of obstruction found per District/City

<sup>35</sup> Information on main reason of obstruction per District/City

<sup>36</sup> Total number of AP's identified per District/City

<sup>37</sup> Requires the number of AP's compensated and resettled starting from the first Reporting Period up to the present Reporting Period

<sup>38</sup> Requires the percentage of compensated and resettled AP's starting from the first Reporting Period up to the present Reporting Period

<sup>39</sup> Requires no. of reported AP's who have not moved out of the District/City and causing obstruction starting from the first Reporting Period up to the present Reporting Period

<sup>40</sup> Requires number of reported AP's who have refused to move out of the District/City and causing obstruction starting from the first Reporting Period up to the present Reporting Period. It is possible that figure indicated may be less than or equal to figure of the preceding column.

<sup>41</sup> Requires the number of reported cases per District/City that crops and trees are causing obstruction from the first Reporting Period up to the present Reporting Period.

<sup>42</sup> Requires the number of reported cases per District/City that structure is causing obstruction from the first Reporting Period up to the present Reporting Period.

<sup>43</sup> Requires the number of times public structure was cited as main reason for obstruction from the first Reporting Period up to the present Reporting Period

<sup>44</sup> Requires the number of times complaints on policy was cited as main reason for obstruction from the first Reporting Period up to the present Reporting Period

<sup>45</sup> Requires the number of times DMS valuation was cited as main reason for obstruction from the first Reporting Period up to the present Reporting Period

<sup>46</sup> Requires the number of times internal conflict was cited as main reason for obstruction from the first Reporting Period up to the present Reporting Period

<sup>47</sup> Requires the number of times other reasons were cited as main reason for obstruction from the first Reporting Period up to the present Reporting Period

VIE: MFF POWER TRANSMISSION INVESTMENT

National Safeguard Specialist for Resettlement- 1<sup>st</sup> quarterly report, 2015

No	District/City <sup>31</sup>	Section <sup>32</sup>	Number of AP's <sup>33</sup>			Nature of Obstruction <sup>34</sup>				Main Reason <sup>35</sup>				
			Total AP's <sup>36</sup>	Number of AP's Compensated <sup>37</sup>	Percentage of AP's Compensated <sup>38</sup>	Number of AP's Not Yet Moved <sup>39</sup>	Number of AP's Refusing to Move <sup>40</sup>	Cultivated Production/ Trees <sup>41</sup>	Structures <sup>42</sup>	Public Structure <sup>43</sup>	Policy <sup>44</sup>	DMS (Detailed measurement survey) Valuation <sup>45</sup>	Internal Conflict <sup>46</sup>	Other <sup>47</sup>
1	Gia Binh district, Bac Ninh province		39	0	0%	No	0	No	0	0	0	No	No	No
2	Tien Du district, Bac Ninh province		186	0	0%	No	0	No	0	0	0	No	No	No
3	Que Vo district, Bac Ninh province		69	0	0%	No	0	No	0	0	0	No	No	No
4	Thuan Thanh district, Bac Ninh province		87	0	0%	No	0	No	0	0	0	No	No	No

VIE: MFF POWER TRANSMISSION INVESTMENT

National Safeguard Specialist for Resettlement- 1<sup>st</sup> quarterly report, 2015

No.	District/City <sup>31</sup>	Section <sup>32</sup>	Number of AP's <sup>33</sup>			Nature of Obstruction <sup>34</sup>				Main Reason <sup>35</sup>				
			Total AP's <sup>36</sup>	Number of AP's Compensated <sup>37</sup>	Percentage of AP's Compensated <sup>38</sup>	Number of AP's Not Yet Moved <sup>39</sup>	Number of AP's Refusing to Move <sup>40</sup>	Cultivated Production/Trees <sup>41</sup>	Structures <sup>42</sup>	Public Structure <sup>43</sup>	Policy <sup>44</sup>	DMS (Detailed measurement survey) Valuation <sup>45</sup>	Internal Conflict <sup>46</sup>	Other <sup>47</sup>
5	Van Lam district, Hung Yen province		indefinite	0	0%	No	0	No	0	0	0	No	No	No
	<b>Total</b>		<b>381</b>											

**PHO NOI 500KV SUBSTATION SUB-PROJECT**

No.	District/City	Section	Number of AP's			Nature of Obstruction				Main Reason				
			Total AP's	Number of AP's Compensated	Percentage of AP's Compensated	Number of AP's Not Yet Moved	Number of AP's Refusing to Move	Cultivated Production/Trees	Structures	Public Structure	Policy	DMS (Detailed measurement survey) Valuation	Internal Conflict	Other
1	Van Lam district, Hung Yen province	N/A	422	422	100%	No	0	No	0	0	0	No	No	No