



# Social Monitoring Report

---

Project Number: 43253-025  
May 2020

Period: January 2019 – June 2019

## IND: Karnataka Integrated Urban Water Management Investment Program - Tranche 1

Submitted by

Karnataka Urban Infrastructure Development & Finance Corporation (KUIDFC)

This social monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

**Asian Development Bank**

From: Shashisekhar SP <[shashisekharsp@kuidfc.com](mailto:shashisekharsp@kuidfc.com)>

Sent: Friday, May 15, 2020 3:22 PM

To: Pravash Kumar Mishra <[pmishra@adb.org](mailto:pmishra@adb.org)>

Cc: Doddihal RR <[doddihal@kuidfc.com](mailto:doddihal@kuidfc.com)>; H.M.Chidanand <[chidanand@kuidfc.com](mailto:chidanand@kuidfc.com)>; Sourav Majumder <[smajumder@adb.org](mailto:smajumder@adb.org)>; jayamalap <[jayamalap@kuidfc.com](mailto:jayamalap@kuidfc.com)>

Subject: [Possible Forged Sender]Re: [Possible Forged Sender]Fwd: SSMR Combined report from July-2019 to December 2019 for GKW & EGIS reg.,

Dear Pravash,

Hope all is well during covid times!!!

Thank you for your comments on the last SSMR. Please find at the links below the final revised SSMR of Jul-Dec 2020. Also as desired please find the previous SSMR of Jan to Jun 2019 at the links below.

<https://drive.google.com/open?id=1GNiL68ONiq1f2fTVRQZgQFT5CvE5RRkl> - SSMR Jan to Jun, 2019

<https://drive.google.com/open?id=1L1m7w3bRpyU3J2KUtrFMJAJObyrZpZhzc> - SSMR July to Dec 2019

best regards,

Shashi

REcd. 15.05.19  
SFG Log: 4139



# SEMI ANNUAL SOCIAL SAFEGUARD MONITORING REPORT

Project Number: 43253-027  
Loan Number: 3148-IND  
January –June 2019

India: Karnataka Integrated Urban Water Management Investment Program (Tranche 1)

## ABBREVIATIONS

ADB	:	Asian Development Bank
APs	:	Affected Persons
BPL	:	Below Poverty Line
CC	:	City Corporation
CMC	:	City Municipal Council
DDR	:	Due Diligence Report
EA	:	Executing Agency
GoI	:	Government of India
GoK	:	Government of Karnataka
GRC	:	Grievances Redressal Committee
HH	:	Household
KUIDFC	:	Karnataka Urban Infrastructure Development and Finance Corporation
LAA	:	Land Acquisition Act
lpcd	:	Liters Per Capita per Day
M/m.	:	Meter
NGO	:	Non-Government Organization
O&M	:	Operations and Maintenance
IPMU	:	Investment Program Management Unit
PWD	:	Public Works Department
RoW	:	Right of Way
Ro	:	Resettlement Officer
RP	:	Resettlement Plan
STP	:	Sewage Treatment Plant
ULB	:	Urban Local Body
WTP	:	Water Treatment Plant

## Contents

<b>1. PROJECT DESCRIPTION .....</b>	<b>5</b>
<b>2. PROJECT BACKGROUND (SOCIAL SAFEGUARDS).....</b>	<b>23</b>
<b>3. PUBLIC PARTICIPATION AND CONSULTATIONS .....</b>	<b>36</b>
<b>4. GRIEVANCE REDRESSAL MECHANISM (GRM) .....</b>	<b>38</b>
<b>5. INSTITUTIONAL ARRANGEMENT .....</b>	<b>39</b>
<b>6. MITIGATION MEASURES TO MINIMISE THE IMPACTS.....</b>	<b>40</b>
<b>7. MONITORING RESULTS- FINDINGS .....</b>	<b>40</b>
<b>8. FOLLOW UP ACTION, RECOMMENDATIONS AND DISCLOSURE.....</b>	<b>41</b>

## LIST OF TABLES

<b>TABLE 1: Status of Works under Tranche-1 .....</b>	<b>6</b>
<b>TABLE 2: Social safeguard details (land, affected persons, status) for water supply subprojects.....</b>	<b>24</b>
<b>Table 3: social safeguard details (land, affected persons, status) for sewerage subprojects.....</b>	<b>30</b>
<b>Table 4: Consultations WITH THE STAKE HOLDERS across Tranche 1.....</b>	<b>36</b>
<b>Table 5: ICE activities in 2018 across Tranche 1.....</b>	<b>37</b>
<b>Table 6: status of Grievances Received .....</b>	<b>39</b>

## LIST OF ANNEXURES

<b>ANNEXURE 1: LAND DETAILS FOR SUBPROJECTS .....</b>	<b>42</b>
<b>ANNEXURE 2: LAND OWNERSHIP LETTER FROM THE COMMISSIONER OF CITY CORPORATION DAVANAGERE FOR CONSTRUCTION OF JACK WELL.....</b>	<b>48</b>
<b>ANNEXURE 3: COPY OF THE LAND RECORDS 40 MLD WTP AT BATHI (DAVANAGERE) .....</b>	<b>49</b>
<b>ANNEXURE 4: LAND RECORDS 20MLD STP SHIVNAGARA .....</b>	<b>52</b>

---

<b>ANNEXURE 5: LAND RECORDS OF 5 MLD STP PLANT AVARAGERE.....</b>	<b>53</b>
<b>ANNEXURE 6: DOCUMENTS RELATED TO THE LAND DONATED BY AMARAVATHI HOUSING SOCIETY .....</b>	<b>55</b>
<b>ANNEXURE 7 : COPY OF THE DOCUMENT RELATED TO THE LAND PROPOSE FOR CONSTRUCTION OHT IN GUTTUR.....</b>	<b>58</b>
<b>ANNEXURE 8 : LAND RECORDS OF THE 1LL OHT BYADGI.....</b>	<b>60</b>
<b>ANNEXURE 9 : LAND RECORDS OF LAND EARMARKED FOR SEPTIC TANK: AT HAMSABHAVI NEAR AGASANHALLI.....</b>	<b>61</b>
<b>ANNEXURE 10 : LAND RECORDS OF LAND EARMARKED FOR SEPTIC TANK .....</b>	<b>63</b>
<b>ANNEXURE 11: IEC ACTIVITIES ACROSS TRANCHE 1 .....</b>	<b>65</b>
<b>ANNEXURE 12: GRIEVANCE REDRESSAL DETAILS .....</b>	<b>77</b>
<b>ANNEXURE 13: PHOTOS OF STAKE HOLDERS CONSULTATIONS .....</b>	<b>84</b>

## 1. PROJECT DESCRIPTION

1. Karnataka is one of the most water stressed states in India with approximately 54% of the geographical area declared as drought prone.<sup>1</sup> ADB is assisting the Indian state of Karnataka improve water resources management in selected urban areas of the Upper Tungabhadra sub-basin. Water supply and waste water systems suffer from under-investment throughout the state of Karnataka. Current water supply is intermittent. The absence of scientific wastewater treatment and sewerage systems contaminates ground water posing a health risk to the public. If the issues associated with the poor water management in the state are not resolved, the state's economic growth will be stunted, public health will deteriorate, and water resource disputes will escalate.
2. The Project I of Karnataka Integrated Urban Water Management Investment Program (KIUWMIP, the Program) was initiated by the Asian Development Bank (ADB) with the Government of India (GoI) on Dec 30<sup>th</sup> 2014 with aims to improve water resource management in urban areas in a holistic and sustainable manner consistent with the principles of Integrated Water Resources Management (IWRM). Investment support is being provided to modernize and expand urban water supply and sanitation (UWSS), and strengthen institutions to improve water use efficiency, productivity, and sustainability. Assistance under the first phase is being used to expand and upgrade water supply and sanitation infrastructure in three towns - Byadagi, Davanagere, and Harihara.

**TABLE 1: STATUS OF WORKS UNDER TRANCHE-1**
**Expansion of Sewerage System in Davanagere City (01DVG01)**
**Total Cost 59.26 Cr**

Components	Unit	Total Qty	Achieved	Achieved Jan-june-19	Areas/ Locations and distance of pipeline laid from Jan to June-2019	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
UGD Network length Km	Km	158.85	158.85	3.15	KTJ Nagar, Jali nagar, Bassangouda badavane,Azad nagar		99.9%
Flow Test	Km	158.85	153.20	10	KTJ Nagar, Jali nagar, Bassangouda badavane,Azad nagar		96.9%
Manhole No	No	5742	5742	72	KTJ Nagar, Jali nagar, Bassangouda badavane,Azad nagar		100%
Road Restoration	Km	80	77.42	15.75	KTJ Nagar, Jali nagar, Bassangouda badavane,Azad nagar		96.8%



HSC Pipe	km	89.64	89.64	0.90	KTJ Nagar, Jali nagar, Bassangouda badavane, Azad nagar,		100%
House service connection Chambers	No.	7488	7488	73	KTJ Nagar, Jali nagar, Bassangouda badavane, Azad nagar,		100%
Nallah Intake	Lot	100%	100%	10%			100%
<b>Over All Progress</b>						<b>99.21%</b>	

		<b>Davanagere Bulk WS (01WS01)</b>						
	<b>Project Cost</b>	<b>82.05</b>	<b>Cr</b>					
<b>SI No.</b>	<b>Components</b>	<b>Unit</b>	<b>Total Qty</b>	<b>Achieved</b>	<b>Achieved Jan-june-19</b>	<b>Areas/ Locations and distance of pipeline laid from Jan to June-2019</b>	<b>Areas/ Locations and distance of pipeline to be completed</b>	<b>% achieved against Total Qty</b>
		<b>Construction of Intake, Jack Well and Electrical Panel</b>						
1	Civil work of Intake well	lot	100%	48.00%	48%	Rajanahallai	Rajanahalli	48.00%

	Civil work of Jackwell	lot	100%	75.00%	75%	Rajanahallai	Rajanahalli	75.00%
<b>Raw Water Transmission main</b>								
2	Supply of Pipes	Km	13.49	13.43	-			99.56%
	Laying of Pipes and allied works	Km	13.49	11.73	1.39	Rajanahalli , Vidya Nagara	Rajanahalli , Vidya Nagara	86.95%
	Hydrotest	Km	13.49	7.16	0.5	Rajanahalli , Vidya Nagara	Rajanahalli , Vidya Nagara	53.08%
	Road restoration	Km	13.49	7.72	4.0			57.23%
<b>Water Treatment Plant</b>								
3	Supply	lot	100%	15%		Bathi	Bathi	15.00%
	Construction of new 40 MLD	lot	100%	65%	36%	Bathi	Bathi	65%
<b>Pure water Rising main from sump to Hillock</b>								
4	Supply of pipes	Km	0.63	0.2	-		31.75%	
5	Laying of pipes	Km	0.63		-			
<b>OVERALL PHYSICAL PROGRESS</b>							<b>82.09%</b>	

**Davanagere 24x7 Water Supply Scheme (01WS05)**
**Project Cost                      452.32   Cr**

SI No.	Components	Unit	Total Qty	Achieved Upto June-2019	Achieved Jan-June-19	Areas/ Locations and distance of pipeline laid from Jan to June-2019	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty ( Cumulative)
<b>Clear Water Transmission main</b>								
1	Supply of Pipes	km	60.63	49.84	35.85	Akthar raj circle	Shamnur, Avaragere	82%
	Laying	km	60.63	17.840	13.4	Bathi, BSNL Junction	Shamnur & surrounding areas	29%
	Hydrotest	km	60.63	10.95	6.69	Bathi, BSNL Junction	Shamnur & surrounding areas	18%
		<b>Construction of OHTs(Out of 18 OHTs 14 OHT start)</b>						
2	18 No. OHTs	Lot	100%	22.43%	22.43%	14 OHTs out of 18 started	4 yet to Started in Nittuvalli	22%

							(2OHTs), Avaragere, KV Shetty Park	
<b>Distribution water Pipeline works</b>								
3	Supply of Pipes	km	1174	352.85	292.85	--	--	30%
	Laying	km	1174	203.04	197.5	Yarragunta, Karur SMK Nagar	Devaraj URS,SPS Nagar	17%
	Hydor testing	km	1174	73.52	73.5	Yarragunta,K arur SMK Nagar	Devaraj URS,SPS Nagar	6%
		<b>House service connection</b>						
4	Supply	no	97589	28000 (Material Procured HSC yet to be provided)	28000 (Material Procured HSC yet to be provided)	SPS Nagar, yarrgunta	Karur KV shetty	29%
	Installation	no	97589	441	441	SPS Nagar, yarrgunta	Karur KV shetty	0%
<b>OVERALL PHYSICAL PROGRESS</b>								

### Davanagere STP Physical and Financial Progress (01DVG01A)

Project Cost      37.74   Cr

Components	Achieved	As per BOQ	Achieved	Areas/ Locations and distance of pipeline laid from Jan to June-2019	Areas/ Locations and distance of pipeline to be completed	% achieved against Target
5 MLD STP	Construction of STPs completed	100%	100%(O&M Under Progress)	-	-	100%(O&M Under Progress)
20 MLD STP				-		100%(O&M Under Progress)
<b>Overall Physical Progress</b>		<b>100.00%</b>				

**Harihara Bulk Water Supply (01HRA02)**

**Project Cost** 22.84 Cr

**Revised Project Cost** 25.12 Cr

SI No	Components	Unit	Total Qty	Achieved	Achieved Jan-June-19	Areas/ Locations and distance of pipeline laid from Jan to June-2019	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
<b>Jackwell and allied Works</b>								
1	Construction of Ramp/Bridge and storm water drain	lot	100%	100%	15%	Kavalethu		100.0%
<b>Raw Water Transmission main and Clear Water Transmission main</b>								
2	Supply of Pipes	Km	15.43	15.43	-			100.00%
	Laying of Pipes	Km	15.43	15.33	2.06	Vidya Nagar, Amaravathi, Guttur, Ji jimatha colony		99.35%
	Hydrotest	Km	15.43	15.33	2.06	Vidya Nagar, Amaravathi, Guttur, Ji jimatha colony		99.35%
<b>Water Treatment Plant</b>								

3	Demolition of Existing	lot	100%	100%				100%
	Construction of new 20 MLD	lot	100%	90.00 %	15%	Harihara	Harihara	90.0%
<b>Construction of OHTs</b>								
4	10LL at Jijimatha	lot	100%	95.00 %	22%	Jijimatha	Jijimatha	95.00%
	15LL at Amaravathi	lot	100%	95.00 %	22%	Amaravathi	Amaravathi	95.00%
5	Rehabilitatiion and Replacement of Pumping Machinaries at Head Works	lot	100%	80.00 %	25%	Harihara	Harihara	80.00%
7	Rehabilitation of Existing WTP	lot	100%	80.00 %	30%	Harihara	Harihara	80.00%
<b>OVERALL PHYSICAL PROGRESS</b>						<b>93.31%</b>		

### Expansion of Sewerage System in Harihara City (01HRA01)

**Total Cost** **62.75 Cr**

**Total Revised Cost** **65.47 Cr**

Components	Unit	Total Qty as on Variation 4	Achieved	% achieved against Target	Achieved Jan-June-19	Areas/ Locations and distance of pipeline laid from Jan to June-2019	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
UGD Network length	Km	74.39	74.39	100.00	1.81	Mahalaxmi Badavane	-	100.0%
Hydrotest	Km	74.39	74.39	100.00	1.81	Mahalaxmi Badavane		100.0%
Road Restoration	Km	74.39	74.39	100.00	1.81	Mahalaxmi Badavane		100.0%
Manhole No	No	2530	2528	99.92	2	Mahalaxmi Badavane		99.9%
Rising Main	Km	4.22	4.22	100%				100.0%



House service connection Pipe line	Km	62.06	62.60	100.00	0.77	Mahalaxmi Badavane		100%
Four wet wells and 18 MLD STP	No	<input type="checkbox"/> Construction of 4 wet wells						98.50%
		<input type="checkbox"/> STP Construction of 18 MLD FAL Type						98.50%
Overall Physical Progress							91.39%	

### Harihara Water Supply Distribution (01WS04)

Project Cost 40.90 Cr

Revised Project Cost 45.65 Cr

SI No.	Components	Unit	Total Qty	Targets	Achieved	Achieved Jan-June-19	Areas/ Locations and distance of pipeline laid from Jan to June-2019	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
<b>Pipeline works</b>									
1	Supply of Pipes	km	263.504	263.12	257.280	106.78	Guttur, Arlpura	DRM,Amaravathi	97.64%
2	Laying of Pipes	km	263.504	172.00	188.76	85.7	Guttur,Arpura	DRM,Amaravathi	71.63%
	Restoration of roads	km	100%	81%	20%	20%			20.00%
	Hydro test	km	263.504	172.00	160.45	60.5	Guttur,Arpura	DRM,Amaravathi	60.89%
<b>House service connection</b>									

3	Supply of HSC meter	no	14000	14000	14000(Material Procured HSC yet to be provided)	4000(Material Procured HSC yet to be provided)	Guttur,Arlpura	DRM,Amaravathi	100%
7	Instalation of HSC meter	no	14000	13100	6908	4748	Guttur,Arlpura	DRM,Amaravathi	49%
<b>OHT s</b>									
8	2 no OHTs	no	100%	24.0%	14.0%	14.0%	Indira Nagar	Court Zone	14%
9	Bulk flow meters and other works Providing Simple Automation to Pumping Station and to Control Valves at OHT's	lot	100%	30.0%	5%	5%	Guttur,Arlpura	DRM,Amaravathi	5%
<b>Rehabilitation of OHTs</b>									
10	Rehabilitation works & Other works	lot	100%	57.12%	8%	8%	Guttur,Arlpura	DRM,Amaravathi	8.0%
<b>OVERALL PHYSICAL PROGRESS</b>							<b>66.99%</b>		

### Byadgi Water Supply Distribution (01WS03)

**Project Cost**                      **27.06 Cr**

**Revised Project Cost**                      **23.54 Cr**

Sl No.	Components	Unit	Total Qty	Targets As per Approved work programme	Achieved	% achieved against Target	Areas/ Locations and distance of pipeline laid from Jan to June-2019	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
<b>Pipeline works</b>									
1	Supply of Pipes	km	112	112.00	112	12.54	Bettadha Hilak	Vivekanadha Badavane	100.00%
2	Laying of Pipes	km	112	112.00	76.62	11.88	Vidya nagar ,Nehru Nagar	Vidya nagar ,Nehru Nagar	68.41%
	Hydrotest	km	112	112.00	35.52	7.52	Vidya nagar ,Nehru Nagar	Vidya nagar ,Nehru Nagar	31.71%
3	Restroation of roads	lot	100.0%	100.0%	45.5%	45%	Vidya nagar ,Nehru Nagar	Vidya nagar ,Nehru Nagar	45.50%
<b>House service connection</b>									

4	Supply of HSC meter	no	7389	7389	7259(Material Procured HSC yet to be provided)	2259(Material Procured HSC yet to be provided)	Vidya nagar ,Nehru Nagar	Vidya nagar ,Nehru Nagar	98%
5	Installation of HSC meter	no	7389	7389	1635	1135	Vidya nagar ,Nehru Nagar	Vidya nagar ,Nehru Nagar	22%
<b>Construction of OHT</b>									
6	Construction of 1 LL OHT	lot	100%	100%	89%	50%	Nehru Nagar	Nehru Nagar	89%
<b>Rehabilitation of OHTs</b>									
7	Rehabilitation works & Other works	lot	100%	100.0%	50%	50%			50%
<b>OVERALL PHYSICAL PROGRESS</b>							<b>40.61%</b>		

**Byadgi Bulk Water Supply (01BDG02)****Project Cost                      6.32   Cr**

SI No.	Components	Unit	Total Qty	Targets	Achieved	Areas/ Locations and distance of pipeline laid from Jan to June-2019	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
1	Supply of Pipes	Km	8.7	8.70	8.7			100.00%
2	Laying of Pipes	Km	8.7	8.70	8.7			100.00%
<b>Overall Physical Progress</b>							<b>100.00%</b>	

### Byadgi Sewerage and STP (01BDG01)

**Total Cost**                      **59.26 Cr**

Components	Unit	Total Qty	Achieved		Areas/ Locations and distance of pipeline laid from Jan to June-2019	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
UGD Network length Km	Km	82.19	69.39	7.79	Malur STP road, Sangameshwara Nagara, GUmnahalli Road to old Mallur Road, Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	Malur STP road, Sangameshwara Nagara, GUmnahalli Road to old Mallur Road, Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	84.4%
Manhole No	No	2817	2125		Malur STP road, Sangameshwara Nagara, GUmnahalli Road to old Mallur Road, Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	Malur STP road, Sangameshwara Nagara, GUmnahalli Road to old Mallur Road, Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	75.4%

HSC Pipe	km	31.03	30.11		Sangameshwara Nagara, Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	Sangameshwara Nagara, Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	97.0%
House service connection Chambers	No.	2730	2158		Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	79.0%
5 MLD SBR type STP	Lot	100%	95.00%		Byadgi	Byadgi	95.0%
<b>83.46%</b>							



---

## 2. PROJECT BACKGROUND (SOCIAL SAFEGUARDS)

1. The policy framework and entitlements for the project are based on applicable laws and regulations of the national and state government, ADB's Safeguards Policy Statement 2009; and the agreed Resettlement Framework.
2. ADB Safeguards Policy Statement 2009 define (i) compensation to replace lost assets, livelihood, and income; (ii) assistance for relocation, including provision of relocation sites with appropriate facilities and services; and (iii) assistance for rehabilitation to achieve at least the same standard of living with the project as without it. In addition, the absence of legal title to land should not be a bar to compensation. ADB SPS requires payment of compensation prior to actual loss.
3. Government of India and Government of Karnataka Laws and Policies. The applicable legal and policy frameworks of the government, include: The Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement Act; 2013, and state law: The Right to Fair Compensation, and Transparency in Land Acquisition, Rehabilitation and Resettlement (Karnataka) Rules, 2015.
4. Detailed attention was paid through the feasibility and detail design phases of the project preparation to minimize adverse impacts on land acquisition and resettlement. However, technical and engineering constraints caused concerns through the exploration of various alternative alignments. Details of the social safeguard impacts (land acquisition, affected persons and compensation) are presented in the table below.

**TABLE 2: SOCIAL SAFEGUARD DETAILS (LAND, AFFECTED PERSONS, STATUS) FOR WATER SUPPLY SUBPROJECTS**

SI. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status	Cutoff Date
1	Davanagere	Davanagere Bulk water supply Package no: 01WS01	New 40 MLD water treatment plant at existing site at Bathi.	Built on existing site; owned by ULB; unused; no adverse effects on neighbouring properties	None	All land ownership details available with the ULB; Refer Annexure No 3 page No 49 for details	15 <sup>th</sup> November 2016
			Laying of 13.40 km raw water transmission main.	Along ROW	None		
			Construction of new jack well (120 MLD) at Rajanalli village.	Built on existing site; owned by ULB; unused; no adverse effects on neighbouring properties	None	Letter from the Commissioner City Corporation Davanagere for land ownership is enclosed in Annexure NO 2 page No 48	
			Construction of 150 mt. RCC bridge over Sulekere nalla.	Along ROW	None		

SI. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status	Cutoff Date
			Construction of clear water reservoir and pumping main (612 m MS pipe ; 1118 mm dia)	Along ROW	None		
2	Davanagere	Davanagere water supply Distribution network Package no: 01WS05	Laying of 60.66 km pipeline from WTPs (Bathi and Kundwada) to OHTs.	Along ROW	None		30 <sup>th</sup> Sept 2016
			Construction of 19 OHTs.	0.023 Ha required for each OHT (total of 0.44 Ha)  Built on ULB owned sites; unused; no adverse effects on adjacent properties	None	All land ownership details available with the ULB; Refer annexure No 3 page No 50-51 for details	
			Laying of 1,174 kms of distribution network pipelines.	Along ROW	None		
			Providing 97,589 House service connections	Onsite	None		

SI. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status	Cutoff Date
			Rehabilitation of existing assets/ structures	Onsite	None		
3	Harihara	Harihara Bulk water supply Package no: 01WS02	Construction of 20 MLD Water treatment Plant at the existing site (upgrading existing 9 MLD WTP)	Built on existing site; owned by ULB; unused; no adverse effects on neighbouring properties	None		1 <sup>st</sup> March 2017
			Construction of 2 new ELSR in government lands at Guttur Colony and Amaravathi Housing society.	0.02 Ha of land identified in the Amravathi Housing Society  0.02 Ha of land identified on ULB land in Guttur	None	0.02 Ha of land in the Amravathi Housing Society was donated to the CMC in June 2014. Copy of the document of Amaravathi Housing Society is enclosed in Annexure No 6 page No 55 to 56 Copy of the document of Guttur enclosed in Annexure No 7 Page No 58	

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status	Cutoff Date
			Providing new raw water pumping main from Jack well at Kavalettu village to the WTP at Harihara	Along ROW	None		
			Providing new clear water pumping main for a length of 11,770 m from WTP to individual storage reservoirs (total pipeline to be laid is 15,810 m including raw water pumping main and clear water pumping main)	Along ROW	None	85 vendors were identified as temporarily affected persons in input date of survey along the Harapanahalli Shivamogga road. In April 2018, trial pits were dug and old pipe lines were identified. The alignment of the pipeline was moved to the other (right towards Shivamogga). No vendors are affected along this alignment.	
			Rehabilitation and augmentation of existing jack well;	On existing site	None		

SI. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status	Cutoff Date
4	Harihara	Harihara Water supply Distribution network Package no: 01WS04	Distribution Network of 178.59 km	Along ROW	None		26 <sup>th</sup> September 2016
			Installation of 14,000 domestic meters	Onsite	None		
			16 Bulk Meters to be installed at clear water transmission mains	Onsite	None		
5	Byadgi	Byadgi Bulk water supply Package Number: 01WS02	Providing new pipe for the section from 20020 m to 28655 m	Along ROW	None		9 <sup>th</sup> February 2017
			laying of 8.7 km 400 mm Diameter DI K-9 class pipe	Along ROW	None		
6	Byadgi	Byadgi water supply Distribution	Laying of 101.5 Kms of proposed Distribution network	Along ROW	None		10 <sup>th</sup> February 2017

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status	Cutoff Date
		network Package no: 01WS03	Construction of one new OHT of 1 ll capacity at Nehrunagar	Built on 0.05 Ha of ULB owned site; unused; no adverse effects on adjacent properties	None	All land ownership details available with the ULB; refer Annexure No 8 Page No 60 for details	
			Providing new House Service connections for about 7389 Nos.	Onsite	None		

**TABLE 3: SOCIAL SAFEGUARD DETAILS (LAND, AFFECTED PERSONS, STATUS) FOR SEWERAGE SUBPROJECTS**

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status	Cutoff Date
1	Davanagere	Davanagere City Sewerage and sanitation scheme Package No: 01DVG01	Construction of 149.13 km sewer Network	Along ROW	None		3 <sup>rd</sup> April 2014
			Provide 46,981 UGD house service connections in Davanagere.	Onsite	None		
			Construction of 8.45 km trunk main.	Along ROW	None		
		Package No: 01DVG01A	Construction of 20 MLD capacity SBR type sewerage treatment plant at Sivanagara.	Built on 2.02 Ha of ULB owned land; unused; no adverse effects on adjacent properties	None	All land ownership details available with the ULB; see annexure for details	



Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status	Cutoff Date
			Construction of 5 MLD capacity SBR type sewerage treatment plant at Avaragere.	0.80 Ha of ULB land was identified for the STP.  However, 0.10 Ha of land was identified for access to the STP that belongs to private parties (0.06 Ha belonging to Mr Nagarajappa and 0.04 Ha belonging to Mr Kalleshappa Sidappa)	2	0.10 Ha of land was purchased through negotiated settlement from the two affected persons for Rs. 4,50,000/-  Based on the survey conducted, the two affected persons were identified as vulnerable and eligible for further compensation.  Additional compensation of Rs 72,000/- for 2 Affected Persons (@ Rs36, 000/- per person paid on 20.12.2018 and Rs 80,000/- @ Rs 40,000/- per person paid on 28.12.2018 towards purchase of agricultural equipments.	

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status	Cutoff Date
2	Harihara	Harihara, Sewerage and Drainage Package No: 01HRA01	Construction of 4 pumping stations at:  APMC Yard, Kesav Nagar, Amaravathi housing society and Guttur.	<ul style="list-style-type: none"> <li>0.01 Ha at APMC</li> <li>0.02 Ha of ULB land at Kesavnagar</li> <li>0.02 Ha of land in the Amravathi Housing Society</li> <li>0.02 Ha in Guttur belonging to Mr Beerappa</li> </ul>	1	<p>Rs. 1, 20,000/- paid through negotiated settlement. for APMC Land.(Govt Department) in June 2014</p> <p>0.02 Ha of land in the Amravathi Housing Society was donated to the CMC in June 2014</p> <p>Land was purchased through negotiated settlement for Rs. 1, 37,500/- paid for Guttur land from Mr Beerappa in Nov 2014</p>	26 <sup>th</sup> Sept 2016
			Construction of Sewerage network of 72.16 km	Along ROW	None		

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status	Cutoff Date
			Construction of 18 mld STP	<p>8.01 Ha of land were identified by the ULB for construction of STP.</p> <p>A complaint of encroachment by three farmers with properties adjacent to the site was registered with the ULB on 13-6-2017. The revenue department (GoK) conducted a new survey and confirmed that 0.74 Ha belonged to the farmers.</p>	3	<p>Negotiations were conducted with the land owners by the Deputy Commissioner, Davanagere on 25-1-2018. KUIDFC transferred Rs 35 lakhs to KUIDFC- RPMU Davanagere (input date) to purchase the land through a negotiated settlement. In the meantime, two of the three land owners passed away. New negotiations were conducted with the families and the property was purchased through a negotiated settlement as a joint property of the family. The SDO KUIDFC RPMU Davanagere and SO-PMDCSC assisted the families at the Sub Registrar's office, Harihara with the procedure to sell and transfer the land to the ULB. The land registration process was completed on 10th August 2018 with 0.74 Ha registered in the name of Harihara ULB.</p>	
ADB			33	KUIDFC-KIUWMIP			

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status	Cutoff Date
3	Byadagi	Byadagi Town Sewerage subproject Package No: 01BDG01	Construction of a total of 82. 2 km sewer network (includes 2.9 km trunk main, 2.07 km sub main, and 77.23 laterals)	Along ROW	None		16 <sup>th</sup> March 2015
			6206 UGD HSC in Byadagi	Onsite	None		
			Construction of Manholes (3202)	Along ROW	None		
			Construction of 5 MLD capacity STP	3.34 Ha was required for the site at Teredehalli. This property belonged to Mr Girish Siddana Gouda Patil.  0.08 Ha was required as an approach road to STP. The land belonged to Mr Krishnappa Hubballi	3	3.34 Ha was purchased through a negotiated settlement in March 2015 from Mr Girish Siddana Gouda Patil.  0.08 Ha was purchased in March 2015 through a negotiated settlement from Mr Krishnappa Hubballi (0.05 Ha) and Mr MB Koppada (0.03 Ha)  A survey was conducted on 16-3-	

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status	Cutoff Date
				(0.05 Ha) and Mr MB Koppada (0.03 Ha)		2015 to assess the socio-economic status of the project affected persons.  All 3 APs have been compensated on 09.03.2015 and the total amount is Rs.1,36,12,550/-	
			Construction of: 0.03 ML septic tank in Hamsabhavi.	Built on 0.05 Ha of ULB owned land in Agasanahalli; unused; no adverse effects on adjacent properties	None	All land ownership details available with the ULB; see annexure for details	

### 3. PUBLIC PARTICIPATION AND CONSULTATIONS

1. Public consultation and information dissemination is a continuous process and needs to be pursued at every stage of the project.
2. Consultations with the stakeholders before initiating civil works and also during implementation of sub project in a particular area had been done during the reporting period. Total 344 project stakeholders had been consulted before starting of the civil work as well during work is under progress in their area. During the consultations with the stakeholders the details of the sub project (especially those affected by the subproject), understand the views of the people affected by the project and also the measures which will be taken up to resolve issues. The Executing Agency (EA) will ensure that APs and other stakeholders are informed and consulted about the sub-project, its impact, their entitlements and options, and allowed to participate actively in the development of the sub-project. The consultations are held with special emphasis on vulnerable groups.
3. Resettlement plans are available at prominent government offices, ward offices and ULB offices and on ULB, KUIDFC and ADB websites.
4. Details of the consultations with the stakeholders during the reporting period are as follows:

**TABLE 4: CONSULTATIONS WITH THE STAKE HOLDERS ACROSS TRANCHE 1**

Name of the City	Number of stake holders consulted from jan to june-2019		
	MALE	FEMALE	TOTAL
Davangere	105	60	165
Harihara	80	55	105
Byadagi	60	14	74
<b>TOTAL</b>			<b>344</b>

5. Additionally, from 2017 onwards<sup>2</sup>, focus group discussions and campaigns have been held extensively across the cities of Davangere, Harihara and Byadagi to provide stakeholders details on the KIUWMIP and OBA<sup>3</sup> projects, to communicate advantages of 24X7 water supply services, water management urban reforms, volumetric tariffs, services for urban poor, simplified options for availing water connections, facilitate toilet construction and their connection to the sewerage network, sanitation services delivery, and to facilitate participatory and gender based planning and implementation exercises. The tables below present a summary of the focus group discussion, jathas (processions) and school level awareness programs and community welfare groups. The table below summarizes the activities across 2018.

**TABLE 5: ICE ACTIVITIES IN 2018 ACROSS TRANCHE 1**

City	No of Activities	Particip ants (male)	Partici pants (female )	Tota l Parti cipants	SC	ST	OBC	Other
<b>Focus Group Discussion</b>								
Harihara	8	41	109	150	68	22	37	23
Byadagi	6	32	111	143	1	74	50	18
Davangere								
<b>Jathas/ Processions</b>								
Harihara	9	245	212	457				
Byadagi	8	156	248	404				
Davangere								
<b>School Awareness Programs</b>								
Harihara	10	410	418	828				
Byadagi	8	305	415	720				
Davangere								

<sup>2</sup> Conducted by NEEDS and SCODWES, two NGO's appointed for ICE activities

<sup>3</sup> Output based Aid (OBA) Toilet Programme for Karnataka Integrated Urban Water Management Investment Programme (KIUWMIP) Package–2: Exclusively for Davangere, Harihar, Byadgi, and Ranebennur ULBs.

	<b>Community Welfare Group Trainings</b>							
Harihara	80	310	1445	1755	338	574	912	216
Byadagi								
Davangere								

6. Summaries of the focus groups and other communication campaigns are presented in the annexure. Details are available in the individual final reports for the OBA project.

#### **4. GRIEVANCE REDRESSAL MECHANISM (GRM)**

1. As per the orders of Joint Managing Director KUIDFC, an Official Memorandum dated 28th June 2017 was issued for the concerned for formation of project specific grievance redress mechanism (GRM). A copy of Official Memorandum is available in the RP/ DDR of each subproject. The GRC has been established to receive, evaluate and facilitate concerns of, complaints and grievances of the affected persons in relation to project's social and environmental performances. The main objective of the GRM is to provide time bound action and transparent mechanisms to resolve social and environment concerns.
2. There are multiple means of registering grievances and complaints by dropping grievance forms in complaint/ suggestion boxes at accessible locations, or through telephone hotlines, email, post or writing in a complaint registrar book in ULB's project office. There is a complaint registrar book and complaint boxes at construction site office to enable quick response of grievances/ complaints for urgent matters. The name, address and contact details of the persons with details of the complaint/grievance, location of problem area, date of receipt of complaint will be documented. The RPMU's Safeguards Officer is responsible at the project level for timely resolution of the environmental and social safeguards issues and registration of grievances, and communication with the aggrieved persons.
3. Details of the grievances redressed are presented in the annexure



**TABLE 6: STATUS OF GRIEVANCES RECEIVED**

SI No.	Project Town	No. of Grievances Received (cumulative)	No. of Grievances Received (Jan-June 2019)	No. of Grievances Resolved	Nature of Grievances
1	Davanagere	51	18	69	Regarding excess soil, waterline damage and electrical cable damage.
2	Harihara	15	51	66	Regarding soil removal, broken of Water supply pipe line.
3	Byadgi	06	15	21	Regarding excess soil

## 5. INSTITUTIONAL ARRANGEMENT

1. The Karnataka Urban Infrastructure Development and Finance Corporation (KUIDFC): is the nodal executing agency (EA) responsible for implementing KIUWMIP. KUIDFC is a fully owned Government of Karnataka (GoK) company incorporated under the Companies Act, 1956. It has appointed a Social Development Officer (SDO) at KUIDFC Bengaluru to coordinate and monitor community development activities and resettlement implementation across project towns.
2. The Regional Program Management Unit (RPMU): Package-1 has been established within the Investment Program area to oversee implementation. Deputy Project Director (DPD) heads the Regional Office. S/he is responsible for Investment Program planning, preparation of sub-project plans and estimates, coordination, technical guidance and supervision, financial control, and overall sub-projects monitoring. A Social Officer (SO) was appointed at RPMU Davanagere in July 2015 to look after the RP implementation. The Safeguards Officer (SO) assists in coordinating safeguard tasks. The SO will assist the urban local bodies (ULB) on the selection of beneficiaries and proper implementation of the project, monitoring and supervising of project activities regarding social development, resettlement plans etc. under instructions of Task Manager/ Superintending Engineer, PMU/RPMU respectively.
3. In each PIU, an Assistant Engineer (safeguards) coordinates the safeguards related tasks at PIU/town level. For Tranche 1, PIUs are established at Davanagere, Harihara

and Byadagi. A PMDCSC assists the PMU and PIUs in the implementation of the entire investment program including compliance with the EARF and resettlement framework. PMDCSC is stationed in Davangere with field teams in each of the PIUs. PMDCSC team includes an Environmental Specialist and a Social Safeguards and Gender Specialist to prepare, implement and monitor all safeguards activities and ensure safeguards compliance. At the civil works stage, contractors' staff will include Safeguards/Environment, Health and Safety (EHS) engineer to supervise and report on EMP implementation.

In Jan 2019, a new PMDCSC, EGIS Consultants was appointed. And correspondingly a new social safeguards specialist is in place. There are no safeguards engineers in place in the PIU's.

## **6. MITIGATION MEASURES TO MINIMISE THE IMPACTS**

1. While the entire subproject has minimal adverse impact on the population of Davangere, Harihara and Byadagi, since most of the roads used for the alignment of the projects are wide enough to allow for construction work to continue without affecting people. Impacts have been minimized by mitigation measures such (i) provision of advance notice to community, (ii) conducting awareness campaigns on the proposed project, its benefits, potential temporary impacts and mitigation measures, grievance redress mechanism, etc., (iii) maintaining access by providing planks and leaving space to avoid disturbance to residents and businesses, (iv) managing traffic flows as per the traffic management plan prepared by the contractor in coordination with local authorities and communities, (v) undertaking pipe-laying work at night along congested commercial stretches and limiting the amount of time of open trenches, (vi) placing details of telephone hotlines and contact information of Program Implementation Unit (PIU) offices in signage in visible places (see annexure), (vii) providing assistance to mobile vendors and hawkers to shift to alternative nearby locations. These measures have been enforced through the contract.

## **7. MONITORING RESULTS- FINDINGS**

2. Monitoring involves periodic checking to ascertain whether activities are progressing according to RP. Monitoring covers physical and financial components and provides feedback to keep the program on schedule.
3. RP implementation is closely monitored by the Social Development Officer of RPMU Davanagere/PMDSCSC to assess resettlement progress and potential difficulties and problems. Monitoring covers social safeguards aspects of project and any temporary resettlement issues. It covers the relocation of people to new sites as well as the allocation of replacement of assets if required. Internal monitoring track indicators

such as the number of families affected, resettled, assistance extended, infrastructure facilities provided, financial aspects etc.

4. The Commissioner/Chief Officer of the concerned ULB's with support from RPMU has the responsibility for management and maintenance of AP database, documenting results of AP census, asset verification information, and socio-economic survey data, which will be used as the baseline for assessing impacts of RP implementation.
5. The RPMU /PMDSC monitors the sub-projects on a half yearly basis (Semiannual Social Monitoring Report- SSMR) and submits a report directly to the KUIDFC. PMDCSC also submits a monthly progress report to KUIDFC. KUIDFC submits the SSMR to the ADB for review.

## **8. FOLLOW UP ACTION, RECOMMENDATIONS AND DISCLOSURE**

1. No major safeguard compliance issues were-noticed during this reporting period. All proposed actions will be carried out and monitored as scheduled. Reporting of the same, including any changes will be informed to ADB in subsequent reports.

**ANNEXURE 1: LAND DETAILS FOR SUBPROJECTS**

Sl. No	Name of the Town	Purpose	Location	Extent of land required in Hectares	Name of Land owner	Survey No	Status
1	Davanagere	Approach road for 5MLD STP	Avaragere	0.06	Nagarajappa	372/03	Land purchased through negotiated settlement in April 2015
		Approach road for 5MLD STP	Avaragere	0.04	M.Kalleshappa Siddappa	372/01	
		5 MLD STP	Avaragere	0.80	ULB Land	371/1	ULB Land
		20MLD STP	Sivanagara	2.02	ULB Land	10/1p1, 10/1p2, 10/2, 12p1, 13/2p2 & 1	
		120 MLD Intake well	Rajanahalli	0.48	ULB Land	104/p6	ULB Land
		66/11 Kv Power Substation	Rajanahalli	0.44 and 0.14	ULB Land	117/4 and 117/5	ULB Land
		40 MLD STP	Bathi	0.86	ULB Land	1675	ULB Land

Sl. No	Name of the Town	Purpose	Location	Extent of land required in Hectares	Name of Land owner	Survey No	Status
		Construction of 3.5LL OHT	Devraj Urs Layout	0.023	ULB Land	280	ULB Land
		Construction of 15LL OHT	S M Krishna Nagara	0.023	ULB Land	842	ULB Land
		Construction of 8LL OHT	Yeragunta	0.023	ULB Land	160/33	ULB Land
		Construction of 12LL OHT	Hale Kunduwada	0.023	ULB Land	1924/202	ULB Land
		Construction of 8LL OHT	Hosa Kunduwada	0.023	ULB Land	504/2	ULB Land
		Construction of 14LL OHT	KV Shetty Park	0.023	ULB Land	91/89	ULB Land
		Construction of 8LL OHT	Avaragere	0.023	ULB Land	283	ULB Land

Sl. No	Name of the Town	Purpose	Location	Extent of land required in Hectares	Name of Land owner	Survey No	Status
		Construction of 8LL OHT	Anjaneya Layout	0.023	ULB Land	3221/3241	ULB Land
		Construction of 4LL OHT	Subramanya Nagar	0.023	ULB Land	213/161	ULB Land
		Construction of 15LL OHT	Basha Nagar	0.023	ULB Land	3126/400/2	ULB Land
		Construction of 3.5LL OHT	Shekharappa Nagar	0.023	ULB Land	636	ULB Land
		Construction of 3LL OHT	Azad Nagar	0.023	ULB Land	693	ULB Land
		Construction of 10LL OHT	Taluk Office	0.023	ULB Land	191	ULB Land
		Construction of 12LL OHT	K B Extension	0.023	ULB Land	799	ULB Land

Sl. No	Name of the Town	Purpose	Location	Extent of land required in Hectares	Name of Land owner	Survey No	Status
		Construction of 2 Numbers 15LL OHT	Nittuvalli	0.023	ULB Land	1210/51	ULB Land
		Construction of 10LL OHT	SSM Layout	0.023	ULB Land	723/38	ULB Land
		Construction of 11LL OHT	Karur	0.023	ULB Land	62	ULB Land
		Construction of 14LL OHT	Sir M Vishveswarai ah Park	0.023	ULB Land	348	ULB Land
2	Byadgi	5 MLD STP SBR type	Teredahalli	3.34	Girish Siddanna Gouda Patil	67 & 68	Land purchased through negotiated settlement in March 2015
		Approach road	Teredahalli	0.05	Krishnappa Hubballi	64	
		Approach road	Teredahalli	0.03	Mudukappa, Bassappa Koppada	65 & 66	
		One Septic tank	Agasanhalli	0.05	Government	151/144	ULB Land

Sl. No	Name of the Town	Purpose	Location	Extent of land required in Hectares	Name of Land owner	Survey No	Status
		with 30 KL capacity			Land		
		Construction of 1LL OHT	Nehru Nagara	0.05	ULB Land	52	ULB Land
3	Harihara	Pumping station	Guttur colony	0.02	K. Beerappa Duggappa	142-2	Land purchased through negotiated settlement by CMC in Nov 2014
		Pumping station	Harihara	0.01	APMC Harihara	Purchased from APMC Harihara	Land purchased through negotiated settlement by CMC in June 2014
		Pumping station KesavNagar	Harihara	0.02	ULB Harihara	3157/3032/3157	ULB Land
		Construction of 18MLD STP	Harihara	8.01	ULB Harihara	61/1, 62/3	0.74Hectares of land purchased through negotiated settlement by CMC in August 2018,



Sl. No	Name of the Town	Purpose	Location	Extent of land required in Hectares	Name of Land owner	Survey No	Status
		Pumping station Amaravathi colony	Harihara	0.02	ULB Harihara	Property No 352-183 & survey no183	ULB Land
		Construction of 15LL OHT	Amaravathi Colony	0.023	ULB Land	22	ULB Land
		Construction of 10LL OHT	Guttur	0.023	ULB Land	2662	ULB Land

**ANNEXURE 2: LAND OWNERSHIP LETTER FROM THE COMMISSIONER OF  
CITY CORPORATION DAVANAGERE FOR CONSTRUCTION OF JACK WELL**

ಮಹಾನಗರ ಪಾಲಿಕೆ ಕಾರ್ಯಾಲಯ

ದಾವಣಗೆರೆ - 577 002

**CITY CORPORATION  
DAVANAGERE – 577 002**

Phone: 08192 – 234944, Fax: 08192 – 234944, ಮೊಬೈಲ್ - 255174, ಉಪ ಮೊಬೈಲ್: 235309

No: CCDVG/KIUWMIP/Land Details /2016-17/ 456

Date: 23/11/2016

**To,**The Task Manager  
KUIDFC- KIUWMIP  
Bangalore**Madam,****Sub:** Details of ownership status of land proposed for implementation of Bulk  
Water Supply (24X7) in Davanagere.

With reference to the above subject, I herewith confirmed that the ownership status of land proposed for implementation of Bulk Water Supply (24X7) and construction of power station in Rajanahalli village in Harihara Taluk of Davanagere District is as detailed below.

Sl. No	Subject component	Name of the village	Survey No	Area in Acres and Guntas	Ownership status
1	Construction of jack well	Rajanahalli, Harihara Taluk	104/ P6	1.19	KUWS & DB Davanagere
2	Construction of Power station 66/11 KV	Rajanahalli, Harihara Taluk	117/4 & 117/5	1.09 & 0.39 Respectively	Commissioner, City Corporation Davanagere

Thanking You,

Yours faithfully

Commissioner

City Corporation-Davanagere

### ANNEXURE 3: COPY OF THE LAND RECORDS 40 MLD WTP AT BATHI (DAVANAGERE)

ಗ್ರಾಮ ನಮೂನೆ ೨  
ತಾಲ್ಲೂಕು ಮೊಹರು

ರೇಷನ್ ಕಾರ್ಡ್ ಸಂಖ್ಯೆ: ೧೬  
ಗ್ರಾಮ : ದಾವಣಗೆರೆ

ಪ್ರಿಂಟ್ ಪೇಜ್ ನಂ: 1/1 Village Account Form No. 2  
Valid from 07/12/2001 00:00:00 To Till Date

1. ಸರ್ವೆ ಸಂಖ್ಯೆ 126	3. ಪೀಠವಾರು ಒಟ್ಟು ವಿಸ್ತೀರ್ಣ ಪೂರ್ವ್ ಖರೀದಿ (ಅ) ಪೂರ್ವ್ ಖರೀದಿ (ಬ) ಉಳಿದದ್ದು	ಎಕರೆ ಗುಂಟೆ ಅ 4.06.00.00	4. ಕಂದಾಯ (ಅ) ಭೂ ಕಂದಾಯ (ಬ) ಜೋಡಿ (ಕ) ಸೆಪ್ಪುಗಳು (ಡ) ನೀರಿನ ದರ	ರೂ. ಪೈ. 5.03 0.00 0.00 0.00	9. ಕಟ್ಟಡ ಅಥವಾ ಸ್ವಾಧೀನದಾರರ ಹೆಸರು ತಂದೆಯ ಹೆಸರು ಮತ್ತು ವಿವರ	ವಿಸ್ತೀರ್ಣ ಎ ಗುಂಟೆ 4.06.00.00	ಖಾತೆ ನಂ. 125	10. ಕಟ್ಟಡ ಅಥವಾ ಸ್ವಾಧೀನದಾರರ ಹೆಸರು ಪುಟ್ಟದ ಕ್ರಮ ಸಂಖ್ಯೆ	ಇತರೆ	11. ಇತರೆ ಹಕ್ಕುಗಳು ಮತ್ತು ಮರುಗಳು ಹಕ್ಕುಗಳು: ಮರುಗಳು:					
2. ಹಿಡ್ಡಾ *			ಒಟ್ಟು	5.03											
5. ಮಣ್ಣಿನ ಹೆಸರು	7. ಮರಗಳ ಸಂಖ್ಯೆ	8. ಬೇಸಾಯ ಪ್ರಕಾರ ನೀರಾವರಿಯ ವಿಸ್ತೀರ್ಣ													
ರೈತ	ಹೆಸರು ಸಂಖ್ಯೆ ಕ್ರ. ಸ.	ನೀರಾವರಿ ಮೂಲ	ಮೂಲಗಳು	ಹಿಂಗಾರು	ಬಾಗಾಯ್ತು	ಒಟ್ಟು									
6. ಪಟ್ಟಾ ಸಂಖ್ಯೆ															
12. ಸಾಗುವಳಿ ಮಾಧ್ಯಮ	For Viewing Only														
ವರ್ಷ ಮತ್ತು ತಾರೀಖು 1	ವ್ಯವಸಾಯಗಾರರ ಹೆಸರು ಮತ್ತು ವಾಸ್ತವ್ಯ 2	ಸಾಗುವಳಿ ಪದ್ಧತಿ 3	ಗಿಣಿಯ ವಿಸ್ತೀರ್ಣ ಎ ಗುಂಟೆ 4	ಸುತ್ತು ಗುಂಟೆ 5	ವರ್ಗ ಮೀಟರ್ 6	ಭೂಮಿಯ ಉಪಯೋಗ ಮಾಧ್ಯಮ 7	ಮಾಧ್ಯಮ ಬಾಗಾಯ್ತು 8	ಬೆಳೆಯ ಹೆಸರು 9	ಬೆಳೆಯ ವಿಸ್ತೀರ್ಣ ಅಮೀಟರ್ 10	ಮಿಟರ್ 11	ಒಟ್ಟು 12	ನೀರಾವರಿಯ ಮೂಲ 13	ಎಕರೆಗೆ ಉತ್ಪತ್ತಿ 14	ಉತ್ಪಾದನ ಹೆಸರು ಮಿಟರ್ 15	ವಿಸ್ತೀರ್ಣ ಎ. ಗುಂಟೆ 16
2019-2020 ಮುಂಗಾರು	ಆಯುಕ್ತರು ನಗರಸಭೆ ದಾವಣಗೆರೆ	ಸೈಂತ್	0.00.00.00	0.00	7	4.06.00.00	ಮಿಟರ್	ಬೀಳು	0.00.00.00	0.00.00.00	0.00.00.00	-	0.00	-	

ದಿನಾಂಕ: 07/08/2019 ಮೊತ್ತ: ರೂ. 0  
RTC DIGITALLY SIGNED BY : B Sanjay kumar ON 7/4/2019 1  
ವಿಸ್ತೀರ್ಣ ಎಕರೆ ಮತ್ತು ಗುಂಟೆಗಳಲ್ಲಿ  
ಕರ್ನಾಟಕ ಭೂಕಂದಾಯ ನಿಯಮಾವಳಿ 1966 ರ ನಿಯಮ 40, 42, 58 ಮತ್ತು 70  
Citizen may register their AADHAAR number and mobile number at [www.landrecords.karnataka.gov.in](http://www.landrecords.karnataka.gov.in) to get SMS alerts about mutations on agricultural lands

**CITY CORPORATION, DAVANAGERE.**

To

Managing Director  
KUIDFC  
Bangalore

Sir,

**Subject:** - All the Proposed OHT's & WTP land belongs to (ULB) Corporation.


All the proposed land for OHT's & WTP are in the name of Davanagere City Corporation;  
hence this is to confirm that the following lands are under legal possession of ULB.

Locations of the proposed OHT's & WTP are given below:-

Sl No	Sub Project Component	Name of the Location of OHTs	Nature of Site	Village	Door No	Ownership Status
1	OHT-1	DevrajUrs Layout	Existing OHT Tank & Remaining Place	Davanagere	#280	The Land Belongs to Davanagere City Corporation Property
2	OHT-2	SM Krishna Nagar	Existing OHT Tank & Remaining Place	Davanagere	#842	"
3	OHT-3	Yaragunta	Existing OHT Tank & Remaining Place	Yaragunta	#160/33	"
4	OHT-4	Basaveshwara Nagar (Yellamma Nagar )	Existing OHT Tank & Remaining Place	Davanagere	#1924/202	"
5	OHT-5	Shamanur(Hosakundu wada)	Existing OHT Tank & Remaining Place	Hosakundu wada	504/2	"
6	OHT-6	Avaragere	Existing OHT Tank & Remaining Place	Davanagere	#283	"
7	OHT-7	Avaragere (Anjaneya layout)	Near Existing OHT & Vacant Place	Davanagere	#322/3241	"
8	OHT-8	Subramanya Nagar (Sriram Nagar)	Existing OHT Tank & Remaining Place	Avaragere	#213/161	"
9	OHT-9	Basha Nagar	Existing OHT Tank & Remaining Place	Davanagere	#3126/400/2	"
10	OHT-10	Azad Nagar	Existing OHT Tank & Remaining Place	Davanagere	#693	"



11	OHT-11	Hondada Circle	Existing OHT Tank & Remaining Place	Davanagere	#636	"
12	OHT-12	Taluk Office	Existing OHT Tank & Remaining Place	Davanagere	#191	"
13	OHT-13	K.B.Extension	Existing OHT Tank & Remaining Park Place	Davanagere	#799	"
14	OHT-14	Nituvalli	Existing OHT Tank & Remaining Park Place	Nituvalli	#1210/51	"
15	OHT-15	DCM Lay Out	Park Place	Davanagere	#91/89/365A	"
16	OHT-16	SSM Layout	SSM Nagar Adjasad Masidi Area Vacant Place	Davanagere	#723/38	"
17	OHT-17	Karur	Industrial Area & Vacant Place	Karur	# 62	"
18	OHT-18	P.J. Layout Sir M.Visveshwariah Park	Existing OHT Tank & Remaining Park Place	Davanagere	# 348	"
19	WTP	TV Station(40 MLD WTP)	Existing Pump House & OHT Remaining Open Place	Davanagere	#1675	"

  
Commissioner,  
City Corporation, Davanagere.

Date: 17-10-2014  
Place: Davanagere.

**ANNEXURE 4: LAND RECORDS 20MLD STP SHIVNAGARA**

Print Page No: 1/1 Village Account Form No. 2  
Valid from 07/12/2001 00:00:00 To Till Date

**ರೆಕಾರ್ಡ್ ಆಫ್ ರೈಟ್ಸ್ ಗೇಣಿ ಮತ್ತು ಪಹಣಿ ಪತ್ರಿಕೆ (R.T.C) ಫಾರಂ ನಂ. 01**

ಗ್ರಾಮ ನಮೂನೆ 9  
ತಾಲ್ಲೂಕು ಮೊಹರು  
ತಾಲ್ಲೂಕು: ದಾವಣಗೆರೆ  
ಹೋಬಳಿ: ರಸಬಾ  
ಗ್ರಾಮ: ದೊಡ್ಡಬಂದಿಹಾಳು  
ಪುಟದ ಕ್ರಮ ಸಂಖ್ಯೆ:

1. ಸರ್ವೆ ಸಂಖ್ಯೆ 126 *	3. ಬೇಟೆವಾರು ಒಟ್ಟು ವಿಸ್ತೀರ್ಣ ಪೂರ್ವ ಖರೀದಿ (ಅ) ಪೂರ್ವ ಖರೀದಿ (ಬ) ಉಳಿದದ್ದು	ಎಕರೆ ಗುಂಟೆ ಆ 4.06.00.00 4.06.00.00	4. ಕಂದಾಯ (ಅ) ಭೂಕಂದಾಯ (ಬ) ನೋಡಿ (ಕ) ಸಮಗಲು (ಛ) ನೀರಿನ ದರ	ರೂ. ಶೇ. 5.03 0.00 0.00 0.00	9. ಕಟ್ಟಡ ಅಥವಾ ಸ್ವಾಧೀನದಾರನ ಹೆಸರು ತೆರೆಯ ಹೆಸರು ಮತ್ತು ವಿವರ ಆಯುಕ್ತರು ನಗರಸಭೆ ದಾವಣಗೆರೆ	ವಿಸ್ತೀರ್ಣ ಎ ಗುಂ 4.06.00.00	ಖಾತೆ ನಂ. 125	10. ಕಟ್ಟಡ ಅಥವಾ ಸ್ವಾಧೀನದಾರನ ಹೆಸರು ಇತರೆ	11. ಇತರೆ ಹಕ್ಕುಗಳು ಮತ್ತು ಖಜಾನೆಗಳು ಹಕ್ಕುಗಳು: ಖಜಾನೆಗಳು:						
2. ಹಿಜ್ಜಾ *			ಒಟ್ಟು	5.03											
5. ಮಣ್ಣಿನ ಗುಣಗಣನೆ ರವೈ	7. ಮರಗಳ ಸಂಖ್ಯೆ ಹೆಸರು ಸಂಖ್ಯೆ ಕ್ರ. ಸ. ನೀರಾವರಿ ಮೂಲ	8. ವೀತುವಾರ ಪ್ರಕಾರ ನೀರಾವರಿಯ ವಿಸ್ತೀರ್ಣ ಮೂಲಗಳು ಹಿಂಗಾರು ಬಾವಿಯು ಒಟ್ಟು													
6. ವಹಿವಾಟು ನೋಂದಣಿ															
12. ಸಾಗುವಳಿ ಮತ್ತು ಗೇಣಿಯ ವಿವರ	For Viewing Only														
ವರ್ಷ ಮತ್ತು ಕಾಲ 1	ವೈವಿಧ್ಯಮಯಗೊಳಿಸಿದ ಹೆಸರು ಮತ್ತು ವಾಸ್ತವಿಕತೆ 2	ಸಾಗುವಳಿ ಪದ್ಧತಿ 3	ಗೇಣಿಯ ವಿವರ ವಿಸ್ತೀರ್ಣ 4	ಗುಂಟೆ 5	ವರ್ಗ 6	ಭೂಮಿಯ ಉಪಯೋಗ ವಿಸ್ತೀರ್ಣ 7	ಖಾತೆ ಬಾಕಾಯು 8	ಬೀಟು ಹೆಸರು 9	ಬೆಳೆಯ ವಿಸ್ತೀರ್ಣ ಅಮೃತ 10	ಮಿಶ್ರ 11	ಒಟ್ಟು 12	ನೀರಾವರಿಯ ಮೂಲ 13	ಎಕರೆಗೆ ಉತ್ಪತ್ತಿ 14	ಫಲಿತ ಬೆಳೆಗಳ ಒಟ್ಟು ಮಿಶ್ರಣದ ಹೆಸರು 15	ವಿಸ್ತೀರ್ಣ 16 ಎ. ಗುಂ
2019-2020 ಮುಂಗಾರು	ಆಯುಕ್ತರು ನಗರಸಭೆ ದಾವಣಗೆರೆ	ಸ್ವಂತ	0.00.00.00	0.00	7	4.06.00.00	ಖಾತೆ ಬೀಟು		0.00.00.00	0.00.00.00	0.00.00.00	-	0.00	-	

ದಿನಾಂಕ: 07/08/2019 ಮೊಹ: ರೂ. 0

RTC DIGITALLY SIGNED BY : B Sanjay kumar ON 7/4/2019 1

ವಿಸ್ತೀರ್ಣ ಎಕರೆ ಮತ್ತು ಗುಂಟೆಗಳಲ್ಲಿ

ಕರ್ನಾಟಕ ಭೂಕಂದಾಯ ನಿಯಮಾವಳಿ 1966 ರ ನಿಯಮ 40, 42, 58 ಮತ್ತು 70

Citizen may register their AADHAAR number and mobile number at [www.landrecords.karnataka.gov.in](http://www.landrecords.karnataka.gov.in) to get SMS alerts about mutations on agricultural lands

## ANNEXURE 5: LAND RECORDS OF 5 MLD STP PLANT AVARAGERE

ಗ್ರಾಮ ನಮೂನೆ : Village Accountant Form No. : 1  
 ತಾಲ್ಲೂಕು : As on 08/04/2014 15:19:00  
 ತಾಲ್ಲೂಕು : ಪೂರ್ವ ಕುಮಾರಿ

**ರೆಕಾರ್ಡ್ ಆಫ್ ಲ್ಯಾಂಡ್, ಗೇಜೆ ಮತ್ತು ಪಹಣಿ ಪತ್ರಿಕೆ (RTC) ಫಾರಂ ನಂ. 16**

1. ಸಿಬ್ಬಾ		2. ಸಿಬ್ಬಾ		3. ಸಿಬ್ಬಾ		4. ಸಿಬ್ಬಾ		5. ಸಿಬ್ಬಾ		6. ಸಿಬ್ಬಾ		7. ಸಿಬ್ಬಾ		8. ಸಿಬ್ಬಾ		9. ಸಿಬ್ಬಾ		10. ಸಿಬ್ಬಾ		11. ಸಿಬ್ಬಾ		12. ಸಿಬ್ಬಾ	
ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	ಸಿಬ್ಬಾ	
372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	
372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	372	

13. ಸಿಬ್ಬಾ : 2013-2014  
 14. ಸಿಬ್ಬಾ : 2015-2016

ಕರ್ನಾಟಕ ಪ್ರಸಕ್ತಿಯಾಚು ನಿರ್ದೇಶಾಚಿ 1999 ನಿರ್ದೇಶು 49,42,38 ದಿರು 70



**ANNEXURE 6: DOCUMENTS RELATED TO THE LAND DONATED BY  
AMARAVATHI HOUSING SOCIETY**

ಅಮರಾವತಿ ಜಿಲ್ಲಾ ಬಜ್ಜಾನ್ ಕೆ-ಎ ಸೆಕ್ಷನ್  
ಅಮರಾವತಿ ಬಿಲ್ಡಿಂಗ್ ಸೊಸೈಟಿ  
ಕಾರ್ಯದರ್ಶಿ ಕಛೇರಿ

ARUN  
PAGE NO.  
DATE 12.7.2012

ದಿನಾಂಕ 12.7.2012 ರಂದು ಗುರುತಿಸಿದ ಪ್ರತಿಬಂಧಿತ  
6 ಸಂಖ್ಯೆಯ ಅಮರಾವತಿ ಜಿಲ್ಲಾ ಬಜ್ಜಾನ್ ಕೆ-ಎ ಸೆಕ್ಷನ್  
ಅಧೀನದಲ್ಲಿರುವ ಭೂಮಿಗಳಿಗೆ ದೃಢೀಕರಣ ಕಡತಗಳನ್ನು  
ಈ ದಿನ ಕೆಳಕಂಡ ವಿಳಾಸಗಳಲ್ಲಿ ಸಮೀಕ್ಷಿಸಿ ದೃಢೀಕರಣ  
ಪತ್ರ ಕಡತಗಳನ್ನು ನೀಡುವ ಬಗ್ಗೆ 45 ರ್ಸ್ ನಲ್ಲಿ ನಿರ್ದೇಶಿಸಲಾಗಿದೆ.

ಕ್ರಮ ಸಂಖ್ಯೆ	ವಿಳಾಸ	ಹೆಸರು
1	B. Gurusiddappa	Gurusiddappa
2	M. V. Venkatesh	Venkatesh
3	M. S. Balakrishna	Balakrishna
4	Krishna. Balakrishna	Balakrishna
5	Gubler Kuthy	Kuthy
6	B. S. Patil	Patil
7		
8		
9		

ವಿಷಯ - ಕಟ್ಟಡ/ಭೂಮಿ, ಅಮರಾವತಿ ಜಿಲ್ಲಾ ಬಿಲ್ಡಿಂಗ್  
ಅಮರಾವತಿ, ಕಾರ್ಯದರ್ಶಿ ಕಛೇರಿ, ಕಾರ್ಯದರ್ಶಿ ಕಛೇರಿ  
ಮಾನ್ಯ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳ ಸಹ ಕಛೇರಿ ಕಾರ್ಯದರ್ಶಿ ಕಛೇರಿ  
ಬೀದರದ ವಿಷಯ ಕ್ರಮ ಕೈಗೊಳ್ಳುವ ಬಗ್ಗೆ ನ ದಿನ 1/7/2012  
ನಿ. 48/ಇ. 2012-13, ದಿನಾಂಕ 30.6.2012  
ಮೇಲಿನ ವಿಷಯ ವಿಷಯದ ವಿಷಯ; ಅಮರಾವತಿ ಜಿಲ್ಲಾ  
ಬಿಲ್ಡಿಂಗ್ ಸೊಸೈಟಿ ಸೇವೆಯ ಸೇವೆಯನ್ನು 50 ರ್ಸ್  
ವಿಷಯವನ್ನು ಕೆಳಕಂಡ ವಿಳಾಸಗಳಲ್ಲಿ ನಿರ್ದೇಶಿಸಲಾಗಿದೆ  
ದಿನ ನೀಡುವ ಬಗ್ಗೆ



(Regd. No. AR 31/CVL/E/eng/9350/04-65)

ಅಮರಾವತಿ ಹೌಸ್ ಜಿಲ್ಲಿಂಗ್ ಕೊ-ಆಫ್ ಸೊಸೈಟಿ ನಿ.,

AMARAVATHI HOUSE BUILDING CO-OP. SOCIETY LTD.,

Post: AMARAVATHI, HARIHAR - 577 601

附錄

Date 26-07-2012

जीवाश्मशुद्धा,

PROVING EFFICIENCY.

## RESULTS

374

ಪ್ರಶ್ನೆ:- ಹೊಸರ ಪಾಲ್ಕುಹ, ಅಮರಾವತಿ ಜಿಲ್ಲೆಗೆ ಸೇರಿದ ಅಮರಾವತಿ 50'X50' ಅಳತೆಗೆ  
ಪುನರ್ವಿಧ್ಯೆ ನಿರ್ಮಾಣಕ್ಕೆ 1ನೇ ಹಂತ ಖರ್ಚು ನಿರ್ಮಾಣ ಕಡತಕ್ಕೆ ಅಗತ್ಯ ನಿರ್ಮಾಣದ ಬಗ್ಗೆ  
ಅರ್ಜಿ:-(1) 2ನೇ ಹಂತ ನಿರ್ಮಾಣದ ಬಗ್ಗೆ 1/16/2012-13 ದಿನಾಂಕ 30-06-2012

2) ಸತ್ಯೋತ್ಸವ/ ಕಾರ್ಯಕ್ರಮದ ಸ್ವ. ಸಂಖ್ಯೆ (1) 4/ಆ/262/2010-2011 ರಿಂದ  
3-01-2011

U.S. GOVT. PRINTING OFFICE: 2012 O 533-001

4) ಹರಿಹರ ಜಗದ್ಗುರು ಪರಗನಾಳಿ ಗ್ರಾಮ ಪಂಚಾಯತನು ಎರಡುನೇನೇ ಗ್ರಾಮವನ್ನು ಮತ್ತೆ ಅರಸೀಕೆರೆಗೆ ಸೇರಿಸಿ ಹರಿಹರ ನಗರಕ್ಕೆ ಅಳವಡಿಸಿ ಮತ್ತೆ ೩.೪೫ಕಿಮೀನು ಹರಿಹರ ಮ್ತೆ ಕಂಪೆ

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಸರ್ಕಾರದಿಂದ ವಸತಿಯಾದ ಅವಸರವಹಿ ಜಿಲ್ಲಾ ಕಾಲೇಜಿಗೆ ಹಾಗೂ  
ಜಿಲ್ಲಾ/ಗ್ರಾಮೀಣಗಳ ನಡುವೆ ವ್ಯತ್ಯಾಸವು ಇದ್ದುದರಿಂದ, ಒಂದು ಒಂದರಂತೆ ಜಿಲ್ಲಾ ಕಾಲೇಜು ನಿರ್ಮಿಸಲು 50'x50' ಅಥವಾ  
ಹೆಚ್ಚಿನ ನಷ್ಟ ಕಾಲೇಜಿನ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ವ್ಯತ್ಯಾಸ ಕೊಡುವ ಕೆಲವುಗಳು ಸ್ಥಾಪಿಸಲಿ, ಆದರೆ ಹಾಗೆ ಕೆಲವು  
ಮಾಡುವ ಅಭ್ಯಾಸವು ಇದ್ದುದರಿ, ಆದರೆ, ಈ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಸಮ, ಇದ್ದರೆ 4 ಹಣ ಕಾಲೇಜುಗಳಿಗೆ  
ಹಾಗೂ, ಸಿದ್ಧತೆ ಕೂಡ ನಡೆಸಿ ಕಾಲೇಜಿನಿಂದ ಸಿದ್ಧತೆ ಇದ್ದುದರಿಂದ, ಸಿದ್ಧತೆಯ ನಡೆಸಿ ಜಿಲ್ಲಾಕಾಲೇಜಿನಿಂದ  
ಮಾಡುವ ಕೆಲವುಗಳಿಗೆ, ಈಗಲೇ ಇದ್ದು ಜಿಲ್ಲಾ ಹಾಗೂ ಹಣ ಕಾಲೇಜು 1260/- ಗಳ ಸಿದ್ಧತೆ ಕೂಡವುದು,  
ಸರ್ಕಾರಕ್ಕೆ ಕೂಡುವುದು ಇದ್ದುದರಿ.

[illegible]

ಈ ದಾಖಲೆಯು (7) ರಲ್ಲಿ ಉಳಿಸಿದಂತೆ ಪರಿಶೀಲಿಸಬಹುದು. ಈ ಸಂದರ್ಭದಲ್ಲಿ ಮುಖ್ಯಮಂತ್ರಿ, ಕರ್ನಾಟಕದವರು ಮುಖ್ಯಮಂತ್ರಿಯಾಗಿ ಒಂದು ವರ್ಷದವರೆಗೆ ಕಾರ್ಯನಿರ್ವಹಿಸಿದ್ದಾರೆ. ಇದು ಮೊದಲಿನಿಂದಲೂ ಇರುವಂತೆ, ಮೊದಲನೆಯದೇ ಆಗಿದೆ. ಇದನ್ನು ಮುಖ್ಯಮಂತ್ರಿ, 19/03/2004-05 ದಿನಾಂಕ 19-03-2005, ಉತ್ತರಿಸಿದಾಗ ದಿನಾಂಕ 01-03-2004 ರ ವರೆಗೆ ಮೊದಲನೆಯ, ಮುಖ್ಯಮಂತ್ರಿಗಳ ಪದವಿ.

(ಸಂಖ್ಯೆ 2 ರಲ್ಲಿ ಮಾರ್ಚ್ 2016)

**Translation of Previous Document**

***Resolution of Amaravathi House Building Cooperative Society***

To the dated 26 July 2012  
Commissioner CMC

**Subject:** Handing over land measuring 50 ft x50 ft for construction of OHT by Amravati Housing Colony, Harihara Taluk

One meeting was assembled on 12 July 2012, Thursday at 6 p.m. and only GB members were present.

Subject of Meeting:

Handing over of 50 ft. by 50 ft. piece of land of GanapatiDevasthana to CMC as per CMC, Commissioner's letter no. KMRP/CR/Misc/ 202-13 dated 30 June 2012 was agreed to.

Secretary,  
Amaravathi House Building Cooperative Society,

**ANNEXURE 7 : COPY OF THE DOCUMENT RELATED TO THE LAND PROPOSE  
FOR CONSTRUCTION OHT IN GUTTUR**

ಸಭೆಯ ನಡಾವಳಿ ಲೆಕ್ಕಾಚಾರ ಪುಸ್ತಕ  
MEETING RESOLUTION BOOK

ಒಟ್ಟು ಸದಸ್ಯರು : 19 ಪಾಠರ : 13 ಗೈರುಹಾಜರಿ : 06 ದಿನಾಂಕ:23/12/2013

ದಿನಾಂಕ 23/12/2013ರ ಶುಕ್ರವಾರ ಬೆಳಿಗ್ಗೆ 11:00 ಗಂಟೆಗೆ ಗುತ್ತೂರುಗ್ರಾಮ ಪಂಚಾಯತಿ ಸಭಾಂಗಣದಲ್ಲಿ ಆದ್ಯಕ್ಷರಾದ ಶ್ರೀ ಎ.ಕೆ.ಕೊಟ್ಟಪ್ಪ ಇವರ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ ನಡೆದ ಸಾಮಾನ್ಯ ಸಭೆಯ ನಡವಳಿಕೆಗಳು:-

ಕ್ರ.ಸಂ	ವಿಷಯ	ತೀರ್ಮಾನ
07	ಹರಿಹರ ನಗರಸಭೆಯಿಂದ ಕೆ.ಯು.ಐ.ಡಿ.ಎಫ್.ಸಿ ವತಿಯಿಂದ ಅನುಷ್ಠಾನಗೊಳ್ಳುತ್ತಿರುವ ಕೆ.ಐ.ಯು.ಡಬ್ಲ್ಯು.ಎಮ್ ಐ.ಪಿ. ಯೋಜನೆಯಡಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಗೆ ಹಾಗೂ 24X7 ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಗೆ ಎನ್.ಓ.ಸಿ. ನೀಡುವ ಬಗ್ಗೆ..	ಗುತ್ತೂರು ಗ್ರಾಮ ಪಂಚಾಯತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಗುತ್ತೂರು ಗ್ರಾಮಕ್ಕೆ ಹರಿಹರ ನಗರಸಭೆಯಿಂದ ಕೆ.ಯು.ಐ.ಡಿ.ಎಫ್.ಸಿ ವತಿಯಿಂದ ಅನುಷ್ಠಾನಗೊಳ್ಳುತ್ತಿರುವ ಕೆ.ಐ.ಯು.ಡಬ್ಲ್ಯು.ಎಮ್ ಐ.ಪಿ. ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಗುತ್ತೂರು ಗ್ರಾಮಕ್ಕೆ 24X7 ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ ಹಾಗೂ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಗೆ ಮತ್ತು ನೀರಿನ ಮೇಲ್ಪಟ್ಟದ ಜಾಲಸಂಗ್ರಹಗಾರಕ್ಕೆ ಅವಶ್ಯವಿರುವ ಜಾಗವನ್ನು ಗಣಪತಿ ದೇವಸ್ಥಾನದ ಹಿಂಭಾಗದಲ್ಲಿರುವ 50*50ಅಡಿ ಅಳತೆಯ ಗ್ರಾಮಪಂಚಾಯತಿಗೆ ಸಂಬಂಧಿಸಿದ ಜಾಗವನ್ನು ಕೊಡಲು ಯಾವುದೇ ಆಕ್ಷೇಪಣೆ ಇರುವುದಿಲ್ಲವೆಂದು ಈ ಮೂಲಕ ದೃಢೀಕರಿಸಿ ಹಾಗೂ ಈ ವ್ಯವಸ್ಥೆಯಲ್ಲಿ ಅಳವಡಿಕೆಯಾಗಿರುವ ಪ್ರತಿ ಮನೆಗಳ ಜೋಡಣಾ ವೆಚ್ಚವನ್ನು ಹಾಗೂ ಮಾಸಿಕ ಕುಡಿಯುವ ನೀರಿನ ಮತ್ತು ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಕರವನ್ನು ಫಲಾನುಭವಿಯಿಂದಲೇ ನಗರಸಭೆಗೆ ಭರಿಸಲು ಸೂಚಿಸಲು ಸರ್ವ ಸದಸ್ಯರು ಒಪ್ಪಿಗೆ ಸೂಚಿಸಿದರು.

ಅಧ್ಯಕ್ಷರು  
ಗ್ರಾಮ ಪಂಚಾಯತಿ, ಗುತ್ತೂರು  
ಗ್ರಾಮ ಪಂಚಾಯತಿ, ಗುತ್ತೂರು

ಪಂಚಾಯತಿ ಅಧಿಕಾರಿ  
ಗ್ರಾಮ ಪಂಚಾಯತಿ, ಗುತ್ತೂರು  
ಗ್ರಾಮ ಪಂಚಾಯತಿ, ಗುತ್ತೂರು

Translated version of the Document related to the land propose for construction OHT in Guttur Village

Meting Resolution Book

Total No. of members: 19                      No. of members present: 13      Absent: 06

Proceedings of the General Body meeting held on 23.12.2013 at 11 AM in Guttur Gram Panchayat meeting hall chaired by the president Mr. A. K Kotrapa.

Sl. No	Subject	Resolution
07	Providing No Objection Certificate for implementation of UGD and 24X7 water supply projects under KIUWMIP Project of KUIDFC which will be implemented by the Harihara CMC.	The members unanimously agreed to provide the site measuring 50'X50' which is located behind the Ganapathi temple in Guthur under Guthur Gram panchayat to KUIDFC to implement UGD and 24X7 water supply civil works under KIUWMIP project which will be implemented through Harihara CMC. It is also agreed to collect the house service connection charges and monthly water traffic and UGD charges from each household to CMC harihara.

Sd

-Sd-

President

Panchayat Development Officer

Gram Panchayat

Grama Panchayat Guttur

Huttur

Harihara Taluk

Harihara Taluk

Davanagere (Dist)

Davanagere (Dist)




[illegible][illegible]

[illegible][illegible]

KUIDFC-KIUWMIP



## ANNEXURE 10 : LAND RECORDS OF LAND EARMARKED FOR SEPTIC TANK

<b>ಪುರಸಭೆ ಕಾರ್ಯಾಲಯ</b> <b>ಬ್ಯಾಡಗಿ - 581106.</b> ಜಿ   ಹಾವೇರಿ) (ಕರ್ನಾಟಕ ರಾಜ್ಯ		<b>TOWN MUNICIPAL COUNCIL</b> <b>BYADGI-581106.</b> Dist : Haveri) (Karnataka State
<b>ಫ (08375), ಪಜೇರಿ: 228444, ಅಧ್ಯಕ್ಷರು: 228266, ಕ್ಲಾಕ್ಸ್: 226444</b>		
ಕ್ರ.ಸಂ. ಬ್ಯಾಡಗಿ/ಡಿ/ಬರ/ಪ್ರ/2015-16 / 13 ದಿನಾಂಕ: 2.4.15		
<p>ಗೆ,</p> <p>ಟಾಸ್ಕ್ ಮ್ಯಾನೇಜರ್</p> <p>ಕೆಎಯುಡಬ್ಲ್ಯೂಎಂಎಪಿ/ಕೆಎಯುಡಿಎಫ್‌ಎಸ್</p> <p>ಬೆಂಗಳೂರು.</p> <p>ಮಾನ್ಯರೇ,</p> <p style="text-align: center;">ವಿಷಯ: ಸೆಪ್ಟಿಕ್ ಟ್ಯಾಂಕ್ ಕಟ್ಟುವ ಜಾಗದ ಕುರಿತು.</p> <p style="text-align: center;">*****</p> <p>ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಬ್ಯಾಡಗಿ ಪಟ್ಟಣಕ್ಕೆ ಕೆಎಯುಡಬ್ಲ್ಯೂಎಂಎಪಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಯು ಮಂಜೂರಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಬ್ಯಾಡಗಿ ಪಟ್ಟಣದ ವ್ಯಾಪ್ತಿಗೆ ಬರುವ ಅಗಸನಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ಸೆಪ್ಟಿಕ್ ಟ್ಯಾಂಕ್ ಕಟ್ಟಲು ಯೋಜನಾ ಸಮಾಲೋಚಕರು ಈಗಾಗಲೇ ತಿಳಿಸಿದ್ದು ಇರುತ್ತದೆ. ಅದರಂತೆ ಸೆಪ್ಟಿಕ್ ಟ್ಯಾಂಕ್ ಕಟ್ಟುವ ಜಾಗವು ಪುರಸಭೆಯ ಅಸ್ತಿಯಾಗಿದ್ದು ಸದರಿ ಪ್ರದೇಶದಲ್ಲಿ ತಾವು ಸೆಪ್ಟಿಕ್ ಟ್ಯಾಂಕ್ ಕಟ್ಟಲು ಯಾವುದೇ ತುಟೆ ತಕರಾರು ಇರುವುದಿಲ್ಲ ಅಂತಾ ಈ ಮೂಲಕ ತಮ್ಮ ಗಮನಕ್ಕೆ ತರಲಾಗಿದೆ.</p> <p style="text-align: center;">ಗೌರವಗಳೊಂದಿಗೆ,</p> <div style="display: flex; justify-content: space-between; align-items: flex-end; margin-top: 20px;"> <div style="width: 45%;"> <p>ವಿಳಿ ಸಮಾಜಿಸಿದ್ದೆ.</p> <p style="text-align: right;">2/4/15</p> <p>ಬಹುಮಾನ ಗೌರವಾನ್ವಿತ</p> <p>ಪುರಸಭೆ, ಬ್ಯಾಡಗಿ.</p> </div> <div style="width: 45%; text-align: right;"> <p>ತಮ್ಮ ವಿಶ್ವಾಸಿ,</p> <p>(ಪ್ರಿ.ಪೂ. ಪೂಜಾರ)</p> <p>ಮುಖ್ಯಾಧಿಕಾರಿ</p> <p>ಪುರಸಭೆ, ಬ್ಯಾಡಗಿ.</p> </div> </div>		

**Translation of Land records earmarked for Septic Tank**

7-4-2015

From,  
Chief Officer  
Town Municipal Council,  
Byadgi.

**Sub: Land status for construction of STP.**

Municipality Byadgi has indicated that there is no encumbrances of the land proposed for construction of septic tank/ proposed/ identified by these programme consultants. The said land belongs to Urban Local Body (ULB) Byadgi and they have no objection for the construction of the proposed component.

Sd/-

Town Municipal Council

# ANNEXURE 11: IEC ACTIVITIES ACROSS TRANCHE 1

## Focus Group Discussions in Harihara

I E C Training												
Details of Focs Group Discusses (FGD) Training <u>Harihar-ULB</u>												
Sl No	Ward No	Place	Plan Date	Activity Date	Number of participant			SC	ST	OBC	Others	
					Male	Female	Total					
1	14	Ambedkar Samudaya Bhavana	20.07.2018	21.07.2018	7	12	19	7	2	3	7	
2	11	Gurubavana	03.08.2018	04.08.2018	10	8	18	8	2	6	2	
3	5	Neelakanteshwar Temple	09.08.2018	10.08.2018	7	14	21	11	3	7	0	
4	5	Bangala Badavane	13.08.2018	14.08.2018	1	19	20	7	7	6	0	
5	25	Mahatma Gandhi Kolache Pradesha	16.08.2018	17.08.2018	5	11	16	4	1	4	7	
6	25	Mahatma Gandhi Kolache Pradesha	19.08.2018	20.08.2018	0	17	17	7	3	0	7	
7	11	Bhart Oil Mil Compound	21.08.2017	22.08.2018	4	15	19	16	0	3	0	
8	11	Jai beem Nagar	23.08.2018	24.08.2018	7	13	20	8	4	8	0	
<b>Total</b>					<b>41</b>	<b>109</b>	<b>150</b>	<b>68</b>	<b>22</b>	<b>37</b>	<b>23</b>	

### Harihara ULB

21.07.2018 at 3.00pm FGD Program at Ambedkar Nagar Ward-04, Harihara ULB



14.08.2018 at 3.00pm FGD Program at Bangala Badavane Ward-05, Harihar ULB



I E C Training											
Details of Focs Group Discusses (FGD) Training <u>Byadagi-ULB</u>											
Sl No	Ward No	Place	Plan Date	Activity Date	Number of participant			SC	ST	OBC	Others
					Male	Female	Total				
1	14	Kumbar Oni	02.08.2018	03.08.2018	10	15	25	0	14	1	10
2	2	Valmiki Nagar	03.08.2018	04.08.2018	0	19	19	0	19	0	0
3	16	Shivapur Badavane	03.08.2018	04.08.2018	11	14	25	0	13	7	5
4	2	Valmiki Nagar	05.08.2018	06.08.2018	2	23	25	0	0	22	3
5	14	Islampur Oni	06.08.2018	07.08.2018	1	23	24	0	24	0	0
6	22	Sangameshwar Nagar	09.08.2018	10.08.2018	8	17	25	1	4	20	0
<b>Total</b>					<b>32</b>	<b>111</b>	<b>143</b>	<b>1</b>	<b>74</b>	<b>50</b>	<b>18</b>

### Byadagi ULB

#### 03.08.2018at 10.00am FGD Program at Kumbar Oni Ward-14, Byadgi ULB



#### Islampur Oni Ward-14, Byadgi ULB



**Harihar ULB****Jatha/ Procession Report**

SI No	Village	Ward No	Place	Plan Date	Activity Date	Number of participant		
						Male	Female	Total
1	Harihar	6	Smt, Halamma Shamanur Shivappa High School	21.08.2018	25.08.2018	21	14	35
2	Harihar	25	Baba Saheb Ambedkar High School	09.09.2018	11.09.2018	24	18	42
3	Harihar	12	Govt High School Hospete Oni (Kurubara bidi Harihar	09.09.2018	14.09.2018	25	25	50
4	Harihar	23	Govt Higher Primary School- Neelakanteshwar Nagar	22.09.2018	25.09.2018	18	20	38
5	Harihar	22	Sri Kalidas Higher Primary School	04.12.2018	07.12.2018	38	14	52
6	Harihar	9	Govt Higher Primary School Gandhi Nagar	11.12.2018	12.12.2018	18	23	41
7	Harihar	22	Sri Guru Tipperudraswamy High School Harihar	18.12.2018	20.12.2018	37	37	74
8	Harihar	18	Sri Eswari Higher Primary School	20.12.2018	21.12.2018	45	32	77
9	Harihar	7	Women Community Higher Primary School	22.12.2018	26.12.2018	19	29	48
<b>Total</b>						<b>245</b>	<b>212</b>	<b>457</b>

**Byadgi ULB.****Jatha/ Procession Report**

SI No	Village	Ward No	Place	Plan Date	Activity Date	Number of participant		
						Male	Female	Total
1	Byadagi	3	SSPN High School, Hugar Galli	19.08.2018	20.08.2018	23	25	48
2	Byadagi	8	Govt urdhu Primary School, Kollur Camp	05.09.2018	07.09.2018	6	44	50
3	Byadagi	16	Urdu Higher School, Shivapura Badavane	15.09.2018	17.09.2018	8	19	27
4	Byadagi	23	Govt Higher Primary School. Agasanahalli	15.09.2018	19.09.2018	37	28	65
5	Byadagi	2	Govt Primary School, Valmiki Nagar	22.10.2018	25.10.2018	24	44	68
6	Byadagi		Govt High and Primary School, Higga Pradesh	24.10.2018	25.10.2018	10	51	61

7	Byadagi	22	Govt Primary School, Sangameshawar Nagar,	25.10.2018	26.10.2018	25	12	<b>37</b>
8	Byadagi	8	SJJM High School Kollur Camp	25.10.2018	27.10.2018	23	25	<b>48</b>
<b>Total</b>						<b>156</b>	<b>248</b>	<b>404</b>

### Harihar School Jathas Photos

#### 25.8.2018\_ School Jata at Shamanur High School (Bapuji), Harihar ULB



#### 20.8.2018\_ School Jata SSPN High School Hugar Galli Ward-4, Byadagi ULB





**Harihar ULB.**

**27.09.2018\_ Drama/Street Play Mahatma Gandhi Colche Pradesh Ward-25, Harihar ULB**



**29.09.2018\_ Drama/ Street Jai Beem Nagar Ward-11, Harihar ULB**



**Byadagi ULB.**

**21.09.2018\_ Drama /Street Play Kolur Camp Ward-8, Byadagi ULB**



**22.09.2018\_ Drama /Street Play Islampur Oni Ward-14, Byadagi ULB**



### School Awareness Report

S I N o	Village	Ward No	Place	Plan Date	Activity Date	Number of participant		
						Male	Femal e	Total
1	Harihar	06	Smt Halamma Shamanur Shivappa High School	22.08.2018	25.08.2018	20	25	45
2	Harihar	21	Baba Sheba Ambedkar School	08.09.2018	11.09.2018	0	47	47
3	Harihar	22	Sri Kalidas High School	5.12.2018	7.12.2018	68	28	96
4	Harihar	09	Govt Balika High School	12.12.2018	13.12.2018	0	42	42
5	Harihar	22	Sri Guru Tipperudra High School	19.12.2018	20.12.2018	41	34	75
6	Harihar	18	M R B High School	20.12.2018	21.12.2018	59	30	89
7	Harihar	09	Smt, Giryamma High School	25.12.2018	26.12.2018	30	47	77
8	Harihar	04	Sri, M K E T High School	26.12.2018	28.12.2018	86	78	164
9	Harihar	07	Sri, M M C Shivamma High School	27.12.2018	28.12.2018	28	15	43
10	Harihar	25	Sri, D R M College	28.12.2018	29.12.2018	78	72	150
<b>Total</b>						<b>410</b>	<b>418</b>	<b>828</b>

### Byadagi ULB

#### School Awareness Report

SI No	Village	Ward No	Place	Plan Date	Activity Date	Number of participant		
						Male	Femal e	Total
1	Byadagi	3	S C F High School, Doddagoudra High School,	21.09.2018	25.09.2018	20	25	45
2	Byadagi	3	SSPN High School Hugar Galli	23.09.2018	26.09.2018	34	47	81
3	Byadagi		SJJM High School Hugar Galli	25.09.2018	27.09.2018	64	26	90
4	Byadagi	6	Ambedkar High School Subhasa Nagar	10.12.2018	11.12.2018	73	46	119
5	Byadagi	19	B E S High School Vidya Nagar	02.12.2018	02.12.2018	49	63	112
6	Byadagi	15	Nutan High School Islampur Oni	04.12.2018	04.12.2018	26	76	102



7	Byadagi	16	Govt Urudu High School Shivapur Badavane	05.12.2018	05.12.2018	39	45	<b>84</b>
8	Byadagi	5	Govt Urudu Henu Makkal High School Shivapur Badavane	07.12.2018	07.12.2018	0	87	<b>87</b>
Total						<b>305</b>	<b>415</b>	<b>720</b>

### Harihar Awareness Program for School Children

25.08.2018\_Awareness School Children Smt Halamma Shamanur Shivappa High School, Harihar ULB



### Byadagi Awareness Program for School Children



Details of Community Welfare Groups (CWG) Training. Harihar -ULB

Sl No	Ward No	Place	Plan Date	Activity Date	Number of			SC	ST	OBC	Others
					Male	Female	Total				
1	11	Jai Bhima Nagar	01.08.2018	02.08.2018	2	22	24	0	0	24	0
2	23	Benki Nagar	03.08.2018	04.08.2018	7	9	16	4	1	11	0
3	11	Kalidas Nagar	03.08.2018	04.08.2018	7	16	23	2	1	20	0
4	16	Banashankari Temple	07.08.2018	08.08.2018	6	12	18	0	0	18	0
5	30	Sevalal Nagar	08.08.2018	09.08.2018	2	16	18	4	4	5	5
6	11	Mahatma Gandhi Kolache Pradesh	16.08.2018	17.08.2018	6	27	33	0	3	30	0
7	14	Bambubajar	16.08.2018	17.08.2018	3	22	25	25	0	0	0
8	25	Mahatma Gandhi Kolache Pradesh	10.09.2018	11.09.2018	3	17	20	0	1	19	0
9	25	Mahatma Gandhi Kolache Pradesh	10.09.2018	11.09.2018	5	13	18	1	6	10	1
10	25	Mahatma Gandhi Kolache Pradesh	13.09.2018	14.09.2018	11	9	20	0	0	8	12
11	1	A K Collony	14.09.2018	15.09.2018	5	9	14	12	0	2	0
12	8	Hosa Baramapur	15.09.2018	16.09.2018	0	25	25	2	3	5	15
13	11	Bhart Oil Mill Compond	16.09.2018	17.09.2018	3	10	13	7	2	4	0
14	23	Benki Nagar	17.09.2018	18.09.2018	8	8	16	2	4	5	5
15	14	Bambu Bajar	17.09.2018	18.09.2018	5	14	19	0	0	10	9
16	22	Kalidas Nagar	17.09.2018	18.09.2018	1	13	14	3	2	9	0
17	30	Vidya Nagar	18.09.2018	19.09.2018	7	15	22	7	0	10	5
18	4	Bangla Badavane	19.09.2018	20.09.2018	8	13	21	6	0	1	14
19	15	Timma Sajjanmath Oni	20.09.2018	21.09.2018	4	11	15	2	2	11	0
20	5	Neelakanteshwar Temple	20.09.2018	21.09.2018	2	14	16	4	2	10	0
21	6	Hale Baramapur, Duragamma Temple	23.09.2018	24.09.2018	12	5	17	0	0	17	0
22	23	Benki Nagar	24.09.2018	25.09.2018	10	11	21	3	0	14	4
23	4	Anjaneya Badavane	02.10.2018	03.10.2018	4	14	18	4	6	4	4
24	11	Bangla Badavane	02.10.2018	03.10.2018	2	16	18	0	2	0	16
25	11	Jai Bhima Nagar	03.10.2018	04.10.2018	4	17	21	5	0	11	5
26	11	Jai Bhima Nagar	03.10.2018	04.10.2018	1	16	17	2	0	3	12
27	4	Bangla Badavane	05.10.2018	06.10.2018	0	18	18	6	11	1	0
28	25	Mahatma Gandhi Kolache Pradesh	05.10.2018	06.10.2018		15	15	1	3	4	7
29	16	Hallada Kere	07.10.2018	08.10.2018	12	13	25	0	0	0	25
30	15	Hallada Kere	07.10.2018	08.10.2018	13	12	25	1	24	0	0
31	16	A K Collony	15.10.2018	16.10.2018	9	8	17	15	0	2	0
32	4	Bangla Badavane	15.10.2018	16.10.2018	5	16	21	6	0	15	0
33	5	Neelakanteshwar Temple, Metal Hol Road	23.10.2018	24.10.2018	0	25	25	0	0	25	0
34	2	Y Nagappa Badavane	24.10.2018	25.10.2018	5	8	13	11	0	2	0
35	2	Y Nagappa Badavane	24.10.2018	25.10.2018	5	9	14	12	0	2	0
36	23	Benki Nagar	01.11.2018	02.11.2018	0	18	18	4	2	5	7
37	25	Mahatma Gandhi Kolache Pradesh	01.11.2018	02.11.2018	0	12	12	6	3	3	0
38	30	Vidya Nagar	02.11.2018	03.11.2018	3	16	19	14	5	0	0
39	22	Kalidas Nagar	02.11.2018	03.11.2018	1	17	18	3	5	6	4
40	30	Vidya Nagar	04.11.2018	05.11.2018	7	11	18	7	7	1	3
41	25	Prashant Nagar	04.11.2018	05.11.2018	7	11	18	7	7	1	3

## Byadgi ULB.

Sl No	Ward No	Place	Plan Date	Activity Date	Number of			SC	ST	OBC	Others
					Male	Female	Total				
1	17	Gandhi Nagar	05.08.2018	07.08.2018	0	20	20	15	3	2	0
2	3	Hugar Galli	07.08.2018	09.08.2018	1	39	40	0	0	40	0
3	3	Hugar Galli	09.08.2018	29.08.2018	10	17	27	0	2	14	11
4	3	Hugar Galli	25.08.2018	29.08.2018	6	19	25	0	0	25	0
5	2	Valmiki Nagar	29.08.2018	07.09.2018	0	30	30	0	30	0	0
6	3	Hugar Galli	07.09.2018	08.09.2018	1	24	25	8	4	9	4
7	15	Islampur Oni	07.09.2018	08.09.2018	13	17	30	1	0	25	4
8	23	Agasanahalli	08.09.2018	15.09.2018	2	23	25	0	0	25	0
9	17	Shivapur Badavane	15.09.2018	17.09.2018	10	15	25	25	0	0	0
10	21	Darga Plat	15.09.2018	19.09.2018	1	24	25	8	5	8	4
11	6	Subash Nagar	19.09.2018	24.09.2018	0	21	21	21	0	0	0
12	8	Kolur Camp	24.09.2018	25.09.2018	1	19	20	4	8	8	0
13	1	Vinayaka Nagar	24.09.2018	06.10.2018	0	30	30	0	0	27	3
14	1	Vinayaka Nagar	24.09.2018	06.10.2018	6	12	18	6	5	4	3
15	22	Sangameshwar Nagar	06.10.2018	09.10.2018	5	14	19	0	0	6	13
16	6	Subash Nagar	06.10.2018	09.10.2018	4	20	24	3	21	0	0
17	5	Sajjan Plat	09.10.2018	11.10.2018	6	13	19	0	0	16	3
18	14	Islampur Oni	09.10.2018	11.10.2018	0	25	25	0	0	25	0
19	15	Nisarga Nagar	11.10.2018	12.10.2018	11	14	25	1	3	21	0
20	3	Neharu Nagar	11.10.2018	12.10.2018	5	15	20	2	2	6	10
21	16	Shivapur Badavane	12.10.2018	13.10.2018	11	19	30	4	7	12	7
22	16	Shivapur Badavane	12.10.2018	13.10.2018	9	16	25	0	0	12	13
23	19	Gandhi Nagar	13.10.2018	22.10.2018	12	18	30	22	0	0	8
24	2	Valmiki Nagar	22.10.2018	25.10.2018	10	21	31	0	30	0	1
25	21	Vaddar Oni	25.10.2018	26.10.2018	6	19	25	7	6	4	8
26	22	Sangameshwar Nagar	25.10.2018	26.10.2018	13	13	26	0	0	14	12
27	15	Islampur Oni	26.10.2018	29.10.2018	6	19	25	4	0	0	21
28	6	Subash Nagar	29.10.2018	02.11.2018	0	10	10	4	0	6	0
29	11	Dandin Pete	02.11.2018	03.11.2018	7	7	14	0	4	10	0
30	11	Gandhi Nagar	02.11.2018	03.11.2018	1	19	20	20	0	0	0
31	8	Kolur Camp	03.11.2018	05.11.2018	18	2	20	5	5	10	0
32	23	Agasanahalli	03.11.2018	05.11.2018	0	24	24	0	0	24	0
33	8	Kolur Camp	05.11.2018	07.11.2018	1	23	24	0	0	24	0
34	8	Kolur Camp	05.11.2018	07.11.2018	8	17	25	5	3	17	0
35	6	Subash Nagar	07.11.2018	09.11.2018	3	17	20	4	8	8	0
36	8	Kolur Camp	07.11.2018	09.11.2018	0	21	21	0	11	10	0
37	8	Ashraya Badavane	09.10.2018	10.11.2018	5	20	25	0	0	0	25
38	8	Sajjan Plat	09.10.2018	10.11.2018	6	19	25	0	0	25	0
39	16	Shivapur Badavane	10.11.2018	13.11.2018	5	20	25	5	10	10	0
40	5	Sajjan Plat	10.11.2018	13.11.2018	3	22	25		4	21	0
41	5	Islampur Oni	13.11.2018	14.11.2018	3	22	25		23	0	0

42	5	Islampur Oni	13.11.2018	14.11.2018	2	18	20	6	3	11	0
43	23	Agasanahalli	15.11.2018	16.11.2018	0	25	25	0	0	0	25
44	20	Sangameshwar Nagar	15.11.2018	16.11.2018	0	20	20	0	0	20	0
45	19	Vidya Nagar	16.11.2018	17.11.2018	18	7	25	0	0	0	25
46	20	Sangameshwar Nagar	16.11.2018	17.11.2018	5	15	20	5	2	13	0
47	23	Agasanahalli	17.11.2018	19.11.2018	1	19	20	20	0	0	0
48	23	Agasanahalli	17.11.2018	19.11.2018	0	25	25	0	0	25	0
49	6	Subash Nagar	19.11.2018	20.11.2018	1	19	20	4	3	11	2
50	1	Vinayaka Nagar	30.11.2018	01.12.2018	3	22	25	0	0	25	0
51	2	Valmiki Nagar	30.11.2018	01.12.2018	0	18	18	2	0	16	0
52	13	Dandin Pete	02.12.2018	03.12.2018	5	10	15	3	4	8	0
53	2	Valmiki Nagar	02.12.2018	03.12.2018	0	21	21	0	0	21	0
54	3	Hugar Galli	03.12.2018	04.12.2018	1	19	20	0	5	15	0
55	15	Islampur Oni	03.12.2018	04.12.2018	2	17	19	0	7	12	0
56	16	Shivapur Badavane	04.12.2018	05.12.2018	1	15	16	0	16	0	0
57	22	Sangameshwar Nagar	04.12.2018	05.12.2018	2	16	18	2	10	6	0
58	2	Basaveshwar Nagar	05.12.2018	06.12.2018	2	15	17	0	0	17	0
59	17	Gandhi Nagar	05.12.2018	06.12.2018	3	18	21	0	9	12	0
60	18	Ashraya Badavane	06.12.2018	07.12.2018	1	17	18	0	5	13	0
61	20	Vivekananda Nagar	06.12.2018	07.12.2018	10	8	18	0	0	18	0
62	8	Halemenashinakai Pete	07.12.2018	08.12.2018	2	14	16	0	0	16	0
63	1	Vinayaka Nagar	07.12.2018	08.12.2018	3	14	17	0	0	17	0
64	1	Mallur Road	08.12.2018	10.12.2018	0	18	18	0	0	18	0
65	9	Talavar Oni	08.12.2018	10.12.2018	0	20	20	3	6	11	0
66	13	Kumbar Oni	10.12.2018	11.12.2018	1	19	20	0	0	20	0
67	3	Hugar Galli	11.12.2018	12.12.2018	7	15	22	0	22	0	0
68	1	Mallur Road	11.12.2018	12.12.2018	5	17	22	5	5	12	0
69	23	Hondada Nagar	12.12.2018	13.12.2018	1	17	18	0	0	18	0
70	15	Teachers Colony	12.12.2018	13.12.2018	0	25	25	0	0	25	0
71	2	Hugar Galli	13.12.2018	14.12.2018	4	21	25	0	25	0	0
72	4	Neharu Nagar	13.12.2018	14.12.2018	6	11	17	17	0	0	0
73	12	Dandin Pete	14.12.2018	15.12.2018	1	18	19	0	19	0	0
74	15	Teachers Collony	15.12.2018	17.12.2018	0	22	22	0	0	22	0
75	4	Neharu Nagar	15.12.2018	17.12.2018	5	15	20	0	9	11	0
76	6	Subhash Nagar	17.12.2018	18.12.2018	0	17	17	0	0	17	0
77	16	Shivapur Badavane	18.12.2018	19.12.2018	4	13	17	3	3	11	0
78	22	Ganjeer Plat	19.12.2018	20.12.2018	3	13	16	5	7	4	0
79	2	Hugar Galli	20.12.2018	21.12.2018	0	18	18	1	7	10	0
80	4	Neharu Nagar	20.12.2018	21.12.2018	2	15	17	17	0	0	14
Total					310	1445	1755	338	574	912	216

Harihar ULB

02.08.2018\_at 09.30am CWG Training Jai Beem Nagar Ward-11, Harihar ULB



04.08.2018\_at 11.30am CWG Training Kalidas Nagar Ward-11, Harihar ULB





## Byadgi ULB

09.08.2018\_at 09.00am CWG Training Hugar Galli Ward-03, Byadagi ULB



29.08.2018\_at 11.30am CWG Training Hugar Galli Ward-03, Byadagi ULB



# ANNEXURE 12: GRIEVANCE REDRESSAL DETAILS

Date	Place	Name of the Person Complained	Contact Number	Package Number	Grievances received	Redressal Status
05.01.2019	yarragunta Davanagere	Manjunatha	-	01WS05	Soil Removal	Rectified immediately 05.01.2019
11.01.2019	Karur Davanagere	Karthik	-	01WS05	Sanitary line damage	Rectified immediately 11.01.2019
13.02.2019	Yarragunta Davanagere	Praveen		01WS05	Soil Removal	Rectified immediately 13.02.2019
15.02.2019	Karur Davanagere	Naresh		01WS05	Sanitary line damage	Rectified immediately 15.02.2019
28.02.2019	Basapura Davanagere	Ravi Chandra		01WS05	Soil Removal	Rectified immediately 28.02.2019
05.03.2019	Yarragunta Davanagere	Ravi Kiran		01WS05	Soil Removal	Rectified immediately 05.03.2019
13.02.2019	Shamnur Road Davanagere	Mohammed		01WS05	No water sprinkling	Rectified water sparkling done
21.03.2019	K V Sheety Davanagere	Mallikarjuna		01WS05	No walk way	Rectified immediately 21.03.2019
23.03.2019	K V Sheety Davanagere	Basavaraj		01WS05	Sanitary line damage	Rectified immediately 23.03.2019
01.05.2019	Azad Nagar	Salman		01WS05	Soil Removal	Rectified

Date	Place	Name of the Person Complained	Contact Number	Package Number	Grievances received	Redressal Status
	Davanagere					immediately 01.05.2019
13.05.2019	Madakki Bathi Davanagere	Salman		01WS05	Soil over burden	Rectified immediately 13.05.2019
23.05.2019	Basapura Davanagere	Vignesh		01WS05	Soil Levelling	Rectified immediately 23.05.2019
30.05.2019	P B Road Davanagere	Narayana		01WS05	Pipe unloaded	Rectified on 30.05.2019
05.06.2019	Karur Davanagere	Ravi Chandra		01WS05	Construction Removed	Rectified on 05.06.2019
11.06.2019	Basaveshwar a Nagar Davanagere	Keerthi Raj		01WS05	Cable removed	Rectified on 11.06.2019
18.06.2019	Bambo Bazar Davanagere	Syed		01WS05	Soil removed	Rectified on 18.06.2019
26.06.2019	SPS Nagar Davanagere	Ram Krishna		01WS05	Soil removed	Rectified on 26.06.2019
10.01.2019	Rajaram Colony Harihara	Vaman Murthi		01WS04	Water line damage	Rectified 13.01.2019
12.01.2019	Housing Board Harihara	Srujan		01WS04	House keeping	Rectified immediately 12.01.2019
12.01.2019	J C Extension Harihara	Vaman Murthi		01WS04	House keeping	Rectified on 13.01.2019
13.01.2019	Raja Ram Colony Harihara	Rajappa		01WS04	Water line damage	Rectified immediately 13.01.2019
15.01.2019	Raja Ram Colony Harihara	Girijamma		01WS04	House keeping	Rectified immediately 15.01.2019
16.01.2019	J C Extension Harihara	Vaman Murthy		01WS04	Water line damage	Rectified on 17.01.2019



Date	Place	Name of the Person Complained	Contact Number	Package Number	Grievances received	Redressal Status
24.01.2019	Chinthamani Road Harihara	Krishanappa		01WS04	Water line damage	Rectified on 25.01.2019
28.01.2019	MKT School Harihara	Sathish		01WS04	House keeping	Rectified on 29.01.2019
30.01.2019	Bangle Badavane Harihara	Jaganatha		01WS04	Water line damage	Rectified immediately 30.01.2019
16.02.2019	Rajaram Colony Harihara	Ramesh		01WS04	Water line damage	Rectified on 17.02.2019
17.02.2019	Guttur Colony Harihara	Nagaraj		01WS04	Water line damage	Rectified immediately 17.02.2019
17.02.2019	DRM Site Harihara	Ramesh		01WS04	Water line damage	Rectified immediately 17.02.2019
18.02.2019	Ashraya Colony Harihara	Roopamma		01WS04	Water line damage	Rectified on 22.02.2019
20.02.2019	Gutthur Colony Harihara	Shankar		01WS04	House keeping	Rectified immediately 20.02.2019
21.02.2019	Guttur Colony Harihara	Pakeerappa		01WS04	Water line damage	Rectified immediately 21.02.2019
26.02.2019	Rajaram Colony Harihara	Manju		01WS04	Water line damage	Rectified immediately 26.02.2019
28.02.2019	Guttur Colony Harihara	Gururaj		01WS04	Soil Back filling	Rectified on 01.03.2019
12.03.2019	Guttur Colony Harihara	Nagaraj		01WS04	Water line damage	Rectified on 13.03.2019
15.03.2019	Harapanahalli main road Harihara	Rangappa		01WS04	Soil Back filling	Rectified immediately

Date	Place	Name of the Person Complained	Contact Number	Package Number	Grievances received	Redressal Status
						15.03.2019
15.03.2019	DRM Park Harihara	Mehaboob		01WS04	Water line damage	Rectified on 17.03.2019
18.03.2019	Gija Mata Colony Harihara	Ashivini		01WS04	Water line damage	Rectified on 20.03.2019
21.03.2019	DRM Layout Harihara	Sanaula	944866 8232	01WS04	Water line damage	Rectified on 21.03.2019
23.03.2019	Uramma Temple Harihara	Anjanappa	998669 9731	01WS04	Water line damage	Rectified immediately 23.03.2019
04.04.2019	Halladakeri Harihara	Sudhakar		01WS04	Water line damage	Rectified immediately 04.04.2019
07.04.2019	Guthur Colony Harihara	Ashwni		01WS04	Open pit	Rectified immediately 07.04.2019
09.04.2019	Vivekanadha Badavane Harihara	Manjunatha	990205 7949	01WS04	Water line damage	Rectified on 10.04.2019
11.04.2019	Halladakeri Harihara	Chaithramma		01WS04	Water line damage	Rectified immediately 11.04.2019
13.04.2019	Ashraya Colony Harihara	Hanumanthappa		01WS04	UGD Pipe damage	Rectified on 14.04.2019
14.04.2019	Asharaya Colony Harihara	Hanumanthappa	974368 5763	01WS04	UGD Pipe damage	Rectified on 15.04.2019
19.04.2019	Asharaya Colony Harihara	Lokesh	974368 5763	01WS04	UGD Pipe damage	Rectified on 22.04.2019
26.04.2019	Basapura Harihara	Rudresh	994597 9026	01WS04	Water line damage	Rectified on 29.04.2019
01.05.2019	A K Colony Harihara	Riyaz		01WS04	Open pit	Rectified on 02.05.2019
02.05.2019	Guttur Colony	Shankar		01WS04	Water line	Rectified on

Date	Place	Name of the Person Complained	Contact Number	Package Number	Grievances received	Redressal Status
	Harihara				damage	04.05.2019
03.05.2019	MKT School Harihara	Riyaz ahmed		01WS04	HSC pipe fixing	Rectified on 07.05.2019
11.05.2019	DRM layout Harihara	Vaman Murthy		01WS04	Water line damage	Rectified immediately 11.05.2019
14.05.2019	DRM layout Harihara	Ramesh Kallappa		01WS04	Water line damage	Rectified immediately 14.05.2019
17.05.2019	I B Tank Harihara	Rudresh		01WS04	Water line damage	Rectified on 18.05.2019
18.05.2019	Industrial Area Harihara	Hanumanth appa		01WS04	Soil removal	Rectified immediately 18.05.2019
22.05.2019	Guttur Colony Harihara	Omprakash		01WS04	Open pit	Rectified on 23.05.2019
23.05.2019	Doddbeedi Harihara	Manjunatha		01WS04	C-PVC damage	Rectified on 25.05.2019
28.05.2019	Guttur Colony Harihara	SOMashekar		01WS04	HSC connection	Rectified immediately 28.05.2019
02.06.2019	Guttur Colony Harihara	Lingaraj	974367 1423	01WS04	Soil removal	Rectified immediately 02.06.2019
07.06.2019	A K Colony	Parashuram	959118 4833	01WS04	Water Line Damage	Rectified immediately 07.06.2019
09.06.2019	DRM Layout Harihara	Vakil		01WS04	Water Line Damage	Rectified immediately 09.06.2019
09.06.2019	DRM Layout Harihara	Shankar		01WS04	Water Line Damage	Rectified immediately 09.06.2019
10.06.2019	Guttur Colony	Savitha		01WS04	Soil remoal	Rectified immediately 10.06.2019
11.06.2019	Guttur Colony	Seema		01WS04	Road restroration	Rectified immediately 12.06.2019
17.06.2019	J C	Roopa		01WS04	Road	Rectified

Date	Place	Name of the Person Complained	Contact Number	Package Number	Grievances received	Redressal Status
	Extenshion Harihara				restroration	immediately 17.06.2019
20.06.2019	Guttur Harihara	Ameena Beema		01WS04	Water Line Damage	Rectified immediately 20.06.2019
23.06.2019	Huttur Harihara	Sajida	974103 0881	01WS04	Water Line Damage	Rectified immediately 23.06.2019
29.06.2019	J C Extension Harihara	Raghavendra	741133 1637	01WS04	Water Line Damage	Rectified immediately 29.06.2019
08.01.2019	Agansanahalli Byadgi	Ravi kumar		01WS03	Water line damage	Rectified immediately 08.01.2019
24.01.2019	Vivekanadha badavane Byadgi	Kiran Kumar		01WS03	Soil removal	Rectified on 25.01.2019
03.02.2019	Agansanahalli Byadgi	Ravi Chandra		01WS03	Soil removal	Rectified immediately 03.02.2019
13.02.2019	Byadgi	Jagadeesh		01WS03	Water line damage	Rectified immediately 13.02.2019
23.02.2019	Byadgi	Manjuntha		01WS03	Cable damage	Rectified on 24.02.2019
28.02.2019	Byadgi	Hanumantha		01WS03	House keeping	Rectified immediately 28.02.2019
04.04.2019	Byadgi	Sabeena		01WS03	Soil removal	Rectified immediately 04.04.2019
08.04.2019	Byadgi	Manikumar		01WS03	Water line damage	Rectified on 09.04.2019
18.04.2019	Byadgi	Kushal Kumar		01WS03	Utility connection	Rectified on 19.04.2019
24.04.2019	Byadgi	Ganeshan		01WS03	Soil removal	Rectified on 25.04.2019

---

Date	Place	Name of the Person Complained	Contact Number	Package Number	Grievances received	Redressal Status
20.05.2019	Byadgi	Gunashekar		01WS03	Water line damage	Rectified on 21.05.2019
28.05.2019	Byadgi	Manjunatha		01WS03	Soil removal	Rectified on 29.05.2019
04.06.2019	Byadgi	Mallappa		01WS03	Soil removal	Rectified on 04.06.2019
08.06.2019	Byadgi	Manjunatha		01WS03	Road Restroration	Rectified on 29.05.2019
18.06.2019	Byadgi	Dasappa		01WS03	Water line damage	Rectified on 29.05.2019
22.06.2019	Byadgi	Ramesh		01WS03	Water line damage	Rectified on 29.05.2019

## ANNEXURE 13: PHOTOS OF STAKE HOLDERS CONSULTATIONS

**Package: 01BDG01, 01BDG02 and 01WS03**



Consultation with stakeholder at Ashraya badavane Distribution WS



Consultation with stakeholder at Valmukinagar Distribution WS



Consultation with stakeholder at Nehru Nagar Distribution WS



Consultation with stakeholder at shivapura Distribution WS



Consultation with stakeholder at RG Road



Consultation with stakeholder Consultation at Gumnahalli Road



Consultation with stakeholder at Ahsrya badavane UGD



Consultation with stakeholder at Basaweswara nagar UGD





Consultation with stakeholder at Byadgi UGD works



Consultation with stakeholder at Byadgi UGD works



Consultation with stakeholder at Byadgi UGD works



Consultation with stakeholder at Byadgi UGD works



**Package: 01HRA01, 01HRA02 & 01WS04**



Consultation with stakeholder At Vidhya Nagar Road UGD



Consultation with stakeholder At Benki Nagar 3rd Cross UGD



Consultation with stakeholder at Harapanahalli Main Road, Guttur UGD



Consultation with stakeholder at Guttur area UGD



Consultation with stakeholder with Bus stand road Harihara Bulk WS



Consultation with stakeholder with PB Road Harihara Bulk WS



Consultation with stakeholder with Harpanahalli circle Harihara Bulk WS



Consultation with stakeholder with Shimoga Road Harihara Bulk WS



Consultation with stakeholder in P.V.Road, Harihara, Distribution Water supply



Consultation with stakeholder in P.V.Road, Harihara, Distribution Water supply



Consultation with stakeholder in P.V.Road, Harihara, Distribution Water supply



Consultation with stakeholder in P.V.Road, Harihara, Distribution Water supply



## Emergency contact numbers displayed on the barricades

