



Social Monitoring Report

Project Number: 43253-025
October 2020

Period: January 2020 – June 2020

IND: Karnataka Integrated Urban Water Management Investment Program - Tranche 1

Submitted by

Karnataka Urban Infrastructure Development & Finance Corporation (KUIDFC)

This social monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

Asian Development Bank

From: Shashisekhar SP <shashisekharsp@kuidfc.com>

Sent: Thursday, October 1, 2020 7:24:52 PM

To: Pravash Kumar Mishra <pmishra@adb.org>

Cc: Shalini Mishra <smishra1.consultant@adb.org>; Ritu Rathore <rrathore@adb.org>;
jayamalap@kuidfc.com <jayamalap@kuidfc.com>; doddihal@kuidfc.com <doddihal@kuidfc.com>;

Pooja Awasthi <pawasthi@adb.org>; shashi sekhar sp <spsashisekhar@gmail.com>; Sourav Majumder
<smajumder@adb.org>

Subject: Re: KIUWMIP - SMMR T1 Jan-Jun 2020

Dear Pravash,

Thank you for allowing me to take my time. In response to your trailing email of 1.9.2020. The 3 embedded comments are already addressed in the report, now i have removed the comments and at the link below pls find the clean reports of T1 Jan-Jun 2020.

https://drive.google.com/file/d/1UAATX7H5x4kN-5XIPv8Nhc_jl8nfgFhV/view?usp=sharing

https://drive.google.com/file/d/1DljHyRB39hQcRAefyOCPUkLeQv-sv_y7/view?usp=sharing

Best regards,

Shashi

Recd. 2.10.20
SFG Log: 4360



SEMI ANNUAL SOCIAL SAFEGUARD MONITORING REPORT

Project Number: 43253-027
Loan Number: 3148-IND
January 2020 -June 2020

India: Karnataka Integrated Urban Water Management Investment Program (Tranche 1)

ABBREVIATIONS

ADB	:	Asian Development Bank
APs	:	Affected Persons
BPL	:	Below Poverty Line
CC	:	City Corporation
CMC	:	City Municipal Council
EA	:	Executing Agency
Gol	:	Government of India
GoK	:	Government of Karnataka
GRC	:	Grievances Redressal Committee
HH	:	Household
KMRP	:	Karnataka Municipal Reforms Program
KUIDFC	:	Karnataka Urban Infrastructure Development and Finance Corporation
KUWSDB	:	Karnataka Urban Water Supply and Drainage Board
LA	:	Land Acquisition
LAA	:	Land Acquisition Act
lpcd	:	Liters Per Capita per Day
M/m.	:	Meter
NGO	:	Non-Government Organization
NKUSIP	:	North Karnataka Urban Sector Investment Program
O&M	:	Operations and Maintenance
IPMU	:	Investment Program Management Unit
PWD	:	Public Works Department
RoW	:	Right of Way
Ro	:	Resettlement Officer
RP	:	Resettlement Plan
STP	:	Sewage Treatment Plant
ULB	:	Urban Local Body

CONTENTS

1. PROJECT DESCRIPTION.....	1
2. POPULATION TO BE BENEFITTED	14
3. REUSE OF STP WISE TREATED WATER	28
5. CONSULTATIONS/ DISCUSSION WITH THE PROJECT STAKEHOLDERS	29
6. GRIEVANCE REDRESSAL MECHANISM (GRM)	30
7. INSTITUTIONAL ARRANGEMENT	31
8. MITIGATION MEASURES TO MINIMISE THE IMPACTS.....	32
9. MONITORING RESULTS- FINDINGS	33
10. FOLLOW UP ACTION, RECOMMENDATIONS AND DISCLOSURE.....	33
11. COVID 19 HEALTH AND SAFETY MEASURES	33

LIST OF TABLES

TABLE 1: STATUS OF WORKS UNDER TRANCHE-1	2
TABLE 2: SOCIAL SAFEGUARD DETAILS (LAND, AFFECTED PERSONS, STATUS) FOR WATER SUPPLY SUBPROJECTS.....	15
TABLE 3: SOCIAL SAFEGUARD DETAILS (LAND, AFFECTED PERSONS, STATUS) FOR SEWERAGE SUBPROJECTS	22
TABLE 4: DETAILS OF CONSULTATIONS/ DISCUSSIONS	30
TABLE 5: STATUS OF GRIEVANCES RECEIVED	31

LIST OF ANNEXURES

Annexure 1: LAND DETAILS FOR SUBPROJECTS.....	36
Annexure 1: LAND OWNERSHIP LETTER FROM THE COMMISSIONER OF CITY CORPORATION DAVANAGERE FOR CONSTRUCTION OF JACK WELL.....	39
Annexure 3: COPY OF THE LAND RECORDS 40 MLD WTP AT BATHI (DAVANAGERE)	38
Annexure 4: LAND RECORDS 20MLD STP SHIVNAGARA.....	39

Annexure 5: LAND RECORDS 5 MLD STP PLANT AVARAGERE (Old land records before purchase of land.) The copy of new land records after purchase of land through negotiated settlement is provided below.	41
Annexure 6: DOCUMENTS RELATED TO THE LAND DONATED BY AMARAVATHI HOUSING SOCIETY.....	43
Annexure 7: COPY OF THE DOCUMENT RELATED TO THE LAND PROPOSE FOR CONSTRUCTION OHT IN GUTTUR	45
Annexure 8: LAND RECORDS OF LAND EARMARKED FOR SEPTIC TANK: AT HAMSABHAVI NEAR AGASANHALLI.....	47
Annexure 9: LAND RECORDS OF LAND EARMARKED FOR SEPTIC TANK	51
Annexure 10: GRIEVANCE REDRESSAL DETAILS	53
Annexure 11: PHOTOGRAPHS OF DISUCSSIONS WITH STEAKHOLDERS AND GRIEVANCE REDRESSALS.	56
Annexure 12: COVID – 19 PRECAUTIONS.....	61

1. PROJECT DESCRIPTION

- 1.1. Karnataka is one of the most water stressed states in India with approximately 54% of the geographical area declared as drought prone. ADB is assisting the Indian state of Karnataka improve water resources management in selected urban areas of the Upper Tungabhadra sub-basin. Water supply and waste water systems suffer from under-investment throughout the state of Karnataka. Current water supply is intermittent. The absence of scientific wastewater treatment and sewerage systems contaminates ground water posing a health risk to the public. If the issues associated with the poor water management in the state are not resolved, the state's economic growth will be stunted, public health will deteriorate, and water resource disputes will escalate.
- 1.2. The Project I of Karnataka Integrated Urban Water Management Investment Program (KIUWMIP, the Program) was initiated by the Asian Development Bank (ADB) with the Government of India (GoI) on Dec 30th 2014 with aims to improve water resource management in urban areas in a holistic and sustainable manner consistent with the principles of Integrated Water Resources Management (IWRM). Investment support is being provided to modernize and expand urban water supply and sanitation (UWSS), and strengthen institutions to improve water use efficiency, productivity, and sustainability. Assistance under the first phase is being used to expand and upgrade water supply and sanitation infrastructure in three towns - Byadagi, Davanagere, and Harihara.

TABLE 1: STATUS OF WORKS UNDER TRANCHE-1**Expansion of Sewerage System in Davanagere City (01DVG01)****Total cost 89.61 Cr****Revised cost HSC variation 11.05Cr****Total revised cost 97.25 Cr**

Components	Unit	Total Qty	Achieved up to June-2020	Achieved January-June-2020	Areas/ Locations and distance of pipeline laid from January-June-2020	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
UGD Network length Km	Km	161.00	161.00	0	-		100.0%
Flow Test	Km	161.00	161.00	0	-		100.0%
Manhole No	No	5742	5742	72	-		100%
Road Restoration	Km	80	77.42	2.18	KTJ Nagar, Jali nagar, Bassangouda badavane, Azad nagar		99.50%
HSC Pipe	km	89.64	89.64	0	-		100%

Components	Unit	Total Qty	Achieved up to June-2020	Achieved January-June-2020	Areas/ Locations and distance of pipeline laid from January-June-2020	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
House service connection Chambers	No.	7488	7488	0	-		100%
Over all progress				99.75%			
EXTRA UGD NETWORK & HSC VARIATION TOTAL COST = 11.05 Cr							
Supply	km	10.07	10.07	7.07			100%
Laying	km	10.07	2.40	2.40	SPS Nagara, Rajivgandhi badavane, Chokipete, Mandkai bhatii, Bamboo bazaar road, RMC link road.	SPS Nagara, Rajivgandhi badavane, Chokipete, Mandkai bhatii, Bamboo bazaar road, RMC link road, Hadai road near TV	23.83%
Manhole	Nos	318.00	318	264			100%
House service connection Chambers	Nos	3075	879	709	SPS Nagara, Rajivgandhi badavane, Chokipete, Mandkai bhatii, Bamboo bazaar road, RMC link road.		28.59%

Components	Unit	Total Qty	Achieved up to June-2020	Achieved January-June-2020	Areas/ Locations and distance of pipeline laid from January-June-2020	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
110mm dia uPVC pipe laying	Nos	36.90	12.67	11.19	SPS Nagara, Rajivgandhi badavane, Chokipete, Mandkai bhatii, Bamboo bazaar road, RMC link road.	station, Yergunte.	34.34%

Davanagere bulk water supply (01WS01)**Total cost 82.05 Cr**

Components	Unit	Total Qty	Achieved up to June-2020	Achieved January-June-2020	Areas/ Locations and distance of pipeline laid from January-June-2020	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
Construction of Intake, Jack Well and Electrical Panel							
Civil work of Intake well	lot	100%	99.00%	54.0%	Rajanahallai	Rajanahalli	99.00%
Civil work of Jackwell	lot	100%	82.00%	32.0%	Rajanahallai	Rajanahalli	82.00%
Raw Water Transmission main							

Supply of Pipes	Km	13.49	13.43	-			99.93%
Laying of Pipes and allied works	Km	13.49	12.41	0.19	Rajanahalli , Vidya Nagara	Rajanahalli , Vidya Nagara	91.99%
Hydro test	Km	13.49	7.95	0	-	-	58.93%
Road restoration	Km	13.49	12.22	4.5			90.51%
Water Treatment Plant							
Supply	lot	100%	46%	31%	Bathi	Bathi	46.50%
Construction of new 40 MLD	lot	100%	82.32%	4.39%	Bathi	Bathi	82.32%
Pure water Rising main from sump to Hillock							
Supply of pipes	Km	0.63	0.2	-	Bathi	Bathi	31.75%
Laying of pipes	Km	0.63			Bathi	Bathi	
				Over all progress	83.42%		

Davanagere STP Physical and Financial Progress (01DVG01A)**Total cost 37.74 Cr**

Components	Unit	Total Qty	Achieved up to June-2020	Achieved January-June-2020	Areas/ Locations and distance of pipeline laid from January-June-2020	Areas/ Locations and distance of pipeline to be completed
5 MLD STP	Construction of STPs completed	100%	100%(O&M Under Progress)	-	-	100%(O&M Under Progress)
20 MLD STP				-	-	100%(O&M Under Progress)
				Over all progress	100%	

Harihara Bulk Water Supply (01HRA02)**Total cost 22.84 Cr****Revised project cost 25.12 Cr**

Components	Unit	Total Qty	Achieved up to June-2020	Achieved January-June-2020	Areas/ Locations and distance of pipeline laid from January-June-2020	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
Jackwell and allied Works							
Construction of Ramp/Bridge and storm water drain	lot	100%	100%	-	-	-	100.0%
Raw Water Transmission main and Clear Water Transmission main							
Supply of Pipes	Km	15.25	15.25	-	-	-	100.00%
Laying of Pipes	Km	15.25	15.25	-	-	-	100.00%
Hydro test	Km	15.25	15.25	-	-	-	100.00%
Water Treatment Plant							
Demolition of Existing Water treatment plant	lot	100%	100%	-	-	-	100%

Components	Unit	Total Qty	Achieved up to June-2020	Achieved January-June-2020	Areas/ Locations and distance of pipeline laid from January-June-2020	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
Construction of new 20 MLD	lot	100%	95%	1%	Harihara	Harihara	95.0%
Construction of OHTs							
10LL at Jijimatha	lot	100%	96.00%	1%	Jijimatha	Jijimatha	96.00%
15LL at Amaravathi	lot	100%	96.00%	1%	Amaravathi	Amaravathi	96.00%
Rehabilitation and Replacement of Pumping Machineries at Head Works	lot	100%	100%	20%	Harihara	Harihara	100.00%
Bulk Flow Water Meters	lot	100%	80.00%	10%	Harihara	Harihara	90.00%
Rehabilitation of Existing WTP	lot	100%	80.00%	10%	Harihara	Harihara	90.00%
				Over all progress	95.76%		

Expansion of Sewerage System in Harihara City (01HRA01)

Total project cost 62.75 Cr

Revised project cost 60.60 Cr

HSC variation cost 4.87Cr

Revised total project cost 65.47Cr

Components	Unit	Total Qty	Achieved up to June-2020	Achieved January-June-2020	Areas/ Locations and distance of pipeline laid from January-June-2020	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
UGD Network length	Km	74.39	74.39	-	-		100.0%
Hydro test	Km	74.39	74.39	-	-		100.0%
Road Restoration	Km	74.39	74.39	-	-		100.0%
Manhole No	No	2530	2528	-	-		99.9%
Rising Main	Km	4.22	4.22	-			100.0%
House service connection Pipe line	Km	62.06	62.60	-	-		100%

Four wet wells and 18 MLD STP	No	Construction of 4 wet wells					98.50%
		Construction of 18 MLD FAL Type STP					98.50%
		Over all progress =				99.42%	
HSC Variation 4.87 Cr							
House service connection Pipe line	Km	31.574	14.65	13.15	Amaravathi colony,Jijimatha colony, Jaibeem nagra,Majjige layout and Anjinaya badavane	Amaravathi colony,Jijimatha colony, Jaibeem nagra,Majjige layout and Anjinaya badavane	46.40%
House service connection Chambers	No	5922	4049	3574	Amaravathi colony,Jijimatha colony, Jaibeem nagra,Majjige layout and Anjinaya badavane	Amaravathi colony,Jijimatha colony, Jaibeem nagra,Majjige layout and Anjinaya badavane	68.37%
		Over all progress =				69.90%	

Byadgi Bulk Water Supply (01BDG02)**Total cost 6.32 Cr**

Components	Unit	Total Qty	Achieved up to June-2020	Achieved January-June-2020	Areas/ Locations and distance of pipeline laid from January-June-2020	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
Supply of Pipes	Km	8.7	8.7	Work completed	Work completed	100.00%	100%
Laying of Pipes	Km	8.7	8.7			100.00%	100%
				Over all progress	100%		

Byadgi Sewerage and STP (01BDG01)**Total cost 59.26Cr****HSC variation cost 2.27Cr****Revised total cost 61.53Cr**

Components	Unit	Total Qty	Achieved up to June-2020	Achieved January-June-2020	Areas/ Locations and distance of pipeline laid from January-June-2020	Areas/ Locations and distance of pipeline to be completed	% achieved against Total Qty
UGD Network length Km	Km	78.21	74.63	1.19	Malur STP road, Sangameshwara Nagara, GUmnaHalli Road to old Mallur Road, Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	Malur STP road, Sangameshwara Nagara, GUmnaHalli Road to old Mallur Road, Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	95.4%
Manhole No	No	2540	2398	190	Malur STP road, Sangameshwara Nagara, GUmnaHalli Road to old Mallur Road, Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	Malur STP road, Sangameshwara Nagara, GUmnaHalli Road to old Mallur Road, Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	94.40%

HSC Pipe	km	35.00	34.52	1.32	Sangameshwara Nagara, Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	Sangameshwara Nagara, Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	97.3%
House service connection Chambers	No.	2730	2420	262	Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	Halepet, Kadaramandlgi, Vinayaka Nagara, Gandhi Nagar, Islampur	79.0%
5 MLD SBR type STP	Lot	100%	95.00%	-	Byadgi	Byadgi	95.0%
Over all progress							90.0%
HSC variation cost 2.27 Cr							
HSC Pipe laying	Km	25.69					
House service connection Chambers	No	1020					

2. POPULATION TO BE BENEFITTED

- 2.1. In order to identify the resettlement impacts, if any, due to Project implementation, the Consultants have carried out several site visits and consultative inspections in the Project areas during the preparation of RP. The policy framework and entitlements for the project are based on applicable laws and regulations of the national and state government, ADB's Safeguards Policy Statement 2009; and the agreed Resettlement Framework.
- 2.2. ADB Safeguards Policy Statement 2009 define (i) compensation to replace lost assets, livelihood, and income; (ii) assistance for relocation, including provision of relocation sites with appropriate facilities and services; and (iii) assistance for rehabilitation to achieve at least the same standard of living with the project as without it. In addition, the absence of legal title to land should not be a bar to compensation. ADB SPS requires payment of compensation prior to actual loss.
- 2.3. Government of India and Government of Karnataka Laws and Policies. The applicable legal and policy frameworks of the government, include: The Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement Act; 2013, and state law: The Right to Fair Compensation, and Transparency in Land Acquisition, Rehabilitation and Resettlement (Karnataka) Rules, 2015.
- 2.4. Detailed attention was paid through the feasibility and detail design phases of the project preparation to minimize adverse impacts on land acquisition and resettlement. However, technical and engineering constraints caused concerns through the exploration of various alternative alignments. Details of the social safeguard impacts (land acquisition, affected persons and compensation) are presented in the table below.

TABLE 2: SOCIAL SAFEGUARD DETAILS (LAND, AFFECTED PERSONS, STATUS) FOR WATER SUPPLY SUBPROJECTS

SI. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status/ Re- Settlement Impact	Cutoff Date
1	Davanagere	Davanagere Bulk water supply Package no: 01WS01 March 2017	New 40 MLD water treatment plant at existing site at Bathi.	Built on existing site; owned by ULB; unused; no adverse effects on neighbouring properties	None	No impact- within the existing ULB land and also besides existing WTP. According to land records (RTC) 8.20 acres in Doddabathi village of Hobali karaba in Davanagere shows that the land belongs to ULB and the survey number of these land is 227 P2-p2. This is valid from 07-12-2001.	15 th November 2016
			Laying of 13.40 km raw water transmission main.	Along ROW	None	No impact. Pipe lines will be laid in the ROW.	

SI. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status/ Re- Settlement Impact	Cutoff Date
			Construction of new jack well (120 MLD) at Rajanalli village.	Built on existing site; owned by ULB; unused; no adverse effects on neighbouring properties	None	No impact. Jackwell will be constructed next to the existing jack well and the land belongs to ULB. The land ownership letter from the Commissioner of City Corporation Davanagere to the Task Manager, KUIDFC-KUIWIP, Bangalore Dated 23-11-2016 shows that 1 acre 19 guntas of land with survey no 104/P6 at Rajanahalli village belongs to ULB. Refer annexure no.2	
			Construction of 150 mt. RCC bridge over Sulekere nalla.	Along ROW	None	No impact Govt. Nalla	
			Construction of clear water reservoir and pumping main (612 m MS pipe ; 1118 mm dia)	Along ROW	None	No impact- ULB land and also in the existing WTP site.	

SI. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status/ Re- Settlement Impact	Cutoff Date
2	Harihara	Harihara Bulk water supply Package no: 01HRA02 March 2017 Revised in July 2018	Construction of 20 MLD Water treatment Plant at the existing site (upgrading existing 9 MLD WTP)	Built on existing site; owned by ULB; unused; no adverse effects on neighboring properties	None	No impact- ULB land and within the existing WTP site.	1 st March 2017

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status/ Re- Settlement Impact	Cutoff Date
			Construction of 2 new ELSR in government lands at Guttur Colony and Amaravathi Housing society.	0.02 Ha of land identified in the Amravathi Housing Society 0.02 Ha of land identified on ULB land in Guttur	None	0.02 Ha of land in the Amravathi Housing Society was donated to the CMC in June 2014. According to the Resolution of Amaravathi House Building Corporative Society and the letter to Commissioner CMC dated 26-07-2012, one meeting was assemble on 12 th July 2012, Thursday at 6pm and only G B members for present. With reference to CMC, Commissioner's letter No-KMRP/CR/Misc/202-13 dated 30 th June 2012, it was agreed and 50ft X 50ft land for construction of OHT was handed over. Annexure no.6	
ADB				18		KUIDFC-KIUWMIP	

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status/ Re- Settlement Impact	Cutoff Date
						With reference to proceedings of the General Body Meeting held on 23-12-2013 at 11Am in Guttur Gram Panchayath Meeting Hall chaired by President Mr. A.K Kotrappa, the members unanimously agreed to provide the site measuring 50ft X 50ft in Guttur. Copy of the document of Guttur enclosed in Annexure No.7	
ADB				19		KUIDFC-KIUWMIP	

SI. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status/ Re- Settlement Impact	Cutoff Date
			Providing new raw water pumping main from Jack well at Kavalettu village to the WTP at Harihara	Along ROW	None	No impact. Pipe line will be laid in the ROW.	
			Providing new clear water pumping main for a length of 11,770 m from WTP to individual storage reservoirs (total pipeline to be laid is 15,810 m including raw water pumping main and clear water pumping main)	Along ROW	None	85 vendors were identified as temporarily affected persons in input date of survey along the Harapanahalli Shivamogga road. In April 2018, trial pits were dug and old pipe lines were identified. The alignment of the pipeline was moved to the other side of the ROW (right towards Shivamogga). No vendors are affected along this alignment.	
			Rehabilitation and augmentation of existing jack well;	On existing site	None	No impact. Rehabilitation works are within the existing jack well	

SI. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status/ Re- Settlement Impact	Cutoff Date
3	Byadgi	Byadgi Bulk water supply Package Number: 01WS02 March 2017	Providing new pipe for the section from 20020 m to 28655 m	Along ROW	None	No impact. pipelines will be laid along the ROW	9 th February 2017
			laying of 8.7 km 400 mm Diameter DI K-9 class pipe	Along ROW	None	No impact. Distribution network pipelines will be laid along the ROW	

Source:

- 1) Davangere Bulk water supply, Due Diligence report, Page No 5-13.
- 2) Harihara Bulk water supply, Revised Due Diligence report, Page No 1-7.
- 3) Byadgi Bulk water supply, Due diligence report, Page No 1-14.

TABLE 3: SOCIAL SAFEGUARD DETAILS (LAND, AFFECTED PERSONS, STATUS) FOR SEWERAGE SUBPROJECTS

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status/Resettlement impact	Cutoff Date
1	Davanagere	Davanagere City Sewerage and sanitation scheme Package No: 01DVG01 May 2018	Construction of 149.13 km sewer Network	Along ROW	None	No impact- sewer network will be laid along ROW.	3 rd April 2014
			Provide 46,981 UGD house service connections in Davanagere.	Onsite	None	No impact.	
			Construction of 8.45 km trunk main.	Along ROW	None	No impact. Trunk main pipe line will be laid along ROW.	
		Package No: 01DVG01A May 2018	Construction of 20 MLD capacity SBR type sewerage treatment plant at Sivanagara.	Built on 2.02 Ha of ULB owned land; unused; no adverse effects on adjacent properties	None	No impact- ULB land. Refer annexure 4 for the land ownership details	

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status/Resettlement impact	Cutoff Date
			Construction of 5 MLD capacity SBR type sewerage treatment plant at Avaragere.	0.80 Ha of ULB land was identified for the STP. However, 0.10 Ha of land was identified for access to the STP that belongs to private parties (0.06 Ha belonging to Mr Nagarajappa and 0.04 Ha belonging to Mr Kalleshappa Sidappa)	2	0.10 Ha of land was purchased through negotiated settlement from the two affected persons for Rs. 4,50,000/- Based on the survey conducted, the two affected persons were identified as vulnerable and eligible for further compensation. Additional compensation of Rs 72,000/- for 2 Affected Persons (@ Rs36, 000/- per person paid on 20.12.2018 and Rs 80,000/- @ Rs 40,000/- per person paid on 28.12.2018 towards purchase of agricultural equipments. Refer annexure 5 for the land ownership details.	

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status/Resettlement impact	Cutoff Date
2	Harihara	Harihara, Sewerage and Drainage Package No: 01HRA01 March 2017	Construction of 4 pumping stations at: APMC Yard, Keshav Nagar, Amaravathi housing society and Guttur.	<ul style="list-style-type: none"> 0.01 Ha at APMC 0.02 Ha of ULB land at Kesavnagar 0.02 Ha of land in the Amravathi Housing Society 0.02 Ha in Guttur belonging to Mr Beerappa 	1	<p>Rs. 1, 20,000/- paid through negotiated settlement. for APMC Land.(Govt Department) in June 2014</p> <p>0.02 Ha of land in the Amravathi Housing Society was donated to the CMC in June 2014</p> <p>Land was purchased through negotiated settlement for Rs. 1, 37,500/- paid for Guttur land from Mr Beerappa in Nov 2014. Refer annexure-6 & 7 for land ownership details.</p>	26 th Sept 2016
			Construction of Sewerage network of 72.16 km	Along ROW	None	No impact- sewerage network pipe line will be laid along the ROW.	

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status/Resettlement impact	Cutoff Date
			Construction of 18 MLD STP	<p>8.01 Ha of land were identified by the ULB for construction of STP.</p> <p>A complaint of encroachment by three farmers with properties adjacent to the site was registered with the ULB on 13-6-2017. The revenue department (GoK) conducted a new survey and confirmed that 0.74 Ha belonged to the farmers.</p>	3	<p>Negotiations were conducted with the land owners by the Deputy Commissioner, Davanagere on 25-1-2018. KUIDFC transferred Rs 35 lakhs to KUIDFC- RPMU Davanagere (input date) to purchase the land through a negotiated settlement. In the meantime, two of the three land owners passed away. New negotiations were conducted with the families and the property was purchased through a negotiated settlement as a joint property of the family. The SDO KUIDFC RPMU Davanagere and SDS-PMDCSC assisted the families at the Sub Registrar's office, Harihara with the procedure to sell and transfer the land to the ULB. The land registration process was completed on 10th August 2018 with 0.74 Ha registered in the name of Harihara ULB.</p>	

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status/Resettlement impact	Cutoff Date
3	Byadagi	Byadagi Town Sewerage subproject Package No: 01BDG01 January 2017	Construction of a total of 82.2 km sewer network (includes 2.9 km trunk main, 2.07 km sub main, and 77.23 laterals)	Along ROW	None	No impact. Sewer network will be laid along ROW.	16 th March 2015
			6206 UGD HSC in Byadagi	Onsite	None	No impact.	
			Construction of Manholes (3202)	Along ROW	None	No impact. Manholes will be constructed along the ROW.	
			Construction of 5 MLD capacity STP	3.34 Ha was required for the site at Teredehalli. This property belonged to Mr Girish Siddana Gouda Patil. 0.08 Ha was required as an approach road to STP. The land belonged to Mr Krishnappa Hubballi (0.05 Ha) and Mr MB Koppada (0.03 Ha)	3	3.34 Ha was purchased through a negotiated settlement in March 2015 from Mr Girish Siddana Gouda Patil. 0.08 Ha was purchased in March 2015 through a negotiated settlement from Mr Krishnappa Hubballi (0.05 Ha) and Mr MB Koppada (0.03 Ha) A survey was conducted on 16-3-2015 to assess the socio-economic status of the project	

Sl. No	Name of the City	Package Name and Number	Project components as per the approved RP/DDR	Details of Land Required and Acquired (Ha)	Affected Persons	Status/Resettlement impact	Cutoff Date
						affected persons. All 3 APs have been compensated on 09.03.2015 and the total amount is Rs.1,36,12,550/-	
			Construction of: 0.03 ML septic tank in Hamsabhavi.	Built on 0.05 Ha of ULB owned land in Agasanahalli; unused; no adverse effects on adjacent properties	None	No impact- ULB land. Refer annexure -9 for land details.	

Source:

- 1) Davangere UGD, Resettlement Plan, Page No: 1-14.
- 2) Harihara UGD, Resettlement Plan, Page No: 2-11.
- 3) Byadgi UGD, Resettlement Plan, Page No: 1-5

3. REUSE OF STP WISE TREATED WATER

Sl. No	Name of the City	STP location	STP capacity	Status of the STP	Usage of treated water
1	Davanagere	Shivanagar	20 MLD	STP commenced and 17.5 MLD sewerage treated everyday	The treated water is flowing in the existing Nala and the farmers of down- stream Nala are using the treated water for irrigation of their agriculture land
		Avaragere	5 MLD	STP commenced and 3MLD sewerage treated everyday	The treated water is used for irrigation for 3 acres of agriculture land downstream of STP plant and the remaining treated water flowing in Tunga Bhadra river.
2	Harihara	Harihara	18 MLD	STP yet to be commenced	NA
3	Bydagi	Teredahalli	5MLD	STP yet to be commenced	NA

3.1. There are two STPs constructed in Davanagere city under KIUWMIP project and both the STPs commenced treatment of the sewerage water. One STP of 20 MLD capacity is constructed at Shivanagar and it is treating 17.5 MLD sewerage water every day. The treated water is flowing in the existing Nala and the farmers of downstream Nala using the treated sewerage water for their irrigation needs and the major crop they are growing is paddy. The other 5 MLD STP constructed at Avaragere and it is treating 3 MLD sewerage water every day. The treated water is used for irrigation for 3 acres of agriculture land downstream of STP plant and the remaining treated water flowing in Tunga Bhadra river.

- 3.2. In Harihara city 18 MLD STP construction is going on and treatment of the sewerage water is yet to be started because the construction of STP is not completed.
- 3.3. In Bydagi town 5 MLD STP construction at Teredahalli is going on and treatment of the sewerage water is yet to be started because the construction of STP is not completed.
- 3.4. The contractor of Davanagere STP plant submitted Operation and Maintenance (O&M) manuals in 3 volumes to KUIDFC and the manuals containing 1390 pages and 1381 pages for Shivanagar and Avaragere STPs respectively.

4. Impact of outbreak of Covid 19 followed by lockdown and seal down

- 4.1 The outbreak of Covid 19 pandemic disease in India as well as in our project cities created the lockdown and seal down situation as per the Government policies and directions.
- 4.2 Lockdown was imposed by Government of India and Government of Karnataka from 23.3.2020 to 20.4.2020 and the implementation of the subprojects were completely stopped in the above period. Most of the workers are from North India and they migrated to their home town during this period. Contractors faced difficulty in mobilizing of the workers after withdrawal of the lockdown.
- 4.3 Even after the withdrawal of lockdown there were containment zones in our work sites where Covid 19 positive cases were reported. The District Administration declared such areas as containment zones and restricted the movement of the people and this situation adversely affected on construction activities as well as on consultation with the stakeholders during this reporting period.

5. CONSULTATIONS/ DISCUSSION WITH THE PROJECT STAKEHOLDERS

- 5.1. Consultation/discussion with the project stakeholders and information dissemination is a continuous process and needs to be pursued at every stage of the project.
- 5.2. Consultation/discussion with the stakeholders before initiating civil works and also during implementation of sub project is required to create awareness about the sub project to be implemented in their area and also to ensure their support for project implementation. During the consultations/discussions with the stakeholders the details of the sub project (especially those affected by the subproject), understand the views of the people affected by the project and also the measures which will be taken up to resolve issues. The Executing Agency (EA) will ensure that APs and other area had been done during the reporting period. Total 344 project stakeholders had been consulted before starting of the civil work as well during work is under progress in their area. During the reporting period total 260 stakeholders are informed and consulted about the sub-project, its impact, their entitlements and options, and allowed to participate actively in the development of the sub-project. The consultations are held with special emphasis on vulnerable groups.
- 5.3. Resettlement plans are available at prominent government offices, ward offices and ULB offices and on ULB, KUIDFC and ADB websites.

5.4. Details of the consultations/discussions with the stakeholders during the reporting period are as follows:

TABLE 4: DETAILS OF CONSULTATIONS/ DISCUSSIONS

Name of the City	Number of stake holders consulted	
	January to June-2020	Comments
Davanagere	23	PHE connections restoration in case affected. Overburden soil removal.
Harihara	10	PHE connections restoration in case affected. Road restoration Dust and noise problem.
Byadagi	17	PHE connections restoration in case affected. Road restoration Dust and noise problem.
TOTAL	188	

6. GRIEVANCE REDRESSAL MECHANISM (GRM)

6.1. As per the orders of Joint Managing Director KUIDFC, an Official Memorandum dated 28th June 2017 was issued for the concerned for formation of project specific grievance redress mechanism (GRM). A copy of Official Memorandum is available in the RP/ DDR of each subproject. The GRC has been established to receive, evaluate and facilitate concerns of, complaints and grievances of the affected persons in relation to project's social and environmental performances. The main objective of the GRM is to provide time bound action and transparent mechanisms to resolve social and environment concerns.

6.2. There are multiple means of registering grievances and complaints by dropping grievance forms in complaint/ suggestion boxes at accessible locations, or through telephone hotlines, email, post or writing in a complaint registrar book in ULB's project office. There is a complaint registrar book and complaint boxes at construction site office to enable quick response of grievances/ complaints for urgent matters. The name, address and contact details of the persons with details of the complaint/grievance, location of problem area, date of receipt of complaint will be documented. The RPMU's Safeguards Officer is responsible at the project level for

timely resolution of the environmental and social safeguards issues and registration of grievances, and communication with the aggrieved persons.

TABLE 5: STATUS OF GRIEVANCES RECEIVED

SI No.	Project Town	No. of Grievances Received (January-June 2020)	No. of Grievances Resolved	Nature of Grievances
1	Davanagere	19	19	Regarding excess soil, waterline damage and electrical cable damage.
2	Harihara	7	7	Regarding soil removal, Water supply pipe line broken.
3	Byadgi	09	09	Regarding excess soil, waterline damage and Road restoration

7. INSTITUTIONAL ARRANGEMENT

7.1. The Karnataka Urban Infrastructure Development and Finance Corporation (KUIDFC): is the nodal executing agency (EA) responsible for implementing KIUWMIP. KUIDFC is a fully owned Government of Karnataka (GoK) company incorporated under the Companies Act, 1956. It has appointed a Social Development Officer (SDO) at KUIDFC Bengaluru to coordinate and monitor community development activities and resettlement implementation across project towns.

7.2. The Regional Program Management Unit (RPMU): Package-1 has been established within the Investment Program area to oversee implementation. Deputy Project Director (DPD) heads the Regional Office. S/he is responsible for Investment Program planning, preparation of sub-project plans and estimates, coordination, technical guidance and supervision, financial control, and overall sub-projects

monitoring. A Social Development Officer (SDO) was appointed at RPMU Davanagere in July 2015 to look after the RP implementation. The Social Development Officer (SDO) assists in coordinating safeguard tasks. The SDO will assist the urban local bodies (ULB) on the selection of beneficiaries and proper implementation of the project, monitoring and supervising of project activities regarding social development, resettlement plans etc. under instructions of Task Manager/ Superintending Engineer, PMU/RPMU respectively.

- 7.3. In each PIU, an Assistant Engineer (safeguards) coordinates the safeguards related tasks at PIU/town level. For Tranche 1, PIUs are established at Davangere, Harihara and Byadagi. A PMDCSC assists the PMU and PIUs in the implementation of the entire investment program including compliance with the EARF and resettlement framework. PMDCSC is stationed in Davangere with field teams in each of the PIUs. PMDCSC team includes an Environmental Specialist and a Social Safeguards Specialist to prepare, implement and monitor all safeguards activities and ensure safeguards compliance. At the civil works stage, contractors' staff will include Safeguards/Environment, Health and Safety (EHS) engineer EMP implementation.
- 7.4. In January 2019, a new PMDCSC, EGIS Consultants was appointed. And correspondingly a new social safeguards specialist is in place. There are no safeguards engineers in place in the PIU's. The services of Tractebel GKW consultant have been extended up to October 2020 on 05.05.2020. NGOs contract ended by 31st May 2020. There is a proposal in KUIDFC office to extend the services of NGOs. The contractors appointed safety officers for their sites.

8. MITIGATION MEASURES TO MINIMISE THE IMPACTS

- 8.1. While the entire subproject has minimal adverse impact on the population of Davangere, Harihara and Byadagi, since most of the roads used for the alignment of the projects are wide enough to allow for construction work to continue without affecting people. Impacts have been minimized by mitigation measures such (i) provision of advance notice to community, (ii) conducting awareness campaigns on the proposed project, its benefits, potential temporary impacts and mitigation measures, grievance redress mechanism, etc., (iii) maintaining access by providing planks and leaving space to avoid disturbance to residents and businesses, (iv) managing traffic flows as per the traffic management plan prepared by the contractor in coordination with local authorities and communities, (v) undertaking pipe-laying work at night along congested commercial stretches and limiting the amount of time of open trenches, (vi) placing details of telephone hotlines and contact information of Program Implementation Unit (PIU) offices in signage in visible places (see annexure), (vii) providing assistance to mobile vendors and hawkers to shift to

alternative nearby locations. These measures have been enforced through the contract.

9. MONITORING RESULTS- FINDINGS

- 9.1. Monitoring involves periodic checking to ascertain whether activities are progressing according to RP. Monitoring covers physical and financial components and provides feedback to keep the program on schedule.
- 9.2. RP implementation is closely monitored by the Social Development Officer of RPMU Davanagere/PMDCSC to assess resettlement progress and potential difficulties and problems. Monitoring covers social safeguards aspects of project and any temporary resettlement issues. It covers the relocation of people to new sites as well as the allocation of replacement of assets if required. Internal monitoring track indicators such as the number of families affected, resettled, assistance extended, infrastructure facilities provided financial aspects etc.
- 9.3. The Commissioner/Chief Officer of the concerned ULB's with support from RPMU has the responsibility for management and maintenance of AP database, documenting results of AP census, asset verification information, and socio-economic survey data, which will be used as the baseline for assessing impacts of RP implementation.
- 9.4. The RPMU /PMDCSC monitor the sub-projects on a half yearly basis (Semiannual Social Monitoring Report- SSMR) and submit a report directly to the KUIDFC. PMDCSC also submits a monthly progress report to KUIDFC. KUIDFC submits the SSMR to the ADB for review.

10. FOLLOW UP ACTION, RECOMMENDATIONS AND DISCLOSURE

- 10.1. No major safeguard compliance issues were-noticed during this reporting period. All proposed actions will be carried out and monitored as scheduled. Reporting of the same, including any changes will be informed to ADB in subsequent reports.

11. COVID 19 HEALTH AND SAFETY MEASURES

- 11.1. As per the agreed actions during the video conference with ADB on 15.6.2020 and also as per the directions of MD, KUIDFC Covid 19 Health and Safety measures has been taken in all the work sites on priority basis. The photographs of the Health and Safety measures taken in the work sites are enclosed in Annexure No:12

Annexure 1: LAND DETAILS FOR SUBPROJECTS


Sl. No	Name of the Town	Purpose	Location	Extent of land required in Hectares	Name of Land owner	Survey No	Status
1	Davanagere	Approach road for 5MLD STP	Avaragere	0.06	Nagarajappa	372/03	Land purchased through negotiated settlement in April 2015
		Approach road for 5MLD STP	Avaragere	0.04	M.Kalleshappa Siddappa	372/01	
		5 MLD STP	Avaragere	0.80	ULB Land	371/1	ULB Land
		20MLD STP	Sivanagara	2.02	ULB Land	10/1p1, 10/1p2, 10/2, 12p1, 13/2p2 & 1	
		120 MLD Intake well	Rajanahalli	0.48	ULB Land	104/p6	ULB Land
		66/11 Kv Power Substation	Rajanahalli	0.44 and 0.14	ULB Land	117/4 and 117/5	ULB Land
		40 MLD STP	Bathi	0.86	ULB Land	1675	ULB Land
2	Byadgi	5 MLD STP SBR type	Teredahalli	3.34	Girish Siddanna Gouda Patil	67 & 68	Land purchased through negotiated settlement in March 2015
		Approach road	Teredahalli	0.05	Krishnappa Hubballi	64	
		Approach road	Teredahalli	0.03	Mudukappa, Bassappa	65 & 66	

Sl. No	Name of the Town	Purpose	Location	Extent of land required in Hectares	Name of Land owner	Survey No	Status
					Koppada		
		One Septic tank with 30 KL capacity	Agasanhalli	0.05	Government Land	151/144	ULB Land
3	Harihara	Pumping station	Guttur colony	0.02	K. Beerappa Duggappa	142-2	Land purchased through negotiated settlement by CMC in Nov 2014
		Pumping station	Harihara	0.01	APMC Harihara	Purchased from APMC Harihara	Land purchased through negotiated settlement by CMC in June 2014
		Pumping station KesavNagar	Harihara	0.02	ULB Harihara	3157/3032/3157	ULB Land
		Construction of 18MLD STP	Harihara	8.01	ULB Harihara	61/1, 62/3	0.74Hectares of land purchased through negotiated settlement by CMC in August 2018,
		Pumping station Amaravathi colony	Harihara	0.02	ULB Harihara	Property No 352-183 & survey no183	ULB Land

Sl. No	Name of the Town	Purpose	Location	Extent of land required in Hectares	Name of Land owner	Survey No	Status
		Construction of 15LL OHT	Amaravathi Colony	0.023	ULB Land	22	ULB Land
		Construction of 10LL OHT	Guttur	0.023	ULB Land	2662	ULB Land

**Annexure 2: LAND OWNERSHIP LETTER FROM THE COMMISSIONER OF CITY
CORPORATION DAVANAGERE FOR CONSTRUCTION OF JACK WELL**

ಮಹಾನಗರ ಪಾಲಿಕೆ ಕಾರ್ಯಾಲಯ
ದಾವಣಗೆರೆ - 577 002

 **CITY CORPORATION
DAVANAGERE - 577 002**

Phone: 08192 - 234944, Fax: 08192 - 234944, ಮೊಬೈಲ್ - 255174, ಉಪ ಮೊಬೈಲ್: 235309

No: CCDVG/KIUWMIP/Land Details /2016-17/ 456 Date: 23/11/2016

To,
The Task Manager
KUIDFC- KIUWMIP
Bangalore

Madam,

Sub: Details of ownership status of land proposed for implementation of Bulk Water Supply (24X7) in Davanagere.

With reference to the above subject, I herewith confirmed that the ownership status of land proposed for implementation of Bulk Water Supply (24X7) and construction of power station in Rajanahalli village in Harihara Taluk of Davanagere District is as detailed below.

Sl. No	Subject component	Name of the village	Survey No	Area in Acres and Guntas	Ownership status
1	Construction of jack well	Rajanahalli, Harihara Taluk	104/ P6	1.19	KUWS & DB Davanagere
2	Construction of Power station 66/11 KV	Rajanahalli, Harihara Taluk	117/4 & 117/5	1.09 & 0.39 Respectively	Commissioner, City Corporation Davanagere

Thanking You,

Yours faithfully

Commissioner
City Corporation-Davanagere

Page 1 of 1

Annexure 3: COPY OF THE LAND RECORDS 40 MLD WTP AT BATHI (DAVANAGERE)

ಗ್ರಾಮ ನಮೂನೆ ೨
ತಾಲ್ಲೂಕು ಮೊಹರು

ರೇಷನ್ ಆಫ್ ಡೈಟ್ ಗೇಜ್ ಮತ್ತು ಪಹಣಿ ಪತ್ರಿಕೆ (R.T.C) ಫಾರಂ ನಂ. ೧೬
Valid from 07/12/2001 00:00:00 To Till Date

Print Page No: 1/1 Village Account Form No. 2

ತಾಲ್ಲೂಕು: ದಾವಣಗೆರೆ ಹೋಬಳಿ: ಕಸಬಾ ಗ್ರಾಮ: ದೊಡ್ಡಬಾತಿ ಪುಟದ ಕ್ರಮ ಸಂಖ್ಯೆ:

1. ವರ್ಗ ಸಂಖ್ಯೆ 227	3. ವೇತನವಾರು ಒಟ್ಟು ವಿಸ್ತೀರ್ಣ ಪೂರ್ಣ ವಿರಾಜ್ (ಅ) ಪೂರ್ಣ ವಿರಾಜ್ (ಬ) ಉಳಿದದ್ದು	ಎಕರೆ ಗುಂಟೆ ಅ 8.20.00.00 8.20.00.00	4. ಕಂದಾಯ ರೂ. ಪೈ (ಅ) ಭೂ ಕಂದಾಯ (ಬ) ಬೋಡಿ (ಕ) ಸೆಡ್ಡುಗಳು (ಡ) ನೀರಿನ ದರ	3.00 0.00 0.00 0.00	9. ಕಟ್ಟಡ ಅಥವಾ ಸ್ವಾಧೀನದಾರನ ಹೆಸರು ತಂದೆಯ ಹೆಸರು ಮತ್ತು ವಿವರ ನಗರಸಭೆ ಆಯುಕ್ತರು ದಾವಣಗೆರೆ	ವಿಸ್ತೀರ್ಣ ಎ ಗುಂ 8.20.00.00	ಖಾತೆ ಸಂ. 465	10. ಕಟ್ಟಡ ಅಥವಾ ಸ್ವಾಧೀನಕರಣದ ರೀತಿ MR 125/99-2000 ಕ್ರಮ	11. ಇತರೆ ಹಕ್ಕುಗಳು ಮತ್ತು ಮುಖಾಂತರ ಹಕ್ಕುಗಳು: ಮುಖಾಂತರ:			
2. ಹಿರಾ P2-p2			ಒಟ್ಟು	3.00								
5. ಮುಖ್ಯ ಸಮೂಹ ಶಬ್ದಗಳು	7. ಮರಗಳ ಸಂಖ್ಯೆ ಹೆಸರು ಸಂಖ್ಯೆ ಕ್ರ. ಸಂ.	8. ವೇತನವಾರ ಪ್ರಕಾರ ವೀರಾವರಿಯ ವಿಸ್ತೀರ್ಣ ಮೂಲರು ಹಿರಾರು ಬಾಣಯ್ಯ ಒಟ್ಟು										
6. ಪಟ್ಟಾ ಸರ್ಕಾರಿ												
12. ಸಾಗುವಳಿ ಮುಖ್ಯ ಗಣಿಯಾಗಿದೆ	ವರ್ಷ ಮತ್ತು ತಾರೀಖು 1	ವೈವಿಧ್ಯಮಯವಾಗಿರುವ ಹೆಸರು ಮತ್ತು ವಾಸ್ತವಿಕ 2	ಸಾಗುವಳಿ ಪದ್ಧತಿ 3	ಗೇಜ್‌ನ ವಿವರ ವಿಸ್ತೀರ್ಣ ಗುಂಟೆ ಗೆ 4 5	ಭೂಮಿಯ ಉಪಯೋಗ ವರ್ಗ 6	ಮುಖ್ಯ ಕೆಲಸ ಬಾಣಯ್ಯ 7	ಬಳಿಯ ಹೆಸರು 8	ಬಳಿಯ ವಿಸ್ತೀರ್ಣ ಅಮೀಕ 10	ನೀರಾವರಿಯ ಮೂಲ 13	ಎಕರೆಗೆ ಉತ್ಪತ್ತಿ 14	ಮತ್ತೆ ಬಳಿಗಲ ಒಟ್ಟು ಮಿಕ್ಸರದ ಹೆಸರು 15	ವಿಸ್ತೀರ್ಣ ಎ. ಗುಂ 16
2019-2020 ಮುಂಗಾರು	ನಗರಸಭೆ ಆಯುಕ್ತರು ದಾವಣಗೆರೆ	ಸೈಂತ್	0.00.00.00	0.00	3	8.20.00.00	-	0.00.00.00	0.00.00.00	0.00.00.00	0.00	-

2ನೇ ಹಂತದ ದಾ.ನಗರ ನೀರು ಸರಬರಾಜು ಕುಡೀಕರಣ ಕಾಮಗಾರಿ ಸಂಖ್ಯೆ:27/08/2019 ದೊ. 0
ವಿಸ್ತೀರ್ಣ ಎಕರೆ ಮತ್ತು ಗುಂಟೆಗಳಲ್ಲಿ

RTC DIGITALLY SIGNED BY : Manjunatha D ON 7/3/2019 2

ಕರ್ನಾಟಕ ಭೂಕಂದಾಯ ನಿಯಮಾವಳಿ 1966 ರ ನಿಯಮ 40, 42, 58 ಮತ್ತು 70

Citizen may register their AADHAAR number and mobile number at www.landrecords.karnataka.gov.in to get SMS alerts about mutations on agricultural lands

Annexure 4: LAND RECORDS 20MLD STP SHIVNAGARA

Print Page No: 1/1 Village Account Form No. 2
Valid from 07/12/2001 00:00:00 To Till Date

ರೆಕಾರ್ಡ್ ಆಫ್ ರೈಟ್ಸ್, ಗೇಜ್ ಮತ್ತು ಪಹಣಿ ಪತ್ರಿಕೆ (R.T.C) ಫಾರಂ ನಂ. 02

ಗ್ರಾಮ: ನಮೂನೆ 9
ತಾಲ್ಲೂಕು: ದಾವಣಗೆರೆ
ಹೋಬಳಿ: ಕೆಸರಾ
ಗ್ರಾಮ: ದೊಡ್ಡಬೂದಿಹಾಳು
ಪುಟದ ಕ್ರಮ ಸಂಖ್ಯೆ:

1. ಸರ್ವೆ ಸಂಖ್ಯೆ 126 *	3. ಬೇಕುವಾರು ಒಟ್ಟು ವಿಸ್ತೀರ್ಣ ಪೂರ್ವ ಬಿರಾದ್ (ಅ) ಪೂರ್ವ ಬಿರಾದ್ (ಬ) ಉಳಿದದ್ದು	ಎಕರೆ ಗುಂಟೆ ಆ 4.06.00.00 4.06.00.00	4. ಕಂದಾಯ (ಅ) ಭೂಕಂದಾಯ (ಬ) ಬೋಡಿ (ಕ) ಸೆಟ್ ಗಳು (ಛ) ನೀರಿನ ಛರ	ರೂ. ಶೇ. 5.03 0.00 0.00 0.00	9. ಕಟ್ಟಡ ಅಥವಾ ಸ್ವಾಧೀನದಾರನ ಹೆಸರು ತಂದೆಯ ಹೆಸರು ಮತ್ತು ವಿವರ ಆಯುಕ್ತರು ನಗರಸಭೆ ದಾವಣಗೆರೆ	ವಿಸ್ತೀರ್ಣ ಎ ಗುಂ 4.06.00.00	ಖಾತೆ ನಂ. 125	10. ಕಟ್ಟಡ ಅಥವಾ ಸ್ವಾಧೀನತೆಯ ರೀತಿ ಇತರೆ	11. ಇತರೆ ಹೆಸರುಗಳು ಮತ್ತು ಮರುಮಾಹಿತಿ ಹೆಸರುಗಳು: ಮರುಮಾಹಿತಿ:					
2. ಹಿಜ್ಜಾ *			ಒಟ್ಟು	5.03										
5. ಮುಖ್ಯ ನಮೂನೆ ರವ್ವೆ	7. ಮರಗಳ ಸಂಖ್ಯೆ ಹೆಸರು ಸಂಖ್ಯೆ ಕ್ರ. ಸ. ನೀರಾವರಿ ಮೂಲ	8. ಬೇತುವಾರ ಪ್ರಕಾರ ನೀರಾವರಿಯ ವಿಸ್ತೀರ್ಣ ಮೂಲಗಳು ಹಿಂಗಾರು ದಾಣಾಯ್ಕ ಒಟ್ಟು												
6. ಪಕ್ಕಾ ಸರ್ಕಾರಿ														
12. ಸಾಗುವಳಿ ಮತ್ತು ಗೇಜ್ ವಿವರ	For Viewing Only													
ವರ್ಷ ಮತ್ತು ಕಾಲ 1	ವ್ಯವಹಾರದ ಹೆಸರು ಮತ್ತು ವಾಸ್ತವಿಕತೆ 2	ಸಾಗುವಳಿ ಪದ್ಧತಿ 3	ಗೇಜ್ ವಿವರ ವಿಸ್ತೀರ್ಣ ಎ ಗುಂ 4	ಭೂಮಿಯ ಉಪಯೋಗ ಗುಂಟೆ 5	ವರ್ಗ 6	ವಿಸ್ತೀರ್ಣ ಎ ಗುಂ 7	ಖಾತೆ ಸಂಖ್ಯೆ ಬಾಣಾಯ್ಕ 8	ಬೀಳು ಹೆಸರು 9	ಬೆಳೆಯ ವಿಸ್ತೀರ್ಣ ಅಮೀಶ್ವರ 10 ಮಿಶ್ರ 11 ಒಟ್ಟು 12	ನೀರಾವರಿಯ ಮೂಲ 13	ಎಕರೆಗೆ ಉತ್ಪಾದನೆ 14	ಮಿಶ್ರ ಬೆಳೆಗಳ ಒಟ್ಟು ಮಿಶ್ರ ಬೆಳೆ ಹೆಸರು 15	ವಿಸ್ತೀರ್ಣ ಎ. ಗುಂ 16	
2019-2020 ಮುಂಗಾರು	ಆಯುಕ್ತರು ನಗರಸಭೆ ದಾವಣಗೆರೆ	ಸ್ಮಂಶ	0.00.00.00	0.00	7	4.06.00.00	ಖಾತೆ ಬೀಳು		0.00.00.00	0.00.00.00	0.00.00.00	0.00	-	

ದಿನಾಂಕ: 07/08/2019 ಪೊತೆ: ರೂ. 0

RTC DIGITALLY SIGNED BY : B Sanjay kumar ON 7/4/2019 1

ವಿಸ್ತೀರ್ಣ ಎಕರೆ ಮತ್ತು ಗುಂಟೆಗಳಲ್ಲಿ

ಕರ್ನಾಟಕ ಭೂಕಂದಾಯ ನಿಯಮಾವಳಿ 1966 ರ ನಿಯಮ 40, 42, 58 ಮತ್ತು 70

Citizen may register their AADHAAR number and mobile number at www.landrecords.karnataka.gov.in to get SMS alerts about mutations on agricultural lands

TRANSLATED VERSION OF LAND RECORDS 20MLD STP SHIVNAGARA

Record of Rights and Tenancy Certificate (RTC) Form No 16 Print Page No:1/1

Village Account No 2

Taluk: Davanagere Hobli: Kasaba Village: Doddaboodihal

Survey No	Total area in Acres Guntas	Revenue Tax Rs. Paise	Procession/Land owners Name Father's Name address	Area in Acre Guntas	Account No
126	4.06.00.00	5.03	Commissioner City Corporation Davanagere	4.06.00.00	125

Cultivation and tenancy details:

Year & Time	Cultivators name and place of residence	Cultivation system	Class	Area Acres Guntas	Dry, Wet, Garden	Name of the crop
2019- 2020	Commissioner Davanagere City Corporation	Own	7	4.06.00.00	Dry	Uncultivated

Date: 07/08/2019 RTC digitally signed by: B Sanjay Kumar on 7/4/2019

Karnataka land revenue rules 1996 rules 40,42, 58 and 70

Annexure 5: LAND RECORDS 5 MLD STP PLANT AVARAGERE (Old land records before purchase of land.) The copy of new land records after purchase of land through negotiated settlement is provided below.

[illegible]

[illegible]

landrecords.karnataka.gov.in/online/About.aspx?dist_code=14&taluk_code=4&hobli_code=1&village_code=51&surveyno=372&sumoc="&hissa=1

RECORDS OF RIGHTS, TENANCY AND CROPS (R.T.C) FORM NO 16

TALUK : ದಾವಣಗೆರೆ HOBLI : ಕೆರೆಬಾ VILLAGE : ಅಮರಾವತಿ SURVEY NUMBER : 372/*1 VALID FROM 16/10/2014 18:13:00 To Till Date

LAND DETAILS

1. SURVEY NUMBER 372	3. EXTENT OF LAND TOTAL EXTENT KARAB(A) KARAB(B) REMAINING	ACRE GUNTA 0.36.00.00 0.00.00.00 0.00.00.00 0.36.00.00	4. REVENUE (A) LAND REVENUE (B) JODI (C) CESS (D) WATER RATE TOTAL	RS. PAISE 1.02 0.00 0.00 0.00 1.02
2. HISSA: 1	5. SOIL TYPE ಇಳಿ	7. TREE DETAILS NAME NOS	8. IRRIGATION DETAILS AS PER EXTENT WATER SOURCE KHARIF AC GUN RABI AC GUN GARDEN AC GUN TOTAL AC GUN	
6. PATTI ಇಬ್ಬೆ				

Copyright © Bhoomi Monitoring Cell

Rnr Lake & WS lab... Rnr Lake & 24v7...

landrecords.karnataka.gov.in/online/About.aspx?dist_code=14&taluk_code=4&hobli_code=1&village_code=51&surveyno=372&sumoc="&hissa=3

RECORDS OF RIGHTS, TENANCY AND CROPS (R.T.C) FORM NO 16

TALUK : ದಾವಣಗೆರೆ HOBLI : ಕೆರೆಬಾ VILLAGE : ಅಮರಾವತಿ SURVEY NUMBER : 372/*3 VALID FROM 11/05/2015 17:03:00 To Till Date

LAND DETAILS

1. SURVEY NUMBER 372	3. EXTENT OF LAND TOTAL EXTENT KARAB(A) KARAB(B) REMAINING	ACRE GUNTA 0.06.00.00 0.00.00.00 0.00.00.00 0.06.00.00	4. REVENUE (A) LAND REVENUE (B) JODI (C) CESS (D) WATER RATE TOTAL	RS. PAISE 0.17 0.00 0.00 0.00 0.17
2. HISSA: 3	5. SOIL TYPE ಇಳಿ	7. TREE DETAILS NAME NOS	8. IRRIGATION DETAILS AS PER EXTENT WATER SOURCE KHARIF AC GUN RABI AC GUN GARDEN AC GUN TOTAL AC GUN	
6. PATTI ಇಬ್ಬೆ				

Copyright © Bhoomi Monitoring Cell

Rnr Lake & WS lab... Rnr Lake & 24v7...

Annexure 6: DOCUMENTS RELATED TO THE LAND DONATED BY AMARAVATHI HOUSING SOCIETY

<p>ಲಿಪಿಬದ್ಧಿ ಜಾತ್ ಬಾಲ್ಯಾನ್ ಕೊ-೬ ಸೆಕ್ಷನ್.</p> <p>ಲಿಪಿಬದ್ಧಿ ಲಿಪಿಬದ್ಧಿ ದಾಖಲೆ </p> <p>ಕವಚಾಣಿ ಜಿಲ್ಲಾ</p>		<p>ARUN</p> <p>PAGE NO.</p> <p>DATE 12.7.2012</p>
<p>ದಿನಾಂಕ 12.7.2012 ರಂದು ಗುರುತಿಸಿದ ಪ್ರಾಥಮಿಕ</p> <p>6 ಗಂಟೆಗೆ ಲಿಪಿಬದ್ಧಿ ಜಾತ್ ಬಾಲ್ಯಾನ್ ಕೊ-೬ ಸೆಕ್ಷನ್</p> <p>ಅಧೀನದಲ್ಲಿ ಪ್ರಾಥಮಿಕ ಶಾಲೆಯಲ್ಲಿ ಕೆಲಸ ಮಾಡುತ್ತಿರುವ</p> <p>ಈ ದಿನ ಕೆಲಸದ ವಿವರ/ಕೆಲಸದ ವಿವರ ದಾಖಲಿಸಿರುವ ವಿವರ</p> <p>ವಿವರ ಕೆಲಸದ ವಿವರದ ಬಗ್ಗೆ, ಇತರ ವಿವರ ವಿವರದ ವಿವರ</p>		
ಕ್ರಮ ಸಂಖ್ಯೆ	ನಾಮ	ವಿವರ
1	B. Gunasiddappa	B. Gunasiddappa
2	M. V. Varnekar	M. V. Varnekar
3	M. S. Sridharan	M. S. Sridharan
4	Krishna. Balakumari	Krishna. Balakumari
5	Gubbar. Kuthy	Gubbar. Kuthy
6	E. S. Patil	E. S. Patil
7		
8		
9		

[illegible]

Translation of Previous Documents

Resolution of Amaravathi House Building Cooperative Society

To the

dated 26 July 2012

Commissioner CMC

Subject: Handing over land measuring 50 ft x50 ft for construction of OHT by Amravati Housing Colony, Harihara Taluk

One meeting was assembled on 12 July 2012, Thursday at 6 p.m. and only GB members were present.

Subject of Meeting:

Handing over of 50 ft. by 50 ft. piece of land of Ganapati Devasthanam to CMC as per CMC, Commissioner's letter no. KMRP/CR/Misc/ 202-13 dated 30 June 2012 was agreed to.

Secretary,

Amaravathi House Building Cooperative Society,

**Annexure 7: COPY OF THE DOCUMENT RELATED TO THE LAND PROPOSE FOR
CONSTRUCTION OHT IN GUTTUR**

ಸಭೆಯ ನಡಾವಳಿ ತರಾವಳಿ ಪುಸ್ತಕ

MEETING RESOLUTION BOOK

ಒಟ್ಟು ಸದಸ್ಯರು : 19

ಹಾಜರಿ : 13

ಗೈರುಹಾಜರಿ : 06

ದಿನಾಂಕ:23/12/2013

ದಿನಾಂಕ 23/12/2013ರ ಶುಕ್ರವಾರ ಬೆಳಿಗ್ಗೆ 11:00 ಗಂಟೆಗೆ ಗುತ್ತೂರುಗ್ರಾಮ ಪಂಚಾಯಿತಿ ಸಭಾಂಗಣದಲ್ಲಿ ಆಧ್ಯಕ್ಷರಾದ ಶ್ರೀ ಎ.ಕೆ.ಕೊಟ್ಟಪ್ಪ ಇವರ ಅಧ್ಯಕ್ಷತೆಯಲ್ಲಿ ನಡೆಸಿದ ಸಾಮಾನ್ಯ ಸಭೆಯ ನಡವಳಿಕೆಗಳು:-

ಕ್ರ.ಸಂ	ವಿಷಯ	ತೀರ್ಮಾನ
07	ಹರಿಹರ ನಗರಸಭೆಯಿಂದ ಕೆ.ಯು.ಐ.ಡಿ.ಎಫ್.ಸಿ ವತಿಯಿಂದ ಅನುಷ್ಠಾನಗೊಳ್ಳುತ್ತಿರುವ ಕೆ.ಐ.ಯು.ಡಬ್ಲ್ಯು.ಎಮ್ ಐ.ಪಿ. ಯೋಜನೆಯಡಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಗೆ ಹಾಗೂ 24X7 ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಗೆ ಎನ್.ಓ.ಸಿ. ನೀಡುವ ಬಗ್ಗೆ.	ಗುತ್ತೂರು ಗ್ರಾಮ ಪಂಚಾಯಿತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಗುತ್ತೂರು ಗ್ರಾಮಕ್ಕೆ ಹರಿಹರ ನಗರಸಭೆಯಿಂದ ಕೆ.ಯು.ಐ.ಡಿ.ಎಫ್.ಸಿ ವತಿಯಿಂದ ಅನುಷ್ಠಾನಗೊಳ್ಳುತ್ತಿರುವ ಕೆ.ಐ.ಯು.ಡಬ್ಲ್ಯು.ಎಮ್ ಐ.ಪಿ. ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಗುತ್ತೂರು ಗ್ರಾಮಕ್ಕೆ 24X7 ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ ಹಾಗೂ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಗೆ ಮತ್ತು ನೀರಿನ ಮೇಲ್ಪಟ್ಟದ ಜಲಸಂಗ್ರಹಗಾರಕ್ಕೆ ಅವಶ್ಯವಿರುವ ಜಾಗವನ್ನು ಗಣಪತಿ ರೇವಸ್ಥಾನದ ಹಿಂಭಾಗದಲ್ಲಿರುವ 50*50ಅಡಿ ಅಳತೆಯ ಗ್ರಾಮಪಂಚಾಯಿತಿಗೆ ಸಂಬಂಧಿಸಿದ ಜಾಗವನ್ನು ಕೊಡಲು ಯಾವುದೇ ಆಕ್ಷೇಪಣೆ ಇರುವುದಿಲ್ಲವೆಂದು ಈ ಮೂಲಕ ದೃಢೀಕರಿಸಿ ಹಾಗೂ ಈ ವ್ಯವಸ್ಥೆಯಲ್ಲಿ ಅಳವಡಿಕೆಯಾಗಿರುವ ಪ್ರತಿ ಮನೆಗಳ ಜೋಡಣಾ ವೆಚ್ಚವನ್ನು ಹಾಗೂ ಮಾಸಿಕ ಕುಡಿಯುವ ನೀರಿನ ಮತ್ತು ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಕರವನ್ನು ಭಲಾನುಭವಿಯಿಂದಲೇ ನಗರಸಭೆಗೆ ಭರಿಸಲು ಸೂಚಿಸಲು ಸರ್ವ ಸದಸ್ಯರು ಒಪ್ಪಿಗೆ ಸೂಚಿಸಿದರು.

ಎಂ.ಎಂ.ಎಸ್

ಅಧ್ಯಕ್ಷರು
ಗ್ರಾಮ ಪಂಚಾಯಿತಿ, ಗುತ್ತೂರು
ಗ್ರಾಮ ಪಂಚಾಯಿತಿ, ಗುತ್ತೂರು

ಪಂಚಾಯಿತಿ ಅಧ್ಯಕ್ಷರು
ಗ್ರಾಮ ಪಂಚಾಯಿತಿ, ಗುತ್ತೂರು
ಗ್ರಾಮ ಪಂಚಾಯಿತಿ, ಗುತ್ತೂರು

Translated version of the Document related to the land propose for construction OHT in
Guttur VillageMeting Resolution Book

Total No. of members: 19 No. of members present: 13 Absent: 06

Proceedings of the General Body meeting held on 23.12.2013 at 11 AM in Guttur Gram
Panchayat meeting hall chaired by the president Mr. A. K Kotrapa.

Sl. No	Subject	Resolution
07	Providing No Objection Certificate for implementation of UGD and 24X7 water supply projects under KIUWMIP Project of KUIDFC which will be implemented by the Harihara CMC.	The members unanimously agreed to provide the site measuring 50'X50' which is located behind the Ganapathi temple in Guthur under Guthur Gram panchayat to KUIDFC to implement UGD and 24X7 water supply civil works under KIUWMIP project which will be implemented through Harihara CMC. It is also agreed to collect the house service connection charges and monthly water traffic and UGD charges from each household to CMC harihara.

Sd

-Sd-

President

Panchayat Development Officer

Gram Panchayat

Grama Panchayat Guttur

Huttur

Harihara Taluk

Harihara Taluk

Davanagere (Dist)

Davanagere (Dist)

**Annexure 8: LAND RECORDS OF LAND EARMARKED FOR SEPTIC TANK: AT
HAMSABHAVI NEAR AGASANHALLI**


[illegible][illegible]

TRANSLATED VERSION OF LAND RECORDS OF LAND EARMARKED FOR SEPTIC TANK: AT HAMSABHAVI NEAR AGASANHALLI

Property tax demand, collection, balance and register related to form-3 for the year 2015-2016

<p>Property details</p> <p>Survey No: 151/144</p> <p>Name of the owner: Mandal Panchayat Shidenoor</p> <p>Owners address: Agasanahalli</p> <p>Land users Name: Public</p> <p>Land users address: Agasanahalli</p> <p>Road/ Place: Agasanahalli</p> <p>Land usage: Public</p> <p>Type of building: Open space</p>	<p>Tax exempted</p>
<p>Applied for the true copy on: 14/5/15</p> <p>True copy prepared on: 14/5/15</p> <p>Issued true copy on: 14/5/15</p>	<p>“ For office purpose only”</p> <p>-sd-</p> <p>Chief Officer</p> <p>Town Municipal Council Bydagi</p>

Annexure 9: LAND RECORDS OF LAND EARMARKED FOR SEPTIC TANK

ಪುರಸಭೆ ಕಾರ್ಯಾಲಯ ಬ್ಯಾಡಗಿ - 581106. ಜಿ ಹಾವೇರಿ) (ಕರ್ನಾಟಕ ರಾಜ್ಯ		TOWN MUNICIPAL COUNCIL BYADGI-581106. Dist : Haveri) (Karnataka State
ಫೋನ್ (08375), ಫ್ಯಾಕ್ಸ್: 228444, ಅಧಿಕಾರಿ: 228266, ಕ್ಯಾನ್ಸೆಲ್: 226444		
ಕ್ರ.ಸಂ. ಬ್ಯಾಪುಸ. / 62/ಬರೂ/ಪ್ರಾ/2015-16 / 13 ದಿನಾಂಕ: 20.01.15		
<p>ಗೆ,</p> <p>ಟಾಸ್ಕ್ ಮ್ಯಾನೇಜರ್</p> <p>ಕೆಎಯುಡಬ್ಲ್ಯೂಎಂಎಪಿ/ಕೆಎಯುಎಡಿಎಫ್‌ಸಿ</p> <p>ಬೆಂಗಳೂರು.</p> <p>ಮಾನ್ಯರೇ,</p> <p style="text-align: center;">ವಿಷಯ: ಸೆಪ್ಟಿಕ್ ಟ್ಯಾಂಕ್ ಕಟ್ಟುವ ಜಾಗದ ಕುರಿತು.</p> <p style="text-align: center;">*****</p> <p>ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಬ್ಯಾಡಗಿ ಪಟ್ಟಣಕ್ಕೆ ಕೆಎಯುಡಬ್ಲ್ಯೂಎಂಎಪಿ ಯೋಜನೆಯಡಿ ಯಲ್ಲಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಯು ಮಂಜೂರಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಬ್ಯಾಡಗಿ ಪಟ್ಟಣದ ವ್ಯಾಪ್ತಿಗೆ ಬರುವ ಅಗಸನಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ಸೆಪ್ಟಿಕ್ ಟ್ಯಾಂಕ್ ಕಟ್ಟಲು ಯೋಜನಾ ಸಮಾಲೋಚಕರು ಈಗಾಗಲೇ ತಿಳಿಸಿದ್ದು ಇರುತ್ತದೆ. ಅದರಂತೆ ಸೆಪ್ಟಿಕ್ ಟ್ಯಾಂಕ್ ಕಟ್ಟುವ ಜಾಗವು ಪುರಸಭೆಯ ಆಸ್ತಿಯಾಗಿದ್ದು ಸದರಿ ಪ್ರದೇಶದಲ್ಲಿ ತಾವು ಸೆಪ್ಟಿಕ್ ಟ್ಯಾಂಕ್ ಕಟ್ಟಲು ಯಾವುದೇ ತಂತಿ ತಕರಾರು ಇರುವುದಿಲ್ಲ ಅಂತಾ ಈ ಮೂಲಕ ತಮ್ಮ ಗಮನಕ್ಕೆ ತರಲಾಗಿದೆ.</p> <p style="text-align: center;">ಗೌರವಗಳೊಂದಿಗೆ,</p> <div style="display: flex; justify-content: space-between; align-items: flex-end; margin-top: 20px;"> <div style="width: 45%;"> <p>ಇದಕ್ಕೆ ಸಂಬಂಧಿಸಿದೆ.</p> <p style="text-align: right;">20/1/15</p> <p>ಪುರಸಭೆ, ಬ್ಯಾಡಗಿ.</p> </div> <div style="width: 45%; text-align: right;"> <p>ತಮ್ಮ ವಿಶ್ವಾಸಿ,</p> <p>(ಪ್ರಿ.ಪೂ. ಪೂಜಾರ)</p> <p>ಮುಖ್ಯಾಧಿಕಾರಿ</p> <p>ಪುರಸಭೆ, ಬ್ಯಾಡಗಿ.</p> </div> </div>		

Translation of Land records earmarked for Septic Tank

7-4-2015

From,

Chief Officer

Town Municipal Council,

Byadgi.

Sub: Land status for construction of STP.

Municipality Byadgi has indicated that there is no encumbrances of the land proposed for construction of septic tank/ proposed/ identified by these programme consultants. The said land belongs to Urban Local Body (ULB) Byadgi and they have no objection for the construction of the proposed component.

Sd/-

Town Municipal Council

Annexure 10: GRIEVANCE REDRESSAL DETAILS

Date	Place	Name of the Person Complained	Contact Number	Package Number	Grievances received	Redressed Status
05.01.2020	SPS nagara, Davanagere	Lakshmisha	9916481225	01DVG01	UGD pipe line damage	Rectified next day 06.01.2020
10.01.2020	Rajivgandhi Badavane, Davanagere	Yasmiya miza	8088780289	01DVG01	Excess soil removal	Rectified immediately 10.01.2020.
20.01.2020	EWS colony, Davanagere	Nandish	9986579625	01DVG01	water pipe line damage	Rectified next day 21.01.2020
11.02.2020	Bamboo bazar road, Davanagere	Maheshwara swamy H S	8861526552	01DVG01	Housekeeping work	Rectified in two days 13.02.2020
19.02.2020	Bamboo bazar road, Davanagere	Mallik rihan	6362525571	01DVG01	Telephone cable damage	Rectified in two days 21.02.2020
27.02.2020	Bamboo bazar road, Davanagere	Harish	7676234900	01DVG01	Water pipe line damage	Rectified in two days 28.02.2020
03.03.2020	Rajivgandhi Badavane, Davanagere	Manju S	9901628401	01DVG01	Excess soil removal	Rectified in next day 04.03.2020
11.03.2020	SPS nagara, Davanagere	Veeresh	9008091320	01DVG01	Water pipe line damage	Rectified in two days 13.03.2020
23.03.2020	Shatkithi nagara, Davanagere	Girish	9901332532	01DVG01	Excess soil removal	Rectified in next day 04.03.2020
03.06.2020	SPS nagara,	Pradeep	9945818361	01DVG01	Water pipe line damage	Rectified immediately

Date	Place	Name of the Person Complained	Contact Number	Package Number	Grievances received	Redressed Status
	Davanagere					24.03.2020
05.06.2020	SPS nagara, Davanagere	Hanumath Gowda	990169 4270	01DVG01	UGD pipe line damage	Rectified immediately 05.06.2020
08.06.2020	SPS nagara, Davanagere	Shamilla	789225 8004	01DVG01	Water pipe line damage	Rectified immediately 08.06.2020
11.06.2020	SPS nagara, Davanagere	Arutha	767699 5237	01DVG01	Water pipe line damage	Rectified next day 12.06.2020
16.06.2020	Rajivgandhi Badavane, Davanagere	Sathish	855000 1444	01DVG01	Water pipe line damage	Rectified immediately 16.06.2020
19.06.2020	Rajivgandhi Badavane, Davanagere	Madhu	808878 0289	01DVG01	Excess soil removal	Rectified next day 20.06.2020
23.06.2020	Rajivgandhi Badavane, Davanagere	Gangamma	874790 7495	01DVG01	UGD pipe line damage	Rectified next day 24.06.2020
30.06.2020	Rajivgandhi Badavane, Davanagere	Devaraj	906664 3945	01DVG01	Water pipe line damage	Rectified immediately 30.06.2020
19.02.2020	Bathi	Bharath	990069 3139	01WS01	Road restoration.	Rectified next day 20.02.2020
18.03.2020	Rajanahalli	Ramkumar	995259 6950	01WS01	Road restoration.	Rectified next day 19.03.2020
03.01.2020	Keshavanagara, Harihara	Manjappa	997627 0128	01HRA01	Excess soil to be removed.	Rectified next day 04.01.2020
10.01.2020	Guttur, Harihara	Hanumathappa	892831 2431	01HRA01	Water pipe line damage	Rectified next day 11.01.2020

Date	Place	Name of the Person Complained	Contact Number	Package Number	Grievances received	Redressed Status
21.01.2020	Majjige Layout, Harihara	Basavaraj	7232413210	01HRA01	Road restoration.	Rectified on day 24.01.2020
24.02.2020	Vidayanagar, Harihara	Hemath	9019192722	01HRA01	Excess soil to be removed.	Rectified next day 25.02.2020
14.03.2020	Keshava nagar, Harihara	-	-	01HRA01	Excess soil to be removed.	Rectified next day 15.03.2020
08.05.2020	Amravathi Colony, Harihara	Srinivas	9538604013	01HRA01	Pipe line damage.	Rectified next day 09.03.2020
10.06.2020	Amaravathi colony Harihara	Readdy Shop	9538935185	01HRA01	Pipe leakage	Rectified next day 11.06.2020
04.01.2020	Banasankri road, Byadgi.	Nayaran Basappa	7829293111	01BDG01	Excess soil to be removed.	Rectified in two day 06.01.2020
18.01.2020	Banasankri road, Byadgi	Venkamma	9448590913	01BDG01	Excess soil to be removed.	Rectified in two day 20.01.2020
29.01.2020	Hallepete road, Byadgi	Venkatesh	9480297478	01BDG01	Road restoration.	Rectified in two day 31.01.2020
05.02.2020	Kuruvadi layout. Byadgi.	Shivabasapa	9741123207	01BDG01	Excess soil to be removed.	Rectified in next day 06.02.2020
08.02.2020	Valmiki Nagar, Byadgi	Iramma	9014823656	01BDG01	Water pipe line damage.	Rectified in next day 09.02.2020
12.02.2020	Vinayak Nagar, Byadgi.	Anand Gowda	8105688385	01BDG01	Excess soil to be removed.	Rectified in next day 13.02.2020
12.06.2020	Nava Mallur Road, Byadgi.	Gowdappa	8219822829	01BDG01	Road restoration	Rectified in next day 13.06.2020

Date	Place	Name of the Person Complained	Contact Number	Package Number	Grievances received	Redressed Status
18.06.2020	Mallur Road, Byadgi.	Basappa	948428 2124	01BDG01	Soil filling at excavated area.	Rectified in next day 19.06.2020
31.06.2020	Nava Mallur Road, Byadgi.	B.M.H Manjapa	923217 8121	01BDG01	Road restoration	Rectified in next day 01.07.2020

Annexure 11: PHOTOGRAPHS OF DISCUSSIONS WITH STAKEHOLDERS AND GRIEVANCE REDRESSALS.

Package: 01DVG01



Consultation with stakeholder at SSM nagara



Consultation with stakeholder at SSM nagara



Consultation with stakeholder at
Shivanagara



Consultation with stakeholder At Basapura

Package: 01WS 01



Consultation with stakeholder Rajanahalli Village



Consultation with stakeholder Rajanahalli Village



Consultation with stakeholder Rajanahalli Village



Consultation with stakeholder Rajanahalli Village

Package: 01HRA01



Consultation with stakeholder At Keshva nagar



Consultation with stakeholder At Amravathi colony



Consultation with stakeholder At Amaravathi colony



Consultation with stakeholder At Guttur colony

Package: 01BDG01



Consultation with stakeholder at Hallepet



Consultation with stakeholder at RG road



Consultation with stakeholder at Islampur



Consultation with stakeholder at Gandhi Mallur road

Emergency contact numbers displayed on the barricades



Annexure 12: COVID – 19 PRECAUTIONS

Covid-19 precautions At Davanagere City



Thermal scanning at WTP



Providing Sanitizer at WTP



Thermal scanning at WTP



Thermal scanning at WTP

Covid-19 precautions At Davanagere City



Providing sanitizer at jack well



providing Sanitizer at Jackwell



Thermal scanning at WTP



Providing Sanitizer at jack well

Covid-19 precautions At Harihara Town



Thermal screening



Thermal screening



Awareness performance by CMC Harihara



Awareness performance by CMC Harihara

Covid-19 precautions At Harihara Town



Thermal screening



Providing sanitizer



Thermal screening



Providing sanitizer

Covid-19 precautions At Harihara Town



Thermal screening



Thermal screening



Awareness Program by CMC Harihara



Awareness Program by CMC Harihara

Covid-19 precautions At Byadgi Town



safety posters Displayed at site and office



safety posters Displayed at site and office



Thermal screening



Providing sanitizer



Awareness Program conducted



Awareness Program conducted