

**BASIC DATA**  
**Rural Infrastructure Sector Project**  
**(Loan 1564-VIE[SF])**

**Project Preparation/Institution Building**

<b>TA No.</b>	<b>Grant/Technical Assistance Name</b>	<b>Type</b>	<b>Person-Months</b>	<b>Amount</b>	<b>Approval Date</b>
2635	Rural Infrastructure Sector Project	PP	47	\$600,000	28 Aug 1996
2638	Training for Rural Infrastructure Development	AD (grant)	50	\$1,000,000	11 Aug 1997

**Key Project Data (\$ million)**

	<b>Per ADB Loan Documents</b>	<b>Actual</b>
Total project cost	150.0	151.1
Foreign exchange cost	45.0	41.7
ADB loan amount/utilization	102.9	94.58
ADB loan amount/cancellation		8.32
Amount of cofinancing Agence Francaise de Developpement	15.0	14.78

**KEY DATES**

	<b>Expected</b>	<b>Actual</b>
Appraisal		5 May 1997
Loan Negotiations		10 September 1997
Board Approval		23 October 1997
Loan Agreement		23 January 1998
Loan Effectivity	30 April 1998	30 April 1998
Loan Closing	31 December 2004	28 September 2005

**BORROWER**

Government of Viet Nam

**EXECUTING AGENCY**

Ministry of Agriculture and Rural Development

**MISSION DATA**

<b>Type of Mission</b>	<b>No. of Missions</b>	<b>Person-Days</b>
Fact Finding	1	60
Appraisal	1	40
Inception	1	3
Project Administration		
Review	7	183
Mid-term	1	60
Special Loan Administration	1	28
Project Completion	1	10
Operations Evaluation	1	To follow