



## Sri Lanka: Tsunami-Affected Areas Rebuilding Project

Project Name	Tsunami-Affected Areas Rebuilding Project																												
Project Number	39144-013																												
Country	Sri Lanka																												
Project Status	Closed																												
Project Type / Modality of Assistance	Grant Loan																												
Source of Funding / Amount	<table border="1"> <tr> <td colspan="2"><b>Grant 0006-SRI: Tsunami-Affected Areas Rebuilding Project</b></td> </tr> <tr> <td>Asian Tsunami Fund</td> <td>US\$ 150.00 million</td> </tr> <tr> <td colspan="2"><b>Grant 0011-SRI: Tsunami-Affected Areas Rebuilding Project</b></td> </tr> <tr> <td>European Commission</td> <td>US\$ 53.20 million</td> </tr> <tr> <td colspan="2"><b>Loan 2167-SRI: Tsunami-Affected Areas Rebuilding Project</b></td> </tr> <tr> <td>Concessional ordinary capital resources / Asian Development Fund</td> <td>US\$ 7.00 million</td> </tr> <tr> <td colspan="2"><b>Loan 8221-SRI: Tsunami-Affected Areas Rebuilding Project</b></td> </tr> <tr> <td>Agence Francaise de Developpement</td> <td>US\$ 13.50 million</td> </tr> <tr> <td colspan="2"><b>Loan: Tsunami-Affected Areas Rebuilding Project</b></td> </tr> <tr> <td>Agence Francaise de Developpement</td> <td>US\$ 34.50 million</td> </tr> <tr> <td colspan="2"><b>Grant 0045-SRI: Tsunami Affected Area Rebuilding Project (Housing Development Component)</b></td> </tr> <tr> <td>Government of the Netherlands</td> <td>US\$ 8.73 million</td> </tr> <tr> <td colspan="2"><b>Grant 0011-SRI: Tsunami-Affected Areas Rebuilding Project (Supplementary-Component C)</b></td> </tr> <tr> <td>European Commission</td> <td>US\$ 16.00 million</td> </tr> </table>	<b>Grant 0006-SRI: Tsunami-Affected Areas Rebuilding Project</b>		Asian Tsunami Fund	US\$ 150.00 million	<b>Grant 0011-SRI: Tsunami-Affected Areas Rebuilding Project</b>		European Commission	US\$ 53.20 million	<b>Loan 2167-SRI: Tsunami-Affected Areas Rebuilding Project</b>		Concessional ordinary capital resources / Asian Development Fund	US\$ 7.00 million	<b>Loan 8221-SRI: Tsunami-Affected Areas Rebuilding Project</b>		Agence Francaise de Developpement	US\$ 13.50 million	<b>Loan: Tsunami-Affected Areas Rebuilding Project</b>		Agence Francaise de Developpement	US\$ 34.50 million	<b>Grant 0045-SRI: Tsunami Affected Area Rebuilding Project (Housing Development Component)</b>		Government of the Netherlands	US\$ 8.73 million	<b>Grant 0011-SRI: Tsunami-Affected Areas Rebuilding Project (Supplementary-Component C)</b>		European Commission	US\$ 16.00 million
<b>Grant 0006-SRI: Tsunami-Affected Areas Rebuilding Project</b>																													
Asian Tsunami Fund	US\$ 150.00 million																												
<b>Grant 0011-SRI: Tsunami-Affected Areas Rebuilding Project</b>																													
European Commission	US\$ 53.20 million																												
<b>Loan 2167-SRI: Tsunami-Affected Areas Rebuilding Project</b>																													
Concessional ordinary capital resources / Asian Development Fund	US\$ 7.00 million																												
<b>Loan 8221-SRI: Tsunami-Affected Areas Rebuilding Project</b>																													
Agence Francaise de Developpement	US\$ 13.50 million																												
<b>Loan: Tsunami-Affected Areas Rebuilding Project</b>																													
Agence Francaise de Developpement	US\$ 34.50 million																												
<b>Grant 0045-SRI: Tsunami Affected Area Rebuilding Project (Housing Development Component)</b>																													
Government of the Netherlands	US\$ 8.73 million																												
<b>Grant 0011-SRI: Tsunami-Affected Areas Rebuilding Project (Supplementary-Component C)</b>																													
European Commission	US\$ 16.00 million																												
Strategic Agendas	Environmentally sustainable growth Inclusive economic growth																												
Drivers of Change	Governance and capacity development																												
Sector / Subsector	<b>Finance</b> - Inclusive finance <b>Public sector management</b> - Law and judiciary - Public administration <b>Transport</b> - Road transport (non-urban) <b>Water and other urban infrastructure and services</b> - Urban water supply																												
Gender Equity and Mainstreaming	Effective gender mainstreaming																												
Description	The objective of the TAARP is to rapidly improve the living conditions and well-being of a significant number of people in the tsunami-affected areas by restoring basic social infrastructure, community and public services, and livelihoods. TAARP will address the needs of tsunami-affected people through numerous subprojects in a variety of sectors selected and formulated in response to requests from tsunami-affected people and the Government.																												
Project Rationale and Linkage to Country/Regional Strategy																													
Impact	Improved living conditions and well being of a significant number of people in the tsunami affected areas.																												

## Project Outcome

Description of Outcome	Basic social infrastructure, community services, and livelihood restored in the project areas.
Progress Toward Outcome	
<b>Implementation Progress</b>	
Description of Project Outputs	<p>Component A: Legal Assistance, Governance, Anti-Corruption Assistance to access legal entitlement</p> <p>Component B: North East Community development</p> <p>Livelihood: Assistance to rebuild damaged livelihoods and create new opportunities Small enterprises for vulnerable groups (women based initiatives)</p> <p>Coastal Management: Assistance to develop a coastal resources and environmental management plan</p> <p>Component C: Road rehabilitation and reconstruction</p> <p>National Roads Reconstruction of A &amp; B class national roads, culverts, bridges Improvements to drainage along the national roads Improvements in road safety</p> <p>Access Roads: Reconstruction of C, D &amp; E class access roads, local roads, culverts, irrigation and village roads</p> <p>Component D: Water Supply and Sanitation Expansion of distribution schemes to cover new resettled areas Provision of communitybased common wells, and small schemes Provision of individual sanitation facilities</p> <p>Component E: Southern Province Reconstruction</p> <p>Village Development: Reestablishment of community based organizations, reconstruction of village level basic infrastructure facilities Provision of shelter1 to tsunami affected communities.</p> <p>Livelihood: Small enterprises for vulnerable groups (women based initiatives) Institutional Development and Capacity Building: Reconstruction of damaged local government district offices.</p> <p>Component F: Coastal Resources Management</p> <p>Coastal Management: Repairs and extension of the coastal stabilization structures. Repairs to the fisheries harbors2 Replanting in coastal areas</p> <p>Livelihoods: Provision of boats and fishing gear to fishermen societies Establishment of fisheries-related ancillary units (boat building yards).</p> <p>Component G: Rural Finance</p> <p>Component H: NECORD</p> <p>Basic Community and Institutional Infrastructure: Reestablishment of damaged or construction of new local government and district offices Reconstruction of damaged basic community infrastructure Reconstruction of small and medium town schemes Provision of community based common wells, and small schemes Provision of individual sanitation facilities</p> <p>Village Development: Establishment of community based organizations, reconstruction of village level basic infrastructure facilities, improvement to saving habits, make the women self reliant, training in self-help Establishment of common recreation facilities for children and elders for post-trauma recuperation Provision of shelter to conflict and tsunami affected communities</p>

Status of Implementation Progress  
(Outputs, Activities, and Issues)

1. Legal Aid Commission (LAC) centers functioning in Akkaraipattu, Matara, Balapitiya, Kalmunai, Colombo, Galle, Hambantota, Ampara, Jaffna, Trincomalee, and Kalutara.  
1657 families helped to get legal documents, 8005 court actions filed by the LAC officers, and 7268 client consultations were provided. Mobile Clinic held at Katugoda in Galle District issued 188 documents to the Tsunami affected people.

1. Nine Mediation Boards have been established under the Component. One Mediation Board is to be established in Jaffna by the end of 2009. 358 mediators have been given advanced training. Eight programmes conducted in Hambantota, Matara and Galle Districts.

3. 2193 government officials have been trained by 2009.18 Governance Based Intervention Programs have been held to date.

4. No budget provided to this component yet as a lot of work has been done by all development partners and it is not clear what has been achieved to date, PMU is working on coordinating and coming up with a global status on what has been achieved and what remained to be done. Meanwhile LAC centers are supporting this activity.

5. No activity being carried out under ADB grant as 90% registration work already completed by other development partners. ADB will finance the recruitment of a Tamil translator.

6. PMU established a monthly national coordination and district level meeting of all development partners. MOJ. PMU has published booklets containing information about laws relevant to Tsunami affected persons that distributed.

7. Ministry of Health and Social Welfare has now taken over this component. This component is now financed by IDLO.

8. PMU in operation since September 2006. Most procurement of office equipment for LAC Centers and PMU completed.

1. 1595 community sub-projects were screened by the project office. Divisional coordinating committees have approved 1446 proposals. Work has been commenced for 1422 subprojects, and 1391 have been completed.

2. In Northern & Eastern Province, out of 331 GN divisions, 354 WRDS have been formed and strengthened to support livelihood development activities. Under Livelihood Grant, 358 WRDS formed/strengthened for livelihood micro credit activities. Rs. 297.21 million grant released to WRDS for the revolving fund program.

3. 18 subprojects worth of Rs. 5.08 million has been approved for community level environmental intervention programs.

4. Established 3 Projects Offices in the Northern Province and expanded the existing 3 PO's in the Eastern province. 170 Training Programmes were carried out in both Provinces for 4988 participants.

3 sub projects have been completed in the Northern and Eastern Provinces

(1) Review Mission conducted from 20 Nov to 8 Dec 2005, as part of review Mission for Loan No 2027.  
(2) Attended the PPCC meeting on 23.04. 2006 - reviewed progress  
(3) Review Mission conducted from 5 March to 8 March 2007  
(4) Mission to Conflict Affected Areas on 28 June to 2 July reviewed the progress & attended the PPCC meeting on 02.07.2007 & 12.07.2007 to review progress  
(5) Attended the PPCC meeting on 11.10.2007 & 12.10.2007 to review the progress  
(6) Review Mission conducted from 18 October 2007 to 24 November 2007  
(7) Attended the PPCC meeting on 21.02.2008 & 22.02.2008 to review the progress  
(8) Midterm Review Mission conducted from 21 April 2008 to 08 May 2008  
(9) Review Mission conducted from 4 to 9 January 2010

Consultants:  
Domestic consultants:  
Two packages worth \$0.6 million awarded for design. Consultants mobilized in September 2005. Work completed in June 2006

International Consultant for construction supervision:  
Agreements signed for consultants for construction supervision for South and South East on 27 February 2007. Work will be completed in March 2010.

Performance Audit: Consultants have been appointed for construction supervision and performance audit. The inception report was delivered on 15 October 2007 and the first audit report was delivered on 23 April 2008. The third and fourth performance audit reports for the six month periods ending 30 June and 31 December 2008 respectively were submitted to SLRM on 18 December 2009.

Civil Works:  
ICB package C4: Contract awarded for ICB package C4 (Matara-Hambantota-Wellawaya) to a Joint venture with domestic preference in January 2007. This package was successfully completed and handed over ahead of program in October 2009.

ICB package C3: Contract awarded for ICB package C3 Siyambalanduwa-Pottuvil-Akkaraipattu in March 2008. The contract is expected to be completed by end September 2010. The overall physical progress as of February 2010 is 81.76%.

7 NCB packages (NRC3, NRC5, NRC1, NRC2, NRC6, NRC7 and NRC8) have been awarded and physical progress as of February 2010 is 94.00%, 68.43%, 87%, 85%, 97.25%, 32.91% and 48.4% respectively.

Minor change in scope carried out with EU for the additional funds in June 2007.  
Rs 3.69 million has been reallocated from Rural Finance component (G) and other components to component C in December 2007.

Minor reallocation (\$700,015) was carried out from component C to component G in June 2008

4 contract packages have been selected from the Southern Province and 3 has been already awarded. The overall progress is 95% as of February 2010. 1 Contract package was terminated. In Western Province, 1 contract package has been awarded and completed.

In Hambantota District, 15 subprojects have been identified and 13 have been completed. Physical progress is 96.35%. In Batticaloa District, 11 subprojects have been identified and 6 subprojects complete. Physical progress is 91.27%. In Trincomalee District, 6 subprojects have been identified, 3 completed and 3 under implementation. Physical progress is 69% as of February 2010.

(1) Review Mission on 4.4.2006; Site visit to Mirijjwala/Hambantota transmission line. Laying in progress and should be able to complete by the time the towers are ready  
(2) Review Mission 12-15 March 2007  
(3) Attended the PPCC meeting on 12.07.2007 to review progress  
(4) Midterm Review Mission conducted from 21 April 2008 to 08 May 2008  
(5) Review Mission conducted from 21-24 November and 11-19 December 2008

272 subprojects (1261 works) worth of Rs 3,485 million from all sectors were approved by Provincial Project Coordinating Committee (PPCC). All 3 districts covered.

Tenders for 486 works were called and 434 tenders were awarded and 427 works have been completed and handed over. Progressive payments have been made to 1070 fully damaged houses and 1969 partly damaged houses under the owner driven housing program in the Western and Southern Provinces.

(1) Review Mission from 24-26 April 2006  
(2) Review Mission from 22-24 November 2006  
(3) Review Mission from 12-15 March 2007  
(4) Review Mission from 22-25 March 2007  
(5) Review Mission from 22-26 October 2007  
(6) Midterm Review Mission conducted from 21 April 2008 to 08 May 2008  
(7) Review Mission from 18-20 January 2010

All activities are closed as of 30 March and the accounts are closed as of 01 April 2011.

Geographical Location

In the Tsunami hit areas of Sri Lanka

## Summary of Environmental and Social Aspects

Environmental Aspects

Involuntary Resettlement

Indigenous Peoples

### Stakeholder Communication, Participation, and Consultation

During Project Design

During Project Implementation

## Business Opportunities

Consulting Services	Consultants for the road rehabilitation and rebuilding component will be selected from existing consultant design firms already engaged in ongoing road sector projects in Sri Lanka, subject to satisfactory performance, base don bio-data proposals and using the quality and cost based method of selection. Consulting design services required for all remaining tsunami-related components will be engaged through direct selection, typically through an extension of an existing contract.
Procurement	Procurement will be carried out in accordance with ADB's Guidelines for Procurement, and the Government's tender procedures acceptable to ADB. For civil works contracts with estimated value greater than \$5 million, procurement will be in accordance with international competitive bidding procedures. For contracts with estimated values of \$5 million and below, procurement will be in accordance with local competitive bidding procedures acceptable to ADB, using single-stage, two-envelope procedures where relevant, and bidding periods of at least 21 days. For tsunami-related procurement, local competitive bidding periods can be reduced to 15 days.

## Responsible Staff

Responsible ADB Officer Miyao, Taisuke

Responsible ADB Department South Asia Department

Responsible ADB Division Sri Lanka Resident Mission

Executing Agencies

*Ministry of City Planning and Water Supply  
"Lakdiya Medura", No. 35, New Parliament Road, Pelawatta  
Ministry of Finance and Planning  
UPALI@ERD.GOV.LK  
P.O. Box 277  
The Secretariat Building, Colombo 1  
Sri Lanka  
Ministry of Fisheries and Aquatic Resources Development (formerly Min of Fisheries and Ocean Resources)  
New Secretariat, Maligawatta  
Colombo 10, Sri Lanka  
Ministry of Highways  
9th Floor  
Setsiripaya  
Battaramulla, Sri Lanka  
Ministry of NationBuilding & Estate Infrastructure  
177, Galle Road  
Colombo 3,  
Sri Lanka*

## Timetable

Concept Clearance	08 Mar 2005
Fact Finding	15 Feb 2005 to 28 Feb 2005
MRM	18 Mar 2005
Approval	14 Apr 2005
Last Review Mission	-
PDS Creation Date	18 Apr 2007
Last PDS Update	24 May 2011

## Grant 0006-SRI

### Milestones

Approval	Signing Date	Effectivity Date	Closing		
			Original	Revised	Actual
14 Apr 2005	28 Apr 2005	28 Jul 2005	30 Jun 2009	31 Dec 2010	01 Apr 2011

Financing Plan			Grant Utilization			
	Total (Amount in US\$ million)		Date	ADB	Others	Net Percentage
Project Cost	184.50		Cumulative Contract Awards			
ADB	150.00		14 Apr 2005	156.64	0.00	104%
Counterpart	0.00		Cumulative Disbursements			
Cofinancing	34.50		14 Apr 2005	148.33	0.00	99%

Status of Covenants						
Category	Sector	Safeguards	Social	Financial	Economic	Others
Rating	Satisfactory	Satisfactory	-	Partly satisfactory	-	Satisfactory

### Grant 0011-SRI

Milestones					
Approval	Signing Date	Effectivity Date	Closing		
			Original	Revised	Actual
14 Apr 2005	28 Apr 2005	28 Jul 2005	30 Jun 2009	31 Dec 2010	10 Feb 2011

Financing Plan			Grant Utilization			
	Total (Amount in US\$ million)		Date	ADB	Others	Net Percentage
Project Cost	69.20		Cumulative Contract Awards			
ADB	0.00		14 Apr 2005	0.00	67.03	97%
Counterpart	0.00		Cumulative Disbursements			
Cofinancing	69.20		14 Apr 2005	0.00	67.03	97%

Status of Covenants						
Category	Sector	Safeguards	Social	Financial	Economic	Others
Rating	Satisfactory	Satisfactory	-	Satisfactory	-	Satisfactory

### Grant 0045-SRI

Milestones					
Approval	Signing Date	Effectivity Date	Closing		
			Original	Revised	Actual
26 Jun 2006	24 Oct 2005	26 Jun 2006	31 Dec 2006	30 Sep 2007	01 Jul 2009

Financing Plan			Grant Utilization			
	Total (Amount in US\$ million)		Date	ADB	Others	Net Percentage
Project Cost	8.73		Cumulative Contract Awards			
ADB	0.00		26 Jun 2006	0.00	8.04	92%
Counterpart	0.00		Cumulative Disbursements			
Cofinancing	8.73		26 Jun 2006	0.00	8.04	92%

Status of Covenants						
Category	Sector	Safeguards	Social	Financial	Economic	Others

Rating	Satisfactory	Satisfactory	-	Satisfactory	-	Satisfactory
--------	--------------	--------------	---	--------------	---	--------------

## Loan 2167-SRI

Milestones					
Approval	Signing Date	Effectivity Date	Closing		
			Original	Revised	Actual
14 Apr 2005	28 Apr 2005	28 Jul 2005	30 Jun 2009	31 Dec 2010	31 Jan 2011

Financing Plan		Loan Utilization			
	Total (Amount in US\$ million)	Date	ADB	Others	Net Percentage
Project Cost	7.00	Cumulative Contract Awards			
ADB	7.00	14 Apr 2005	6.13	0.00	98%
Counterpart	0.00	Cumulative Disbursements			
Cofinancing	0.00	14 Apr 2005	6.27	0.00	100%

Status of Covenants						
Category	Sector	Safeguards	Social	Financial	Economic	Others
Rating	Satisfactory	Satisfactory	-	Satisfactory	-	Satisfactory

## Loan 8221-SRI

Milestones					
Approval	Signing Date	Effectivity Date	Closing		
			Original	Revised	Actual
30 Jun 2005	05 Oct 2005	24 Nov 2005	31 Dec 2008	31 Dec 2012	03 Jan 2013

Financing Plan		Loan Utilization			
	Total (Amount in US\$ million)	Date	ADB	Others	Net Percentage
Project Cost	13.50	Cumulative Contract Awards			
ADB	0.00	30 Jun 2005	0.00	11.35	100%
Counterpart	0.00	Cumulative Disbursements			
Cofinancing	13.50	30 Jun 2005	0.00	11.35	100%

Project Page	<a href="https://www.adb.org/projects/39144-013/main">https://www.adb.org/projects/39144-013/main</a>
Request for Information	<a href="http://www.adb.org/forms/request-information-form?subject=39144-013">http://www.adb.org/forms/request-information-form?subject=39144-013</a>
Date Generated	23 May 2017

ADB provides the information contained in this project data sheet (PDS) solely as a resource for its users without any form of assurance. Whilst ADB tries to provide high quality content, the information are provided "as is" without warranty of any kind, either express or implied, including without limitation warranties of merchantability, fitness for a particular purpose, and non-infringement. ADB specifically does not make any warranties or representations as to the accuracy or completeness of any such information.