

External Monitoring Report

Final External Resettlement Completion / Monitoring Report for the Implementation of
Land Acquisition and Resettlement Plan

March 2017

PAK: Renewable Energy Development Sector Investment Program, Tranche 1

DegOutfall Hydro Power Project(4.04 MW)


Prepared by Punjab Project Management Unit, Punjab for the Asian Development Bank.

NOTES

- (i) The fiscal year (FY) of the Government of the Islamic Republic of Pakistan and its agencies ends on 30 June.
- (ii) In this report “\$” refer to US dollars.

This external monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB’s Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

 To:
 Cc:
Bcc:
Subject: External Resettlement Completion/ Monitoring Reports of REDSIP (Punjab)

From: Ashfaq Khokhar/PRM/ADB
To: Ehtesham Z. Khattak/PRM/ADB@ADB
Cc: Zill-e-Huma Faizi <ad.re.ppmu@gmail.com>, "jnicolas@adb.org" <jnicolas@adb.org>, "mzeeshan.contractor@adb.org" <mzeeshan.contractor@adb.org>, Shaukat Ali Shahid <shaukat275@yahoo.com>, Rizwan Haider/Contractors/ADB@ADB
Date: 15/03/2017 11:21 AM
Subject: Re: External Resettlement Completion/ Monitoring Reports of REDSIP (Punjab)

Dear Ehtesham Saheb,

Attached below are the 2 resettlement completion reports prepared by EMA of REDSIP (Punjab) for Chianwali and Deg Outfall projects. After multiple reviews of the reports and revisions made to address our comments, the reports are acceptable and being cleared for disclosure. Please note that for Chianwali project, PPMU has to pay 2.21 million to a leaseholder who unfortunately died. This amount is to be paid to the legal heirs of the deceased leaseholder. district court/revenue department is in the process of issuing a succession certificate to the heirs.

The PPMU has already transferred the payable amount to the account of Land Acquisition Collector for payment to the heirs. Please advise PPMU to assist the deceased family in obtaining the succession certificate and inform ADB about the compensation, when disbursed to the heirs.

Dear Zeeshan/Rizwan,

Please coordinate with PTL for disclosure of both reports to ADB web and note it for safeguards monitoring sheets to be updated. Also coordinate with PPMU for disclosure of reports to the project website and summary of reports (minus the list of APs and money paid as compensation) to the APs.

Regards,
Ashfaq

Ashfaq Ahmed Khokhar
Sr. Social Safeguard Officer
Pakistan Resident Mission
Asian Development Bank
Tel (92) 051-2087300 Ext 230
Fax. +92 51 260 0365-66/208 7397-98
www.adb.org



From: Shaukat Ali Shahid <shaukat275@yahoo.com>
To: "akhokhar@adb.org" <akhokhar@adb.org>, Zill-e-Huma Faizi <ad.re.ppmu@gmail.com>,
Cc: "ekhata@adb.org" <ekhata@adb.org>, "jnicolas@adb.org" <jnicolas@adb.org>, "mzeeshan.contractor@adb.org" <mzeeshan.contractor@adb.org>
Date: 15/03/2017 12:19 AM
Subject: External Resettlement Completion/ Monitoring Reports of REDSIP (Punjab)

Dear Sir,

Please find attachment of following two revised reports after incorporating your comments :

1. External Resettlement Completion/ Monitoring report of Chianwali HPP
2. External Resettlement Completion/ Monitoring report of Deg Outfall HPP

Thanks

With kind regards

Shaukat Ali Shahid

From: "akhokhar@adb.org" <akhokhar@adb.org>
To: Shaukat Ali Shahid <shaukat275@yahoo.com>
Cc: Zill-e-Huma Faizi <ad.re.ppmu@gmail.com>; "ekhata@adb.org" <ekhata@adb.org>; "jnicolas@adb.org" <jnicolas@adb.org>; "mzeeshan.contractor@adb.org" <mzeeshan.contractor@adb.org>
Sent: Monday, March 13, 2017 6:06 PM
Subject: Re: Resettlement completion report of REDSIP (Punjab)

Dear Shaukat Sb,

Please see my comments in yellow in executive summary of both report . Please revise both reports accordingly and curtail text in main body of both reports . Please make sure to return both reports (revised) for my review latest by tomorrow .

Regards,

Ashfaq

Ashfaq Ahmed Khokhar

Sr. Social Safeguard Officer

Pakistan Resident Mission

Asian Development Bank

Tel (92) 051-2087300 Ext 230

Fax. +92 51 260 0365-66/208 7397-98

www.adb.org



From: Shaukat Ali Shahid <shaukat275@yahoo.com>
To: Zill-e-Huma Faizi <ad.re.ppmu@gmail.com>,
Cc: "akhokhar@adb.org" <akhokhar@adb.org>, "mzeeshan.contractor@adb.org" <mzeeshan.contractor@adb.org>,
"jnicolas@adb.org" <jnicolas@adb.org>, "ekhattak@adb.org" <ekhattak@adb.org>
Date: 10/03/2017 04:00 PM
Subject: Re: Resettlement completion report of REDSIP (Punjab)

Dear Ms Huma,

Please find attachment of following two reports for your review and comments:

1. Draft External Monitoring Completion Report of Chianwalli HPP
2. Draft External Monitoring Completion Report of Deg Outfall HPP

Thanks

With kind regards

Shaukat Ali Shahid

[attachment "Final resettlement completion report of Chianwalli HPP(AK cleared 15 Mar 2017).docx" deleted by Khurram Shahzad/Consultants/ADB] [attachment "Final resettlement completion report of Deg Outfall HPP(AK cleared 15 Mar 2017).docx" deleted by Khurram Shahzad/Consultants/ADB]



GOVERNMENT OF THE PUNJAB

ENERGY DEPARTMENT

Punjab Power Management Unit (PPMU)

Renewable Energy Development Sector Investment Program

(ADB Loan No. 2286-PAK, Tranche 1)

DegOutfall Hydro Power Project(4.04 MW)

(Upper Chenab Canal RD-283+000)

**Final External Resettlement Completion/ Monitoring Report
of Implementation of Land Acquisition and Resettlement Plan**

March 2017



ENGINEERING GENERAL CONSULTANTS

EGC (PVT) LTD.s

49-D-1, Gulberg III, Lahore, Pakistan.

Tel: 042 35754751 Fax: 042 35760030

E-mail: info@egcpakistan.com

Website: www.egcpakistan.com

TABLE OF CONTENTS

| | |
|--|------------|
| TABLE OF CONTENTS | i |
| LIST OF ANNEXES | i |
| ABBREVIATIONS | ii |
| EXECUTIVE SUMMARY | iii |
| 1 INTRODUCTION | 1 |
| 1.1 Background | 1 |
| 1.2 Project Description..... | 1 |
| 1.3 Objectives of External Monitoring | 2 |
| 2 APPROACH AND METHODOLOGY | 3 |
| 3 PUBLIC CONSULTATIONS | 3 |
| 3.1 General..... | 3 |
| 3.2 Feedback of the APs and other Local People | 3 |
| 4 STATUS OF RP IMPLEMENTATION | 4 |
| 4.1 Project Impacts | 4 |
| 4.2 Status of Payment of Compensation..... | 4 |
| 4.3 Disclosure Information Brochure/ Pamphlets | 6 |
| 5 CONCLUSIONS | 6 |
| PHOTOLOG | 7 |
| ANNEXES | 9 |

LIST OF TABLES

| | |
|--|---|
| Table 4.1: Status of Disbursement of Compensation to AHs | 5 |
|--|---|

LIST OF ANNEXES

| | |
|---|----|
| Annex-A: LocationMap of DegOut-FallHydroPower Project..... | 10 |
| Annex-B: List APs/ Local People Participated in Consultative Meeting..... | 11 |
| Annex-I: AmountTransferredto LAC DistrictSheikhupura..... | 12 |
| Annex-II: AP-wiseDetails of Disbursement of Payment of Compensation..... | 13 |
| Annex-III: Amount Paid to WAPDA for Relocation of Electric Poles..... | 17 |

ABBREVIATIONS

| | |
|--------|--|
| ADB | Asian Development Bank |
| APs | Affected Persons |
| DD | Deputy Director |
| DOHPP | Deg Outfall Hydro Power Project |
| EMA | External Monitoring Agency |
| GRC | Grievance Redress Committee |
| IMR | Internal Monitoring Report |
| HPP | Hydropower project |
| LAA | Land Acquisition Act |
| LAC | Land Acquisition Collector |
| PPMU | Punjab Power Management Unit |
| REDSIP | Renewable Energy Development Sector Investment Program |
| RoW | Right of Way |
| RP | Resettlement Plan |
| UCC | Upper Chenab Canal |
| WAPDA | Water and Power Development Authority |

EXECUTIVE SUMMARY

1. The “Renewable Energy Development Sector Investment Program (REDSIP)” is being implemented with the assistance of Asian Development Bank (ADB Loan No. 2286-PAK). The Deg Outfall Hydropower Project (Upper Chenab Canal RD283+000) is the 4th of the 5 proposed small to medium hydropower projects ranging from 2.82 MW to 7.64 MW. To meet the ADB safeguard requirements, a Resettlement Plan (RP) of Deg Outfall HPP was prepared by PPMU and approved by ADB in November, 2013 for its implementation.
2. To confirm and validate the implementation of RP, this final external resettlement completion/monitoring report has been prepared by EMA based on the field survey conducted from 10 – 13 February, 2017. The major findings of field survey are as under:
3. Out of total 6 AHs (land owners of 53.61 acres), the payment of compensation (land, crops, trees, structures, irrigation facilities) has been made to all 6 AHs (land owners), while in case of acquisition of 2.85 acres communal land (locally named as ‘shamlatdeh’), the payment of compensation (land & crops) has been made to 12 communal AHs, out of total communal 31 AHs. The remaining 19 AHs are absentees, PPMU and Revenue staffs have made all possible efforts to trace/locate these 19 AHs of communal land but they are not available at their given addresses. The details of efforts made are as under:
 - Conducted meetings with the residents of village Mudhkey, Mudwala Kalan and MudwalaKhurd;
 - The detailed list of AHs communal land and their compensations was provided to the Namberdar (village head man) and other community members in the village;
 - The revenue staff also conducted meetings with the villagers and made announcements in the surrounding villages to locate AHs.
4. After making all possible efforts, the PPMU has transferred the balance amount of compensation in the account of LAC (District Sheikhpura). Whenever, any AHs of communal land will be traced, he/she may collect compensation amount from the LAC.
5. The EMA completion report concludes that on the whole, the implementation of RP of Deg-Outfall Hydropower Project has been implemented with no outstanding complaint or any grievances raised by any AH, except one land owner whose extra land of 1 kanal and 3 marla was acquired by PPMU at later stage. The compensation of this extra land is pending and the case is to be heard in the court for the payment. The date for first hearing in the court is being finalized. All land needed for the project (56.46 acres) has been fully acquired.
6. The Grievance Redress Committee is in place to resolve the community complaints/ issues and will remain till the full completion of the project.
7. During the consultative meetings, local people were of the view that the construction of this Deg Outfall Hydropower Project is beneficial in uplifting the socioeconomic profile of the project area, due to which there will be increase in employment, household income and reduction in the poverty in the project area.

1 INTRODUCTION

1.1 Background


1. The Government of Punjab, Pakistan is implementing the project of “Renewable Energy Development Sector Investment Program¹ (REDSIP)”, with the assistance of Asian Development Bank ((ADB Loan No. 2286-PAK). The construction of five small to medium hydropower stations ranging from 2.82 MW to 7.64 MW being implemented in the Punjab province. The feasibility studies of 5 projects including the i) Pakpattan, ii) Marala, iii) Chianwali, iv) Deg Outfall, and v) Okara Hydro Power Projects have already been conducted during 2005 by WAPDA through Consultants. The feasibility studies of additional five sites are also conducted. Based on the Feasibility studies, the project of Deg Outfall HHP (at Upper Chenab Canal RD283+000) is being implemented for the generation of 4.04 MW hydropower station. The proposed project is located at head Deg Outfall, Tehsil and District Shiekhupura.

2. This is the final external resettlement completion/ monitoring report for the implementation of Resettlement Plan (RP) for Deg Outfall HH project (4.04 MW) prepared by the PPMU (2013). This report is to confirm and validate the implementation status of the RP based on the data provided by the PPMU, validation through field survey and consultations with affected persons and local community.

1.2 Project Description

3. This DegOutfall Hydro Power project (DOHPP) is one of the potential sites which is reviewed according to tender level design by the resettlement unit of Punjab Power Management Unit (PPMU), Energy Department and Resettlement Plan of Deg Outfall HPP prepared by PPMU and approved by ADB (November, 2013).

4. The Deg Outfall Hydro Power Project with an estimated plant capacity of 4.04 MW is constructed as a run of the canal Hydro Power Project in the Power Canal at Right Side of RD 283+000 of Upper Chenab Canal (UCC). The Project site is located about 15 Km before the District Sheikhpura city in the vicinity of village Mudhkey. Access to project area is available through metalled and brick paved road along the right bank of UCC and a mettaled road on left side of UCC. The location map of the project is presented in Annex A.



5. The scope of civil works activities start from the fall structure at 266+000 to the fall structure at 284+000 of the UCC. The DOHPP consist of combination of two falls to utilize the head for Energy output. A power canal in bypass arrangement along with Power House at right side between RD 280+400 to RD 284+000 of UCC is being

¹ The Government of Pakistan has initiated a project to develop indigenous, nonpolluting, and renewable sources of energy to help in order to meet the country's power shortage and diversify the power sources. This will also improve the quality of the power system, especially in rural areas. The Punjab province has also developed potential sites of low-head, high-volume small hydropower stations that can be installed in the existing irrigation canal system with perennial water flows.

constructed. It includes Intake Section, Gated Spill Way, Power House and Tail Race Section etc. The bed level and embankment of Power Canal upstream of Power House will be raised according to cross sections up to the RD 266+000.

6. A total of 56.46 acres (53.61 acres private land owned by 6 households consisting of 18 members and 2.85 communal land owned by the community consisting of 31 households consisting of 64 members has been acquired on permanent basis for construction of Power Canal in bypass arrangement including Power House, Headrace Channel, tailrace channel, sub stations, offices & Operation and Maintenance (O&M) staff residences.

7. The Deg Outfall HPP with an estimated capacity of 4.04 MW comprises the construction of following components:

- Construction of 5.2 km long and 3.7m wide access road with double surface treatment along the UCC canal.
- Dismantling and removal of the fall structures at R.D 266+000.
- Raising of existing UCC embankment banks between the fall at R.D 266+000 and upstream of powerhouse to same level as that present immediately upstream of the fall structure at RD 266+000 with respect to remodeled cross sections.
- Construction of power canal in bypass arrangement between R.D 280+400 to RD 283+819 on right side of UCC.
- Construction of protection work for sub project area including station.
- Construction of Aqueduct over power canal and relocation of Sikhanwala Distributory.
- Relocation Mangtanwala Feeder and Construction of its new outlet from Power Canal at R.D. 281+210.
- Construction of Bridge crossing over realigned Mangtanwala Feeder.
- Remodeling/ protection of existing district road bridges at R.D 266+000, Foot Bridge at R.D 275+000 and Gas Pipe Line at R.D. 276+000.
- Gated Spillway structure with service bridge
- Powerhouse buildings and ancillary structures
- Intake and outlet bay structures with cut-offs, and retaining walls
- Offices and Residences for Employer and Contractor's temporary Colony and infrastructure.
- About, 6.5 km long 11 kV transmission line from power house to national grid station.

8. The location map of the project is presented in Annex-A of the report.

1.3 Objectives of External Monitoring

9. The external monitoring refers to the collection, analysis, reporting and use of information relating to the progress of resettlement based on Entitlement matrix/ RP. The monitoring is an integral part during the implementation of RP and facilitates to assess the implementation progress and decision making. The major objective of the report is to conduct monitoring for the implementation of RP including consultations, payment of compensation, grievance redress mechanism to redress the community concerns including females & other vulnerable groups. Thus, the implementation of the approved RP is monitored to determine the updated progress on implementation status of RP and to validate the payment made to the entitled APs.

10. In order to accomplish the objectives, the aspects studied are i) review the implementation status of resettlement activities including eligibility, entitlements, payment of compensation, adequacy of budget, timeliness and institutional arrangements, ii) review of community complaints/ grievance redress methods/ system of the project, iii) conduct consultations with the APs, community and other stakeholders and iv) suggest the remedial measures.

2 APPROACH AND METHODOLOGY

11. This section of the report covered the review of progress of implementation of RP including status of disbursement of payment to APs, redress of community complaints, community consultations, data validation and analysis. Both primary and secondary data was collected. The primary data collected based on the field survey includes consultations (4 Nos.) comprising of 27 participants (affectees and local community) in which concerns/ feedback of APs as well as local community were noted. The secondary data includes published data/ reports including PPMU progress reports/ internal monitoring reports, resettlement data files/ record.

12. The field survey/ meetings activities were continued from 25 Jan –30 Jan 2017 and 10 Feb – 13 Feb, 2017; and results were shared with the Project Director and Manager (Env/Resettlement), PPMU. All collected data/ information from different sources were inputted and analysis was made to drive results.

3 PUBLIC CONSULTATIONS

3.1 General

13. Consultation and participation are central to the achievement of ADB safeguard policy objectives. The consultations with AHs/ other public are significantly important to get the feedback regarding social issues associated with the implementation of the resettlement plan. In this context, four consultations (consisting of 27 participants) were made with the APs/ local community to get their feedback regarding the implementation of resettlement activities including eligibility & entitlements, payment of compensation to the different category of APs, i.e. land owners/lease holders/ tenants, vulnerable groups and other locals.

3.2 Feedback of the APs and other Local People

14. Based on the consultations made with the APs, who have received their entitled payments and other community members. APs and other locals pointed out that in generally there would be economic and social development of the area due to the implementation of this project. Moreover, the following were the major feedback of APs/ local people:

- The major proportion of the local people had a positive attitude towards this development project;
- A number of local persons (about 12 unskilled/ skilled) were employed in the construction work of the project;
- All landowners have received their entitled payment of land compensation as well as other allowances; except one land owner whose extra land of 1 kanal and 3 marla was acquired by PPMU at later stage. The compensation of this extra land is pending and the case is to be heard in the court for the payment. The decision for date of first hearing is under process.

- Community demanded a metallic road as the access road is muddy, and problems are being faced by the APs.

15. A list of APs/ other villagers participated in the consultative meetings is attached as Annex-B.

4 STATUS OF RP IMPLEMENTATION

16. The project impacts reflected in resettlement plan are presented in Table 4.1.

4.1 Project Impacts

17. There was acquisition of 56.46 acres of land, out of which, 53.61 acres was owned privately by 6 households and 2.85 acres belonging to the category of communal land (*Shamlatdeh*). As a result of above land acquisition, crops on 56.46 acres have been affected. One structure and 198 trees have also been affected. In addition, other affected assets were 3 hand pumps, 4 private tubewells and one watercourse (660 R.ft.). Shifting of a transmission line was also involved. Details are given in Table 4.1.

4.2 Status of Payment of Compensation

18. Keeping in view the above mentioned project impacts; the status of payment of compensation is discussed in the ensuing section of the report.

19. Out of total 6 AHs (land owners of 53.61 acres), the the payment of compensation (land, crops, trees, structures, irrigation facilities) has been made to all 6 AHs (land owners). In case of acquisition of 2.85 acres communal land (locally named as '*shamlatdeh*'), the payment of compensation (land & crops) has been made to 12 communal AHs, out of total communal 31 AHs (these AHs are not directly affected households). The remaining 19 AHs are absentees, PPMU and Revenue staffs have made all possible efforts to trace/locate these 19 AHs of communal land but they are not available at their given addresses; The details of efforts made are as under:

- Conducted meetings with the residents of village Mudhkey, Mudwala Kalan and MudwalaKhurd;
- The detailed list of AHs communal land and their compensations was provided to the Namberdar (village head man) and other community members in the village;
- The revenue staff also conducted meetings with the villagers and made announcements in the surrounding villages to locate AHs.
- The PPMU has also paid an amount of Rs. 1.242 million to WAPDA account for shifting/ relocating the transmission line located within the project alignment. Accordingly, WAPDA has shifted/ relocated the transmission line.

20. After making all possible efforts, the PPMU has transferred the balance amount of compensations to the LAC (District Sheikhpora). The compensation has been paid to all private land owners and 12 AHs of communal land, while the remaining AHs of communal land (19 Nos.) are not traceable as the long period (about 3 years) have been passed. Whenever any AHs of communal land will be traced, he/she may collect compensation amount from the LAC, Sheikhpora. Details are provided in Table 4.1, while AP-wise details are given Annex II.

Table 4.1: Status of Disbursement of Compensation to AHs

| Impact | Unit | As per RP | | | Status as per Actual Record | | | To date Status of Payments (as of 31 st January, 2017) | | | | | |
|---|------|--------------|------------|-----------------|-----------------------------|------------|-----------------|---|------------|---------------------------------|-------------|------------|-------------------------------|
| | | Quantity | No. of AHs | Amount (Rs. M.) | Quantity | No. of AHs | Amount (Rs. M.) | Payment made | | | Balance | | |
| | | | | | | | | Quantity | No. of AHs | Amount (Rs. M.) | Quantity | No. of AHs | Amount (Rs. M.) |
| Acquisition of Private Land | Acre | 53.61 | 37 | 51.62 | 53.61 | 6 | 49.01 | 53.61 | 6 | 49.01 | - | - | - |
| Acquisition of communal (Shamlat) Land | Acre | 2.85 | 31 | 2.61 | 2.85 | 31 | 2.61 | 2.85 | 10 | 0.706 | 2.80 | 19 | 1.90 |
| Crops Compensation | Acre | 56.08 | 37 | 4.22 | 56.46 | 37 | 4.22 | | 18 | 4.103 | 2.80 | 19 | 0.117 |
| Affected Buildings/structure-Dera (6 rooms,2 shed & 3 No Veranda) | Nos. | 1 | | 1.56 | 1 | | 1.555 | - | - | 1.555 | - | - | - |
| a) Tubewell bore holes | Nos. | 4 | | 0.6 | 4 | | 0.679 | - | - | 0.679 | - | - | - |
| b) Watercourse | r.ft | 660 | | 0.2 | 660 | | | - | - | | - | - | - |
| c) Hand Pumps | Nos. | 3 | | 0.03 | 3 | | | - | - | | - | - | - |
| Private Trees (wood & fruit) | Nos. | 198 | | 0.514 | 198 | | 0.514 | - | - | 0.514 | - | - | - |
| Shifting of Transmission Line | | | | 0 | 1 | | 1.242 | - | - | 1.242 | - | - | - |
| Total | | 56.46 | 37 | 59.07 | - | 37 | 59.83 | 56.46 | 18 | 57.81 (96.62%) | 2.80 | 19 | 2.02 (3.38%) |

4.3 Disclosure Information Brochure/ Pamphlets

21. The information brochure summarizing the provisions of the RP have been given to all the families whose land, trees, crops or other assets and incomes are affected by the HPP. The objective was to inform the APs/ locals regarding entitled compensation and rehabilitation assistance and of a number of basic issues relative to the modalities of implementation of the compensation and rehabilitation program. The Information Brochures/ Booklets (in Urdu language) were already distributed among affected persons.

5 CONCLUSIONS

22. The EMA completion report concludes that on the whole, the implementation of RP of Deg-Outfall Hydropower Project has been implemented with no outstanding complaint or any grievances raised by any AH, except one land owner whose extra land of 1 kanal and 3 marla was acquired by PPMU at later stage. The compensation of this extra land is pending and the case is to be heard in the court for the payment. The date for first hearing in the court is being finalized. All land needed for the project (56.46 acres) has been fully acquired.

23. The Grievance Redress Committee is in place to resolve the community complaints/ issues and will remain till the full completion of the project.

24. During the consultative meetings, local people were of the view that the construction of this Deg Outfall Hydropower Project is beneficial in uplifting the socioeconomic profile of the project area, due to which there will be increase in employment, household income and reduction in the poverty in the project area.

PHOTOLOG

PICTORIAL VIEW



Photograph 1: Consultation with PD at PPMU Office Lahore.



Photograph 2: A view of 4.04 MW Degout Fall Hydro Power Project at Upper Chenab Canal, District Sheikhpura.



Photograph 3: A view of consultative meeting with land owner regarding payment of extra land at Deg Head District Shiekhpura.



Photograph 4: A view of consultative meeting with surrounding community regarding leftover APs at Village Mudke, District Shiekhpura.




Photograph 5: Consultation with surrounding community regarding leftover APs at Village QilaNudh Singh,, District Shiekhpura.




Photograph 6: A view of consultative meeting with surrounding community regarding leftover APs at Village Nokarian , District Shiekhpura.

ANNEXES

Annex-A: LocationMap of DegOut-FallHydroPower Project



Aerial View of the Deg Out-Fall Hydro Power Project Project Site



Annex-B: List APs/ Local People Participated in Consultative Meeting

| Consultation No. | Date | Location/Venue | Category of participant | Name of Main Participants | Main Concerns of Participants and their feedback |
|------------------|-------------|---|-------------------------|--|---|
| 1. | 13-Feb-2017 | Deg Head Tehsil & District Sheikhpura | AP/ Local Community | <ul style="list-style-type: none"> - Mr. Abdul Majeed S/o Ali Muhammad - Ch. Arshad S/o Abdul Majeed - Mr. Waqas Ali S/o Zia Muhammad - Mr. M. Bakar S/o Mustafa Ali | <ul style="list-style-type: none"> • Compensation of one land owner (Ch. Arshad S/o Abdul Majeed) is pending for one Kanal and three Marla land. The compensation of this extra land is pending and the case is to be heard in the court for the payment. The date for first hearing in the court is being finalized. • Community demanded a metallic road as the access road is muddy, and problems are being faced by the APs. |
| 2. | 13-Feb-2017 | Village Mudhkey, Tehsil & District Sheikhpura | Local Community | <ul style="list-style-type: none"> - Mr. Imran Ahmad S/o Akhtar Ali - Mr. Kamran Ahmad S/o Akhtar Ali - Mr. M. Rafique S/o Hussain Bakhsh - Mr. Kala S/o Munawar Ali - Mr. M. Ilyas S/o Ranja - Mr. M. Idrees S/o M. Ali - Mr. M. Bakhsh S/o M. Wali - Mr. M. Zulfiqarali S/o M. Sadiq - Mr. Saif Ullah S/o M. Zubair - Mr. Nazar Abbas S/o Basir Ahmad - Mr. M. Yasir S/o M. Arif - Mr. M. Asif S/o M. Rafique - Mr. M. Azam S/o Khushi M. - Mr. Amir Ali S/o Sardar M. | <ul style="list-style-type: none"> • After making all possible efforts, the PPMU has transferred the balance amount of compensations to the LAC (District Sheikhpura). The compensation has been paid to all private land owners and 12 AHs of communal land, while the remaining AHs of communal land (19 Nos.) are not traceable as the long period (about 3 years) have been passed. Whenever any AHs of communal land will be traced, he/she may collect compensation amount from the LAC, Sheikhpura. |
| 3. | 13-Feb-2017 | Village Mudwala Kalan, Tehsil & District Sheikhpura | Local Community | <ul style="list-style-type: none"> - Mr. Rizwan Rashid S/o M. Rasheed - Mr. Khaliq Ahmad S/o Kamir Ali - Mr. Amjad S/o Nazar Ahmad - Mr. M. Nazir S/o Abdul Aziz - Mr. M. Sadiq S/o M. Nazir | <ul style="list-style-type: none"> • The local people was of the view that this project will be a way forward toward the socioeconomic development of the project area, including bridging the shortage of electricity in the project area. |
| 4. | 13-Feb-2017 | Village Nokarian, Tehsil & District Sheikhpura | Local Community | <ul style="list-style-type: none"> - Mr. M. Imran Bhutta S/o Hafiz Ullah - Mr. M. Zubair S/o Munir Ahmad - Mr. M. Anwar S/o Bashir Ahmad - Mr. Jamil Ahmad S/o Ghulam M. | <ul style="list-style-type: none"> • The local community was happy with the construction of the HPP. |

Annex-I: Amount Transferred to LAC District Sheikhupura

01013

CHEQUE NO. 101229

GOVERNMENT OF THE PUNJAB

Project Director
Punjab Power Management Unit
Government of Punjab
Energy Department

ASSIGNMENT ACCOUNT CHEQUE

Acq. No. 73

DATED 21-05-2012

STATE BANK OF PAKISTAN
NATIONAL BANK OF PAKISTAN
TREASURY OR SUB-TREASURY OFFICE

Main Branch, Lahore

Pay to Assistant Commissioner, L.A.C., Sheikhupura or order

Rupees One Million One Hundred Twenty Five Thousand Four Hundred

and charge the same against the account of Compensation for DHP

Rs. 7,12,500/-

Project Director

Account Officer

Government of the Punjab

Energy Department

OFFICE CHARGE 01013

Payee's A/c No.

CHEQUE NO. 101211

GOVERNMENT OF THE PUNJAB

OFFICE OF THE PROJECT DIRECTOR
PUNJAB POWER MANAGEMENT UNIT (DEMO)
IRRIGATION AND POWER DEPARTMENT
PUNJAB, LAHORE

ASSIGNMENT ACCOUNT CHEQUE

Acq. No. 73

DATED 24-06-2011

STATE BANK OF PAKISTAN
NATIONAL BANK OF PAKISTAN
TREASURY OR SUB-TREASURY OFFICE

Main Branch, Lahore

Pay to Assistant Commissioner, L.A.C., Sheikhupura or order

Rupees One Million One Hundred Twenty Five Thousand Four Hundred

and charge the same against the account of Compensation for DHP

Rs. 7,12,500/-

Project Director

Account Officer

Government of the Punjab

Energy Department

Not Payable After 30-06-2011

Annex-II: AP-wise Details of Disbursement of Payment of Compensation

| Sr. # | No. Jamabandi & Khatooni | Name of Owners Tenants etc with Shares | Mouza | Khasra No out of which land has been taken up. | Ka nal | Marl as | Sirsai | Compensation for Land | Number of Trees, Houses etc on the land or area of standing crops | Compensation for Tubewell, Houses | Total Compensation Column (7+8+10) | Compensation under Section 23 (2) of the Act. 15% of the Price of Land | Total Compensation (11+12) | Status of Payment |
|---------------------------------------|--------------------------|--|--------|--|--------|---------|--------|-----------------------|---|-----------------------------------|------------------------------------|--|----------------------------|-------------------|
| 1 | 25/74 to 79 | Rehana Qadeer W/o Abdul Qadeer | Mudkay | 75/6/1,4-9 | 85 | 19 | 0 | 8,595,000 | 648,922 | 150,910 | 9,394,832 | 1,289,250 | 10,684,082 | Paid |
| 2/1 | 37/142 | Safiya Balqees Wid/o Shujat Ali | Mudkay | 66/1,9-18 | 17 | 4 | 0 | 1,720,000 | 130,379 | 150,910 | 2,001,289 | 258,000 | 2,259,289 | Paid |
| 2/2 | 72/198 to 199 | Shaehla Bukhari D/o Shujat Ali | Mudkay | 10,6-19 | 0 | 9 | 0 | 45,000 | 3,320 | - | 48,320 | 6,750 | 55,070 | Paid |
| 2/3 | 72/198 to 199 | Sundas Bukhari D/o Shujat Ali | Mudkay | 57/21,0-15 | 0 | 9 | 0 | 45,000 | 3,320 | - | 48,320 | 6,750 | 55,070 | Paid |
| 2/4 | 72/198 to 199 | Farhat Bukhari D/o Shujat Ali | Mudkay | 66/11,0-3 | 0 | 9 | 0 | 45,000 | 3,319 | - | 48,319 | 6,750 | 55,069 | Paid |
| 2/5 | 72/198 to 199 | Yasmeen Bukhari D/o Shujat Ali | Mudkay | 74/9,0-4 | 0 | 15 | 0 | 75,000 | 5,532 | - | 80,532 | 11,250 | 91,782 | Paid |
| 2/6 | 72/198 to 199 | Sadia Bukhari D/o Shujat Ali | Mudkay | 12,0-10 | 0 | 9 | 0 | 45,000 | 3,320 | - | 48,320 | 6,750 | 55,070 | Paid |
| 2/7 | 72/198 to 199 | Peri Bukhari D/o Shujat Ali | Mudkay | 18,0-13 | 0 | 9 | 0 | 45,000 | 3,320 | - | 48,320 | 6,750 | 55,070 | Paid |
| 3/1 | 30/91 | Nasreen Rasheed W/o Rasheed Khan | Mudkay | 58/2,8-0 | 10 | 11 | 0 | 1,055,000 | 79,653 | - | 1,134,653 | 158,250 | 1,292,903 | Paid |
| 3/2 | 30/91 | Naveed Usman S/o Muhammad Usman | Mudkay | 3,4-18 | 36 | 16 | 0 | 3,680,000 | 277,840 | - | 3,957,840 | 552,000 | 4,509,840 | Paid |
| 3/3 | 30/91 | Asiya Rasheed D/o Rasheed Khan | Mudkay | 9,8-0 | 18 | 8 | 0 | 1,840,000 | 138,920 | - | 1,978,920 | 276,000 | 2,254,920 | Paid |
| 3/4 | 30/91 | Rabia Rasheed D/o Rasheed Khan | Mudkay | 12,8-0 | 18 | 9 | 0 | 1,845,000 | 139,297 | - | 1,984,297 | 276,750 | 2,261,047 | Paid |
| 3/5 | 30/91 | Muhammad Ali Usman S/o Naveed Usman | Mudkay | 13,4-16 | 26 | 13 | 0 | 2,665,000 | 201,396 | - | 2,866,396 | 399,750 | 3,266,146 | Paid |
| 3/6 | 30/91 | Muhammad Hamza Usman S/o Naveed Usman | Mudkay | 18,4-14 | 26 | 14 | 0 | 2,670,000 | 201,396 | - | 2,871,396 | 400,500 | 3,271,896 | Paid |
| 4 | 55/168 | Abdul Majeed S/o Ali Muhammad | Mudkay | 66/12,10-12 | 129 | 10 | 0 | 12,950,000 | 2,309,624 | 2,081,820 | 17,341,444 | 1,942,500 | 19,283,944 | Paid |
| 5 | 62/175 | Muhammad Munir S/o Ghulam Muhammad | Mudkay | 58/23,1-11 | 1 | 11 | 0 | 155,000 | 11,703 | - | 166,703 | 23,250 | 189,953 | Paid |
| 6 | 59/172 | Farooq Afzal S/o Muhammad Afzal | Mudkay | 65/22,8-0 | 50 | 8 | 0 | 5,040,000 | 380,520 | - | 5,420,520 | 756,000 | 6,176,520 | Paid |
| Shariat Deh Affected Households (AHs) | | | | | | | | | | | | | | |
| 1 | 72/198-199 | Nisar Ahmad S/o Said Muhammad | Mudkay | 57/21,6-14 | 0 | 4 | 0 | 20,000 | 1,510 | - | 21,510 | 3,000 | 24,510 | Unpaid |
| 2 | 72/198-199 | Khadij Hussain S/o Sultan | Mudkay | 66/11,0-16 | 0 | 4 | 0 | 20,000 | 1,510 | - | 21,510 | 3,000 | 24,510 | Paid |
| 3 | 72/198-199 | Muhammad Yousaf S/o Bahawal | Mudkay | 74/9,1-6 | 0 | 4 | 0 | 20,000 | 1,510 | - | 21,510 | 3,000 | 24,510 | Unpaid |
| | 72/198-199 | Hussain S/o Bahawal | Mudkay | 12,3-8 | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| 4 | 72/198-199 | Iftikhar Ahmad S/o Abdul Rasheed | Mudkay | 18,4-0 | 0 | 14 | 0 | 70,000 | 5,285 | - | 75,285 | 10,500 | 85,785 | Unpaid |
| 5 | 72/198-199 | Bashir Ahmad S/o Noor Muhammad | Mudkay | 19/1,1-15 | 1 | 2 | 0 | 110,000 | 8,305 | - | 118,305 | 16,500 | 134,805 | Unpaid |

Final External Resettlement Completion/ Monitoring Report of Deg Outfall HPP

| Sr. # | No. Jamabandi & Khatooni | Name of Owners Tenants etc with Shares | Mouza | Khasra No out of which land has been taken up. | Ka nal | Marl as | Sirsai | Compensation for Land | Number of Trees, Houses etc on the land or area of standing crops | Compensation for Tubewell, Houses | Total Compensation Column (7+8+10) | Compensation under Section 23 (2) of the Act. 15% of the Price of Land | Total Compensation (11+12) | Status of Payment |
|-------|--------------------------|---|--------|--|--------|---------|--------|-----------------------|---|-----------------------------------|------------------------------------|--|----------------------------|-------------------|
| 6 | 72/198-199 | Riasat Ali S/o Nazar Ahmad | Mudkay | 79/3,5-5 | 0 | 5 | 0 | 25,000 | 1,887 | - | 26,887 | 3,750 | 30,637 | Paid |
| | 72/198-199 | Safdar S/o Nazar Ahmad | Mudkay | 14,0-12 | 0 | 6 | 0 | 30,000 | 2,265 | - | 32,265 | 4,500 | 36,765 | Paid |
| | 72/198-199 | Arshad Alias Judge S/o Nazar Ahmad | Mudkay | 23-16 | 0 | 8 | 0 | 40,000 | 3,020 | - | 43,020 | 6,000 | 49,020 | Paid |
| | 72/198-199 | Muhammad Afzal S/o Nazar Ahmad | Mudkay | | 0 | 6 | 0 | 30,000 | 2,265 | - | 32,265 | 4,500 | 36,765 | Paid |
| | 72/198-199 | Musarat D/o Nazar Ahmad | Mudkay | | 0 | 3 | 0 | 15,000 | 1,132 | - | 16,132 | 2,250 | 18,382 | Paid |
| | 72/198-199 | Parveen D/o Nazar Ahmad | Mudkay | | 0 | 3 | 0 | 15,000 | 1,132 | - | 16,132 | 2,250 | 18,382 | Paid |
| 7 | 72/198-199 | Samina Akhtar D/o Ghulam Ahmad | Mudkay | | 0 | 5 | 0 | 25,000 | 1,887 | - | 26,887 | 3,750 | 30,637 | Paid |
| | 72/198-199 | Zareena D/o Ghulam Ahmad | Mudkay | | 0 | 5 | 0 | 25,000 | 1,887 | - | 26,887 | 3,750 | 30,637 | Paid |
| | 72/198-199 | Nasreen D/o Ghulam Ahmad | Mudkay | | 0 | 5 | 0 | 25,000 | 1,887 | - | 26,887 | 3,750 | 30,637 | Paid |
| 8 | 72/198-199 | Sardaran D/o Abdullah | Mudkay | | 0 | 12 | 0 | 60,000 | 4,530 | - | 64,530 | 9,000 | 73,530 | Unpaid |
| 9 | 72/198-199 | Shafqat Zoran Alias Nargis D/o Roshan Din | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| | 72/198-199 | Nasira Akhtar D/o Roshan Din | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| 10 | 72/198-199 | Manzooran D/o Ali Bakhsh | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| 11 | 72/198-199 | Arshad S/o Bashir | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| | 72/198-199 | Abid S/o Bashir | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| | 72/198-199 | Maqsooda/Wid/o M. Bashir | Mudkay | | 0 | 1 | 0 | 5,000 | 377 | - | 5,377 | 750 | 6,127 | Unpaid |
| 12 | 72/198-199 | Abdul Qadeer S/o Sadiq | Mudkay | | 1 | 0 | 0 | 100,000 | 7,550 | - | 107,550 | 15,000 | 122,550 | Unpaid |
| 13 | 72/198-199 | Iqtidar S/o Riasat | Mudkay | | 0 | 5 | 0 | 25,000 | 1,887 | - | 26,887 | 3,750 | 30,637 | Unpaid |
| 14 | 72/198-199 | Begum D/o Hassan Muhammad | Mudkay | | 0 | 16 | 0 | 80,000 | 6,040 | - | 86,040 | 12,000 | 98,040 | Unpaid |
| 15 | 72/198-199 | Nuzat Bakhtawar/Wid/o Bakhtawar | Mudkay | | 0 | 4 | 0 | 20,000 | 1,510 | - | 21,510 | 3,000 | 24,510 | Unpaid |
| | 72/198-199 | Zegham Abbas S/o Bakhtawar | Mudkay | | 0 | 12 | 0 | 60,000 | 4,530 | - | 64,530 | 9,000 | 73,530 | Unpaid |
| | 72/198-199 | Khida D/o Bakhtawar | Mudkay | | 0 | 6 | 0 | 30,000 | 2,265 | - | 32,265 | 4,500 | 36,765 | Unpaid |
| | 72/198-199 | Fatima Tabassum D/o Bakhtawar | Mudkay | | 0 | 6 | 0 | 30,000 | 2,265 | - | 32,265 | 4,500 | 36,765 | Unpaid |
| 16 | 72/198-199 | Fatima Anjum D/o Bakhtawar | Mudkay | | 0 | 5 | 0 | 25,000 | 1,887 | - | 26,887 | 3,750 | 30,637 | Unpaid |
| | 72/198-199 | Munawwar Hussain S/o Imdad Hussain | Mudkay | | 1 | 13 | 0 | 165,000 | 12,457 | - | 177,457 | 24,750 | 202,207 | Unpaid |
| | 72/198-199 | Barjees Khatoon D/o Imdad Hussain | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| | 72/198-199 | Tayiba Khatoon D/o Imdad Hussain | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| | 72/198-199 | Zahida D/o Imdad Hussain | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| | 72/198-199 | Imran Haider S/o Iqtidar Hussain | Mudkay | | 0 | 7 | 0 | 35,000 | 2,642 | - | 37,642 | 5,250 | 42,892 | Unpaid |
| | 72/198-199 | Sayeda Khatoon D/o Imdad Hussain | Mudkay | | 2 | 13 | 0 | 265,000 | 20,007 | - | 285,007 | 39,750 | 324,757 | Unpaid |
| | 72/198-199 | Sulman S/o Iqtidar Hussain | Mudkay | | 0 | 7 | 0 | 35,000 | 2,642 | - | 37,642 | 5,250 | 42,892 | Unpaid |

Final External Resettlement Completion/ Monitoring Report of Deg Outfall HPP

| Sr. # | No. Jamabandi & Khatooni | Name of Owners Tenants etc with Shares | Mouza | Khasra No out of which land has been taken up. | Ka nal | Marl as | Sirsai | Compensation for Land | Number of Trees, Houses etc on the land or area of standing crops | Compensation for Tubewell, Houses | Total Compensation Column (7+8+10) | Compensation under Section 23 (2) of the Act. 15% of the Price of Land | Total Compensation (11+12) | Status of Payment |
|-------|--------------------------|--|--------|--|--------|---------|--------|-----------------------|---|-----------------------------------|------------------------------------|--|----------------------------|-------------------|
| 17 | 72/198-199 | Asiya Begum W/o KhushBakht Ur Rehman | Mudkay | | 12 | 0 | 0 | 60,000 | 4,530 | - | 64,530 | 9,000 | 73,530 | Paid |
| 18 | 72/198-199 | Fakhri Begum Wid/o Ashraf Ali Khan | Mudkay | | 0 | 8 | 0 | 40,000 | 3,020 | - | 43,020 | 6,000 | 49,020 | Unpaid |
| 19 | 72/198-199 | Mustafa Hussai S/o IbrarHussain | Mudkay | | 1 | 9 | 0 | 145,000 | 10,947 | - | 155,947 | 21,750 | 177,697 | Unpaid |
| 20 | 72/198-199 | NaseerBaig S/o QadirBaig | Mudkay | | 0 | 3 | 0 | 15,000 | 1,132 | - | 16,132 | 2,250 | 18,382 | Unpaid |
| 21 | 72/198-199 | Mushtaq Ahmad S/o Bashir Ahmad | Mudkay | | 1 | 0 | 0 | 100,000 | 7,550 | - | 107,550 | 15,000 | 122,550 | Paid |
| | 72/198-199 | Rehmat Ali S/o Bashir Ahmad | Mudkay | | 0 | 10 | 0 | 50,000 | 3,775 | - | 53,775 | 1,500 | 55,275 | Paid |
| 22 | 72/198-199 | Khan BibiWid/o Gull Din | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| | 72/198-199 | Nawab Khan S/o Gull Din | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| | 72/198-199 | Munawwar Khan S/o Gull Din | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| | 72/198-199 | MusharafKhatoon D/o Gull Din | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| | 72/198-199 | Mukarab D/o Gull Din | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| 23 | 72/198-199 | FazalHussain S/o GhulamHussain | Mudkay | | 0 | 11 | 0 | 55,000 | 4,152 | - | 59,152 | 8,250 | 67,402 | Unpaid |
| 24 | 72/198-199 | Ammanullah S/o Ali Muhammad | Mudkay | | 0 | 4 | 0 | 20,000 | 1,510 | - | 21,510 | 3,000 | 24,510 | Paid |
| 25 | 72/198-199 | ZohraArifWid/o ShujatUllah | Mudkay | | 0 | 1 | 0 | 5,000 | 377 | - | 5,377 | 750 | 6,127 | Paid |
| 26 | 72/198-199 | TajamulHussainZaib S/o Shafi | Mudkay | | 0 | 4 | 0 | 20,000 | 1,510 | - | 21,510 | 3,000 | 24,510 | Paid |
| 27 | 72/198-199 | Safiya Begum Wid/o Akram | Mudkay | | 0 | 1 | 0 | 5,000 | 377 | - | 5,377 | 750 | 6,127 | Unpaid |
| | 72/198-199 | SaminaAkranWid/o Akram | Mudkay | | 0 | 1 | 0 | 5,000 | 377 | - | 5,377 | 750 | 6,127 | Unpaid |
| | 72/198-199 | Sultan Akram S/o Akram | Mudkay | | 0 | 3 | 0 | 15,000 | 1,132 | - | 16,132 | 2,250 | 18,382 | Unpaid |
| | 72/198-199 | Sulman S/o Akram | Mudkay | | 0 | 3 | 0 | 15,000 | 1,132 | - | 16,132 | 2,250 | 18,382 | Unpaid |
| | 72/198-199 | AmmarAkram S/o Akram | Mudkay | | 0 | 3 | 0 | 15,000 | 1,132 | - | 16,132 | 2,250 | 18,382 | Unpaid |
| | 72/198-199 | RizwanAkran S/o Akram | Mudkay | | 0 | 3 | 0 | 15,000 | 1,132 | - | 16,132 | 2,250 | 18,382 | Unpaid |
| | 72/198-199 | AsmaTabasum D/o Akram | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| | 72/198-199 | AsifaAkram D/o Akram | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| | 72/198-199 | Fatima D/o Akram | Mudkay | | 0 | 2 | 0 | 10,000 | 755 | - | 10,755 | 1,500 | 12,255 | Unpaid |
| 28 | 72/198-199 | Muhammad Nazir S/o Labbu Khan | Mudkay | | 0 | 4 | 0 | 20,000 | 1,510 | - | 21,510 | 3,000 | 24,510 | Paid |
| 29 | 72/198-199 | Abdul Ghafoor S/o Din Muhammad | Mudkay | | 0 | 13 | 0 | 65,000 | 4,907 | - | 69,907 | 9,750 | 79,657 | Paid |
| 30 | 72/198-199 | HabibUllah S/o ShujatUllah | Mudkay | | 0 | 8 | 0 | 40,000 | 3,020 | - | 43,020 | 6,000 | 49,020 | Paid |
| 31 | 72/198-199 | Abdul Majid S/o Ali Muhammad | Mudkay | | 1 | 0 | 0 | 100,000 | 7,550 | - | 107,550 | 15,000 | 122,550 | Paid |

Annex-III: Amount Paid to WAPDA for Relocation of Electric Poles

Payee's A/c only
OFFICE OF THE
Project Director
Public Power Management Unit
Government of the Punjab

ASSIGNMENT ACCOUNT CHEQUE
Assg. Ac No: 73
DATED 10.06.2013

TO THE NATIONAL BANK OF PAKISTAN
TREASURY OR SUB-TREASURY OFFICER
Main Branch, Lahore

Pay to Deputy Manager (Operation) LESCO City Division, Shekhpura
Rupees (One Million Two Hundred Forty Two Thousand Only)
and charge the same against the account of Cost of Re-location/Shipping Electric Poles at DHE

RS=1242000/-

Project Director
Public Power Management Unit
Government of the Punjab

Accounts Officer
Public Power Management Unit
Treasury Department
Government of the Punjab

NO. THIS CHEQUE IS CURRENT FOR ONE MONTH OF THE MONTH OF