

Social Monitoring Report

For the period covering January–June 2020
Project Number: 38412-023
August 2020

India: Assam Integrated Flood and Riverbank Erosion Risk Management Investment Program — Project 1

Prepared by the Flood and River Erosion Management Agency of Assam (FREMAA) for the State Government of Assam and the Asian Development Bank.

This social monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

**Assam Integrated Flood and Riverbank Erosion Risk
Management Investment Program**

**Bi-annual Social Monitoring Report (Tranche-I)
January 2020 to June 2020**

Submitted to:

Asian Development Bank

Submitted by:

**Flood and River Erosion Management Agency of Assam
(FREMAA)**

Government of Assam

Table of Contents

A.	IMPLEMENTATION PROGRESS UNDER TRANCHE I	4
1.	LAND ACQUISITION AND RESETTLEMENT	4
1.1	IMPACTS AND RP IMPLEMENTATION UNDER PALASHBARI SUBPROJECT	5
1.1.1	PAYMENT OF COMPENSATION AGAINST LAND, STRUCTURES AND TREES/HORTICULTURE	6
1.1.2	PAYMENT OF RESETTLEMENT ASSISTANCES	6
1.2	IMPACTS AND RESETTLEMENT PLAN IMPLEMENTATION ACTIVITIES IN DIBRUGARH	7
1.2.1	PAYMENT OF COMPENSATION AGAINST LAND, STRUCTURES AND TREES/HORTICULTURE	7
1.2.2	PAYMENT OF RESETTLEMENT ASSISTANCES	8
2.	STATUS OF LA AND RESETTLEMENT IMPLEMENTATION FOR (TRANCHE-I)	8
	COMPLAINTS AND COURT CASES	9
	ENGAGEMENT OF EXTERNAL MONITOR OF RP IMPLEMENTATION OF TRANCHE I	13
B.	COMPLIANCE OF ADB SAFEGUARD REQUIREMENTS UNDER TRANCHE I	14
3.	INVOLUNTARY RESETTLEMENT	14
C.	SOCIAL DEVELOPMENT AND SAFEGUARDS	17

List of Tables

Table 1: Description of Sub-Projects under Tranche 1	4
Table 2: Distribution of Affected HHs and Persons in Palashbari.....	5
Table 3: Summary of Impacts in Each Civil Work Packages - Palashbari.....	5
Table 4: Break up of Land Required for Palashbari Subproject	6
Table 5: Summary of Payment of Compensation over Private and Government Land - Palashbari	6
Table 6: Summary of Payment of Resettlement Assistances - Palashbari.....	6
Table 7: Distribution of Affected HHs and Persons in Dibrugarh.....	7
Table 8: Summary of Impacts in Each Civil Work Package	7
Table 9: Break up of Land Required for Dibrugarh Subproject	7
Table 10: Summary of Payment of Compensation against Private and Government Land - Dibrugarh.....	8
Table 11: Summary of Payment of Resettlement Assistances - Dibrugarh	8
Table 16: Status of Loan Covenants (Schedule 5).....	14
Table 17: Compliance of ADB's Safeguard Requirements (Involuntary Resettlement).....	15

A. IMPLEMENTATION PROGRESS UNDER TRANCHE- I

1. LAND ACQUISITION AND RESETTLEMENT

Background

Government of Assam (GoA) applied for a loan from the Asian Development Bank (ADB) to finance the *Assam Integrated Flood and Riverbank Erosion Risk Management Investment Program (AIFRERMIP)*. The Project-1 under Tranche-I comprises Civil Works for the priority riverbank protection and flood embankment renovation works, at the three selected subproject sites of Palashbari-Gumi, Dibrugarh and Kaziranga, along with procurement of equipment, consulting services and operational costs for the first three years. (Note - the Kaziranga subproject is shifted to Project 2 under Tranche-II due to late receipt of the environmental clearance from Gol).

Embankment work in both Palashbari and Dibrugarh in Project-1 under Tranche-I are the portion of the Civil Works which entail land acquisition (LA) and have an impact on the resettlement and rehabilitation (R&R) issues in the subprojects. Hence, Resettlement Plans for both the subprojects and implementation as well as monitoring arrangements as per ADB Safeguard Policy and loan agreement are required for mitigating the impacts. Previous Resettlement Plans were prepared for both Palashbari and Dibrugarh during PPTA in 2009.

Updating of Resettlement Plans

Preparation of the Resettlement Plans (RP) - was completed for the 3 subprojects (Palashbari, Dibrugarh and Kaziranga) during the project preparation stage in 2009. All three RPs were agreed by the Government of Assam (GoA) and approved by ADB. The focus of LA and R&R activities in PMC are to update the Resettlement Plans prepared in 2009 in accordance with the most up-to-date information on the ground and in coordination with the civil work plan. Since Kaziranga subproject was shifted to Project 2 under Tranche II update of only Palashbari and Dibrugarh RPs was completed in 2014 and approved by ADB under Project 1.

The Project-1 under Tranche-I comprised Civil Works for the priority riverbank protection and flood embankment renovation works, at the three selected subproject sites of Palashbari-Gumi, Dibrugarh and Kaziranga, along with procurement of equipment, consulting services and operational costs. The Kaziranga subproject has been moved to Project II (Tranche 2) due to delay in environmental clearance from Gol. Table 1 includes details of each of the sub-projects.

Table 1: Description of Sub-Projects under Tranche 1

Sub-Project	Package Details
Palashbari	<ul style="list-style-type: none">• Embankment works (retirement) of 5.02 kms;• Riverbank protection works of 4.9 kms;
Dibrugarh	<ul style="list-style-type: none">• Strengthening and widening of the existing embankment of 8.53 kms;• Riverbank protection works at Mothola Reach-Revetment of 2.4 kms;• Construction of porcupine screens;

The embankment work in both Palashbari and Dibrugarh are the portion of the Civil Works which require land acquisition (LA) and have an impact on the resettlement and rehabilitation (R&R) issues along the subprojects. The remaining Civil Works listed in Table 1, are restricted to the riverbank and will not have an impact on the land acquisition as well as rehabilitation and resettlement.

Under the ADB Involuntary Resettlement, the Tranche 1 Investment Program was categorized as an “A” project, and therefore Resettlement Plans (RPs) were prepared for both Palashbari and Dibrugarh in 2009 during PPTA stage. The update of the Resettlement Plans in accordance with the most up-to-date information on the ground and in coordination with the Civil Works plans was finalized and approved by ADB in May 2014 for Palashbari and July 2014 for Dibrugarh.

1.1 IMPACTS AND RPI IMPLEMENTATION UNDER PALASHBARI SUBPROJECT

The project impacted 446 HHs affecting 1373 persons. The village/ward wise breakup is given in Table 2 below:

Table 2: Distribution of Affected HHs and Persons in Palashbari

No.	District	Village/ Town/ Ward	Affected Households	Affected Persons
1.	Kamrup	Kochpara	36	94
2.	Kamrup	Hudumpur Village	36	57
3.	Kamrup	Hudumpur Town	68	180
4.	Kamrup	Palashbari Ward 6	31	105
5.	Kamrup	Palashbari Ward 5	56	187
6.	Kamrup	Palashbari Ward 1	97	353
7.	Kamrup	Palashbari Ward 2	15	73
8.	Kamrup	Sadilapur	63	218
9.	Kamrup Metro	Majirgaon	44	106
Total:			446	1373

There were a total of 774 structures, 38 income restoration cases, and 37,312 trees identified as impacted in Palashbari – a total of 38,124 impacts.

A summary of impacts in each civil work package is at Table 3.

Table 3: Summary of Impacts in Each Civil Work Packages - Palashbari

Civil Work Package	Number Affected People due to displacement or residence	Number Affected People due to displacement or commercial structures	Number Affected People due to displacement or commercial and residential structures	Number of Affected People that losses their land	Number of Affected People losses other assets (and type of assets)
Palashbari riverbank protection (under water works)	NIL	NIL	NIL	NIL	NIL
Palashbari embankment construction and riverbank protection (above water works)	217 HHs 976 APs	15 HHs 65 APs	4 HHs 18 APs	136 HHs 612 APs	193 HHs 868 APs
Gumi - riverbank protection	NIL	NIL	NIL	NIL	NIL

1.1.1 Payment of Compensation against Land, Structures and Trees/Horticulture

Total land required to be acquired for Palashbari subproject is 36.33 ha the detailed break up is as at Table 4 below:

Table 4: Break up of Land Required for Palashbari Subproject

Subproject	District	Land Required in ha		
		Private Land	Govt. Land	Total
Palashbari	Kamrup	23.57	9.33	32.9
	Kamrup Metro	2.56	0.87	3.43
Total		26.13	10.20	36.33

Govt. of Assam (GoA) completed the release of fund for payment of compensation against land, structures, trees etc. through FREMAA for both private and government land for Palashbari subproject by May 2014. Summary of payment of compensations over private land till end of December 2015 is at Table 5 below:

Table 5: Summary of Payment of Compensation over Private and Government Land - Palashbari

Civil Work Package	Private Land				Government Land	
	Compensation against Land		Compensation against structures and tress		Compensation against structures and tress	
	Number of Affected Persons	Compensation Paid	Number of Affected Persons	Compensation Paid	Number of Affected Persons	Compensation Paid
Palashbari riverbank protection (under water works)	NIL	NIL	NIL	NIL	NIL	NIL
Palashbari embankment construction and riverbank protection (above water works)	136	130	203	203	126	124
Gumi - riverbank protection	NIL	NIL	NIL	NIL	NIL	NIL

1.1.2 Payment of Resettlement Assurances

A summary of payment of resettlement and income restoration assurances is at Table 6.

Table 6: Summary of Payment of Resettlement Assurances - Palashbari

Civil Work Package	Number Affected People Eligible for Resettlement Assurances	Number Affected People Assurances Paid	Number Affected People Eligible for Resettlement Assurances under income restoration	Number Affected People Assurances Paid
Palashbari riverbank protection (under water works)	NIL	NIL	NIL	NIL
Palashbari embankment construction and riverbank protection (above water works)	224	224	39	39
Gumi - riverbank protection	NIL	NIL	NIL	NIL

1.2 IMPACTS AND RESETTLEMENT PLAN IMPLEMENTATION ACTIVITIES IN DIBRUGARH

There were a total of 462 affected households and 2179 affected persons identified in the 6 villages/ wards as shown in Table 7.

Table 7: Distribution of Affected HHs and Persons in Dibrugarh

No.	District	Village/ Town/ Ward	Affected Households	Affected Persons
1.	Dibrugarh	Japaragoan	12	80
2.	Dibrugarh	MaijanBarsaikia	39	181
3.	Dibrugarh	Ward No. 16	182	808
4.	Dibrugarh	Ward No. 22	83	460
5.	Dibrugarh	Ward No. 7	43	113
6.	Dibrugarh	Ward No. 9	103	537
Total:			462	2179

There were a total of 501 structures, 66 income restoration cases, and 1292 trees identified as impacted in Dibrugarh – a total of 1859 impacts.

A summary of impacts in each civil work package is at Table 8.

Table 8: Summary of Impacts in Each Civil Work Package

Civil Work Package	Number Affected People due to displacement or residence	Number Affected People due to displacement or commercial structures	Number Affected People due to displacement or commercial and residential structures	Number of Affected People that losses their land	Number of Affected People losses other assets (and type of assets)
Dibrugarh riverbank protection (Motholla Oakland)	NIL	NIL	NIL	NIL	NIL
Dibrugarh - Dibrugarh Town Protection dyke rehabilitation	349 HHs 1455 APs	78 HHs 325 APs	22 HHs 88 APs	57 HHs 256 APs	298 HHs 1252 APs

1.2.1 Payment of Compensation against Land, Structures and Trees/Horticulture

Total land required to be acquired for Dibrugarh subproject is 9.43 ha the detailed break up is as at Table 9 below:

Table 9: Break up of Land Required for Dibrugarh Subproject

Subproject	District	Land Required in ha		
		Private Land	Govt. Land	Total
Dibrugarh	Dibrugarh	2.25	7.18	9.43
Total		2.25	7.18	9.43

A summary of payment of compensation against private and government land is at Table 10.

Table 10: Summary of Payment of Compensation against Private and Government Land - Dibrugarh

Civil Work Package	Private Land				Government Land	
	Compensation against Land		Compensation against structures and tress		Compensation against structures and tress	
	Number of Affected Persons	Compensation Paid	Number of Affected Persons	Compensation Paid	Number of Affected Persons	Compensation Paid
Dibrugarh riverbank protection (Motholla Oakland)	NIL	NIL	NIL	NIL	NIL	NIL
Dibrugarh Town Protection dyke rehabilitation	57	53	80	76	366	342

1.2.2 Payment of Resettlement Assistancess

Payment status of resettlement assistances remained same as 65 APs were tenants and they shifted to some other locations once the civil work started in encumbrance free land. These APs could not be traced despite best effort by FREMAA. With regard to payment of income restoration assistance, one eligible AP expired before start of civil work near his shop and the family closed down the shop also expressed un-willingness to receive the assistance.

A summary of payment status of Resettlement Assistancess is at Table 11

Table 11: Summary of Payment of Resettlement Assistancess - Dibrugarh

Civil Work Package	Number Affected People Eligible for Resettlement Assistancess	Number Affected People Assistancess Paid	Number Affected People Eligible for Resettlement Assistancess under income restoration	Number Affected People Assistancess Paid
Dibrugarh riverbank protection (Motholla - Oakland)	NIL	NIL	NIL	NIL
Dibrugarh Town Protection dyke rehabilitation	414	349	78	77

2. Status of LA and Resettlement Implementation for (Tranche-I)

Palashbari Subproject:

- 487 out of total 501 PAPs received compensation against land, structures and trees/horticulture products till the end of this semi-yearly period.
- Non- payment of compensation against 14 PAP cases. Out of the 14 families 2 families have very less compensation amount i.e. Rs. 252.00 and Rs. 256.00 respectively and so they refused to apply for the compensation. Remaining 12 PAPs are untraceable.¹

¹ Information collected from DC Office Kamrup.

- 15 Bigha 0 katha 8Lesas of additional land has been purchased under direct purchase provision of land act.
- No Zirat compensation payment made during this semi-yearly period.
- All R&R assistances have been paid to PAPs;
- Income Restoration Assistance has been paid to all eligible PAPs
- 109 landless families identified for rehabilitation by providing land for land;
- Entire 5019 M of encumbrance free land, handed over to SIO by DCs and SIO in turn handed over the land to the contractor for completion of civil work.

Complaints and Court Cases

Till date, total 61 numbers of complaints were received by GRC out of which forty were from Palashbari Town Ward No. 2, 10 each from Hudumpur and Sadilapur, and 1 from Peril town. All 61 complaints have been resolved amicably.

Dibrugarh Subproject:

- 342 out of 366 PAPs having no right over the land have been paid compensation against structures and trees/horticulture products till end of this semi-yearly period. As per recent information received from Land Acquisition Branch of Deputy Commissioners Office, Dibrugarh no further payment has been made during the period. It is also noted that, remaining 24 nos. Of PAPs are untraceable and they have not submitted any claim during the period.
- Total 414 PAPs were to be given R&R assistances out of which 376 PAPs have been paid compensation against structures and trees/horticulture products during last quarter. The remaining PAPs could not be traced as they have shifted from the site.
- Payment of Zirat has been paid to all the APs.
- Income Restoration Assistance has been paid to 77 out of 78 eligible PAPs.
- Entire 8.53 km of encumbrance free land, has been handed over to SIO by DC and SIO in turn handed over the land to the contractor for start of civil work.

Compliance of Safeguard Requirements under Tranche- I:

There are no outstanding issues on compliance of safeguard requirements under Tranche I. Para 10 of the Aide Memoire of ADB Mission of April 20th to 3rd May 2018 and 23rd May 2018 clearly indicated this as - "During the July 2017 monitoring visit, 13 non-title-holders and 1 title-holder were identified as not having been paid compensation of Zirat under Project 1. In November 2017, the Mission urged FREMAA to resolve the outstanding payments immediately. In March 2018, a mission was fielded by a Social Development Specialist (ADB consultant) to support FREMAA in resolving the issues. In May 2018, FREMAA informed the Mission that all outstanding Project 1 households have now been paid Zirat compensation, and that all the outstanding 42 affected people of Palashbari sub-project have been allotted land at Boratoli resettlement site. FREMAA shared with ADB the records confirming payments and the handing over of possession to the affected people, as well as communication from Circle Officer, Palashbari Revenue Circle. Documents were found to be in order by the ADB consultant. Also, on 23 May 2018, FREMAA informed ADB that the land development works in Kochpara have

been completed. However, the documentary evidences of the compliances of the safeguard requirements are provided below:

Figure 1: APR against Payment of Zirat to Mr. Bubul Kalita, Palashbari Sub-project


















Figure 2: APRs against Payment of Zirant to 13 Remaining APs of Dibrugarh

A. 1.3. IN CONNECTION WITH RECEIPT OF COMPENSATION IN CONNECTION WITH CONSTRUCTION OF DIP DYE UNDER TRIANGLE-I						
District: Dibrugarh						
Circle: Dibrugarh East Revenue Circle						
Sl. No.	Name of the person occupying the Land	Type of Land	Name of Ward.	Amount paid	Signature of the Recipient with date	Signature of Collector
1	SRI VI RAJ DAS, W/O D. NESTI DAS	Govt.	Purana Amalapaty	80,500.00		
2	SRI ACHUT KR. DAS, S/O Durgaswar Das	Govt.	Purana Amalapaty	123,000.00		
3	SRI SURESH DAS, W/O BIRU DAS	Govt.	Purana Amalapaty	1,14,500.00		
4	SRI ANUP GHOSH, S/O Anandan Khan	Govt.	Purana Amalapaty	650,000.00		
5	SRI KANAKI RAJ SAHOO, S/O Bikram	Govt.	Purana Amalapaty	180,000.00		
6	SRI KULDEEP KHAN, S/O Anwar Khan	Govt.	Manuar paty	285,000.00		
7	SRI ALPAKU SAHA, S/O Jasjitran Khan	Govt.	Barwaripatya	123,800.00		






		Amolapaty					
	Govt.	Purana Amolapaty	44,200.00		Shree Ram	M.D. M.	Collector Dibrugarh District Dibrugarh
ajuddin	Govt.	Purana Amolapaty	73,100.00		Juvak Abd	M.D. M.	Collector Dibrugarh District Dibrugarh
Moina Das	Govt.	Purana Amolapaty	26,400.00			M.D. M.	Collector Dibrugarh District Dibrugarh
amal Das	Govt.	Purana Amolapaty	78,150.00		Moina Das	M.D. M.	Collector Dibrugarh District Dibrugarh
Iram Das	Govt.	Purana Amolapaty	93,700.00		Iram Das	M.D. M.	Collector Dibrugarh District Dibrugarh

Figure 3: Photographs of Additional Land Filling at Kochpara Rehabilitation Site, Palashbari



Engagement of External Monitor of RP Implementation under Tranche I

- ADB decided to engage the external monitor from ADB side and external and carried out site visits to both the sub-projects of Dibrugarh and Palashbari during September 2017 to March 2018. The external monitoring report has been submitted by the ADB consultant directly to ADB.

B. COMPLIANCE OF ADB SAFEGUARD REQUIREMENTS UNDER TRANCHE I

3. INVOLUNTARY RESETTLEMENT

Table 12: Status of Loan Covenants (Schedule 5)

Item No.	Covenant	Status of Compliance
Schedule 5, Para 6	Undertake the Project and the Subprojects in accordance with applicable laws and regulations of the Borrower and the State, and ADB's Policy on <i>Involuntary Resettlement</i> (1995), as set out in Resettlement Framework and relevant Resettlement Plan	Update of Resettlement Plans of Palashbari and Dibrugarh Subprojects have been done in accordance with the applicable laws and regulations of the Borrower and the State, and ADB's Policy on Involuntary Resettlement and same has been done during RP implementation.
Schedule 5, Para 7(a)	Subject to compliance with all applicable laws and regulations of the Borrower and the State, the SEA shall acquire or make available the land and right to land free from any encumbrances, and clear the utilities, trees, and any other obstruction of such land, required for commencement of construction activities in accordance with the schedule agreed under the relevant civil work contract.	Entire encumbrance free land of 8400M in Dibrugarh and of 5019 M in Palashbari has been made available to the contractor. All obstructions like utilities, trees etc. have been cleared.
Schedule 5, Para 7(b)	The SEA shall ensure that all land and right-of-way required by the Subprojects will be made available in a timely manner and that the provisions of the Resettlement Plans, including compensation and entitlements for affected households and persons, will be implemented in conformity with applicable laws and regulations of the Borrower and the State, and ADB's Policy on <i>Involuntary Resettlement</i> (1995), as set out in Resettlement Framework and agreed Resettlement Plan	Fund for payment of compensation against the land, assets and R&R assistances as per the approved RP and the payment have been made except a few unresolved court cased and family dispute in case of land and missing APs in case of R&R assistances
Schedule 5, Para 7(c)	The SEA shall ensure that prior to land acquisition and any resettlement under each Subproject, the related RP including its update based on consensus of affected persons, is disclosed with all necessary information made available to persons affected by the Project	Relevant information on land acquisition and resettlement has been disclosed to the project affected persons. Information disclosure write up in local language has been prepared and displayed in the prominent public places in and around the Subproject areas of Palashbari and Dibrugarh. It has been confirmed that all information disclosed is uploaded in ADB

Item No.	Covenant	Status of Compliance
	and confirm that it be uploaded onto ADB's website. The SEA shall ensure that all compensation programs are completed as outlines in the RPs prior to commencement of civil works contract under a Subproject.	side. It has been ensured that all compensation programs are completed as outlined in RPs prior to commencement of civil works in both Dibrugarh and Palashbari subprojects.
Schedule 5, Para 8	Submit progress and completion reports on land acquisition and resettlement for Subprojects under the quarterly progress reports for the Project.	Quarterly and bi-annual progress reports on land acquisition and resettlement for Dibrugarh and Palashbari subprojects have been submitted to ADB.
Schedule 5, Para 8	Engage an independent monitoring and evaluation agency to assess performance and impacts of land acquisition and resettlement and submit external monitoring report to ADB on a semi-annual basis for review.	ADB has engage the external monitor from ADB side and external monitor consultant had submitted the report to ADB directly.

Table 13: Compliance of ADB's Safeguard Requirements (Involuntary Resettlement)

Part-I

Item No.	Resettlement Task	Responsible Agency	Progress to Date/Remarks
1.0	RESETTLEMENT MANAGEMENT		
Institutional Arrangements			
1.1	Financing and budget, adequacy, timely availability, outstanding concerns	FREMAA	<ul style="list-style-type: none"> • Financing pattern established • Adequate budget provision made in the RPs • Fund released on time to DCs (for disbursement of compensation against land and assets) and SIOs (for disbursement of R&R assistances) • There are no outstanding concerns.

Item No.	Resettlement Task	Responsible Agency	Progress to Date/Remarks
1.2	Establish PIU, resettlement staff as in RP, APs database, training	GoA/FREMAA	<ul style="list-style-type: none"> • PIUs in form of SIOs for Palashbari and Dibrugarh Subprojects established • Resettlement staff as per updated RPs in place • APs database for Palashbari and Dibrugarh Subprojects prepared • Training to the concerned officials imparted.
Updating of RP based on Detailed Design			
1.3	Update-RP - revise based on DMS, revise implementation schedule, revise budget	FREMAA and PMC	<ul style="list-style-type: none"> • Update of RPs completed based on DMS • Revised implementation schedule prepared • Budget revised in updated RPs accordingly.
1.4	Approve compensation rates – approved, adequacy as per RP, APs informed.	DCs, FREMAA and ADB	<ul style="list-style-type: none"> • Compensation rate approved as per updated RPs • Information to APs ongoing.
Disclosure and Grievance Redress Arrangements			
1.5	Disclose RP, updated RP, disclosed to APs in local language, disclose revised RP on ADB website.	FREMAA, PMC, NGOs and ADB	<ul style="list-style-type: none"> • 2014 updated RPs have been disclosed to APs in local language • Disclosure of updated RPs in local language is completed on 10th April 2012 in Dibrugarh Sub-project & 24th March 2012 in Palashbari-Gumi Sub-project. • The updated RPs in ADB website.
1.6	Appoint grievance redress committees - terms of reference, appointment, publicity among APs, recording of complaints and decisions, satisfaction with process and reviews.	FREMAA, DCs, SIOs, NGOs and External Monitor	<ul style="list-style-type: none"> • GRC appointed under the Chairmanship of concerned DCs vide Notification No. AFRERM(P)/PROJ.45/ 2012/31 dated 27/04/2012 detailing its functions • Publicity among APs on grievance redress mechanism carried out • Recording of complaints and decision to resolve the complaints in place • Review of the process to be

Item No.	Resettlement Task	Responsible Agency	Progress to Date/Remarks
			taken up by the external monitor.
Monitoring and Reporting Arrangements			
1.7	Set up internal monitoring system, staffing of offices responsible for resettlement, responsibility, reporting, verify utilization of monitoring reports for management decision-making purposes	FREMAA and External Monitor	<ul style="list-style-type: none"> • Internal monitoring system established • Staffing done as per the updated RPs with responsibility • Reporting system in place • Verification of utilization of monitoring reports for management decision making process is to being taken up by the external monitor
1.8	Appoint external monitoring agency	FREMAA/ADB	ADB has engage the external monitor from ADB side and external monitor consultant had submitted the report to ADB directly.

C. SOCIAL DEVELOPMENT AND SAFEGUARDS

Social Safeguard as a part of the loan component in Tranche-I, FREMAA have been complied the all necessary activities relating to Social Safeguard loan covenants. Under the Social Safeguard domain, the project activities had been focused on ensuring of beneficiaries to contribute the local employment and poverty reduction.

4. Social Safeguard Action:

FREMAA had been focused on compliance of Social Safeguard Policy of ADB while project implementation is taken up and the project encourages employment of local people in civil works as a part of short term measures of poverty reduction. As per the ADB guidelines, the contractors were encouraged to provide employment to:

- Local people especially PAPs in civil works –during execution of underwater bank protection work under Palashbari –Gumi Sub-project about 80% of the labourers were from local community.
- At least 20% women in works which they can handle easily. However, the target could not be fully achieved due to nature of civil work and Socio-cultural reasons.

Following items are Social Safeguard Action, as complied under Tranche-I project:

- Implementation agency disclosed Project 1 Gender Action Plan (GAP) [ANNEXURE-I], Indigenous Peoples Planning Framework (IPPF), Summary Poverty Reduction and Social Strategy (SPRSS) to the project affected person.

- Earlier the Implementation agency conducted public consultation with affected peoples, discussed special needs of specific groups such as landless and marginal farmers, women, embankment squatter population, and other minority groups such as scheduled tribes and castes & in the reporting period, no such consultations were conducted under Tranche-I Project.
- Implementation agency had worked closely with the affected persons, concerned local administrative authorities and local based organizations.
- Consultations were held with women and disadvantaged APs throughout the project I life.
- Implementation agency had set up an impartial complaint handling mechanism and develops processes and mechanisms for resolving social conflicts in project-related organizations.
- Provided training on participatory planning, gender mainstreaming, and other social development related areas.
- MIS was established to incorporate social safeguard and gender aspects in properly.
- Social Impact reports were prepared for Dibrugarh & Palashbari-Gumi sub project after field observation.
- Rehabilitation of 109 Landless APs in 3 rehabilitation sites.

Compliance with social safeguards and safety issues at work sites:

- ❖ PMC assists SIOs in finalizing the compliance report on issues of safeguards and safety at work sites.
- ❖ The contractors were advised to submit the compliance report on social safeguards and safety along with their bills.
- ❖ FREMAA suitably enforces compliance report on social safeguards and safety at work sites, from SIOs and contractors periodically during progress of works.
- ❖ All Grievances raised by PAP's were resolved by formed of Grievance Redressal Committee established under the project.

5. Labor rights and protection

- ❖ Scrutinized social safeguard and safety issues as per contract agreement in respect of works being executed by contractors for Palashbari, Gumi and Dibrugarh and file status report to FREMAA.
- ❖ Advised the contractors to conduct AIDS/HIV awareness camps at work sites, attended the awareness camp organized by contractor at Dibrugarh DTP dyke on 20th September, 16 and describing about AIDS/HIV's symptoms, prevention methods etc among labour and local people.
- ❖ Attended the awareness camp organized by contractor at Gumi on 29th November, 16 and describing about AIDS/HIV's symptoms, prevention methods etc among labour and local people.

- ❖ Attended the awareness camp organized by contractor at Palashbari on 11th January, 17 and described about AIDS/HIV's symptoms, prevention methods etc among labour and local people.

Contractor's has distributed condoms, first aid items viz: Adhesive bandages (band aids, sticking plasters), Bandages (for securing dressings), Antiseptic wipes & sprays, Pain killer tablet, Anti diarrhea medicine, Hydrogen peroxide etc. among labours in Awareness camp.

Palashbari-Gumi Sub-project:Snapshots of Activities



Cheque distribution ceremony to PAPs at Palashbari Circle office



Cheque distribution to the PAP in Azara Circle Office-Palashbari



Cheque distribution in Azara Circle Office at Palashbari



Interaction with APs at Majirgaon village



Interaction with the PAPs by the FREMAA officials at Palashbari



Visit of Hon'ble Union Minister Dr. Sanjeev Balyan in Tranche (I) under Palashbari site

Annexure 1
SUMMARY GENDER ACTION PLAN ¹

Output / Activities	Indicators and Targets	Responsibilities	Time Frame
Output 1: Flood and Riverbank Erosion Risk Mitigation Functioning at Subproject Areas			
1-1. Structural Works			
- Ensure willing women benefit from employment in construction/ rehabilitation of embankments and bank protection structures	<ul style="list-style-type: none"> Minimum 15% of labors are women, subject to suitability of the works and availability of the female workers. Equal wage for women and men for equal work 	FREMAA, WRD,	Year 1-4
1-2. Non-structural Work			
- Inclusion of women in public awareness campaign and social mobilization in the three subproject areas	<ul style="list-style-type: none"> Minimum 30% of participants for project information dissemination meetings are women. 	FREMAA, WRD	Year 1-2
- Establishing inclusive DMCs at village, gram panchayat and block levels	<ul style="list-style-type: none"> Minimum 30% women's membership at each level, subject to local culture and customs Female sub-DMCs established –as needed- where socio-cultural practices require them and when women's active participation can be better sought through female only committees. 	FREMAA, WRD, NGOs	Year 3-4
- Inclusive community-based decision-making and training for DMCs to address specific needs of men and women	<ul style="list-style-type: none"> Minimum 30% of DMC representatives are women. Minimum 30% of participants for training programs on flood and river erosion risk management are women. 	FREMAA, WRD, NGOs	Year 2-4
- Community-based implementation and maintenance of re-forestation with women participation	<ul style="list-style-type: none"> Minimum 33% of plant maintenance committee members are women. Minimum 33% of participants for plant maintenance training are women. 	FREMAA, WRD, NGOs	Year 2-4
- Livelihood support for project affected people to address specific needs of men and women	<ul style="list-style-type: none"> Minimum 40% of participants of consultation meetings for needs surveys are women. Minimum 40% of participants for livelihood support programs are women. 	FREMAA, WRD, NGOs	Year 2-4
Output 2: Strengthened Institutional Capacity for Flood and Riverbank Risk Management			
- Women's representation and gender issue awareness of the PMU of FREMAA	<ul style="list-style-type: none"> Minimum 20% of PMU staff are women. Minimum 75% of PMU staff receives training in gender consideration organized by ADB, ISC or FREMAA. The non-technical wing of PMU ensures that the GAP is being implemented appropriately, and the GAP implementation quarterly progress is reported in all project quarterly progress reports. 	FREMAA, WRD	Year 1-5
- Women's representation in ISC's capacity development training for WRD	<ul style="list-style-type: none"> Minimum 20% of participants of training by ISC for WRD are women. 	WRD	Year 4-6

Output / Activities	Indicators and Targets	Responsibilities	Time Frame
- Sex-disaggregated data and monitoring.	<ul style="list-style-type: none"> • Sex-disaggregated data are collected for MIS • Sex-disaggregated data are collected and used for benefit monitoring and evaluation reports. 	FREMAA,	Year 1 - 5
- GIS Training of the PMU of FREMAA	<ul style="list-style-type: none"> • Minimum 30% of PMU staff are women. • Minimum 70% of PMU staff receives training in geographic information system organized by ISC. 	FREMAA, ISC	Year 6 - 12

DMC = disaster management committee, FREMAA = Flood and River Erosion Management Agency of Assam, ISC = institutional strengthening consultant, MIS = management information system, NGO = nongovernment organization, PMU = project management unit, SIO = subproject implementation office, WRD = Water Resources Department.

¹ ADB operations are guided by its Gender and Development Policy (1998) and the GAD Plan of Action 2008-2010 (see OMC2). This Gender Action Plan (GAP) has been developed in line with the Government of India (GOI)'s 11th Five-Year Plan and its stated commitment to gender mainstreaming in all sectors. It has been agreed with the Water Resource Department and the Social Welfare Department in Assam, and will be promoted where feasible. The gender activities included in the GAD Plan of Action (GAP) will be further complemented by the activities of a proposed JFPR on Community Flood Risk Management and Livelihood Improvement for River Erosion Victims in Assam. The envisaged activities include: (i) training for women's groups in adaptive cropping practices, fishing pond, cottage industry; (ii) establishing linkage with agricultural extension services and including women's groups; (iii) establishing linkage between agricultural product market or handicraft market and women's groups; and (iv) facilitating the placement of women trained in off-farm skills.

