

# Social Monitoring Report

---

Project Number: 41155-013  
Loan Number: L2808 NEP/G0270 NEP/G0271 NEP  
Semestral Report (January-June 2021)  
July 2021

## Nepal: Electricity Transmission Expansion and Supply Improvement Project

Prepared by Nepal Electricity Authority for the Asian Development Bank.

This social monitoring report is a document owned by the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation or reference to a particular territory or geographical area in this document, the Asian Development Bank does not intend to make any judgement as to the legal or other status of any territory or area.



## NOTES

(i) The fiscal year (FY) of the Government of Nepal and its agencies ends on 16 July. FY before a calendar year denotes the year in which the fiscal year ends, e.g., FY 2021 ends on 16 July 2022.

(ii) In this report, "\$" refers to US dollars.

### CURRENCY EQUIVALENTS

30 June 2021

Currency unit – Nepalese Rupee (NRs)

NRs. 1.00 = \$ 0.0084

US \$ 1.00 = NRs. 119.09



**ACRONYMS AND ABBREVIATIONS**

ADB	Asian Development Bank
CFUGs	Community Forest User Groups
CSR	Corporate Social Responsibility
CPP	Compensatory Plantation Plan
DFCC	District Forest Coordination Committee
EM	Entitlement Matrix
ESMU	Environmental and Social Management Unit
ESSD	Environment and Social Studies Department
ETESIP	Electricity Transmission Expansion and Supply Improvement Project
GoN	Government of Nepal
GRC	Grievance Redress Committee
Ha	hectare
HH	Household
HPP	Hydro Power Project
IEE	Initial Environmental Examination
IP	Indigenous People
IR	Involuntary Resettlement
LRO	Land Revenue Office
NEA	Nepal Electricity Authority
PAF	Project Affected Family
PCC	Plain Cement Concrete
PTDEEP	Power Transmission and Distribution Efficiency Enhancement Project
RAP	Resettlement Action Plan
RCC	Reinforced Cement Concrete
RM	Rural Municipality
RP	Resettlement Plan
RoW	Right of Way
SDFO	Sub-division Forest Office
SPS	Safeguard Policy Statement
TKTLP	Tamakoshi-Kathmandu 220/400kV Transmission Line Project
TL	Transmission Line



**TABLE OF CONTENTS**

Acronyms and Abbreviations.....	i
Table of Contents.....	ii
1.0 INTRODUCTION.....	1
1.1 Background.....	1
1.2 Project Components and Physical Progress.....	1
1.3 Monitoring Requirements and Frequency of Submission.....	4
1.4 Scope of Monitoring Report.....	4
1.5 Reporting Period.....	4
1.6 Compliance Status with Social covenants .....	4
2.0 CHANGES IN PROJECT SCOPE AND ADJUSTED SAFEGUARD MEASURES.....	4
3.0 QUALITATIVE AND QUANTITATIVE DATA.....	4
4.0 MONITORING PARAMETERS/INDICATORS AND METHODS.....	5
5.0 MONITORING RESULTS.....	5
5.1 Documentation and Approval.....	5
5.2 Objectives.....	5
5.3 Land Acquisition and Compensation.....	5
5.3.1 <i>Compensation for Acquired Land</i> .....	7
5.3.2 <i>Compensation for Structure Loss</i> .....	9
5.3.3 <i>Compensation for Trees and Crops</i> .....	9
5.3.4 <i>Major Issues in Land Acquisition and Compensation Distribution</i> .....	9
5.3.5 <i>Livelihood Restoration Program</i> .....	10
5.3.6 <i>Awareness and Training</i> .....	10
5.3.7 <i>Ensuring IPs Identity, Human Rights, Livelihood and Cultural Uniqueness</i> .....	11
5.3.8 <i>Grievance Redressal Mechanisms</i> .....	11
6.0 PUBLIC CONSULTATION AND INFORMATION DISCLOSURE.....	14
7.0 BENEFIT SHARING (BS).....	16
8.0 IMPACT AND SAFETY MEASURES OF COVID-19.....	17
9.0 GAPS AND CORRECTIVE ACTION PLAN FOR MITIGATION.....	17
10.0 RECOMMENDATIONS.....	17
11.0 INSTITUTIONAL ARRANGEMENT FOR MONITORING.....	17
12.0 PROPOSED MAJOR ITEMS OF FOCUS FOR NEXT MONTH.....	18

**LIST OF TABLES**

Table-1: Physical Progress of the Project Activities.....	1
Table-2: Sub-Project Components with Land Acquisition and Resettlement Impacts.....	4
Table-3: Details of Land Acquisition.....	7
Table-4: Compensation Distribution Status.....	8
Table-5: Compensation details for Trees and Crops (TL).....	9
Table-6: List of Training conducted.....	10
Table-7: Status of Project Affected Households.....	11
Table-8: GRC formation Details.....	12
Table-9: Underlying Issues and Grievances.....	13
Table-10: Local Consultative Meeting Details.....	14
Table-11: List of Benefit Sharing Activities and its Details .....	16
Table-12: Gap and Corrective Plan of Action .....	17
Table-13: Proposed Major Item of Focus for Next Month.....	18



**ATTACHMENTS**

Annex-1: Compliance Monitoring status in terms of safeguard covenants.....	I
Annex-2 <i>Status with Loan and Grant Covenants</i> .....	III
Annex-3: <b>A. Khimti –Barhabise Section</b>	
1. Minutes of Consultation Meeting.....	VI
2. Social Awareness Program.....	VIII
3. Land acquisition Notice (Sindhupalchowk).....	IXI
4. Land Acquisition Notice (SindhupalchowkSection).....	X
<b>B. Barhabise –Lapsiphedhi Section</b>	
1. Recommendation Letter from Barhabise-.....	XII
Annex-4: Environments and Social Monitoring Unit Team.....	XIVI

**PHOTOGRAPHS**

A-Khimti - Barhabise section.....	XV
B- Barhabise – Kathmandu section.....	XVII



## 1.0 INTRODUCTION

### 1.1 Background

Electricity Transmission Expansion and Supply Improvement Project (ETESIP) was approved on 15 November 2011 with its completion date extended to 31 December 2021. The ETESIP is a \$128 million project with financial assistance of 44% loan and 34% grant support from ADB, Government of Norway, NEA and Government of Nepal. The project also has an approved fund of \$2 million for capacity development assistance. The project comprises of following three major integrals:

- Transmission line expansion, including new transmission lines and substations
- Distribution system expansion
- Rehabilitation of hydropower stations

Based on these major integrals, the project has following components:

- Tamakoshi Kathmandu 220/400kV TL
- Rehabilitation of 640kV Sundarijal HPP
- Rehabilitation of 1MW Tinau HPP
- Augmentation of distribution Services (East i.e. Jare, Gaur, Nijgadh, Chandraghadhi and Belbari)
- Augmentation of Distribution Services (West i.e. Parasi, Amuwa, Taulihawa, Krishnanagar, Gorkha, Mirm and Gaddachowki)
- Expansion of Chapali SS, Kohalpur-Mahendranagar 132kV second circuit
- Upgradation of distribution lines at Kathmandu, Bhaktapur, Kavrepalanchowk, Sindhupalchowk, Dolakha, Sindhuli and Ramechhap Districts

Among above components, Tamakoshi -Kathmandu Transmission Line Project (TKTLP) is rigorously under construction. The TKTLP is divided into two sections: i) Khimti-Barhabise section and ii) Barhabise-Kathmandu section.

Some changes have been occurred in the ETESIP due to shifting of three substations under the Power Transmission and Distribution Efficiency Enhancement Project (PTDEEP) from ETESIP. The scope of acquisition, compensation and other associated activities of the mentioned three substation components have also been transferred under the PTDEEP. The shifted substations are: i) Barhabise SS, Sindhupalchowk, ii) Lapsipedi SS, Kathmandu and iii) Changunarayan SS, Bhaktapur.

### 1.2 Project Components and Physical Progress

As stated above, there are two major sections in TKTLP. The TL of Khimti-Barhabise section starts from substation at Phulasi, Ramechhap and ends in substation at Barhabise, Sindhupalchowk whereas the next section starts from substation at Barhabise, Sindhupalchowk and ends in substation at Changunarayan, Bhaktapur with the total length of 42.638 km and 56.722 km respectively. The description of the project components and their overall progress status has been summarized below:

*Table-1: Physical Progress of the Project Activities*

SN	Name of the Project	Project Details	Progress Status
Tamakoshi-Kathmandu 220/400kV Transmission Line Project (TKTLP), Khimti – Barhabise section			
A	Khimti –Barhabise Transmission Line section		
1.	Khimti – Barhabise section	Construction of double circuit 220/400 kV TL from Khimti, Ramechhap to Barhabise, Sindhupalchowk	<ol style="list-style-type: none"> <li>Initial contract awarded on 26 September 2016 cancelled and the new contract agreement has been awarded on 20 May 2019 with the date effective from 20 July 2019</li> <li>Completion date is <b>12 October, 2021</b></li> <li>Tree enumeration completed</li> <li>Social and environmental public awareness campaign via installation of hoarding boards</li> <li>Check survey completed for 115 tower locations</li> <li>Cadastral survey completed in Dolakha and Sindhupalchowk section. Yet to start in Ramechhap section</li> </ol>



SN	Name of the Project	Project Details	Progress Status
			<p>vii. Consultation meetings with 5 CFUGs of Charnawati Watershed CFs completed regarding their capacity development programs.</p> <p>iii. Public notice for land acquisition has been published on October 13, 2020 on Gorkhapatra daily (Dolakha Section)</p> <p>ix. Compensation Distribution Committee finalized the compensation rate of Private land for Dolkha District (Melung Rural Municipality, Shailung Rural Municipality, Bhimeshwor Municipality)</p> <p>x. Application collection &amp; verifying is in under process</p> <p>xi. Social Awareness Program and Conservation Awareness Raising (Forest, Wildlife and Biodiversity) completed.</p> <p>xii. Compensation distribution for acquired private land has been started. Till this reporting period altogether 126 PAFs (42% Dolakha Section) received compensation</p> <p>iii. Altogether 8 Grievance Redressal Committee (GRC) formed. (Melung Rural Municipality ward- 7, 2 and 1, Shailung Rural Municipality ward- 7 Bhimeshwor Municipality ward-5, 7, 8 and 9)</p> <p>iv. Compensation demand letter collection from PAFs is ongoing, collected letters have been sent to Land Revenue office for land ownership transfer process</p> <p>xv. Public Notice for Land Acquisition in Sindhupalchowk district was published on 24 June, 2021.</p> <p>vi. Compensation Distribution Committee (CDC) formed sub-Committee on 16 June 2021 to recommend compensation rate for private land (Sindhupalchowk Section).</p> <p><u>Tower Footing (angle Points)</u> Total 24 Tower foundation works completed till this reporting period which are as follows: AP-12/0, AP-12/1, AP-12/2, AP-17/1, AP-18/0, AP-21/0, AP-22/0, AP-23/0, AP-26/0, AP-29/0, AP-32/0, AP-32/1, AP-33/0, AP-35/0, AP-36/0, AP-36/1, AP-39/0, AP-46/1, AP-48/0, AP-49/1, AP-50/0, AP-50/1 AP-50/2, Likewise, in 6 locations tower foundation work are in progress which are as follows: AP-28/, AP-6/0, AP-6/1, AP-10/1, AP-49/1, AP-42/0,</p>
B	Barhabise-Kathmandu section		
1.	Barhabise – Lapsiphedhi section	Construction of double circuit 220/400 kV TL from Barhabise, Sindhupalchowk to Changuarayan, Bhaktapur	<p>i. Contract awarded on 13 June 2017</p> <p>ii. Check survey completed</p> <p>iii. Enumeration of trees to be cut completed in Sindhupalchowk District and has been initiated in Kavrepalanchowk, Kathmandu and Bhaktapur Districts</p> <p>iv. Social and environmental public awareness campaign via installation of hoarding boards.</p> <p>v. Total approved Tower in Barhabise –Lapsiphedhi under 220/400KV is 122 (Private Land -97 &amp; Government Land -25) to be constructed in this section</p> <p>vi. Similarly, The Mandan Deupur RM areas Land compensation rate has been fixed by CDO office and the PAFs members are going to submitting of relevant document for compensation disbursement in process, Compensation distribution works is going on.</p> <p>vii. Similarly, Balephi, Barhabise and Mandandeupur areas of construction works is in progress some AP tower pads protection works is undergoing.</p>



SN	Name of the Project	Project Details	Progress Status
			<p>iii. Tree marking a cutting works is going on at Barhabise/Balephi/Mandan Deupur site.</p> <p><b><u>Tower Footing (Angle Points)</u></b>            Altogether 98 tower foundation work has been completed till this reporting period which are as follows:            AP0/0,AP2/0,AP3/0,AP3A/0,AP4A/0,AP5/0,AP5A/0,AP6/0,AP7/0,AP9/0,AP10/0,AP10A/0,AP10/1,AP11/0,AP12/0,AP12A/0,AP13/0,AP14/0,AP14/1,AP15/0,AP16/0,AP17/0,AP18/0,AP21/0,AP21A/0,AP21B/0,AP22/0,AP22A/0,AP22A/1,AP27/1,AP23/0,AP24/0,AP25/0,AP25/1,AP25/2,AP25/3,AP26/0,AP26/1,AP27/0,AP28/0,AP29/0,AP30/0,AP30/1,AP30/2,AP30A/0,AP30A/1,AP30A/2,AP31/0,AP31/1,AP32/0,AP33/0,AP33/1,AP34/0,AP35/0,AP35/1,AP35/2,AP36/0,AP36/1,AP36A/0,AP37/0,AP37A/0,AP38/0,AP38/1,AP39/0,AP40/0,AP41/0,AP41/1,AP42/0,AP42/1,AP42/2,AP42A/0,AP43/0,AP44/0,AP44/1,AP45/0,AP46/0,AP46/1,AP46/2,AP47/0,AP47/1,AP47/2,AP47/4,AP48/0,AP48/1,AP49/0,AP49/1,AP49/2,AP50/0,AP50A/0,AP50B/0,AP50B/2,AP51/0,AP51A/0,AP51A/1,AP52/0,AP52A/0,AP53/0 and AP53A/0</p> <p>Likewise 7 tower foundation work are in progress which are as follows:            30% progress in AP4/0            15% progress in 8A/0            50% progress in AP13/1            30% progress in AP37A/1            30% progress in AP50/1            80% progress in AP51A/2            95% progress in AP54C/0</p> <p><b><u>Tower Erection</u></b>            ix. Altogether 76 Tower Erection works has been completed till this reporting period, which are as follows:AP3/0,AP3A/0,AP4A/0,AP5A/0,AP6/0,AP10/0,AP10A/0,AP11/0,AP12/0,AP12A/0,AP14/0,AP14/1,AP15/0,AP16/0,AP18/0,AP21/0,AP21A/0,AP21B/0,AP22/0,AP22A/0,AP22A/1,AP24/0,AP25/0,AP25/1,AP25/2,AP25/3,AP26/0,AP26/1,AP27/0,AP28/0,AP29/0,AP30/0,AP30/1,AP30/2,AP30A/0,AP30A/1,AP30A/2,AP31/0,AP32/0,AP33/0,AP33/1,AP35/0,AP35/2,AP36/0,AP36/1,AP36A/0,AP37/0,AP37A/0,AP38/1,AP39/0,AP40/0,AP41/0,AP42/0,AP42/1,AP42/2,AP42/3,AP43/0,AP44/0,AP46/0,AP46/1,AP46/2,AP47/0,AP47/2,AP47/4,AP48/0,AP48/1,AP49/0,AP49/1,AP49/2,AP50/0,AP50B/0,AP51/0,AP51A/1,AP52/0,AP53/0,AP53A/0 Completed</p> <p>x. <b><u>Protection Works</u></b>            AP22/0,AP7/0,AP17/0,AP20/0,AP53/0 and AP52A/0. Tower pads protection works has been going on.</p>
2.	Lapsiphedi – Changunarayan Section	Construction of double circuit 132 kV TL from Lapsiphedi to Changunarayan, Bhaktapur Section	<p>i. Contouring Completed</p> <p>ii. Land Parceling/ Cadastral Survey Report submission to NEA duly verified by survey and land revenue dept(18 locations), however incomplete</p> <p>iii. No Issues has been noted in this reporting period.</p> <p>iv. Similarly under 132KV Lapsiphedi –Changunaryan TL section is 57 (Private Land-50 &amp; Government Land-7) Towers to be constructed in this section</p>
All planned works and its related activities in the TL section and substations were hampered due to the global Covid-19 pandemic crisis and subsequent lockdowns followed by incessant rain in the project districts.			



(Source: Field visit, compensation disbursement data sheet, project document and consultation with project staffs)

### 1.3 Monitoring Requirements and Frequency of Submission

As per the ADB reporting guidelines, this Semi-Annual Social Safeguard Monitoring Report has been prepared and submitted by NEA. The report has been prepared through review of documents, field verifications and consultations with relevant stakeholders and project staff. It covers and evaluates the social safeguard activities conducted by Environment and Social Management Unit (ESMU) for the period of January-June, 2021.

### 1.4 Scope of Monitoring Report

The semi-annual report contains information on execution of the different project activities and implementation of land acquisition and resettlement activities ensuring social safeguard provisions are followed in the project. The report is focused on different project components with land acquisition and resettlement scope/impact as described in the table below:

Table-2: Project Components with Land Acquisition and Resettlement Impacts

SN	Project Components
	<b>Electricity Transmission Expansion and Supply Improvement Project (ETESIP)</b>
	<b>Tamakoshi-Kathmandu 220/400 kV Transmission Line Project (TKTLP)</b>
a.	New Khimti – Barhabise TL section: Construction of 220/400 kV TL
b.	Barhabise – Kathmandu TL section
	Barhabise – Lapsipedi TL section: Construction of 220/400 kV TL
	Lapsipedi – Changunarayan TL section: Construction of 132 kV TL

(Source: Project document)

### 1.5 Reporting Period

The semi-annual social safeguard compliance monitoring report covers the duration for the month of January- June 2021.

### 1.6 Compliance Status with Social Safeguard Covenants, IR and IP Safeguards

A total of 5 out of 13 (38.46%) compliance monitoring of social safeguards related covenants have been fully complied with, one covenant (7.69%) is partially complied, whereas the remaining 7 (53.84%) covenants are not applicable at this stage. In terms of Involuntary Resettlement Safeguards covenants, 3 out of 6 (50%) have been partially complied with and remaining 3 (50%) are in process as the RP is being updated. Similarly, in terms of Indigenous Peoples Safeguards covenants, 4 out of 5 (80%) have been complied with and one (20%) is in the process of compliance. As for the status with Loan and Grant Covenants, 4 out of 5 (80%) have been complied with and one (20%) is in process. While the compliance status with social safeguard covenants is presented in Annex-1, the status with loan and grant covenants is presented in Annex-2.

## 2.0 CHANGES IN PROJECT SCOPE AND ADJUSTED SAFEGUARD MEASURES

As explained above, some changes have occurred in the scope of ETESIP with the shifting of three substations (Barhabise, Lapsipedi and Changunarayan) to PTDEEP. Accordingly, the scope of acquisition, compensation and other associated activities of the mentioned three substation components have also been transferred under the PTDEEP. After this change, the components coming under the ETESIP include (i) 400 kV Barhabise- Khimti- Kathmandu Transmission Line, (ii) Barhabise-Kathmandu Transmission Line with two sections (Barhabise-Lapsipedi 400kV DC Transmission Line. Thus, the progress of this semi-annual report has been prepared accordingly.

## 3.0 QUALITATIVE AND QUANTITATIVE DATA

The report contains both the qualitative and quantitative data related to social safeguard issues and implementation activities. The quantitative data are collected to measure the status and change of specific variables as affected persons, affected land, affected households & other assets, compensation distribution status, total structure loss, total crop loss and others. The qualitative data are collected to identify the issues and get detailed information on implementation process. These data are collected from NEA/project official records and relevant stakeholders through consultations, meetings, discussion and dialogues with project staffs/officials, PAFs, local communities and others.



#### 4.0 MONITORING PARAMETERS/INDICATORS AND METHODS

The screening of resettlement category, classification, number and extent of impacts are the major parameters of monitoring. The important monitoring indicators include (i) type of acquisition impacts, (ii) extent of impacts, (iii) measures adopted to mitigate the impacts, (iv) implementation status of the mitigation measures, (v) consultation and dissemination, (vi) grievance redressal, (vii) compensation payment, (viii) deed transfer, (ix) resettlement and rehabilitation, etc. and comparative analysis of current situation.

Various tools are used for collecting data and information, identifying land acquisition, compensation disbursement and other social issues. The major tools include (i) observation, (ii) interviews, (iii) grievance redress mechanism, (iv) formal survey, (v) local consultative meetings and (v) participatory method used with locals, workers, official staff and other relevant stakeholders.

#### 5.0 MONITORING RESULTS

##### 5.1 Documentation and Approval

The RP for ETESIP has been prepared during project design, which is in process of updating. Based on the approved cadastral report the recent household survey of TKTL section was completed in December 2020. The data available during the survey was being tabulated, analyzed and the information has been incorporated in the RP and will be submitted to ADB on July 2021. The household survey works for the remaining unpublished tower locations will be started after the approval of the cadastral report and the data analysis and updating will be done accordingly.

##### 5.2 Objectives

The objectives of this Social Safeguard Monitoring Report are to provide the consolidated information of the following activities from the field:

- Monitoring the implementation activities mentioned in IEE/EMP and RP document
- Compliance of safeguard activities to be implementation under the project
- Grievance Management and information disclosure
- Regular monitoring of the Project implementation activities

##### 5.3 Land Acquisition and Compensation

**New Khimti –Barhabise TL Section:** The New Khimti–Barhabise TL section passes through Ramechhap, Dolakha and Sindhupalchowk districts. Among these three districts, in Dolakha and Sindhupalchowk section land acquisition process has started. In Dolakha and Sindhupalchowk districts, a total number of 372 PAFs (excluding the non-titleholders) have been affected due to land acquisition for the construction of tower foundation (Refer: Table 4). Less than 10% of the land of all the surveyed PAFs of Dolakha district in tower footings are affected (Source: Socio-economic survey, 2020). Socioeconomic survey in Ramechhap and Sindhupalchowk districts have not conducted yet. Out of 14.73 ha to be acquired for this TL section, compensation has been paid for 3.56 ha and acquired till this reporting period. There are 9 residential houses and a cow shed on the tower foundations, for which cost estimate for compensation is in the process. Structures under the RoW are yet to be identified. Also, the standing crops and fruit trees of eighteen PAFs are affected during foundation work in tower footings which will be compensated. The Compensation Determination Committee has formed sub-committee to recommend the rate for compensation. Consequently, Sub-committee organized consultation meetings at Bhimeshwor Municipality, Shailung and Melung Rural Municipality wards. All wards have recommended the rate of land, on the basis of rate of land provided by different wards and references from the Land Revenue office. Compensation Determination sub-committee has recommended the compensation rate for the acquired land to CDC. The Compensation Determination Committee finalized the compensation rate for private land on 15- 16, December 2020. At present, compensation distribution and the application letter collection for compensation is ongoing in Dolakha District. Till this reporting period, 42% of total affected households of Dolakha district have received compensation. In Sindhupalchowk district for this section, public notice for land acquisition was published on 24 June 2021. A total of 86 plots will be acquired for tower foundation in Sindhupalchowk district. A sub-committee of the Compensation



Determination Committee has been formed to recommend rate for the private land and the land acquisition process is ongoing. Likewise, the household survey for updating RP has been done in Dolakha district and is in process for Sindhupalchowk district. The obtained data from the survey works has been properly analyzed and will be presented in the updated RP to be submitted by March 2022. Land survey within RoW at Dolakha and Sindhupalchowk districts has been completed. However, landowners' name list and area calculation is ongoing, which will be completed within October 2021.

Similarly, in Ramechhap district, locals from the project affected area have demanded to change the route of TL and they are not allowing contractor to do check survey for further process. So, land acquisition process has been halted in that section. The NEA officials have started consultation meetings to resolve issues regarding TL.

### **Barhabise –Lapsipedi Section**

The land acquisition and compensation distribution are progressively going on. Although, the detail survey for TKTLP, Barhabise-Kathmandu section has been completed. There are 122 towers to be constructed in Barhabise Municipality (Former Barhabise VDC, ward no-1, 2, 3 & Ramche VDC, ward no- 3, 5, 6, 8), Balephi RM (former Mankha VDC, ward no- 1, 2, 6, 9 & Phulping Dada VDC, ward no- 4, 5, 6, 7, 8), Chautara Sangachokgadi Municipality (former Irkhu VDC, ward no- 2, 3, 5, 7; Kadambas VDC, ward no- 9 & Thulo Sirubari VDC, ward no- 3, 4, 5, 6) and Indrawati RM (former Bhotesipa VDC, ward no- 8, 9), Similarly Mandandeupur Municipality ward no 1 to 10.

- i. Public notice has been out for land acquisition for the tower pads in Indrawati RM ward no. - 10, Bhotesipa (former Bhotesipa VDC -8 & 9); Chautara Sangachokgadi Municipality ward no. -08, Irkhu (former Irkhu VDC -2, 3, 5 & 7), ward no. -9, Kadambas, ward no. -13, Thulo Sirubari (former Thulo Sirubari VDC- 3, 4, 5 & 6), Balephi RM ward no. -4 (former Fulpingdada VDC- 8), ward no. -5 (former Fulpingdada VDC- 6), ward no.-6 (former Mankha VDC-9), ward no.-7 (former Mankha VDC-6), ward no.-8 (former Mankha VDC-1), Barhabise municipality ward no.-9 (former Barhabise VDC-3, 5, 6 & 8), ward no.-3 (former Barhabise VDC-1) [Published on 6<sup>th</sup> Nov. 2018, Rajdhani Daily]
- ii. Among these 76 towers 30 towers (24 towers in private land & 6 towers in GoN land) falls in Chautara Sangachokgadi Municipality and 6 towers falls in Indrawati RM. Public notice announced by PMO for land acquisition compensation allocation and call for application for receiving compensation for PAFS in Balephi RM ward no 4,5,6,7,8,9 (Former Mankha VDC 1,2,6,9 and Fulping Danda VDC 4,5,6,7,8) {Published on 22 July, 2019}
- iii. Public notice announced by PMO for land acquisition compensation allocation and call for application for receiving compensation for PAFS in Barhabise M, ward no 3,9 (Former Barhabise VDC 1,2,6) {Published on 26 January, 2020}
- iv. Land acquisition and compensation distribution for tower pads in Bhotesipa, Irkhu, Kadambas and Thulo Sirubari has been completed (98%)
- v. Public notice has been out for land acquisition for the tower pads in Mandandeupur Municipality (former Chandani VDC ward no. -1 & 3; Mahadevsthan VDC ward no. -2, 3, 4, 8 & 9; Gairibisauna VDC ward no. -3 & 7; Nayagaun VDC ward no. -1 & 7 and Naldum Baluwapati VDC ward no. -1, 2, 4, 6 & 8) in Kavrepalanchowk District [Published on 25 June 2019, Gorkhapatra Daily]
- vi. Public notice announced by PMO for land acquisition compensation allocation and call for application for receiving compensation for PAFS in Mandan Deupur Municipality ward no 1,2,3,4,5,6,7,8,9 & 10 (Former Chandeni VDC 1,3, Mahadevsthan VDC 2,3,4,8,9 /Gauri Bisauna VDC 3,7 /Nayagaun VDC 1,7 and Nandumbaluwapati VDC 1,2,4,6,8) {Published on 23 January, 2020}
- vii. Similarly, the public notice for land acquisition of Kavrepalanchowk Mandan Deupur Municipality ward no 1,2,3,4,5,6,7,8,9,10 district has been published in Gorkhapatra Daily Newspaper on 25<sup>th</sup> June, 2019 (Asad 10, 2076).



- viii. Public notice for land acquisition of Kavrepalanchowk Mandan Deupur Municipality (Former Mahadevsthan VDC3,4/Nayagaun VDC 1 and Nandumbaluwapati VDC2,4,5,6) district has been published in Gorkhapatra daily on 23th January, 2020 (Magh 18, 2076).
- ix. Public notice for land acquisition of Sindhupalchowk Barhabise Municipality (Former Barhabise VDC Ward no1, 2, 6 /Ramche VDC 6, 8 Balephigaupalika (Mankha VDC-9/ Fulpindanda VDC 7, 8), (Irkhuh VDC-7 and Thulosirubari-5) district has been published in Gorkhapatra daily on 3<sup>rd</sup> September, 2020 (Bhadra 18, 2077).
- x. Public notice for land acquisition of Kavrepalanchowk Mandan Deupur Municipality (Former Mahadevsthan VDC2, 3, 4 and Nandumbaluwapati VDC1, 8) district has been published in Gorkhapatra daily on 14<sup>th</sup> September, 2020 (Bhadra 18, 2077).
- xi. Coordination with local people and PAF members of Barhabise Municipality/Balpehi RM and Mandan Deupur Municipality for Land acquisition and compensation distribution payment.

The Compensation Determination Committee has been formed in Sindhupalchowk and Kavrepalanchowk District and it has already finalized the compensation rate for the land of Chautara Sangachokgadi Municipality, Indrawati RM, Balephi RM, Barhabise RM and Kavrepalanchowk Mandan Deupur Municipality. The land parceling, plotting, ownership transfer and compensation disbursement is currently undergoing.

The details of the proposed land, actual acquired land till this period and ownership transfer are presented in the table below.

Table-3: Status of Land Acquisition

SN	Project Component	Land to be acquired as per the Published land acquisition notice (ha)	Land Acquired (Compensation paid) (ha)	Ownership transfer
1.	TKTLP/ Tamakoshi-Kathmandu 220/400 kV Transmission Line Project (ETESIP)			
A	New Khimti-Barhabise TL Section (Tower Foundation)			
	Melung RM-1	1.71	.....	Demand letter collection Land parceling/Ownership Transfer- Under Process
	Melung RM -2	0.87	0.36	
	Melung RM -7	1.40	0.72	
	Shailung RM -7	0.26	0.02	
	Bhimeshwor Municipality-5	1.93	1.1	
	Bhimeshwor Municipality -7	0.97	0.19	
	Bhimeshwor Municipality -8	1.93	0.3	
	Bhimeshwor Municipality -9	2.36	0.87	
	Barhabise Municipality-2	0.46	0	
	Barhabise Municipality-4	0.83	0	
	Tripurasundri RM-2	0.67	0	
	Tripurasundri RM-3	0.27	0	
	Tripurasundri RM-4	0.84	0	
	<b>Sub Total</b>	<b>14.73</b>	<b>3.56</b>	
B.	Barhabise- Kathmandu TL section			
	Barhabise- Lapsipedi TL section for Tower foundation			
	Barhabise ward no-3	1.07	0.95	Land parceling, ownership transfer- under process
	Barhabise Ward no-4	0.17	0.17	
	Barhabise ward no-9	2.46	2.20	
	Balephi RM-4,5,6,7,8	3.67	2.21	
	Indrawati RM- 10, Bhotesipa	1.12	1.12	
	Chautara Sangachokgadi Municipality- 8, Irkhuh	2.26	2.26	
	Chautara Sangachokgadi Municipality- 9, Kadambas	0.16	0.16	
	Chautara Sangachokgadi Municipality- 13, ThuloSirubari	1.81	1.81	
	Mandan Deupur Municipality ward no 1,2,3,4,5,6,7,8,9,10	5.51	3.75	
	<b>Sub-total (B)</b>	<b>18.23</b>	<b>14.63</b>	
	<b>Total (A+B)</b>	<b>29.89</b>	<b>18.19</b>	
*At Lapsipedi substation there are few households yet to have ownership transferred from Birta land to private land				



**5.3.1 Compensation for Acquired Land****New Khimti-Barhabise Section**

A total of 372 HHs have been affected due to Land acquisition for the construction of tower foundation in Dolakha and Sindhupalchowk districts. The compensation rate of tower foundation has been fixed for Dolakha District and altogether 42% of compensation had been disbursed among the PAFs of Melung RM ward 1, 2, 7 Shailung RM-7 and Bhimeshwor M. 5,7,8,9.

While in Sindhupalchowk section public notice for acquiring private land published on 24 June 2021. The compensation determination process is ongoing, CDC formed sub-committee to recommend the rate of private land. The details are presented in Table 4.

**Barhabise-Lapsipedi Section**

A total number of 390 PAFs have been affected due to land acquisition for the construction of tower foundation in Sindhupalchowk and Kavrepalanchowk district till this reporting period. Likewise, the compensation rate has been fixed for tower foundation and altogether 93% of compensation has been disbursed among the PAFs of Indrawati- 10, Chautara Sangachokgadi Municipality- 8, 9 & 13 Balephi 4, 5,6,7,8, Mandan Deupur Municipality Wards 1 to 10. Also, the call for application for receiving compensation has been published for Balephi RM, ward no. – 4, 5, 6, 7, & 8 and some PAFs application received and submitted to Project office for compensation distribution process. Similarly, Mandan Deupur Municipality 1,2,3,4,5,6,7,8,9 and 10, PAFs of Tower Pad application collection is in under process for compensation distribution.

Table-4: Compensation Distribution Status

SN	Project Component	PAFs	Land to be acquired as per the Published land acquisition notice (ha)	Compensation Received PAFs	Compensation Target (NRs)	Compensation Paid (NRs)	Compensation Remained (NRs)
Tamakoshi – Kathmandu 220/400 kV Transmission Line Project (ETESIP)							
A.	New Khimti – Barhabise TL Section						
1	Melung RM-1	35	1.71	0	19800000	0	19800000
2	Melung RM -2	32	0.87	8	10200000	4937416	5262584
3	Melung RM -7	36	1.40	23	27500000	19281979	8218021
4	Shailung RM -7	10	0.26	2	3350000	1295594	2054406
5	Bhimeshwor Municipality-5	69	1.93	52	23000000	14779174	8220826
6	Bhimeshwor Municipality -7	25	0.97	5	11500000	122875	11377125
7	Bhimeshwor Municipality -8	30	1.93	12	23000000	3254713	19745287
8	Bhimeshwor Municipality -9	60	2.36	24	36000000	12543660	23456340
9	Barhabise Municipality-2	13	0.46	0			
10	Barhabise Municipality-4	24	0.83	0			
11	Tripurasundri RM-2	9	0.67	0			
12	Tripurasundri RM-3	5	0.27	0			
13	Tripurasundri RM-4	24	0.84	0			
<b>Total</b>		<b>372</b>	<b>14.73</b>	<b>126</b>	<b>154350000</b>	<b>56215411</b>	<b>98134589</b>
B.	Barhabise- Kathmandu TL section						
	Barhabise ward no-3	31	0.95	25(80%)	.....	29,056,865.00	.....
	Barhabise-4	8	0.17	8(100%)		5,723,861.00	00.00
	Barhabise ward no-9	61	2.20	58(95%)	.....	80,915,304.00	.....
	Indrawati RM- 10, Bhotesipa	12	1.12	12(100%)	....	3,395,540.00	00.00
	Chautara Sangachokgadi Municipality- 8, Irkhu	51	2.26	50(98%)	....	42,595,169..00	....
	Chautara Sangachokgadi Municipality- 9, Kadambas	1	0.17	1(100%)	....	50,468.75	00.00
	Chautara Sangachokgadi Municipality- 13, Thulo Sirubari	47	1.81	47(100%)	....	34,718,993.00	00.00
	Balephi RM-4	1	0.13	1(100%)	...	40,93,750.00	00.00
	Balephi RM-5	14	1.18	14(100)%	....	15,830,073.00	00.00



SN	Project Component	PAFs	Land to be acquired as per the Published land acquisition notice (ha)	Compensation Received PAFs	Compensation Target (NRs)	Compensation Paid (NRs)	Compensation Remained (NRs)
	Balephi RM-6	3	0.13	3(0%)	....	.....	....
	Balephi RM-7	23	0.87	23(100%)	....	26,890,737.00	00.00
	Balephi RM-8	22	0.52	20(86)%	....	14,626,596.29	....
	Mandan Deupur Municipality 1,2,3,4,5,6,7,8,9 &10	117	3.75	102(87%)	.....	182,012,495.00	.....
	<b>Sub Total (A+B)</b>	<b>390</b>		361(93.33%)	.....	.....	.....
	<b>Total</b>	<b>766</b>					

(Source: Field verification, Land acquisition and compensation distribution project data sheet)

Compensation distribution works and land parceling has been started and continued at Sindhupalchowk and Kavrepalanchowk District.

### 5.3.2 Compensation for Structure Loss/Crops Loss/Private Tress

**New Khimti-Barhabise Section:** In New Khimti-Barhabise section, altogether 8 residential houses (*Kachhi*) and 1 temporary cottage will be affected during the construction of tower pads. The compensation rate for these structures will be decided by CDC and the process is ongoing.

### 5.3.3 Compensation for Trees and Crops

**New Khimti-Barhabise Section:** Application collection for compensation for trees and crops and verification of it is ongoing. The compensation rate for these crops and tree will be decided by CDC and the process is ongoing

### Barhabise – Lapsipedi Section

A grand total of NPR 2,406,658.08 has been paid as compensation to the PAFs for the trees and crop loss during construction of access road to the tower pad. That compensation was calculated on the basis of total area of land used for access road and the crop yield on those lands. The compensation is paid as per the clauses stated in original RP. The crop yield amount was calculated based on the district rate of those crops/tress provided by the District Agriculture Knowledge Centre/Division Forest Office.

Table-5: Compensation details provided for Trees/crops

SN	Reporting month and year	Reporting station/ Transmission line	Total compensation	Crop Loss	
				Types of crop	Compensation paid
Tamakoshi – Kathmandu 220/400 kV Transmission Line Project (ETESIP)					
a.	New Khimti – Barhabise section	No progress till this reporting periods			
b.	Barhabise – Kathmandu section				
1	2019-2020-2021	82 Locations	2,406,658.08	MAIZE/KOD O/MUSARD	2,406,658.08
Total			2,406,658.08		2,406,658.08

(Source: Field verification, Contractor's document)

### 5.3.4 Major Issues in Land Acquisition and Compensation Distribution

**New Khimti – Barhabise Section-**The compensation Determination Committee has finalized the rate of compensation for private lands in Dolakha district. The project office is receiving the application for compensation, and compensation distribution is ongoing. **Survey Office, Dolakha has not surveyed and measured the whole ward of Melung Rural Municipality ward no.-4, Bhedpu. Two towers AP 8/0 and AP 8/2 of New Khimti-Barhabise TL section lie in this ward and none of the people from this ward have land holding certificates. Based on their land usage and with the**



help of representatives of Ward Office, Rural Municipality Office and Amin/surveyor from Survey Office Dolakha, project office has identified all the land owners of these two tower foundations of Bhedpu. A total of 4841.72 sqm area belonging with five PAFs are needed to be acquired in those two locations for tower foundations only. PAFs of RoW in between these two towers are yet to be identified. According to Ward Chairperson, the people of this ward are paying taxes to Guthi based on their land usage. Compensation Determination Committee couldn't determine the compensation rate for this ward stating cabinet decision is required in this case for the determination of compensation. The identified land owners are not allowing for foundation work in those locations without determining the compensation rate and its distribution.

In Ramechhap section project affected area people are not allowing for cadastral survey works demanding the change of the route of TL. They have submitted grievance letter to project office requesting the change of alignment.

### **Barhabise – Lapsiphedi Section**

There are few major issues in Barhabise – Lapsiphedi TL section. Few portions of land in one of the tower pads falls under the land utilized by non-titleholders, whose file has been raised and submitted to cabinet for decision in providing compensation (process and procedures of distribution).

Similarly, the locals of Shankarapur- 03, Lapsiphedi are restricting any TKTL activities (neither construction, survey works for tower foundation nor for the RoW). They are demanding the shifting of TL, the whole alignment that falls within Lapsiphedi and the substation too. The ESMU and the project team are trying for regular coordination with the agitating group.

### **5.3.5 Livelihood Restoration Program**

The RP has been prepared for substations and is in the process of updating for TL section. The updated RP for TL section approved by NEA and ADB, will provide the exact details of affected HHs, family size, I and vulnerable people. Once the data is obtained, ESSD will initiate the livelihood enhancement, skill development trainings for the needed/affected persons.

No issues/progress has been made during this reporting period.

### **5.3.6 Awareness and Training**

**New Khimti –Barhabise Section:** In this section social awareness and conservation awareness program was conducted from 3 March to 7 March in five locations of Bhimeshwor Municipality and Melung Rural Municipality. Locals actively participated in these awareness programs. The details are presented below.

**Barhabise– Lapsiphedi Section:** In Barhabise to Lapsiphedi section, (a) Health and Sanitation training (b) Occupational safety training were conducted in Sindhupalchowk District, Kavreplanchowk focus for the labors in tower construction activities and(c) Community/Social awareness program has been conducted in Sindhupalchowk district with the participant from the community and the PAFs members. Each training was conducted in the respective tower pad locations and was conducted for 120 minutes. The detailed program conducted till this period is presented in the table below.

Table -6: list of training conducted

SN	Description of Training	No	Location	Present		Remarks
				Male	Female	
New Khimti-Barhabise Section						
1	Social Awareness Program	3	Bhimeshwor Municipality-5, 9 Melung RuralMunicipality-9	61	13	Locals
2	Conservation Awareness Program	2	Bhimeshwor Municipality-5, 9	50	10	Locals/CFUGs
Barhabise-Lapsiphedhi Section						
1	Health and Sanitation Training	3	Mandan Deupur-9, Balephi-5	50	1	For Labors
2	Occupational safety Training	3	Mandan Deupur-9, Balephi-7	50	1	
3	Community/Social awareness	3	Barhabise-9,3	85	18	Public -PAFs



### 5.3.7 Ensuring IPs Identity, Human Rights, Livelihood and Cultural Uniqueness

**New Khimti –Barhabise Section-** The acquisition of land for TL sections will have impact to vulnerable households (Dalit HHs, Single women headed HHs, HHs having persons with disabilities, HHs having senior citizens) including indigenous people. The actual number will be identified only after the completion of processing of land acquisition and maintaining RoW for the TL. Till this reporting period, 88 indigenous people have been identified at New Khimti to Barhabise Section. The project affected indigenous peoples' detailed activities are presented in the table below:

#### **Barhabise – Lapsiphedi Section**

The acquisition of land for TL sections will have impact to vulnerable households (Dalit HHs, single women headed HHs, HHs having persons with disabilities, HHs having senior citizens) including indigenous people. The actual number will be identified only after the completion of processing of land acquisition and maintaining RoW for the TL. Till this reporting period there are 249 indigenous peoples (Barhabise to Lapsiphedi Section-161). Similarly, 88 indigenous people have been identified at Khimti to Barhabise Section-88). Detailed activities of the project affected indigenous people are presented in the table below:

Table-7: Status of Project Affected Households

SN	Project Component	Land Acquired (ha)	IP HHs	Total Affected HHs	Total Affected Persons	Remarks
1.	Tamakoshi – Kathmandu 220/400 kV Transmission Line Project (ETESIP)					
A	<b>New Khimti- Barhabise TL Section-</b>					
	Melung ward no-1	0.36	3	36	Affected person will be finalized after the completion of Household Survey/updated RP	Affected person will be finalized after the completion of Household Survey/updated RP
	Melung ward no-2	0.72	-	32		
	Melung ward no-7	0.02	3	35		
	Shailung ward no-7	1.1	-	10		
	Bhimeshwor ward no-5	0.19	26	69		
	Bhimeshwor ward no-7	0.3	3	25		
	Bhimeshwor ward no-8	0.87	1	30		
	Bhimeshwor ward no-9	0.36	52	60		
	<b>Sub Total</b>	<b>3.56</b>	<b>88</b>	<b>297</b>		
B.	<b>Barhabise – Kathmandu TL section</b>					
	Barhabise ward no-3	0.95	10	31	2054	
	Barhabise ward no-4	0.61	1	8		
	Barhabise ward no-9	2.20	14	61		
	Indrawati RM, ward no- 10	1.12	10	12		
	Chautara Sangachokgadi M, ward no- 8, Irkhu	2.26	46	51		
	ChautaraSangachokgadi M, ward no- 9, Kadambas	0.16	1	1		
	Chautara Sangachokgadi M, ward no- 13, ThuloSirubari	1.81	31	47		
	Balephi ward no 4,5,6,7,8	2.21	9	63		
	Mandan Deupur Municipality 1,2,3,4,5,6,7,8,9 &10	3.75	25	117		
	<b>Sub-total B</b>	<b>15.07</b>	<b>161</b>	<b>390</b>		
	<b>Total (A+B)</b>	<b>18.63</b>	<b>249</b>	<b>687</b>		

(Source: RP, TL:Land acquisition public notice based on cadastral data submitted by the contractor to NEA))

No issues/progress has been seen in this reporting period.

### 5.3.8 Grievance Redressal Mechanism

#### **New Khimti –Barhabise Section**

A Grievance Redress Mechanism (GRM) has been established to receive, evaluate and facilitate the resolution of affected peoples' concerns, complains and grievance about the social and environmental performance at project level. ADB procedure require NEA to establish a project specific GRM with suitable grievance redress procedure to receive and facilitate resolution of



affected people's, concerns, complains and grievance about the social and environmental performance at subproject level. The GRM aims to provide a time-bound and transparent mechanism to voice and resolve social and environmental concerns linked to the project. The multi-tier GRM for the project is outlined, each tier having time bound schedules with responsible persons identified to address grievances and seek appropriate person's advice at each stage, as required. The grievance mechanism will be scaled to the risks and adverse impacts on social and environment due the subproject type, size, type of area (sensitive area) and impacts. It addresses affected people's concerns and complains promptly, using a transparent process that is gender responsive, culturally appropriate and readily accessible to all segments of the affected people at no costs and without retribution.

The establishment of GRC in all the affected RMs and Municipalities are in the process of formation. In New Khimti-Barhabise section, all affected RM/M GRC formation letters have been dispatched. Eight GRCs have been formed in nine affected wards of Dolakha district except the one in Melung RM ward no.4 due to unavailability of land details of this ward.

However, formation of GRC has been delayed in Sindhupalchowk section due to ongoing Covid-19 pandemic and local authorities' prohibitory orders.

### **Barhabise-Lapsipedi Section**

The provision for Grievance Redress Committee in Land Acquisition Act 1977 and the approved Resettlement Plan of the project has facilitated to coordinate with district level stakeholders in formation of the committee. However, the establishment of GRC for all the affected RMs and Municipalities are in the process of formation. **In TKTL, altogether 38 GRCs are to be formed. However, 8 out of 16 GRCs in New Khimti - Barhabise section and 18 out of 22 GRCs in Barhabise – Lapsipedi section have been formed till this reporting period.**

*Table-8: GRC Formation Details*

SN	Location & Date	Total Participant no.			Committee member no.		
		Male	Female	Total	Male	Female	Total
Tamakoshi – Kathmandu 220/400 kV Transmission Line Project (ETESIP)							
A.	New Khimti – Barhabise TL Section-8						
1	Melung Rural Municipality ward-1	17	2	19	8	2	10
2	Melung Rural Municipality ward-2	9	2	11	8	1	9
3	Shailung Rural Municipality ward-7	14	1	15	8	1	9
4	Bhimeshwor Municipality ward-8	8	1	9	8	1	9
5	Bhimeshwor Municipality ward-9	13	2	15	7	1	8
6	Melung Rural Municipality ward-7	10	1	11	8	1	9
7	Bhimeshwor Municipality ward-5	8	2	10	7	1	8
8	Bhimeshwor Municipality ward-7	7	4	11	7	2	9
B.	Barhabise – Kathmandu TL section-19						
1	Barhabise Municipality-3, (2020/11/3)	16	0	17	7	0	7
2	Barhabise Municipality-4, (2020/11/8)	10	2	12	6	1	7
3	Barhabise Municipality-9, (2020/03/17)	32	5	37	6	1	7
4	Balephi RM-8, (2019/08/19)	13	5	18	6	1	7
5	Balephi RM-7, (2019/08/13)	13	2	15	6	1	7
6	Balephi RM-6, (2020/11/11)	13	1	14	7	0	7
7	Balephi RM-5, (2019/09/11)	11	2	13	6	1	7
8	Balephi RM-4						
9	Chautara Sangachokgadi Municipality- 13, ThuloSirubari (2019/5/14)	19	3	22	8	1	9
10	Chautara Sangachokgadi Municipality- 8, Irkhu (2019/5/17)	15	1	16	9	0	9
11	Indrawati RM- 10, Bhotesipa (2019/5/29)	13	4	17	8	1	9
12	Chautara Sangachokgadi Municipality- 9, Kadambas						
13	Mandan Deupur Municipality -10, Chainpur). (2020/11/11)	12	0	12	8	0	8



14	Mandan Deupur Municipality -9, Chainpur), (2020/11/9)	10	0	10	8	0	8
15	Mandan Deupur Municipality -8, Chainpur), (2020/11/10)	11	1	12	6	1	7
16	Mandan Deupur Municipality -7, Chainpur), (2020/11/9)	12	2	14	7	0	7
17	Mandan Deupur Municipality -6, Chainpur)						
18	Mandan Deupur Municipality -5, Chainpur), (2020/11/18)	14	0	14	7	0	7
19	Mandan Deupur Municipality -4, Chainpur (2020/03/19)	20	3	23	6	1	7
20	Mandan Deupur Municipality -3, Chainpur						
21	Mandan Deupur Municipality -2, Chainpur, (2020/11/23)	20	0	20	8	0	8
22	Mandan Deupur Municipality -1, Chainpur (2020/11/25)	13	0	13	11	0	11
23	Lapsipedi (2020/1/20)				4	1	5
*Regular follow-up & Formation of GRC in the areas where the letter has already been dispatched, Balephi RM, ward no- 4& Mandan Deupur Municipality-3,6 waiting for Time Schedule of Chairperson).							
All planned works and its related activities in the TL section and substations were hampered due to the global Covid-19 pandemic and the subsequent lockdowns in the project districts.							

Despite this delayed information, the PAFs and relevant stakeholders are contacting the project officials, ESMU field staffs, project office and the district level line agencies and their written as well as verbal grievances are being heard and recorded by project staff and line agencies officials. Some of the major grievances recorded are as follows.

Table-9: Underlying Issues and Grievances

SN	Location	Recorded by / Issue Type	Issue Description	Status
<b>Tamakoshi-Kathmandu 220/400kV Transmission Line Project (TKTLP) – ETESIP, [Barhabise-Kathmandu section]</b>				
<b>New Khimti-Barhabise Section</b>				
1.	TL Section-Phulasi, Ramechhap	Written 30/06/2021	Request for Change of TL route	Under Process- Meetings with local, Municipality officials to resolve issues.
<b>Barhabise-Kathmandu section</b>				
1	Barhabise-9 (2021/1/10)	PAF/Written 2021/1/10	Requesting for extension and maintenance of existing road through the casting of hum pipe in diff places.	Under Process: The issue has been forwarded to PO office
2	Balephi-5 (2021/03/30)	Written 2021/03/30	Demanding for Computer/Table/Daraj for Balephi school MA BI school Children supporting	Under Process: The demand letter has been forward to PO office.
3	Indrawati-10 (11 April2021)	Verbal 2021/04/11	Demanding for Extra protection wall at AP37/0	Under process, The demand of extra wall works has been under process in PO office.
4	Mandan Deupur-7 2021/04/16	Verbal 2021/04/16	Consultation with Ward chairperson and PAFs members for submitting Application letter and recommendation letter for Compensation disbursement process.	Under Process: Discussion and consultation has been continued for the disbarment of compensation through the PO office.
5	Shipaghat 2021/04/30	Verbal 2021/04/30	Tree Cutting facilitation from CFUG	Process: The discussion and consultation was progressive for cutting of Trees at Location clearance.
6	Barhabise-9, AP5/0 2021/5/13	Thakur PdTimsina, written	Requesting for re-survey of acquired land	Solved



SN	Location	Recorded by / Issue Type	Issue Description	Status
7	Barhabise-3,4,9 2021/05/25	Verbal/2021/04/25	Compensation Distribution	Under process. The issue has been discussed with PM and solved, and compensation distribution is ongoing
8	Barhabise-9 (2021/05/31)	written 31/May/2021	Re verification of land	Under process, The demand of extra wall works has been under process in PO office.
9	Barhabise-9 2021/05/31	Ganga PdTimsina, written	Requesting for land re-verification	Solved
10	Brahbise-9 2021/05/14	Verbal 2021/05/14	Re verification of land	Under Process: Discussion and consultation has been continued for solving the issues. The PO office has been taken action for further process.
11	Barhabise-9 2021/06/02	Krishna Prasad Timsina, written	Requesting for protection from slide and mud flow	Application forwarded to PO and the contractor has been advised to resolve the issue ASAP.
12	Barhabise-9 2021/06/14	Ram BdSubedi, written	Requesting for repairing of shed lying adjacent the access road	Solved
13	Barhabise-9 2021/06/25	KarnaBdThapa, written	Requesting land protection besides tower pad	Application forwarded to PO and the contractor has been advised to resolve the issue ASAP.

(Source: Field verification, project officials, project office)

## 6.0 PUBLIC CONSULTATION AND INFORMATION DISCLOSURE

### New Khimti –Barhabise Section

The regular consultation with the local peoples and relevant stakeholders is conducted whenever needed. Information regarding project activities is shared with them and any questions/queries are answered. The government organizations and officials from the concerned government organizations such as District Administration Office, District Land Survey Office, District Land Revenue Office, and Local Government Institutions including Municipality, Ward etc. were met and consulted. Different types of people were interacted and consulted in the project area with the representation of women, men, ethnic group, local level political and social leaders, traders etc. during field study. Likewise, Consultation meetings are being conducted with 5 CFUGs of Charnawati Watershed CFs regarding their capacity development programs. Public notice for land acquisition has been published on October 13, 2020 on Gorkhapatra daily. Afterwards Compensation Determination Committee formed a sub-committee to recommend rate to CDC. Therefore, compensation Determination Sub-committee organized consultation meetings at Bhimeshwor Municipality ward-5,7,8,9 Shailung Rural Municipality ward-7 and Melung Rural Municipality ward-1,2,7 regarding type of land and the local rate of land for reviewing rates before recommending to CDC.

In Ramechhap section, issues regarding shifting of TL seen which will be resolved through consultation meetings. ESMU and Project office is in continuous interaction with the affected persons of that area to address their demands.

### Barhabise – Lapsipedi Section

The NEA through its relevant project office maintains records on disclosures regarding the environmental and social activities. Each subproject submits the report to PMD and relevant divisions in NEA. The PMD then prepares and updates the semiannual report based on monthly reports, field observations and consultations which are submitted to ADB and the finalized report is uploaded in ADB website for disclosure.

The regular consultation with the local peoples and relevant stakeholders being conducted whenever needed. Information regarding project activities is shared with them and any questions/queries is answered. While implementing the RP, IR activities a meaningful consultation, group discussions programs is carried out with the PAFs. Since most of the consultations were held in an informal manner, its documentation could not be conducted. The consultations held during this reporting period are as follows:

Table-10: Local Consultative Meeting Details

SN	Location and Date	Major Issues in Discussion	Participant		
			Male	Female	Total
Tamakoshi – Kathmandu 220/400 kV Transmission Line Project (ETESIP)					
a.	New Khimti –Barhabise				



SN	Location and Date	Major Issues in Discussion	Participant		
			Male	Female	Total
1	Melung municipality-2, (2021/01/4)	GRC formation Meeting	9	2	11
2	Shailung municipality-7, (2021/01/03)	GRC formation Meeting	14	1	15
3	Bhimeshwor municipality-8, (2021/01/01)	GRC formation Meeting	8	1	9
4	Bhimeshwor municipality-9, (2021/01/06)	GRC formation Meeting	13	2	15
6	Bhimeshwar Municipality -5, Maati (2021/02/09)	<ul style="list-style-type: none"> <li>Meeting with locals regarding the compensation and claiming process.</li> </ul>	11	5	16
7	Bhimeshwar Municipality-8, Syasi (2021/04/01)	Regarding compensation of tree loss in private land	4	0	4
8	Shailung RM-7, Saute (2021/04/26)	Regarding maintenance of Community Forest building	6	0	6
9	Bhimeshwar Municipality-5, Mahakal (2021/05/20)	Regarding training of Forest Management Programs and other CSR activities	6	1	7
b.	Barhabise – Kathmandu				
1	Barhabise-9 (2021/1/7)	<ul style="list-style-type: none"> <li>Consultation with PAFs in AP 3/0</li> </ul>	5	0	5
2	Barhabise-9 (2021/1/9)	<ul style="list-style-type: none"> <li>Consultation with ward chairperson for AP3A/0 issues on Land verification</li> </ul>	5	0	5
3	Barhabise-9 2021/1/9	<ul style="list-style-type: none"> <li>Consultation with PAFs in Gairigaun for starting of construction work.</li> </ul>	5	0	5
4	Irkhu-8 2021/1/11	<ul style="list-style-type: none"> <li>Consultation with ward members for smoothly running of construction works at AP27/1</li> </ul>	4	0	4
5	Balephi-8 2021/1/19	<ul style="list-style-type: none"> <li>Discussion and agreement done with CFUG for tree cutting AP13/1, AP13A/0</li> </ul>	6	1	7
6	Balephi-7 2021/1/21	<ul style="list-style-type: none"> <li>Discussion and consultation with ward chairperson to address the issue and application dropped by PAFs from AP15/0</li> </ul>	5	2	7
7	Barhabise-9 2021/2/05	<ul style="list-style-type: none"> <li>Discussion and consultation with PAFs in AP3A/0</li> </ul>	7	6	13
8	Mandan Deupur-5 2021/02/20	<ul style="list-style-type: none"> <li>Discussion and consultation with PAFs and Ward chairperson, AP49/1</li> </ul>	5	2	7
9	Mandan Deupur-1 2021/02/24	<ul style="list-style-type: none"> <li>Discussion and consultation with PAFs and Ward chairperson for initiation of tower foundation construction in Mandan Deupur-1</li> </ul>	5	20	25
10	Kavrepalanchowk District office 2021-03/3	<ul style="list-style-type: none"> <li>Consultation with CDO, DFO Chairperson for Compensation distribution progress and works.</li> </ul>	7	0	7
11	Kavrepalchowk DFO,AFO office 2021/03/4	<ul style="list-style-type: none"> <li>Discussion about the forest tree clearance at the tower pad location of sites.</li> </ul>	5	2	7
12	Barhabise9 2021/03/14	<ul style="list-style-type: none"> <li>Consultation with PAFs for document collection of Application and starting of works on the site.</li> </ul>	12	5	17
13	Chautara 2021/03/15	<ul style="list-style-type: none"> <li>Discussion with DFO office for site clearance at AP27/1</li> </ul>	5	0	5
14	Chautara 2021/03/19	<ul style="list-style-type: none"> <li>Consultation with ward chairperson of Irkhu for site starting of works pending and Demand letter issues of Club.</li> </ul>	5	0	5
15	Barhabise-9 2021/03/22	<ul style="list-style-type: none"> <li>Discussion with PAFs /Landowner Members about the starting of works at AP3A/0,AP4/0</li> </ul>	12	5	17



SN	Location and Date	Major Issues in Discussion	Participant		
			Male	Female	Total
16	Chautara 2021/03/30	Discussion with Local PAFs members at CDO office for high demands of local club playground extension issues and solved the issues of demands	25	0	25
17	Kavrepalchowk District office 2021-04/4	• Consultation with CDO, DFO Chairperson for Compensation distribution progress and works.	8	2	10
18	Kavrepalchowk, Shpaghat 2021/04/11	• Discussion for demanding of protection wall realistic thing with ward chairperson of Indrawati-10.	5	2	7
19	Madan Deupur-7 2021/04/16	• Consultation with PAFs for document collection of Application and starting of works on the site.	12	5	17
20	Barhabise-4, 2021/04/21	• Discussion with PAFs and Ward Chairperson for starting of works at AP0/0 and Collection of Application document for compensation disbursement	9	3	12
21	Barhabise-4 2021/04/28	• Discussion with PAFs /Landowner Members about the satisfaction of Compensation disbursement and lifestyle of PAFs by visit with PMD, External ADB staffs	6	3	9
22	Mandan Deupur Sipaghat 2021/03/30	Discussion with Local PAFs members and CFUG groups for Tree clearance at Site location	9	0	9
23	Barhabise -9 2021/05/5	• Consultation with PAFs for opening of Location at AP10/1.	15	5	20
24	Mandan Deupur-8 2021/05/11	• Consultation with District Level Politicians /PO Engineer/ESMU Teams about the works and facilitation.	7	2	9
25	Chautara 2021/05/16	• Consultation with Naapi & Malpot staffs for RoW clearance and its process	7	0	7
26	Kavrepalchowk Shpaghat 2021/05/24	• Consultation with CFUGs at 50/0.	5	0	5
27	Ramche, Barhabise 2021/06/8	• Consultation with PAFs and L& T for tower foundation works starting at AP8A/0	8	2	10

ESMU teams have been in regular coordination with Ward Chairman, PAFs, LFCUG, GRC members and site in-Charge of the Contractors through the Communication in Substation and TL sections.

## 7.0 BENEFIT SHARING (BS)

NEA has allocated some funds for the betterment of the local people in the Project affected areas. These funds are distributed focused on educational support program, drinking water supply, infrastructure and service facilities and other additional support allowances for vulnerable communities.

**New Khimti – Barhabise Section-** No progress till this reporting period.

### Barhabise – Lapsipedi Section

The details of benefit sharing activities conducted till this reporting period are presented in the table below.

*Table-11: List of BS Activities and its Details*

SN	Benefit activities	Location	Current status
Tamakoshi – Kathmandu 220/400 kV Transmission Line Project (ETESIP)			
A.	New Khimti -Barhabise- No Progress till this reporting period.		
B.	Barhabise-Kathmandu Section		
1	Constructions of Gumba at Irkhu-8	Irkhu-8	The project office has been addressed the Local people demands and the PO office Cash payment has been forwarded to Chautara Municipality office for



SN	Benefit activities	Location	Current status
			Constructions of Gumba at Irkhu-8 as per Local people demands ,

(Source: Project Office, ESSD, Field visit)

Since, An ESMU team has been regular coordination with Ward Chairman, PAFS, GRC members and site in-Charge of the Contractors through the Communication in Substation and TL sections.

## 8.0 IMPACT AND SAFETY MEASURES FOR COVID-19

Similar to many other projects, the implementation of TKTLP has also been affected due COVID-19 especially in field which includes construction activities, public consultation, GRC formation, GRC meetings, compensation distribution, CDC meetings, letter issuance from governmental bodies, tree marking/hammer seal, tree cutting, etc. Although the progress had been halted to some extent, the virtual consultation meetings had been conducted and the construction activities in few locations as been initiated and progressed accordingly with the support and permission form local government bodies and District Administration Office. All those activities had been carried out taking safety precautions, using PPEs, maintaining social distance and following the Standard Operating procedure.

## 9.0 GAPS AND CORRECTIVE ACTION PLAN FOR MITIGATION

The Environmental and Social Monitoring Unit (ESMU) under ESSD, NEA has set up in the field for regular monitoring and proper implementation of safeguard activities and mitigation measures. The teams also identify gaps and recommend the corrective action plan of mitigation in its section (Table-13).

Table-12: Gaps and Corrective Actions

SN	Issues	Corrective actions	Responsibility
1	Delay in compensation distribution due to delayed in providing document from Land Revenue Office, after land parceling	For the regular coordination and follow up with the survey department and the revenue office, the project office has deputed one staff at Malpot and Naapi office. Besides ESMU team are in regular follow up and coordination with respective line agencies as well as the PAFs. (Although the project has prioritized in providing compensation to all the PAFs in each tower location before initiation of construction activities, few PAFs from few tower locations were not provided with compensation prior construction activities and with those PAFs the construction activities were done in mutual understanding. Till this reporting period 93% PAFs has been provided compensation prior taking possession and for the remaining 7% PAFs, the project has deputed one staff at malpot and naapi for preparing document at fast pace and disburse compensation accordingly.)	Project office
2	Delay in compensation payment of access road (The contractor has agreed with the respective land owner to pay the compensation in three installments: 1 <sup>st</sup> after completion of foundation works, 2 <sup>nd</sup> after completion of erection activities and 3 <sup>rd</sup> after stringing)	Though there was an agreement for 3 installments and the payment was not done even of 1 <sup>st</sup> installment although completing erection activities. The contractor has been advised to disburse the payment immediately from Nepal Office, which was previously done from their Chennai Office; and the contractor is doing accordingly as per the suggestion.	Contractor

## 10.0 RECOMMENDATIONS

The monitoring of social safeguard activities and implementation will be continued throughout the project implementation period. The following recommendations are suggested for the monitoring adjustments, activities implementation and timely project completion.

- Safeguard desk strengthening & empowerment, via orientation, trainings, exposure visits
- Information disclosure to the PAFs about the Project works and compensation procedure



- Facilitate for information dissemination to the project office have to facilitate in dissemination right information to project affected household regarding compensation rate and process of claiming compensation
- Organize CDC meeting for updating of progress of works in compensation distribution and works related obstacle solving issues if any seen

### 11.0 INSTITUTIONAL ARRANGEMENT FOR MONITORING

The Project Management Directorate (PMD) office is responsible for the overall management implementation and monitoring of all the ADB funded projects. Inside PMD there is a separate unit for each project which are headed by the respective Project Manager (PM) and the project is coordinated, conducted and implemented by his team under his supervision.

Furthermore, in close coordination and cooperation with PMD, Environment and Social Service Department (ESSD) is handling the environmental and social safeguard mitigation and compliance monitoring from its Environmental and Social Monitoring Unit (ESMU) established in each section of the TL. The ESMU comprises of one environment specialist and one socio-development specialist, whose main responsibility is to monitor the environment and social safeguard activities being implemented in the field during project implementation phase.

### 12.0 PROPOSED MAJOR ITEM OF FOCUS FOR NEXT MONTH

The next month report will be focused in completing the following activities:

*Table-13: Proposed Major Item of Focus for Next Month*

SN	Location	Activities
Tamakoshi – Kathmandu 220/400 kV Transmission Line Project (ETESIP)		
a.	Khimti – Barhabise	
1.	Khimti-Barhabise – TL section	<ul style="list-style-type: none"> <li>• Field visit to different sites where construction is currently undergoing</li> <li>• Social safeguard compliance monitoring &amp; Local consultation/ meetings</li> <li>• Follow-up &amp; monitoring of site activities</li> <li>• Formation of GRC in Sindhupalchowk and Ramechhap Section</li> <li>• Compensation distribution in Sindhupalchowk section</li> <li>• Follow-up &amp; monitoring of CSR activities</li> <li>• Demand Letter collection from PAFs and cross verifying of the documents then forwarding to PO office.</li> <li>• Assisting in Cadastral survey in Ramechhap district</li> <li>• Compensation distribution in Ramechhap section</li> </ul>
b.	Barhabise–Kathmandu	
1.	Barhabise – Kathmandu TL section	<ul style="list-style-type: none"> <li>• Field visit to different sites where construction is currently undergoing</li> <li>• Social safeguard compliance monitoring &amp; Local consultation/ meetings</li> <li>• Follow-up &amp; monitoring of CSR activities</li> <li>• Follow-up &amp; Formation of GRC in the areas where the letter has already been dispatched (Balephi RM, ward no- 4, Similarly Barhabise Substation-4, Kadambas, Mandan Deupur Municipality ward no- 3,6 Kavrepalanchowk)</li> <li>• Application collection from PAFs and cross verifying of the documents then forwarding to PO office.</li> <li>• Regular consultation with PAFs, Ward Chairperson, GRC members and the Contractors for ROW clearance payments and Compensation disbursements.</li> </ul>



# **ANNEXES**



## Annex-1: Compliance monitoring status in terms of safeguard covenants

SN	Nature of Loss	Entitlements	Current Status	Action Taken By	Remarks
1.	Permanent acquisition of agricultural/ residential/ commercial and other private lands by landowners	<ul style="list-style-type: none"> <li>• Cash compensation at replacement cost based on current market price</li> <li>• Provision of land for land compensation will be made for those PAFs having complete loss of land in accordance to the prevailing act if land is available</li> </ul>	<b>Complied</b>	NEA / CDC	Compensation disbursement is progressively going on for acquired land and for other land to be acquired land parceling, ownership transfer, compensation fixation is under process.
2.	Land restricted to use except for cultivation along the RoW of TL	<ul style="list-style-type: none"> <li>• One time cash compensation for the land restricted to maintain RoW of the TL, except to use for agricultural purpose</li> </ul>	<b>Yet to assess</b>	NEA / CDC	<b>The work has not been started yet</b>
3.	Land temporarily acquired by the contractor during the implementation/construction phase	<ul style="list-style-type: none"> <li>• Contract will be signed between PAFs and contractor for temporary use/acquisition</li> <li>• Rental rate/compensation for crop/agricultural loss will be provided as per the valuation on national criteria</li> <li>• Land will be restored to its original state or to be compensated at replacement cost</li> </ul>	<b>Partially Complied</b>	Contractor	NEA to facilitate during the process
4.	Loss of residential/ commercial and other structures by titleholders	<ul style="list-style-type: none"> <li>• Cash compensation for the loss of the built-up structures at full replacement cost based on the current market price</li> <li>• PAFs allowed to take/reuse their salvageable materials</li> <li>• Provided one time shifting allowance</li> </ul>	<b>Yet to assess</b>	NEA / CDC	<b>No such loss has been recorded till this period. However, few such locations have been identified and their assessment is under process and no any construction activities are being done there.</b>
5.	Loss of residential/ commercial structures by squatters	<ul style="list-style-type: none"> <li>• Cash compensation for the loss of built-up structures at full replacement cost</li> <li>• PAFs allowed to take/reuse their salvageable materials</li> <li>• Provided one time shifting allowance</li> </ul>	<b>Yet to assess</b>	NEA / CDC	<b>The work has not been started yet</b>
6.	Loss of residential/ commercial structures by encroachers	<ul style="list-style-type: none"> <li>• Cash compensation for non-land assets at replacement cost</li> <li>• Owner will be notified and allowed to take/reuse their salvageable materials</li> </ul>	<b>Yet to assess</b>	NEA / CDC	<b>The work has not been started yet</b>
7.	Loss of fruit and trees on permanently acquired land	<ul style="list-style-type: none"> <li>• One time cash compensation for the loss of fruit trees for average fruit production for next productive years computed at current market value</li> <li>• One time cash compensation for loss of wood trees at current market value (timber of firewood, as the case may be)</li> </ul>	<b>Complied</b>	CDC / NEA / Contractor	In coordination and consultation with District Forest Office and District Agricultural Office the compensation rates are finalized and disbursement is under progress



SN	Nature of Loss	Entitlements	Current Status	Action Taken By	Remarks
8.	Loss of agricultural crops, fruits and wood trees	<ul style="list-style-type: none"> <li>One time cash compensation for the temporary loss of agricultural crops along the corridor of RoW due to stringing of TL at current market price based on average production of the affected area</li> <li>One month advance notice to harvest crops, if required</li> </ul>	Yet to assess	CDC / NEA / Contractor	The work has not been started yet
9.	Loss of cultural & community structures/ facilities/ resources	<ul style="list-style-type: none"> <li>Complete rehabilitation/ restoration by the project or cash compensation for restoration/ reestablishment of the affected cultural/ community structures and installations, to the recognized patron/ custodian</li> </ul>	Complied	NEA / CDC / Local community	
10.	Loss of income and livelihood	<ul style="list-style-type: none"> <li>Assistance for lost income based on three months minimum wage rates</li> <li>Additional compensation for the vulnerable HHs</li> <li>Consideration for project employment</li> </ul>	Yet to distribute	NEA / CDC	Identification of PAFs and their loss has been calculated and tabulated in the updated RP. The compensation/assistance has not been distributed yet as the project is waiting for the approved RP.
11.	Loss of Government Property/Land	<ul style="list-style-type: none"> <li>Lump sum compensation as per government rules</li> </ul>	Complied	NEA / Relevant Department	
12.	Impact on vulnerable PAFs	<ul style="list-style-type: none"> <li>Additional assistance based on three months of minimum wage</li> <li>Will be given priority in project construction employment</li> </ul>	Yet to distribute	NEA	Identification of PAFs and their loss has been calculated and tabulated in the updated RP. The compensation/assistance has not been distributed yet as the project is waiting for the approved RP.
13.	Other impacts not identified	<ul style="list-style-type: none"> <li>Compensation and assistance</li> </ul>	Complied	NEA / CDC / Contractor	Unforeseen impacts will be documented and mitigated based on the principles agreed upon in the resettlement framework and negotiation with the affected PAF



*Annex-2: Status with Loan and Grant Covenants*

Schedule	Para No	Description	Compliance Status	Type	Responsibility
5	19	The Beneficiary shall ensure, or cause NEA to ensure that all the land and all rights of way required for the subproject are made available to the works contractor in accordance with the schedule agreed under the related Works contract and all land acquisition and resettlement activities are implemented in compliance with (a) all applicable laws and regulations of the beneficiary relating to the land acquisition and involuntary resettlement; (b) the Involuntary Resettlement Safeguards; and (c) all the measures and requirements set forth in the relevant RP, and any corrective or preventive measures set forth in a Safeguards Monitoring report.	Partially Complied	Land Acquisition and Involuntary Resettlement (Social Safeguard)	NEA/Project
5	20	Without limiting the applicable of the Involuntary Resettlement Safeguards or the relevant RP, the Beneficiary shall ensure or case of NEA to ensure that no physical or economic displacement takes place in connection with the subprojects until: (a) compensation and other entitlements have been provided to the affected people in accordance with RP; and (b) a comprehensive income and livelihood restoration program has been established, where relevant, commensurate with the size, scale and significance of the project impacts, in accordance with RP	Updated RP has been submitted, waiting for approval and compensation will be provided based on approved updated RP	Land Acquisition and Involuntary Resettlement (Social Safeguard)	NEA/Project
5	21	The Beneficiary shall ensure that the Project does not have any impact on Indigenous Peoples within the meaning of the Safeguard Policy Statement. In the event that the Project does not have any such impact, the Beneficiary shall ensure or case of NEA to ensure that preparation, design construction, implementation and operation of the relevant Subprojects comply with (a) all applicable laws and regulations of the Beneficiary relating to Indigenous peoples;(b) the Indigenous Peoples Safeguards; and (c) any corrective of preventative actions set forth in a safeguards Monitoring Report. Where impacts on IPs groups are identified a foreseen during the planning, preparation or construction phases of the project development, an IPP will be prepared, implemented and monitored in alignment with the SPS and the requirements set forth in PAM	Complied	Indigenous Peoples	NEA/Project
5	22	The Government shall make available or case of NEA to make available necessary budgetary and human resources to fully implement the EMP and RPs.	Complied	Human and Financial Resources safeguards Requirements	GoN/NEA
5	24	The Beneficiary shall ensure that NEA implements the GESI in a timely manner over the entire project implementation period, and that adequate resources are allocated for this purpose. In particular, the Beneficiary and NEA shall ensure that the targets stated in the GESI are achieved. NEA shall conduct training on GESI implementation for all staff involved in the project. The Beneficiary and NEA shall ensure that GESI implementation is closely monitored, and progress is prepared to ADB in accordance with GESI and the PAM	Complied	Gender and Development	GoN/NEA and ADB







## 1. GRC Meeting Minutes

की	नवरात्र धौल	मदरघ	श्री
मी	अंगार कौर	मदरघ	Kishore
की	सूरज लाल	मदरघ	Qul
के	कामना लापार	मदरघ	विमला
की	ताबुरा रावती	मदरघ	Pulak
की	देव का कोठ	मदरघ	एन ए
को	कोईन मीरी	मदरघ	
की			

માર્ગ ૩૫૦૦ મીટરનો પ્રમાણ નદન નિર્માણની કામગીરી અવધ  
હોઈ ગયાનું જાણી શોધીને સિદ્ધાંતે તેને નિર્ધાર આપ્યો

Schulter S.L. Quil

प्रत्यक्ष तथा निगिहक  
इशारेन विषया वृत्तन गदी नाकोई - कडगो २२/१०/८०  
के. श्री प्रभाकर नारत आपोनात प्रभाकर विभागा गणी क.  
वत न - २ का वर इशारेत नी विवर मित्र वडादुर गुणन  
पुर्वको इशारेकना मित लमनहक गुतागो विदल होमो  
(GRC) गा रूत मीरुप जोयाँ - आपोनाक  
नगर नगर नगिन

9) (OR) का रक्त गुणवत्ता शरीर में  
नीला रक्त वाह्य २ गुणित शरीर में



## 5-Social Awareness Program Minutes



मुलाज मिने २०६६।११।१९ जेका दिन नेपान सरकारको लगानी तथा सफायाती छिन्नेर वीडियो को मूला कार्यक्रममा तामाकोशी - काठमाडौं २४०।४०० के.मी. पुर्वावस्था लागू गर्न अघाडिमा निर्माणा गर्ने काममा अगोपिना प्रभावित व्यक्ति तथा अन्य व्यक्तिको खाना छिन्नेर, माक नेपान छिन्नेर पुर्वावस्था, वालावस्था तथा सामाजिक अनुदान ईकाई कोषागार, चर्कोट दोलखाको आगोपिनामा परामर्श संस्था STEO-RIMC-NESS- नम्र जु द्वारा दोलखा जिल्लाको बि. क. रा. ९ अमरबोसा 'सामाजिक अन्वेषण कार्यक्रम' तयारित बमोजिमको उपस्थितिमा जाइयो।

उपस्थिति

१. श्रीमति बहादुर गुप्तेन वडा अध्यक्ष बि. क. रा. - ९ (बुधेश्वर)

२. " उपेन्द्र ना. थापा

३. " नवराज खेलेन

४. " मुष्ठा मान

SSO - NEA/ESSD

for social support

५. " जोगेरा आचार्य

SSO - NEA/ESSD

६. " सुभाष खत्री

प्रभावित

७. " जोगेरा खत्री

GR member

८. " जोगेरा खत्री

प्रभावित

९. " होम व. गुप्तेन

समाजिक

१०. " पदम कुमारी खत्री

प्रभावित

११. " जोगेरा व. खत्री

प्रभावित

१२. " दुर्गा व. खत्री

हिमुरे तीन बसने सा. व. म. रा. ९

१३. " टेक व. यामी

प्रभावित

१४. " मुष्ठा मान यामी

"

१५. " बाबुराम के. सी.

GR member

१६. " हर्षारण खत्री

प्रभावित

१७. " उपेन्द्र के. सी.

"

१८. " बाबु खत्री

"

१९. " राम बाबु रामो

नाले मानमाया सा. व. प्रभावित

२०. " मान व. प्रधान

प्रभावित

२१. " ठामुर व. खत्री

"

२२. " नेत्र प्रसाद खत्री

हिमुरे तीन बसने सा. व. म. रा. ९

२३. " जित व. खत्री

हिमुरे तीन बसने सा. व. म. रा. ९

२४. जोगेरा खत्री

प्रभावित

२५. सुन्दर खत्री

GR member

२६. नवराज खत्री

GR member

२७. तारा व. खत्री

GR member

२८. सुभाष खत्री

GR member

२९. सुभाष खत्री

GR member

३०. सुभाष खत्री

GR member

३१. सुभाष खत्री

GR member

३२. सुभाष खत्री

GR member

३३. सुभाष खत्री

GR member

३४. सुभाष खत्री

GR member



जिल्हा प्रशासन कार्यालय, सिन्धुगढ

[illegible][illegible]



### 1. Recommendation Letter from Barhabise-9

[illegible][illegible]



30. श्री कला लक्ष्मण सुकोई कला  
31. श्री विना सुकोई  
32. श्री जोगी लक्ष्मी  
33. श्री विजय लक्ष्मी  
34. श्री लज्जत लक्ष्मी  
35. श्री विजय लक्ष्मी  
36. श्री विना लक्ष्मी  
37. श्री विना लक्ष्मी  
38. श्री विना लक्ष्मी  
39. श्री विना लक्ष्मी  
40. श्री विना लक्ष्मी

कला लक्ष्मी सुकोई कला  
विना लक्ष्मी  
जोगी लक्ष्मी  
विजय लक्ष्मी  
लज्जत लक्ष्मी  
विजय लक्ष्मी  
विना लक्ष्मी  
विना लक्ष्मी  
विना लक्ष्मी  
विना लक्ष्मी

1. श्री विना लक्ष्मी सुकोई कला  
2. श्री विना लक्ष्मी सुकोई कला  
3. श्री विना लक्ष्मी सुकोई कला  
4. श्री विना लक्ष्मी सुकोई कला  
5. श्री विना लक्ष्मी सुकोई कला  
6. श्री विना लक्ष्मी सुकोई कला  
7. श्री विना लक्ष्मी सुकोई कला  
8. श्री विना लक्ष्मी सुकोई कला  
9. श्री विना लक्ष्मी सुकोई कला  
10. श्री विना लक्ष्मी सुकोई कला

कला लक्ष्मी सुकोई कला  
विना लक्ष्मी  
जोगी लक्ष्मी  
विजय लक्ष्मी  
लज्जत लक्ष्मी  
विजय लक्ष्मी  
विना लक्ष्मी  
विना लक्ष्मी  
विना लक्ष्मी  
विना लक्ष्मी



## Annex-9: Environments and Social Monitoring Unit Teams

Tamakoshi-Kathmandu 220/400 kV Transmission Line Project (TKTLP)			
SN	Team Members	Designation	Contact Details
<b>A.</b>	<b>Khimti – Barhabise Section</b>		
1.	Mr.SarojShrestha	Environmental Safeguard Officer	9842690540 / <a href="mailto:sarojshresthanep@gmail.com">sarojshresthanep@gmail.com</a>
2.	Mr.Krishna Kant	Social Safeguard officer	9851241180 / <a href="mailto:krish_is_me@hotmail.com">krish_is_me@hotmail.com</a>
<b>B.</b>	<b>Barhabise – Kathmandu Section</b>		
1.	Mr. MahendraBhattarai	Environmental Safeguard Officer	9841383702 / <a href="mailto:mahhen@gmail.com">mahhen@gmail.com</a>
2.	Mr. Pradeep Kumar Adhikari	Social Safeguard officer	9841404057 / <a href="mailto:pkadhkri@gmail.com">pkadhkri@gmail.com</a>



## Annex 4 -PHOTOGRAPHS

## A: (Khimti – Barhabise Section)

1. GRC formation meeting at Melung R.M- 2



2. Mass meeting at Bhimeshwar-5



3. GRC Formation Meeting at Bhimeshwar-9



4. Consultation with locals in affected area Bhimeshwar-



5. Social Awareness Program at Bhimeshwar-9



6 Conservation Awareness Program at Bhimeshwar-5





## 7. CDC Meeting



## 8. Compensation Distribution



## 9. Consultation with land owner



## 10. Health check up of labor at labor camp



## 11. Safety instruction before the initiation of work



**B- (Barhabise - Kathmandu TL Section)**

1. Land verification by land acquisition officer at AP17/0 and AP18/0



2. Consultation with PAFs for construction works



3. Consultation with CFUGs members at AP13/1



4. Land verification at AP10/1 with PAFs



5. AP27/1 location barricading at construction site



6. Manual construction works started for protection works at risky zone at AP27/1





7. Consultation with PAFs at AP15/0



.8 Consultation with CFUG at Balephi-4



9. Discussion with local PAF members at AP21A/0



10 Consultation with PAFs at 52A/0 starting of work



11. Site Visit AP29/0



12. Consultation with CFUGs members at AP52A/0





13.. Consultation with PAFs at AP 49/1 before the initiation of erection work



14..Site visit at AP 52A/0 and discussion for access road



15 Site visit at AP53A/0 at Constrction works



16. Consultation with PAFs at 53/0 starting of work



17.Consultation with CFUGs/PAFs member at AP53/0



18.Excavation starting at AP53/0





19.Site visit at AP 52A/0 and consultation for Access road



20.PM Site visit at AP52/0



21. Consultation with PAFs and L & T Staffs for site works



22.Site Visit atAP46/1



23.Progress Meeting with ADB at Head office .



24.Progress Meeting with ADB at Head office .





25.Site Visit with PM at AP20/0 and Conultation with PAFs



26.Site Visit at AP27/1



27.Consultation with Ward Chairpersonand PAFs Mandan Deupur-7



28.Consultation with Ward Chairpersonand PAFs Mandan Deupur-7





29. Reinforcement bar binding at AP46/1



30. Discussion with L&amp; T Site In-charge about the work at AP45/0



31. Concreting works at AP44/1



32. Consultation with PAFs for AP10/1 access road.



33. Starting of access road for AP10/1 Location

34. Ready for concreting works at AP46/1 3<sup>rd</sup> pit





35.Site Visit at AP45/0 and Discussing with L&T about the works



36.Site Visit at AP44/1;labor starting work



37.Site visit at AP46/1 and foundation cleaning



38.Completion of tower erection