

# Environmental Monitoring Report

---

Project Number: 51182-001  
Loan and Grant Number: 3789, 8357, 0645  
Semestral Report (January – June 2022)  
July 2022

## Cambodia: National Solar Park Project

Prepared by JOINT VENTURE OF NEWJEC INC. AND CHEANG ENGINEERING CONSULTANTS CO., LTD, for the Electricité Du Cambodge (EDC) and the Asian Development Bank.

This environmental monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

**KINGDOM OF CAMBODIA**  
**Nation Religion King**



**ELECTRICITÉ DU CAMBODGE**

**CONSULTING SERVICES FOR PROJECT IMPLEMENTATION CONSULTANT  
FOR NATIONAL SOLAR PARK PROJECT**

**CONTRACT No. CS-NSPP-ADB-EDC-2020-01  
ADB LOAN No. 3789-CAM (COL)**

**SEMI-ANNUAL ENVIRONMENTAL MONITORING REPORT  
N° 3 (JANUARY To JUNE 2022)**

**July 2022**

Prepared by: Project Management Unit of the EDC under technical supports from JOINT VENTURE OF NEWJEC INC.  
AND CHEANG ENGINEERING CONSULTANTS CO., LTD

# Table of Contents

<b>1</b>	<b>ENVIRONMENTAL SAFEGUARDS SUMMARY.....</b>	<b>1</b>
1.1	Summary of Project Progress .....	1
1.2	Summary of EMP Implementation .....	2
1.3	Summary of EMP Monitoring .....	4
1.4	Summary of Complaints, Issues and Corrective Action.....	5
<b>2</b>	<b>SAFEGUARDS STAFF, TRAINING AND DOCUMENTATION.....</b>	<b>6</b>
2.1	Implementation Arrangements .....	6
2.2	Monitoring and reporting System on Environmental Safeguards .....	8
2.3	Training & Capacity Building .....	9
2.4	ADB Approvals .....	9
2.5	National Approvals .....	9
2.6	Construction Environmental Management Plan (CEMP) Approvals.....	10
<b>3</b>	<b>EMP IMPLEMENTATION.....</b>	<b>10</b>
3.1	General Note on the Environmental Performance .....	10
3.2	Status of EMP Implementation (Mitigation Measures).....	10
3.2.1	Compliance with the EMP during the Pre-Construction Stage.....	10
3.2.2	Compliance with the EMP during the Construction Stage.....	11
3.3	Health and Safety Performance .....	19
<b>4</b>	<b>EMP MONITORING .....</b>	<b>21</b>
3.4	Environmental Quality Monitoring .....	21
3.5	Construction Phase Affected People Consultation .....	27
<b>4</b>	<b>COMPLAINTS, ISSUES, CORRECTIVE ACTION .....</b>	<b>27</b>
4.1	Information Disclosure .....	27
4.2	Grievance Redress Mechanism .....	1
<b>5</b>	<b>CONCLUSIONS &amp; RECOMMENDATIONS.....</b>	<b>2</b>
5.1	Conclusions.....	2
5.2	Recommendation .....	2
<b>6</b>	<b>Annex:.....</b>	<b>4</b>

## Tables

TABLE 1: SUMMARY OF PROJECT PROGRESS .....	1
TABLE 2: THE ROLES AND RESPONSIBILITIES OF THE DIFFERENT IN EMP IMPLEMENTATION AND MONITORING.....	6
TABLE 3: STATUS OF ENVIRONMENTAL SAFEGUARD ROLES .....	7
TABLE 4: SCHEDULE OF REPORTING .....	8
TABLE 5: ENVIRONMENTAL SAFEGUARDS TRAINING PROVIDED AND PLANNED .....	9
TABLE 6: STATUS OF ENVIRONMENTAL SAFEGUARDS DOCUMENTS .....	9
TABLE 7: APPROVAL OF MOE FOR SUBMITTED REPORT .....	10
TABLE 8: APPROVAL OF CEMP .....	10
TABLE 9: STATUS OF EMP COMPLIANCE.....	11
TABLE 10:SUMMARY OF POTENTIAL ENVIRONMENTAL IMPACT .....	18
TABLE 11: ISSUES FOR FURTHER ACTION .....	19
TABLE 12: STATUS OF HEALTH AND SAFETY COMPLIANCE.....	20
TABLE 13: HEALTH AND SAFETY ISSUES .....	20
TABLE 14: EMP ENVIRONMENTAL QUALITY MONITORING REQUIREMENTS .....	21
TABLE 15: FORM FOR INFORMATION DISCLOSURE .....	28
TABLE 16: TYPE OF GRIEVANCES BY THE RELEVANT STAKEHOLDERS WITHIN THE PROJECT AREAS .....	2

# 1 ENVIRONMENTAL SAFEGUARDS SUMMARY

## 1.1 Summary of Project Progress

1. The Third Semi-Annual Environmental Monitoring Report (SEMR#3) covers the period of January to June 2022 for National Solar Park Project (Transmission line and Substations) in the provinces of Kampong Chhnang and Kampong Speu, ADB Loan No 3789 - CAM (COL). The SEMR has been prepared to fulfil the environmental safeguard policy requirements of ADB.
2. The SEMR is prepared by PIC and checked by SEPRO/EDC.
3. The following table gives a brief summary of the project progress for contract award, construction and key activities in this reporting period:

**Table 1: Summary of Project Progress**

<b>Safeguards Category</b>	Environment	B	
<b>Reporting Period:</b>	Jan to June 2022	Date Last Report Issued: December, 2021	Not applicable
<b>Contracts Awarded to Date:</b>	Substation and Towers of Transmission Line– pre-construction period (design stage in progress)		
<b>Construction Progress to Date:</b>	<p>The physical construction progress is as follows:</p> <ul style="list-style-type: none"> <li>- The package including substations, GS6 substation, and 230 kV transmission line has been contracted with Xian Electric Engineer Co. Ltd on 04 March 2020.</li> <li>- The civil works have been started by middle of April 2021 for the substation and by Middle of June 2021 for the tower.</li> <li>- The progress of the overall physical/construction works including the national solar park for period from Jan –June 2022, the GS6 substation, the transmission line and access road are completed 60% (in total of all components). Details of the construction progress are: (i) National Solar Park Substation is completed 61%; (ii) GS6 substation is completed 35%; (iii) Transmission line is completed 75%; and (iv) access road is completed 0%.</li> </ul>		
<b>Key Sub-project Activities in this Reporting Period:</b>	<p>Project name: National Solar Park Components: Substation, GS6 Substation (upgrade), and 230kV Transmission Line.</p> <p>For general status and progress:</p> <ul style="list-style-type: none"> <li>- Submit of Monthly report No.21 (10 Jan 2022)</li> <li>- Submission of QPR No.7</li> <li>- Submit of SEMR No.2, Jan,2022</li> <li>- Submit Monthly Progress Report No.22 (Jan-2022)</li> <li>- Submit of Monthly progress report No.23</li> <li>- Submit of Monthly Progress report No.24</li> <li>- Submit of Quarterly progress report No.8</li> <li>- Submit of Monthly Progress report No.25</li> <li>- Submit of Monthly progress report No.26</li> <li>- Resubmit of QPR No.8 (Jan-Mar,2022)</li> <li>- Letter for identifying on bird deflector (8 April 2022)</li> </ul>		
<b>Report prepared by:</b>	PIC (Project Implementation Consultant)		
<b>Report checked by:</b>	SEPRO/EDC		

4. The Environmental Monitoring Report (EMR) findings are based on progress reports and site visits between Jan and June 2022 as follows:
  - Reviewing the previous monthly/environmental reports that prepared by the contractor:
  - Reviewing monthly/environmental report of the contractor:
    - Screen the issues that happened in the field and the result of environmental mitigation measures performed by the contractor;
    - Find out the compliance with EMP in the IEE report and Cambodia's regulation and law.
  - Site monitoring: Use environmental monitoring checklist, consultation (directly ask the question to the project workers and people living nearby the project sites), and visual: During the field observation on environmental mitigation measure that implemented or rectified by the contractor, Xian Electric Engineer Co. Ltd. This methodology also has been applied for other environmental monitoring items, and the degree of impact has been recorded and photographed to prove the impacts (good or bad) are used.
5. All works in the Construction stage are proceeding in accordance with the provisions of the EMP, such as review of monitoring report format, regulatory compliance action plan and camp layout review and preparation of site camp and approval by local authorities.
6. The Environmental Management Plan (EMP) is successfully being implemented by the Contractor through the PIC (Environmental Consultant) engaged by the executive agency. Based on ADB advice, a Construction Environmental Management Plan (CEMP) should be developed and approved by the EDC/PIC. PIC, therefore, asked the contractor to develop the CEMP immediately. The CEMP was finalized and approved on 30 July 2021.
7. For this Third Semi-Annual Environmental Monitoring Report, from Jan –June 2022, the construction activities will be ongoing progress works for substations and most transmission-line parts. As the result, the progress of the overall physical/construction works including the national solar park, the GS6 substation, the transmission line and access road are completed 60% (in total of all components). Details of the construction progress are: (i) National Solar Park Substation is completed 61%; (ii) GS6 substation is completed 35%; (iii) Transmission line is completed 75%; and (iv) access road is completed 0%.
8. Various proactive measures are being taken to implement the project in compliance with requirements, prevent damages to heritage structures, coordinate with relevant agencies, communicates with the public, and address the grievance of the local residents. Areas such as public communications, documents, and reporting need further enhancement.

## 1.2 Summary of EMP Implementation

9. EMP implementation is summarized in the following points for this reporting period:
  - Provision of first aid kit, fire extinguishers and PPE were done.
  - Waste lubricants and oil are kept in and kept at a proper place.
  - Water tank for clean water storage was provided and installed in camp site;
  - Traffic signage were installed to ensure people's safety guidelines to the construction zones;
  - Personal protective equipment (PPE) were provided to all the workers;
  - Dust control: Water is sprayed by water truck to control dust in the construction area. Condition of Air quality, Noise and vibration levels were good due to the site observation; Dust control was implemented;
  - COVID-19 precautionary measures were being implemented
  - There are no water body or water source nearby the worksite of substation, so water pollution is not identified;
  - Solid and liquid wastes were properly managed and disposed

- Campsite/Worker's Camp were provided for workers



Water was regularly sprayed to avoid dust in the worksite



Clean water and Drilling well for worker at the worksite



Clean Water tank for washing clothes and other consumption in worksite/Camp site



Shampoo was provided at the site





### 1.3 Summary of EMP Monitoring

10. EMP monitoring during the construction period was currently being established. Xian Electric Engineer Co. Ltd is just fully mobilized at the project sites in April 2021 for substation and middle of June 2021 for the tower. For this Third Semi-Annual Environmental Monitoring Report is from Jan –June 2022. The progress of the overall physical/construction works including the national solar park, the GS6 substation, the transmission line and access road are completed 60% (in total of all components). Details of the construction progress are: (i) National Solar Park Substation is completed 61%; (ii) GS6 substation is completed 35%; (iii) Transmission line is completed 75%; and (iv) access road is completed 0%.
11. EMP monitoring is summarised in the following points, for this reporting period from January to June 2022:
  - a) A number of Monitoring Visits to Construction Sites and wider area:
    - Three visits by PMO/SEPRO/ EDC
    - Two visits by PIC. The following concerns were highlights of the following site visits;
  - b) Site inspection:
    - PIC site inspection for checking the progress of construction work on 19 January, 2022
    - PIC site inspection for checking the progress of construction work on 31 March, 2022
    - PIC site inspection for checking the progress of construction work on 22 April, 2022
    - PIC site inspection and checking the progress construction work on 26 May, 2022
    - PIC Join Materials inspection on June 07, 2022.



#### **1.4 Summary of Complaints, Issues and Corrective Action**

12. No grievance case reported in the period of January-June 2022.
13. Also, due to some discussions with local people living along the project site of Transmission Line, there was no any identification of complain or impacts to people by project activities.

#### **Conclusions:**

14. There were no significant environmental impacts observed during the reporting period, and a few short-coming on follow-up with regulatory agencies, regular technical support by PIC's environment consultants, public communications, documentation, and reporting were observed for which necessary corrective measures have to be taken. Contractors should continue the implementation of the Environmental Monitoring Plan, perform self-monitoring, highly considering all of the sub plans in the CEMP that approved on 30 July 2021. Monthly Reports with proper documentation should be submitted to PIC and SEPRO/EDC. The actions recommendations during this monitoring period should be implemented in the next reporting period.

## 2 SAFEGUARDS STAFF, TRAINING AND DOCUMENTATION

### 2.1 Implementation Arrangements

15. The environmental management plan (EMP) was defines the institutions and responsibilities for environmental safeguards and EMP implementation.

- 1) EDC is the executing agency (EA) of the project: EA is overall project management to ensure that project complies with loan covenant.
- 2) PMO has formed Social, Environment and Public Relations Office (SEPRO) in charge of the social and environmental issues and also to monitor the EMP implementation for the whole Project. The PMO leaders and staff in charge of each package, are aware of responsibilities of the implementation of environmental impacts mitigation measures. The PMO staffs are in close coordination with PIC, thus compliance to the Update EMP is gradually improving.
- 3) PIC Consultants. Provide support to the PMO and the Contractors through close inspection of implementation of the environmental management measures and daily compliance at site. The consultant regularly submits reports to SEPRO/EDC on monitoring of EMP implementation and compliance of Contractors, which serve as the bases for PMO to provide close guidance at site.
- 4) Contractors: try to provide staff in charge of environment and safety to ensure that CEMP is prepared and follow-up. Some of the assigned personnel, however; still have not spent sufficient time for environmental management activities or have not regularly stayed on site., therefore; The PIC consultants provided an orientation training on environment safeguards including the monitoring system to PMO, SEPRO and Contractors on 1<sup>st</sup> December 2021 as planned.

16. The roles and responsibilities of the different in EMP implementation and monitoring are described in the table below

**Table 2: The roles and responsibilities of the different in EMP implementation and monitoring**

Agency	Roles/ Responsibilities
Electricite du Cambodge (Executing Agency)	<ul style="list-style-type: none"> <li>- Responsible for overall supervision and monitoring of the project implementation</li> <li>- Establish the PMO with sufficient staff and appropriate qualification</li> <li>- Ensure implementation of the safeguards planning document is compliant with the loan and grant covenants</li> <li>- Provision of counterpart staff, operational support and budget for project activities</li> <li>- Ensure compliance with all loan and grant covenants</li> </ul>
Project Management Office (within EDC)	<p>In coordination with PIC</p> <ul style="list-style-type: none"> <li>- Responsible for day-to-day project management and supervision</li> <li>- Implement project in accordance with the legal agreements</li> <li>- Coordinate with line ministries to ensure smooth and efficient implementation of the project</li> <li>- Responsible for procurement of goods, works and services</li> <li>- Secure technical and safeguard approvals for all civil works prior to contract award</li> <li>- Ensure compliance with all loan and grant covenants</li> <li>- Implement/comply with safeguards requirements detailed in the safeguard documents</li> <li>- Responsible for submission of reports, including submission of summary of financial and project accounts and annual financial statements, and safeguards monitoring report</li> </ul>

Agency	Roles/ Responsibilities
Social, Environment and Public Relations Office (SEPRO)	In coordination with PMO and PIC <ul style="list-style-type: none"> <li>- Ensure compliance with ADB safeguards requirements</li> <li>- Ensure compliance and consistency of safeguards documents with the government policy, legal and administrative framework across all jurisdictions--national, state and local</li> <li>- Responsible for overall coordination and reporting for various project activities</li> <li>- Responsible for overall implementation of safeguards requirements</li> </ul>
Project Implementation Consultant (PIC)	<ul style="list-style-type: none"> <li>- Responsible for preparation of safeguards documents</li> <li>- Ensure compliance with safeguards requirements through effective implementation and monitoring of social and environmental safeguards</li> <li>- The PIC will: (a) update, as necessary, the Initial Environmental Examination (IEE), Environmental Management Plan (EMP), and Land Acquisition and Resettlement Plan (LARP), and, after obtaining ADB's approval, oversee their implementation; and (b) supervise the design, supply, installation, and commissioning of the solar park infrastructure works by the EPC contractor.</li> <li>- Project performance monitoring and evaluation, including preparation of progress reports and completion report</li> <li>- The PIC will recruit and manage a local registered firm, who will work with EDC to prepare and submit an Initial Environmental Impact Assessment (IEIA) or full EIA for the solar park infrastructure to the Ministry of Environment (MOE) for clearance and approval, as required, prior to any civil works contract awards.</li> </ul>
Contractor	<ul style="list-style-type: none"> <li>- Preparation of CEMP, and conduct monitoring environmental items basically and follow-up all activities at the project sites, camp site, and other material yards.</li> <li>- Daily/Weekly and monthly monitoring</li> <li>- Monthly Environmental Health, and Safety (EHS) monitoring report</li> <li>- Provide sufficient budget and human resources for the implementation of the EMP/CEMP</li> <li>- Ensure proper and timely implementation of required pre-construction and construction mitigation measures in the EMP/CEMP</li> <li>- Implement additional environmental mitigation measures, as necessary.</li> </ul>

17. The specific roles and responsible persons are required to be filled in order to meet the EMP requirements. The following table gives the status of the key specific roles for EMP implementation:

**Table 3: Status of Environmental Safeguard Roles**

Safeguards Role	Status & Comment			
PIC-Project Consultant Environmental Specialist	<b>Date Started:</b>	26 March 2020	Full Time/Part Time	[PT]
	<b>Comment</b>	<ul style="list-style-type: none"> <li>- Mr. Shusuke Minato</li> <li>- Mr. Chheang You</li> </ul>		
SEPRO	<b>Date Started:</b>	18 September 2019	Full Time/Part Time	[FT]
	<b>Comment</b>	<ul style="list-style-type: none"> <li>- Mr. Mao Visal</li> </ul>		
PMO GRM Focal Point	<b>Date Started:</b>	18 September 2019	Full Time/Part Time	[FT]
	<b>Comment</b>	<ul style="list-style-type: none"> <li>- Mr. Salim for Transmission Line</li> <li>- Mr. Im Am for Substation</li> </ul>		

Safeguards Role	Status & Comment			
Contractor	Date Started:	4 March 2020	Full Time/Part Time	[FT]
	Comment	-		
Environmental Monitoring Consultant (EMC)	Date Started:	N/A	Full Time/Part Time	[FT]
	Comment	Not yet hired by the Consultant during the report period		
Contractor Environment Health & safety Staff	Date Started:	4 March 2020	Full Time	[FT]
	Comment	<ul style="list-style-type: none"> <li>- Mr. Theng Samrith(for transmission line)</li> <li>- Mr. Keang (for substation)</li> </ul>		
GRM Focal Person	Date Started:	18 September 2019	Full Time	[FT]
	Comment	<ul style="list-style-type: none"> <li>- Mr. Bin Sopheakda for SEPRO</li> <li>- Mr. Theng Samrith for contractor</li> </ul>		

18. The project concludes that the environmental safeguards roles are in the process of filling up. The Environment, H & S position for Xian Electric Engineer Co. Ltd, the contractor for the substation, transmission line and upgrade GS6.

## 2.2 Monitoring and reporting System on Environmental Safeguards

19. PMO/SEPRO will establish a system to monitor environmental safeguards of the project including monitoring the indicators set out in the monitoring plan of the EMP. Safeguard team will comprise Social expert, Environmental expert and Technical expert. PMO under technical support from the PIC will prepare quarterly environmental monitoring and semi-annual monitoring report and submit to ADB.
20. The Semi-annual Environmental Monitoring Report (SEMR) will be continuously conducted and updated every 6 months during the construction stage whenever there are adjustments in design or revision in construction methodology to ensure that the mitigation measures are appropriate for the potential impacts. The SEMR for project has been updating due to changes in the project's scopes and monitoring the progressive works to ensure minor environmental negative impacts and people satisfactorily. The PIC consultants provided an orientation training on environment safeguards including the monitoring system to PMO, SEPRO and Contractors on 1<sup>st</sup> December 2021 as planned.

Table 4: Schedule of Reporting

No.	Activity/Task	2021				2022			
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
<b>I</b>	<b>Understanding the Project and Setting the Schedule</b>								
1.1	Field visit								
1.2	Update IEEs/EMPs								
1.3	Update CEMP outline for the Contractors and approved by EDC								
<b>II</b>	<b>Environmental Management Training and Environmental Instruments Monitoring</b>								
3.1	Provided an orientation training on environment safeguards including the monitoring system to PMO, SEPRO and Contractors on 1st December 2021 as planned.								
3.2	Refresher training on the implementation of the EMP and GRM								
<b>III</b>	<b>Environmental Monitoring of Construction Impacts</b>								

No.	Activity/Task	2021				2022			
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
4.1	Periodic instrument monitoring 6 months								
4.2	Works with contractors to complete CEMP								
4.3	Visual monitoring and inspection of constructors 'environment management								
4.4	Quarterly report								
4.5	Semi-annual Environmental Monitoring report unit project end								

## 2.3 Training & Capacity Building

21. The following table gives the environmental safeguards training courses that have been completed during this reporting period. The training courses was hold on 1<sup>st</sup> December 2021.

**Table 5: Environmental Safeguards Training Provided and Planned**

Training Course Title	Training Date	Participants	Training Provider
Orientation/ training for EMP and GRM Implementation	1 <sup>st</sup> December 2021 (finished)	EDC, PIC, Contractors	PIC's International Environmental Specialist and National Environmental Specialist

## 2.4 ADB Approvals

22. The following table gives information on the status of the safeguards documents. During this reporting period the safeguard documents of this project is in progress.

**Table 6: Status of Environmental Safeguards Documents**

Environmental Documents	Update Issued (Latest Version)	Submitted to EDC	Submitted to ADB	Comments
Draft IEE	04 May 2021	04 May 2021	21 May 2021	Not yet finalized due to pending issue in the integration of the bird deflectors into the design and final design of the access road to solar park
Updated EMP	19 March 2021	19 March 2021	24 May 2021	Not yet finalized due to pending issue of the integration of the bird deflectors into the design and final design of the access road to solar park
Bird Deflector		6 April 2022	Letter from ADB on 16 March 2022	ADB approved on the place for bird deflector

## 2.5 National Approvals

23. Final IESIA report had been submitted to MOE at the end of July 2021 and got the final approval of the IESIA and license from MoE since 16 September 2021. So, project is able to carry out the construction activities after MoE issued this licence.

24. The following table gives an update on the necessary national approvals required for the project to proceed.

**Table 7: Approval of MOE for Submitted Report**

Documents	Submitted to MOE	Approved By MOE:	Status – if not approved	Comment
N/A	N/A	N/A	N/A	N/A

## 2.6 Construction Environmental Management Plan (CEMP) Approvals

25. The construction environmental management plan (CEMP) was prepared and approved on 30 July 2021.

**Table 8: Approval of CEMP**

Civil Works Package/ Subproject	CEMP Given to SEPRO/EDC	Approved By SEPRO/EDC PMO:	Comment:
Solar Park project (substation and Transmission Line)	-on progress after updated EMP approval	-Approved on 30 July 2021	-

## 3 EMP IMPLEMENTATION

### 3.1 General Note on the Environmental Performance

26. The following table gives the environmental impact mitigation measures in the Borrower (Project) EMP and how the project is progressing with implementing the mitigation measures for project.
27. The evidence for the compliance is through a combination of:
- c) Site visits to observe site practices;
  - d) Consultation with affected people;
  - e) Regular monthly environmental report from Xian Electric Engineer Co. Ltd, the contractor for the construction of substation, Transmission Line and upgrade GS6.
28. Performance monitoring is required to assess the overall performance of the EMP. A performance monitoring system is normally developed by the EA for the entire subproject. Select indicators of major components of the environment that will be affected primarily by the construction phase are showed from the mitigation and monitoring plans.

### 3.2 Status of EMP Implementation (Mitigation Measures)

29. This section presents the compliance status of Environmental Management and Monitoring Plans under implementation stage.




#### 3.2.1 Compliance with the EMP during the Pre-Construction Stage

30. All the subprojects require to specify in the EMP with respect to: (i) design measures and public disclosure; (ii) project boundaries/location and change alignment; (iii) environmentally responsible procurement; (iv) allocation, staff mobilization and environmental capacity development; (v) unexploded ordnances of all construction sites; (vi) updating EMP, and reporting.





### 3.2.2 Compliance with the EMP during the Construction Stage





31. Through continual monitoring, instructions and guidance provided by the PIC consultant, the implementation of environmental impact mitigation measures by the construction contractors is good. There are still shortcomings however, thus compliance will be continuously monitored and improved (see the Table 9: Status of EMP Compliance below).
32. During this stage CEMP has been prepared and updated by the Contractor (Xian Electric Engineer Co. Ltd.). However, based on discussion meeting with the Contractor at site, they have strong commitment to comply all contracts as signed in the bidding documents and contract awards. To be noted that CEMP was approved on 30 July 2021 after resubmitted early July 2021 to EDC and PIC.




**Table 9: Status of EMP Compliance**





EMP Requirement (Mitigation Measure)	Compliance & Description (Yes, No, Partial)	Comment or Further Explanation if Needed	Reasons for Not Full Compliance
1. Work camps	Complied-Yes	<ul style="list-style-type: none"> <li>Accommodation was prepared at campsite.</li> </ul> 	
2. Toilet	Complied-Yes	<ul style="list-style-type: none"> <li>Separate water closet (toilet) with septic for male and female workers</li> <li>Wash/bathing area</li> </ul>  	







EMP Requirement (Mitigation Measure)	Compliance & Description (Yes, No, Partial)	Comment or Further Explanation if Needed		Reasons for Not Full Compliance
				
3. Air quality, Noise and Vibration	Complied-Yes	<ul style="list-style-type: none"> <li>Access road in Worksite of substation was well managed to spray water to avoid dust.</li> <li>There were any noise and vibration identified in the worksite.</li> </ul>	  	

EMP Requirement (Mitigation Measure)	Compliance & Description (Yes, No, Partial)	Comment or Further Explanation if Needed		Reasons for Not Full Compliance
		<ul style="list-style-type: none"> <li>Most of the construction site of towers were far from the residential area.</li> <li>Contractor was not working at night to avoid disturbing the residential people.</li> </ul>	 	
4. Waste management	Complied-Yes	<ul style="list-style-type: none"> <li>Rubbish bin was provided at the worksite.</li> </ul>	 	
	Complied-Yes			Contractor took action to clean solid

EMP Requirement (Mitigation Measure)	Compliance & Description (Yes, No, Partial)	Comment or Further Explanation if Needed		Reasons for Not Full Compliance
		<b><u>Old matter in report #2:</u></b> <ul style="list-style-type: none"> <li>This is the Condition of solid waste management during Semi Annual Monitoring Report #2.</li> </ul>		waste at outside the fence of substation was well due to the site inspection on June 7, 2022.
		<b><u>The old matter was solved:</u></b> <ul style="list-style-type: none"> <li>As the recommendation at the previous report, contractor did well at the moment.</li> </ul>		
	Complied-Yes	<b><u>Old matter</u></b> <ul style="list-style-type: none"> <li>The construction materials and other as scaffolding and platform kept untidy that were recommended to well manage as recommended in the previous report of Semi-Annual of Environmental Monitoring #2.</li> </ul>		Contractor moved these materials or scaffolding and platform as showed in the next picture.

EMP Requirement (Mitigation Measure)	Compliance & Description (Yes, No, Partial)	Comment or Further Explanation if Needed		Reasons for Not Full Compliance
		<b><u>The old matter was solved:</u></b> <ul style="list-style-type: none"> <li>The construction materials and other as scaffolding and platform were removed as showed in the pictures.</li> </ul>		
	Complied-yes	<b><u>Old matter in report #2:</u></b> <ul style="list-style-type: none"> <li>Wastes of tree remaining at the IP3 as recommended in the Previous report #2.</li> </ul>		Contractor removed the waste from those parts cutting trees along the route line)
		<b><u>The old matter was solved:</u></b> <ul style="list-style-type: none"> <li>Those wastes were removed and cleaned as the recommendation in semi-annual of environmental report #2.</li> </ul>		
	Complied-No	<b><u>New matter</u></b> <ul style="list-style-type: none"> <li>Parts of cutting Trees and palm trees were remaining between tower 4/06 and 4/07 that need to remove as soon as possible.</li> </ul>		Contractor shall remove the waste of tree and other solid wastes from construction to avoid impact on paddy rice field



EMP Requirement (Mitigation Measure)	Compliance & Description (Yes, No, Partial)	Comment or Further Explanation if Needed		Reasons for Not Full Compliance
				
		<p><b>New matter</b></p> <ul style="list-style-type: none"> <li>• Solid Wastes management at the worksite of the tower #4/07 and other towers are required to well manage and provide the dustbin or storage bag at each site.</li> </ul>		
5. First Aid	Complied-Yes	<ul style="list-style-type: none"> <li>• First aid kit</li> </ul>	 	
6. PPE	Complied-Yes	<ul style="list-style-type: none"> <li>• Provision of workers' PPE and uniforms at the worksite of substation and foundation of tower of transmission line</li> </ul>		

EMP Requirement (Mitigation Measure)	Compliance & Description (Yes, No, Partial)	Comment or Further Explanation if Needed	Reasons for Not Full Compliance
		   	

EMP Requirement (Mitigation Measure)	Compliance & Description (Yes, No, Partial)	Comment or Further Explanation if Needed	Reasons for Not Full Compliance
7. Temperature check	Complied	Contractor provided alcohol at the construction and campsite, and PPE (including face-mask) to all workers. Workers have been checked their temperature daily before starting works.	Now most of the workers got 3 and 4 doses of the vaccine of Covid-19.

33. Most of the EMP subplans are assessed 'Compliant' as the measures are currently implemented. For item assessed as 'Partial', measures are implemented however some minor improvement has to be made.
34. Health and Safety Performance: The following table gives the Health and Safety impact mitigation measures in the Borrower EMP and how the project is progressing with implementing the mitigation measures.

**Table 10: Summary of Potential Environmental Impact**

Pre-construction Phase	
(i) Substation	<ul style="list-style-type: none"> <li>1) Land acquisition and resettlement, addressed by Resettlement Action Plan (RAP).</li> <li>2) Land clearing.</li> <li>3) Detailed Engineering Design (DED)-( Minimize negative environmental impacts)</li> </ul>
(ii) Transmission line	<ul style="list-style-type: none"> <li>1) Land acquisition and resettlement, addressed by RAP.</li> <li>2) Land clearing.</li> <li>3) DED ( Minimize negative environmental impacts)</li> </ul>
Construction Phase	
(i) Substation	<ul style="list-style-type: none"> <li>1) Civil works (e.g., dust, air pollution, noise, solid &amp; liquid waste, erosion, sedimentation, local flooding, land &amp; surface water pollution).</li> <li>2) Environment, Health and Safety (e.g., no safety vest, no traffic sign, no first aid kit, no PPE for workers use, and bad living environment, unsafe camp site, no clean water, and no bathroom or toilet for workers).</li> <li>3) Civil work disturbance (e.g., increased traffic, reduced access, disrupted business and community activity, social issues from migrant workers, worker and public accidents).</li> <li>4) Potential impacts including accident, disease transmission, bad living environment and other risk to workers and mechanical during construction.</li> </ul>
(ii) Transmission line	<ul style="list-style-type: none"> <li>1) Increase in dust emissions from site construction, noise arising from construction of the site facilities.</li> <li>2) Environment, Health and Safety (e.g., no safe belt, no safety vest, no traffic sign, no first aid kit, no PPE for workers use, and bad living environment, unsafe camp site, no clean water, and no bathroom or toilet for workers).</li> <li>3) Worker camp (bad living environment, no safe clean water, illegal waste disposal, no waste bin, no sanitary toilet)</li> </ul>



4) Civil work disturbance (e.g., increased traffic, reduced access, disrupted business and community activity, social issues from migrant workers, worker and public accidents).
5) Potential impacts including accident, disease transmission, illegal waste disposal and other risk to workers.
<b>Post-Construction/Operation Phase</b>
<b>(i) Substation</b>
1) Poor Maintenance and management the system
2) No or insufficient training program on maintenance and operation
3) Environment, Health and Safety (EHS): Potential impacts including accident, disease transmission, bad living environment and other risk to workers, technician and operator during operation.
<b>(ii) Transmission line</b>
1) Environment, Health and Safety (EHS): cause of accident to local people and staffs because of miss of news about dangers of project and other risk to workers, technician and operator during operation.
2) Issues on maintenance and operation if insufficient training program on maintenance, operation and safety to workers and operational staffs, particularly working at high areas.

**Table 11: Issues for Further Action**

Issue	Required Action	Responsibility and Timing	Resolution
<b>Old Issues from Previous Reports</b>			
CEMP Approval	PMO approval	Contractor/PIC 30 July 2021	Approved
Solid waste as mention in the Table 9 above of the Semi-Annual of Environmental Monitoring Report #3 was solved		Contractor December 21, 2021	Solved
<b>New Issues from This Report</b>			
Update IEE/EMP	ADB approval	PMO/PIC Q1-2022	
The waste of tree and other solid wastes from construction along the route line and at each tower to avoid impact on paddy rice field (as mention in the Table 9 above).		June 7, 2022	

### 3.3 Health and Safety Performance

35. The following table gives the Health and Safety impact mitigation measures in the Borrower EMP and how the project is progressing with implementing the mitigation measures, for all subprojects.

**Table 12: Status of Health and Safety Compliance**

No.	Health and Safety Requirement	Compliance & Description (Yes, No, Partial)	Comment or Further Explanation if Needed	Reasons for Not Full Compliance
1	Measures against COVID-19 pandemic in terms of preventive measures	Yes	Workers are provided with Facemasks, alcohol (for spraying hand) at the project sites.  All workers got 3 and 4 doses of the Covid-19 vaccine due to interviewed with site manager for period report #3 of Semi-Annual of Environment Report.	None
2	Individual worker has to be protected with helmet and safety boots	Yes	Workers are provided with uniform and applicable PPEs including safe vest, boot, face-mask.	None
3	First Aid Kit	yes	First Aid Kit available in site offices and worker camps	None
4	Solid waste management	no	There were some solid waste at out site of the substation worksite and some wastes from trees at the foundation worksite of tower (4/07) and some cutting trees remained on site between tower 4/06 and 4/07.	

36. The health and safety measures have been implemented in order to prevent accidents and health hazards. The worker safety is ensured by providing safety PPEs (helmets, jackets, boots, face mask etc.). Also the hygienic conditions and facilities such as availability of sufficient water, electricity, mosquito nets, separate toilets for man and woman, etc.

**Table 13: Health and Safety Issues**

Issue	Required Action	Responsibility and Timing	Resolution
<b>Old Issues from Previous Reports</b>			
None			
<b>New Issues from This Report</b>			

--	--	--	--

## 4. EMP MONITORING

### 3.4 Environmental Quality Monitoring

37. Environmental quality monitoring requirements are defined in the Monitoring Plan section of the EMP. The following table gives a summary of the environmental quality monitoring requirements.

**Table 14: EMP Environmental Quality Monitoring Requirements**

<b>Environmental Issue Monitored</b>	<b>Location</b>	<b>Parameters/Method</b>	<b>Frequency</b>	<b>Responsible Organisation</b>
Occupational Health and Safety (OHS) Training	Substation	OHS training log book	Monthly during civil works	Supervision by PIC/SEPRO-PMO/EDC  Implementation: Contractor C-EHS
Danger and warning signs (traffic, electricity) for safety of workers and the community	Substation Access roads / road easements affected by delivery of equipment and construction material	Ocular inspection / spot checks	Weekly	Supervision by PIC/SEPROPMO/EDC  Implementation: Contractor C-EHS
Information Disclosure, Participation and Consultation – Distribution of FAQs/ PIB – Community Awareness Program on safety issues / Training in Emergency Response  Plan (ERPs)  Grievances received / resolution, if any	Communities in and around the Substation	Consultation log book	Once during civil works	Supervision by PIC/SEPROPMO/EDC  Implementation: Contractor C-EHS
Loss of habitat	Substation Transmission line alignment Temporary access roads / road easements	Ocular inspection	Once before the start of site preparation and civil works, and	Supervision by PIC/SEPROPMO/EDC

Environmental Issue Monitored	Location	Parameters/Method	Frequency	Responsible Organisation
	affected by delivery of equipment and construction material		once after completion of civil works	Implementation: Contractor C-EHS
Erosion, spoil control measures such as silt traps, planting and/or sowing soil binding grass	Substation Transmission line alignment Temporary access roads / road easements affected by delivery of equipment and construction material	Ocular inspection	Weekly, and once after completion of spoil disposal	Supervision by PIC/SEPROPMO/ED C  Implementation: Contractor C-EHS
Air Quality and fugitive dust  Spraying of water to opened land areas and before movement of construction vehicles	Substation Transmission line alignment Temporary access roads / road easements affected by delivery of equipment and construction material	<ul style="list-style-type: none"> <li>Hand held/ portable air monitoring devices</li> <li>Ocular inspection/spot checks</li> </ul> Parameters as CO, NO2, SO2, O3, TSP, Pb, PM10, PM2.5 need to be tested every six months in construction stage, especially at the new substation.	Bi-monthly during civil works and once after completion of civil works  Every day at substation, along transmission line alignment during dry season and weekly during wet season  Every semester in construction stage	Supervision by PIC/SEPROPMO/ED C  Implementation: Contractor C-EHS, cooperated with third party or laboratory
Noise and vibration level	Substation Transmission line alignment Temporary access roads / road easements affected by delivery of equipment and construction material	<ul style="list-style-type: none"> <li>Noise monitoring using hand-held/portable devices</li> <li>Ocular inspection/ spot checks</li> </ul>	Bi-monthly during civil works and once after completion of civil works (only upon commissioning of the substation)  Weekly	Supervision by PIC/SEPROPMO/ED C  Implementation: Contractor C-EHS, cooperated with third party or laboratory

Environmental Issue Monitored	Location	Parameters/Method	Frequency	Responsible Organisation
			The results shall be compared with result tested by tool of laboratory of MoE once in construction stage	
Smoke belching construction vehicles (emissions)	Substation Transmission line alignment Temporary access roads / road easements affected by delivery of equipment and construction material	Ocular inspection / spot checking	Weekly	Supervision by PIC/SEPROPMO/EDC  Implementation: Contractor C-EHS
Qualitative surface water; Qualitative turbidity levels	Substation Transmission line alignment Temporary access roads / road easements affected by delivery of equipment and construction material	Surface water parameters  pH , TDS, TSS, DO, BOD5, COD, Oil and Grease, Detergent, SO4, TN, TP, Pb, As, Cd, Fe, Hg, Total Coliform	Every 6 months for results from laboratory  Continuously daily observations recorded in site diary	Supervision by PIC/SEPROPMO/EDC  Implementation: Contractor C-EHS, cooperated with third party or laboratory
Quality of transformer oil	Substation	Material Safety Data Sheet (MSDSs) – compliance to IS: 1866: Code of Practice for Electrical Maintenance and Supervision of Mineral Insulating Oil in Equipment	Once	Supervision by PIC/SEPROPMO/EDC  Implementation: Contractor C-EHS
Waste management	Transmission alignment Workers' camps, Sorting and Recycling area Controlled Area set up for Hazardous	Ocular inspection / spot checks  Public complaint, grievance case	Weekly	Supervision by PIC/SEPROPMO/EDC  Implementation: Contractor C-EHS

<b>Environmental Issue Monitored</b>	<b>Location</b>	<b>Parameters/Method</b>	<b>Frequency</b>	<b>Responsible Organisation</b>
	Material storage area  Qualitative level of unmanaged and uncontained worker (domestic) and construction solid waste for all construction places			
All equipment used is PCB free	Substation	Certification checks	Bi-annually	Supervision by PIC/SEPROPMO/ED C  Implementation: Contractor C-EHS
Occupational Health and Safety (OHS) Training	Substation	OHS training log book	Monthly during civil works	Supervision by PIC/SEPROPMO/ED C  Implementation: Contractor C-EHS
Provision of sanitary facilities and wash areas, safe drinking water and garbage bins	Substation	Ocular inspection / spot checks	Once	Supervision by PIC/SEPROPMO/ED C  Implementation: Contractor C-EHS
Danger and warning signs (traffic, electricity) for safety of workers and the community	Substation Access roads / road easements affected by delivery of equipment and construction material	Ocular inspection / spot checks	Weekly	Supervision by PIC/SEPROPMO/ED C  Implementation: Contractor C-EHS
Information Disclosure, Participation and Consultation – Distribution of FAQs/ PIB	Communities in and around Substation	Consultation log book	Once during civil works	Supervision by PIC/SEPROPMO/ED C  Implementation: Contractor

<b>Environmental Issue Monitored</b>	<b>Location</b>	<b>Parameters/Method</b>	<b>Frequency</b>	<b>Responsible Organisation</b>
– Community Awareness Program on safety issues / Training in ERPs Grievances received / resolution, if any				C-EHS
Orientation of Project Staff, Contractors / Sub-contractor(s), Workers, Facility Operators	Project area of influence	<ul style="list-style-type: none"> <li>Number of participants</li> <li>Duration of briefing and orientation exercise</li> </ul>	Once	PIC
Maintenance of Sanitary facilities and wash areas, safe drinking water and garbage bins	Substation	Ocular inspection / spot checks	Monthly	Facility Operator / Contractor / C-EHS PIC <sup>1</sup>
Maintenance of water retention pond, drainage lines	Substation	Operation & Maintenance log sheet	Monthly	Facility Operator / Contractor / C-EHS PIC
Waste management collection, transport and disposal	Substation	<ul style="list-style-type: none"> <li>Operation &amp; Maintenance log sheet</li> <li>Spot checks</li> </ul>	Monthly	Facility Operator / Contractor / C-EHS PIC
Maintenance of SOP e.g. for hazardous materials and register of activities involving hazardous materials Maintenance of MSDSs	Substation	Operation & Maintenance log sheet	Monthly	Facility Operator / Contractor / C-EHS PIC
Occupational health, and safety	Substation	Number of incidents/ accidents /near-miss / fatalities	Semi-annually	Facility Operator / Contractor / C-EHS PIC
Community health and Safety  Community Awareness Program on safety issues / Training in	Communities in and around the solar park	<ul style="list-style-type: none"> <li>Consultation</li> <li>Log book</li> </ul>	Once at commencement of operation	Facility Operator / Contractor / C-EHS / C-GRM PIC

<sup>1</sup>PIC role in implementation activities during operation phase will be limited to its contract duration.



<b>Environmental Issue Monitored</b>	<b>Location</b>	<b>Parameters/Method</b>	<b>Frequency</b>	<b>Responsible Organisation</b>
Emergency Response Plan (ERPs)  Grievances received / resolution, if any				
Vegetation planting, maintenance of hedge growth and field margins, re-seeding of site	Substation, Access roads	Ocular inspection	Quarterly	Facility Operator / Contractor / C-EHS  PIC
Bird /Bat collision /electrocution	In and around the Substation/solar park	<ul style="list-style-type: none"> <li>Spot checks / observation</li> <li>Log sheet (carcass counts with taxonomic composition)</li> </ul> Operation & Maintenance log sheet	Monthly	Facility Operator / Contractor / C-EHS  PIC
Orientation of Project Staff, Contractors / Sub-contractor(s), Workers	Project area of influence	<ul style="list-style-type: none"> <li>Number of participants</li> </ul> Duration of briefing and orientation exercise	Once	PIC
Failure of transmission towers	Along the transmission line alignment	Operation & Maintenance log sheet	Monthly	Facility (power system) operator / Contractor / C-EHS
Occupational health, and safety	Along the transmission line alignment	Number of incidents/ accidents /near-miss / fatalities	Semi-annually	Facility (power system) operator / Contractor / C-EHS
Community health and Safety – Community Awareness Program on safety issues / Training in Emergency Response Plan (ERPs)  Grievances received / resolution, if any	Communities located along the transmission line alignment	<ul style="list-style-type: none"> <li>Consultation log book</li> </ul>	Once at commencement of operation	Facility (power system) operator / Contractor / C-EHS
Electro-magnetic field (EMF <sup>2</sup> )	Along the transmission line alignment Substation	Hand held EMF field meters	Annually	Facility (power system) operator / Contractor / C-EHS

<sup>2</sup> EMF Electro-magnetic field

Environmental Issue Monitored	Location	Parameters/Method	Frequency	Responsible Organisation
Vegetation planting, maintenance of hedges and field margins, re-seeding of sites	Along the transmission line alignment	Ocular inspection	Quarterly	Facility (power system) operator / Contractor / C-EHS
Bird /Bat collision /electrocution	Along the transmission alignment	Spot checks / observation Log sheet (carcass counts with taxonomic composition)	Monthly	Facility (power system) operator / Contractor / C-EHS
Pilferage of cables	Along the transmission alignment	Ocular inspection Operation & Maintenance log sheet	Quarterly	Facility (power system) operator / Contractor / C-EHS

38. The above table gives information on the environmental quality monitoring to be implemented by Xian Electric Engineer Co. Ltd. This contractor just started their works at substation in April 2021, while transmission line was in the middle of June 2021. Environmental Quality Monitoring (analysis / sampling) has not been conducted by contractor, Xian Electric Engineer Co. Ltd during this reporting period; however, project has conducted analysis and sampling for air quality, noise and vibration in September 2020 for the IESIA. However, there is no any negative matter that recommended to test air or measure the noise and vibration due to the site observation for report period number 3 of semi-annual monitoring of environment from January to June 2022.

### 3.5 Construction Phase Affected People Consultation

39. Consultation with local people were not conducted during the SEMR reporting Period because NO complaint was reported either verbally or recorded in the GRM records regarding environmental issues during this SEMR reporting period.

## 4 COMPLAINTS, ISSUES, CORRECTIVE ACTION

### 4.1 Information Disclosure

40. The following table 15 gives information form on any information disclosure activities undertaken. The subproject components were introduced to the public and key stakeholders during initial consultation meetings for the transmission line designs and substation, and then again for the DED for project which included verbal and visual presentations of all components of project.
41. The series of consultative meetings for environment for the DED of the project was conducted in March and June 2021 with villagers, villages, Sangkat/communes along the ROW and Substation. Project Information Booklet (PIB) has been prepared and distributed to the communities and local authority.
42. The following table 15 gives information form on any information disclosure activities undertaken before construction works started.

Table 15: Form for Information Disclosure To PMO/SEPRO/EDC/ Reason for Information	Disclosure Date	Method of Disclosure	Outcome / Results

## 4.2 Grievance Redress Mechanism

43. Due to the procedures defined for grievance redress in EMP are:

- A project specific GRM is established as part of this EMP to receive and manage any public concerns or issues that may arise due to the project. The GRM comprises: (i) a set of clear procedures developed by the PMO to receive, record and address any concerns which are raised; (ii) specific contact details for individuals at the PMO / SEPRO and contractors.
- The GRC is expected to: (i) resolve issues on land acquisition (if any), compensation to temporary damages to crops, orchards, trees and other use of land such as temporary / permanent areas for transmission towers / ROW; (ii) resolve issues on dust, noise, vibration, construction related nuisances to APs, households or public; (iii) convene once a month to review complaints lodged (if any); (iv) record the grievances and resolve the issues within the stipulated time from the date the grievance was filed; and (v) report to the complainant(s)/APs the status of grievance resolution and the decisions made or action taken. All contractors including contractor appointed GRM focal person ("C-GRM") and work staff will be briefed by the PIC on GRM.
- The grievance redress process applies to environmental issues and includes four steps may be elevated to the ADB as a last resort, as follows:

### **Step 1**

Any complaints by an AP / complainant can be presented to the Contractor, commune council via village or commune chief, either verbally in person or in writing. The Contractor, village or commune chief will be obliged to provide immediate written receipt of the complaint and take it forward in a written format and share with PMO. The contractor will resolve the issue within one week through negotiation.

### **Step 2**

If or when the AP / complainant is not satisfied with the action or decision of the contractor, the AP / complainant will take the issue to PMO / SEPRO via the commune council. In all cases, the grievances will be recorded in writing and then forwarded to the PMO/SEPRO. SEPRO will have 15 days to resolve the complaint through negotiation. If the issue is not handled within 15 days, or if the complainant is not satisfied with the result, he/she can bring the issue to the District office.

### **Step 3**

The district office has 15 days to negotiate the complaint and bring it into a resolution. If the complaint cannot be resolved in a way that is satisfactory to all parties, the District office will bring the issue to the provincial GRC.

### **Step 4**

The Provincial GRC will meet the AP/ complainant and try to resolve the issue. Within 30 days of the submission of the complaint to the GRC, it has to take a decision and inform in written both the AP/ complainant and PMO / SEPRO of the decision

44. Based on site inspection and the contractor's monthly progress reports from Jan-June 2022, there were no complaint from villagers.

45. Summary:

- o Number of new grievances, if any, since last monitoring period: 0
- o Number of grievances resolved: not applicable
- o Number of outstanding grievances: N/A

**Table 16: Type of grievances by the relevant stakeholders within the project areas**

Type of Grievance	Details (Date, person, address, contact details, etc.)	Required Action, Responsibility and Timing	Resolution
<b>Old Issues from Previous Reports</b>			
None			
<b>New Issues from This Report</b>			
None			

## 5 CONCLUSIONS & RECOMMENDATIONS

### 5.1 Conclusions

46. In general, the implementation of environmental management measures during pre-construction and construction phases as in the EMP are currently taken into account and assessed to be compliant. Environmental Safeguard document such as the IEE and EMP has been updating based on the DED documents and the documents are in progress. Environmental mitigation measures have progressed and maintained momentum, recognizing the implementation of the Project in line with the Environmental Safeguard's requirements. Contractor/subcontractors are required to mitigate environmental impact and the monitoring is being conducted by environmental consultants of PIC and PMO/SEPRO of EDC.
47. Solid wastes at the sites need to take more action to improve, especially the trees and some parts of trees after cut.
48. COVID 19 measures implemented in the project site. Contractor provided a face-mask and alcohol to workers and All workers got 3 and 4 doses of the Covid-19 vaccine due to interviewed with site manager for period report #3 of Semi-Annual of Environment Report.
49. As showed in the Table 9 above, the contractor provided PPEs including hard hat, jacket, face-mask and boot to all worker and also found the first aid kit available at the construction and campsite.
50. For this period (from January – June 2022), the GS6 substation, the transmission line and access road are completed 60% (in total of all components). Details of the construction progress are: (i) National Solar Park Substation is completed 61%; (ii) GS6 substation is completed 35%; (iii) Transmission line is completed 75%; and (iv) access road is completed 0%.


### 5.2 Recommendation

51. Active areas for improvement and continuation of good practice over the next six months include the following:
  - Overall improvement of environmental performance needs to be monitored.
  - Update the IEE/EMP based on a Detailed Engineering Design (DED), access road, and the bird deflector to minimize risks to birds.

- Ensure CEMP is updated and approved by EDC/PMU.
- Ensuring public awareness of the GRM is provided to all affected people, community and local authority.
- The PIC's environmental consultants supervise the monitoring of implementing mitigation measures during this construction stage.
- Ensuring a training on EMP and GRM, including a monitoring system, will be provided as planned.
- Ensuring that the contractor complies with all safety training requirements for all construction sites to ensure workers are equipped with the knowledge and PPE to safely undertake the work.
- Ensuring contractor carries out the good practice of Covid-19 following the MoH's and EMP guidance;
- Ensuring safety signs in areas of public access in order to protect community health and safety.
- Ensuring the simple Environmental GRM signboard with contact details is disclosed at all active construction and worker's campsites.
- For measurement of Covid-19, contractor shall try the best to explain all workers to understand and let them inform to site engineer immediately whenever they have the symptoms of Covid-19.
- Submitting next SEMR-July-December 2022 to ADB by 15 Jan 2023.

6 Annex:

Annex 1: Approval License from MoE



**ព្រះរាជាណាចក្រកម្ពុជា**  
**ជាតិ សាសនា ព្រះមហាក្សត្រ**

**ក្រសួងបរិស្ថាន**  
**លេខ: ២៤៦ ព.ស.ប.ស្ត**

**សូមគោរពជូន**  
**ឯកឧត្តមរដ្ឋមន្ត្រីប្រតិភូអមនាយករដ្ឋមន្ត្រី**  
**អគ្គនាយកអគ្គិសនីកម្ពុជា**

**កម្មវត្ថុ :** ករណីពិនិត្យ និងផ្តល់យោបល់លើរបាយការណ៍វាយតម្លៃហេតុប៉ះពាល់បរិស្ថាន និងសង្គមដំបូង (IESIA) សម្រាប់គម្រោងវ្យែបញ្ជូនអគ្គិសនីតង់ស្យុង ២៣០គីឡូវ៉ុល ពីអនុស្ថានីយអគ្គិសនីខាងជើងរាជធានីភ្នំពេញ (GS6) ទៅអនុស្ថានីយអគ្គិសនីថាមពលព្រះអាទិត្យ នៅស្រុកទឹកផុស ខេត្តកំពង់ឆ្នាំង នៅខេត្តកំពង់ស្ពឺ និងខេត្តកំពង់ឆ្នាំង របស់អគ្គិសនីកម្ពុជា

**យោង :**

- ព្រះរាជក្រមលេខ នស/រកម/១២៩៦/៣៦ ចុះថ្ងៃទី២៤ ខែធ្នូ ឆ្នាំ១៩៩៦ ដែលប្រកាសឱ្យប្រើច្បាប់ស្តីពីកិច្ចការពារបរិស្ថាន និងការគ្រប់គ្រងធនធានធម្មជាតិ
- អនុក្រឹត្យលេខ៧២ អនក្រ.បក ចុះថ្ងៃទី១១ ខែសីហា ឆ្នាំ១៩៩៩ ស្តីពីកិច្ចដំណើរការវាយតម្លៃហេតុប៉ះពាល់បរិស្ថាន
- លិខិតលេខ៦៦៦ សជណ ប.ស្ត ចុះថ្ងៃទី១៩ ខែឧសភា ឆ្នាំ២០២១ របស់ក្រសួងបរិស្ថាន
- លិខិតលេខ៥៥៤៦ លស.អក.ផយត ចុះថ្ងៃទី១៨ ខែសីហា ឆ្នាំ២០២១ របស់អគ្គិសនីកម្ពុជា
- លិខិតលេខ០៩៤១ លស.អក.ផយត ចុះថ្ងៃទី៨ ខែកុម្ភៈ ឆ្នាំ២០២១ របស់អគ្គិសនីកម្ពុជា
- លិខិតលេខ៤៤៩ លស.អក.ផយត ចុះថ្ងៃទី១៩ ខែវិច្ឆិកា ឆ្នាំ២០២០ របស់អគ្គិសនីកម្ពុជា
- លិខិតលេខ១៨៦៤ វ.ហ.ប.ស្ត ចុះថ្ងៃទី៣០ ខែធ្នូ ឆ្នាំ២០២០ របស់នាយកដ្ឋានវាយតម្លៃហេតុប៉ះពាល់បរិស្ថាននៃក្រសួងបរិស្ថាន


សេចក្តីដូចមានចែងក្នុងកម្មវត្ថុ និងយោងខាងលើ ខ្ញុំសូមគោរពជម្រាបជូន ឯកឧត្តមរដ្ឋមន្ត្រីប្រតិភូអមនាយករដ្ឋមន្ត្រី មេត្តាជ្រាបថា ក្រសួងបរិស្ថានឯកភាពលើរបាយការណ៍វាយតម្លៃហេតុប៉ះពាល់បរិស្ថាន និងសង្គមដំបូង (IESIA) សម្រាប់គម្រោងវ្យែបញ្ជូនអគ្គិសនីតង់ស្យុង ២៣០គីឡូវ៉ុល ពីអនុស្ថានីយអគ្គិសនីខាងជើងរាជធានីភ្នំពេញ (GS6) ទៅអនុស្ថានីយអគ្គិសនីថាមពលព្រះអាទិត្យ នៅស្រុកទឹកផុស ខេត្តកំពង់ឆ្នាំង មានទីតាំងស្ថិតនៅក្នុងភូមិសាស្ត្រខេត្តកំពង់ស្ពឺ និងខេត្តកំពង់ឆ្នាំង របស់អគ្គិសនីកម្ពុជា (ម្ចាស់គម្រោង) ដោយម្ចាស់គម្រោងត្រូវគោរពតាមកិច្ចសន្យាការពារបរិស្ថានលេខ៦០១១ អក.ផយត ចុះថ្ងៃទី៧ ខែកញ្ញា ឆ្នាំ២០២១ របស់អគ្គិសនីកម្ពុជា។

អាស្រ័យដូចមានគោរពជម្រាបជូនខាងលើ សូម ឯកឧត្តមរដ្ឋមន្ត្រីប្រតិភូអមនាយករដ្ឋមន្ត្រី មេត្តាជ្រាប និងចាត់ចែងដោយក្តីអនុគ្រោះ។


សូម ឯកឧត្តមរដ្ឋមន្ត្រីប្រតិភូអមនាយករដ្ឋមន្ត្រី មេត្តាទទួលនូវសេចក្តីគោរពខ្ញុំ។

ថ្ងៃពុធ ១២ ខែសីហា ឆ្នាំ២០២១ ឆ្នាំ៣០៧៩ ព្រឹក្ស ត្រីស័ក ព.ស.២៥៦៥  
រាជធានីភ្នំពេញ ថ្ងៃទី ១២ ខែ កុម្ភៈ ឆ្នាំ ២០២១

**ជ. រដ្ឋមន្ត្រី**  
**អគ្គនាយកអគ្គិសនីកម្ពុជា**



**សាវ័ន អ៊ុយហ្វាណូ**



**ព្រឹត្តិការណ៍:**

- ទិដ្ឋភាពសាធារណៈ
- ក្រសួងអប់រំ យុវជន និងកីឡា
- ក្រសួងរៀបចំដែនដី នគរូបនីយកម្ម និងសំណង់
- ក្រសួងសាធារណការ និងដឹកជញ្ជូន
- ក្រសួងបរិស្ថាន និងថាមពល
- ក្រសួងកសិកម្ម រុក្ខាប្រមាញ់ និងនេសាទ
- រដ្ឋបាលឃុំឃាំងស្រូវ និងខេត្តកំពង់ឆ្នាំង
- រដ្ឋបាលស្រុកឆ្នាំងស្រួច និងខេត្តកំពង់ឆ្នាំង
- ឯកសារ ការពារប្រព័ន្ធ

អាគារបេតកភោជនី ទីផ្សារលេខ៥០៣ ផ្លូវកៅស៊ូអមបាត់ទន្លេបាសាក់ សង្កាត់ទន្លេបាសាក់ ខណ្ឌតាកែវ ភ្នំពេញ ទូរស័ព្ទ: ០២៣ ២៣៥ ០០៤ / ០២៣ ២៣៥ ០០៦



## Annex 2: Bird Deflector approved by ADB

KINGDOM OF CAMBODIA

NATION RELIGION KING



ELECTRICITÉ DU CAMBODGE

Ref: 1956 EDC CAPD

Phnom Penh, Date: 08 April 2022

To : XIAN ELECTRIC ENGINEERING CO., LTD (XD)  
Attention : **Mr. Liu Qi**  
Block C, No.7 Tangxing Road, Xi'an, R.P. of China  
Tel: +86 29 88312666; Fax: +86 29 88832200  
Project : Solar Park Infrastructure Procurement of Plant - Design, Supply, and Installation  
Contract No. ADB-EDC-EPC-SOLARPARK2020 (Dated on March 04<sup>th</sup>, 2018)  
ADB Loan N°. 3789-CAM (COL)  
Subject : **Bird deflectors confirmed by ADB**

Dear Mr. Liu Qi,

This letter refers to the ADB letter, dated 16 March, 2022 and ADB Quarterly Progress Meeting on 04 April, 2022 attended by the representatives of ADB, EDC, PIC and the Contractor.

According to the ADB letter including the drawing and route map attached, the Bird Deflectors shall be placed from Tower 12/03 to Tower 11/05.

EDC recommended the Contractor to work with the PIC to make a schedule about this Bird deflectors work to achieve the completion work ready to energize within September, 2022. The schedule shall be detailed about the detail design, submission of manufacturer technical specifications of equipment, procurement and installation during the stringing work from the Tower 12/03 to Tower 11/05.

Your urgent action for this project would be highly appreciated.

Sincerely yours,



**Dr. Prang Chulasa**

Deputy Managing Director, EDC

Cc: - HE. Keo Rottanak Minister Attached to the Prime Minister. Managing Director of EDC  
- ADB  
- PIC Newjcc/CEC File

Electricité du Cambodge: # 2, St. Preah Yukunthor, Wat Phnom District, Khan Daun Penh, Phnom Penh

Phone/ Fax: (855) 23 426 018



Joint Venture of NEWJEC and Cheang Engineering Consultants

Date: April 6, 2022

Ref. NSP/PIC/EDC/248

**Dr. Praing Chulasa**  
**Deputy Managing Director**  
ELECTRICITE DU CAMBODGE

**Project:** National Solar Park Project for the Transmission line and Substation  
in the province of Kampong Chhnang, Kampong Speu,  
ADB Loan N° 3789 -CAM (COL)

**Subject:** **Bird deflectors confirmed by ADB**

Dear Dr. Praing Chulasa,

We received the confirmation letter from ADB, dated 16 March, 2022 attached.

According to the ADB letter and the ADB Quarterly Progress Meeting on 04 April, 2022 attended by the representatives of ADB, EDC, PIC and the Contractor, PIC proposed EDC to send a letter to the Contractor to work with the PIC about this Bird deflectors work for making a schedule to achieve the completion work ready to energize within September, 2022.

The schedule shall be detailed about the detail design, submission of manufacturer technical specifications of equipment, procurement and installation during the stringing work from the Tower 12/03 to Tower 11/05.

Sincerely yours,

Seng Thaug Pascal  
Deputy PIC Project Manager

c.c.: - Mr. Chhim Man, Director, CPPD  
- Mr. Kong Puthy, Director of Transmission Dpt  
- Mr. Rann Seihakkiry, Deputy Director of CPPD  
- Mr. Im Songtech, Deputy Director of CPPD  
- Mr. Sor Pengkhy, Head of PMO1 (Project Manager)  
- Chief of Technical Office



CAMBODIA RESIDENT MISSION

16 March 2022

Dr. Praing Chulasa  
Deputy Managing Director, Electricite du Cambodge  
Project Director, National Solar Park Project  
Royal Government of Cambodia

Dear Dr. Chulasa:

**Subject: Loan 3789-CAM (COL)/Loan 8357-CAM (SCF)/Grant 0645-CAM (SCF): National Solar Park Project – Bird Deflectors**

I refer to the numerous discussions over the last six months over the placement of bird deflectors on the transmission lines around the National Solar Park site. We have now finalized our deliberations and confirm that Bird Deflectors be placed from tower 12/03 to tower 11/05. The bird deflectors should be of the nature and standard previously advised by ADB, that is the type that move in the breeze. The map of the area is attached for your information and reference.

The final Environment Management Plan and Initial Environment Examination remain outstanding due to resolution on the placement of bird deflectors and alignment of the access road. The incomplete Environment Management Plan is one item keeping the project designation as "for attention". If the road access alignment is not yet resolved, I recommend EDC to update the Environment Management Plan and Initial Environment Examination with details on the bird deflectors and submit them to ADB for approval and posting. The Environment Management Plan can be updated again once the road alignment is resolved.

Your staff may communicate with me directly at email: [agill@adb.org](mailto:agill@adb.org) should they need any clarification.


Thank you for your cooperation.

Sincerely


Anthony Gill  
Acting Country Director

cc: Mr. Chhim Man/Mr. Rann Seihakkiry/Mr. Sor Pengkhy/Mr. Mao Visal/Mr. Nong Sovanneth, EDC  
G. O'Farrell/S. Ouk/S. Sour/T. Lun/M. Ouk, CARM







**ASIAN DEVELOPMENT BANK**  
CAMBODIA RESIDENT MISSION  
29 Suramarit Blvd. (268/19)  
Sangkat Chaktomuk, Khan Daun Penh  
P.O. Box 2436, Phnom Penh, Cambodia  
Tel +855 23 973 200  
Fax +855 973 500  
[www.adb.org/cambodia](http://www.adb.org/cambodia)







Annex 3: General view of the site of new substation

	
Sign board COVID 19	Control building concrete roof structure
	
Workers	Pump House
	
Drainage system	Ware House



## Annex 4: Construction activities and some conditions at site

### 1. Tower Foundation Works: At the end of June, 2022, 24 towers erection were done.

#### 1.1 Tower location 3/07:

- Tower erection for location 3/07.
- Before starting work, all workers shall be instructed related with health and safety. CEMP must be instructed and educated for them during tower erection.



#### 1.2 Tower location 4/06:

- Tower erection for 4/06 was already done.
- All trash must be cleared after completing the erection.



#### 1.3 Tower location 4/07:

- Tower location is erecting/installing for 4/07.
- Contractor shall strictly comply with CEMP, health and safety.



- Safety works with PPE at site



- Fire extinguisher at site



- Drinking water at site





Ann-13