

Cambodia: Flood Damage Emergency Reconstruction Project

20 October 2015 - Updates on Project Progress

Output 1: National and Provincial Roads Restoration. All ten contracts have been completed. These include the reconstruction of 2.8 km of detour road/dyke in Prey Veng, 8.5 km of provincial road (PR) 270 in Kampong Cham; 8.1 km of PR 270; 34.4 km of PR 159 in Banteay Meanchey; and reconstruction of 14 bridges.



Output 2: Rural Roads Restoration. All five Stage 2 contracts for the reconstruction of 275.2 km of rural roads have been completed. All five Stage 3 contracts, which provide laterite surfacing of 175.9 km of rural roads and rehabilitation of 165 structures have also been completed.



Output 3: Irrigation and Flood Control. All twenty subprojects have been completed. Together, all subprojects are capable of irrigating 25,371 ha, equivalent to 101% of the targeted irrigated areas of 25,000 ha.

