

**LOAN 1349-PAK (SF): PUNJAB RURAL WATER SUPPLY AND SANITATION SECTOR
PROJECT (PRWSSP)**

BASIC DATA

KEY PROJECT DATA (in \$ million)	As per ADB Loan Documents	Actual
Total Project Cost	60.00	47.33
Foreign Exchange Cost	17.00	10.50
Local Currency Cost	43.00	36.83
ADB loan amount/utilization	42.97	33.84
ADB loan amount/cancellation	3.99	7.94

KEY DATES	Expected	Actual
Fact-Finding		08 November 1993
Appraisal		07 July 1994
Board Approval		31 January 1995
Loan Agreement		12 May 1995
Loan Effectivity	10 August 1995	23 August 1995
Loan Completion	31 May 2000	31 May 2002
Loan Closing	31 May 2000	05 June 2003

DMC Islamic Republic of Pakistan
Executing Agency Housing, Urban Development, and Public Health Engineering Department

MISSION DATA	No. of Missions	No. of Person-Days
Type of Mission		
Fact-Finding	1	60
Appraisal	1	132
Inception	1	13
Project Administration		
Review	12	144
Special Project Administration	2	2
Mid-term	1	18
Project Completion Review	1	28
Operations Evaluation	To follow	To follow

PROJECT PERFORMANCE REPORT RATINGS

Implementation Period	Development Objective	Implementation Progress
01 March 1998 - 31 December 1998	S	S
01 January 1999 - 30 September 1999	S	PS
01 October 1999 - 31 December 1999	PS	PS
01 January 2000 - 31 December 2000	S	PS
01 January 2001 - 31 March 2003	S	S

DMC = developing member country, PS = partly satisfactory, S = satisfactory.