

Resettlement Plan Implementation Monitoring Report

For the period covering July–December 2018
Project Number: 38412-023
March 2019

India: Assam Integrated Flood and Riverbank Erosion Risk Management Investment Program — Project 1

Prepared by the Flood and River Erosion Management Agency of Assam (FREMAA) for the State Government of Assam and the Asian Development Bank.

This involuntary resettlement monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

**Assam Integrated Flood and Riverbank Erosion Risk Management
Investment Program**

**Bi-annual Social Monitoring Report
July 2018 to December 2018**

Submitted to:

Asian Development Bank

Submitted by:

**Flood and River Erosion Management Agency of Assam (FREMAA)
Government of Assam**

Table of Contents

A.	IMPLEMENTATION PROGRESS UNDER TRANCHE I	1
1.	LAND ACQUISITION AND RESETTLEMENT	1
1.1	Impacts and RP Implementation under Palasbari subproject	1
1.1.1	PAYMENT OF COMPENSATION AGAINST LAND, STRUCTURES AND TREES/HORTICULTURE	2
1.1.2	PAYMENT OF RESETTLEMENT ASSISTANCES	3
1.2	Impacts and Resettlement Plan implementation Activities in Dibrugarh	3
1.2.1	PAYMENT OF COMPENSATION AGAINST LAND, STRUCTURES AND TREES/HORTICULTURE	4
1.2.2	PAYMENT OF RESETTLEMENT ASSISTANCES	5
	ENGAGEMENT OF EXTERNAL MONITOR OF RP IMPLEMENTATION OF TRANCHE I	11
B.	COMPLIANCE OF ADB SAFEGUARD REQUIREMENTS UNDER TRANCHE I	11
2.	INVOLUNTARY RESETTLEMENT	11
C.	SOCIAL DEVELOPMENT AND SAFEGUARDS	14
D.	STATUS OF TRANCHE II ACTIVITIES	16
5.	INVOLUNTARY RESETTLEMENT	16

List of Tables

Table 1: Description of Sub-Projects under Tranche 1	1
Table 2: Distribution of Affected HHs and Persons in Palasbari.....	2
Table 3: Summary of Impacts in Each Civil Work Packages - Palasbari	2
Table 4: Break up of Land Required for Palasbari Subproject	2
Table 5: Summary of Payment of Compensation over Private and Government Land - Palasbari	3
Table 6: Summary of Payment of Resettlement Assistances - Palasbari	3
Table 7: Distribution of Affected HHs and Persons in Dibrugarh.....	3
Table 8: Summary of Impacts in Each Civil Work Package	4
Table 9: Break up of Land Required for Dibrugarh Subproject	4
Table 10: Summary of Payment of Compensation against Private and Government Land - Dibrugarh	4
Table 11: Summary of Payment of Resettlement Assistances - Dibrugarh	5
Table 12: Status of Loan Covenants (Schedule 5)	11
Table 13: Compliance of ADB's Safeguard Requirements (Involuntary Resettlement).....	13
Table 14: Description of Subprojects under Tranche-II	16
Table 15: <u>Status of Land Acquisition in connection with Tranche-II Projects</u>	17
Table 16: <u>Status of R&R Assistance in connection with Tranche-II Projects</u>	18
Table 17: IR Safeguard Categorization.....	18
Table 18: Project 2 Resettlement Document/Work Status.....	19
Table 19: Project 2 Social Safeguard Documents Status	21
Table 20: Activities done by SCORPION in Kaziranga Sub-project	30

A. IMPLEMENTATION PROGRESS UNDER TRANCHE I

1. LAND ACQUISITION AND RESETTLEMENT

Background

Government of Assam (GoA) applied for a loan from the Asian Development Bank (ADB) to finance the *Assam Integrated Flood and Riverbank Erosion Risk Management Investment Program (AIFRERMIP)*. The Project-1 under Tranche-I comprises Civil Works for the priority riverbank protection and flood embankment renovation works, at the three selected subproject sites of Palasbari-Gumi, Dibrugarh and Kaziranga, along with procurement of equipment, consulting services and operational costs for the first three years. (Note - the Kaziranga subproject is shifted to Project 2 under Tranche-II due to late receipt of the environmental clearance from Gol).

Embankment work in both Palasbari and Dibrugarh in Project-1 under Tranche-I are the portion of the Civil Works which entail land acquisition (LA) and have an impact on the resettlement and rehabilitation (R&R) issues in the subprojects. Hence, Resettlement Plans for both the subprojects and implementation as well as monitoring arrangements as per ADB Safeguard Policy and loan agreement are required for mitigating the impacts. Previous Resettlement Plans were prepared for both Palasbari and Dibrugarh during PPTA in 2009.

Updating of Resettlement Plans:

Preparation of the Resettlement Plans (RP) - was completed for the 3 subprojects (Palasbari, Dibrugarh and Kaziranga) during the project preparation stage in 2009. All three RPs were agreed by the Government of Assam (GoA) and approved by ADB. The focus of LA and R&R activities in PMC are to update the Resettlement Plans prepared in 2009 in accordance with the most up-to-date information on the ground and in coordination with the civil work plan. Since Kaziranga subproject was shifted to Project 2 under Tranche II update of only Palasbari and Dibrugarh RPs was completed in 2014 and approved by ADB under Project 1.

The Project-1 under Tranche-I comprised Civil Works for the priority riverbank protection and flood embankment renovation works, at the three selected subproject sites of Palasbari-Gumi, Dibrugarh and Kaziranga, along with procurement of equipment, consulting services and operational costs. The Kaziranga subproject has been moved to Project II (Tranche 2) due to delay in environmental clearance from Gol. Table 1 includes details of each of the sub-projects.

Table 1: Description of Sub-Projects under Tranche 1

Sub-Project	Package Details
Palasbari	<ul style="list-style-type: none">• Embankment works (retirement) of 5.02 kms;• Riverbank protection works of 4.9 kms;
Dibrugarh	<ul style="list-style-type: none">• Strengthening and widening of the existing embankment of 8.53 kms;• Riverbank protection works at Mothola Reach-Revetment of 2.4 kms;• Construction of porcupine screens;

The embankment work in both Palasbari and Dibrugarh are the portion of the Civil Works which require land acquisition (LA) and have an impact on the resettlement and rehabilitation (R&R) issues along the subprojects. The remaining Civil Works listed in Table 1, are restricted to the riverbank and will not have an impact on the land acquisition as well as rehabilitation and resettlement.

Under the ADB Involuntary Resettlement, the Tranche 1 Investment Program was categorized as an “A” project, and therefore Resettlement Plans (RPs) were prepared for both Palasbari and Dibrugarh in 2009 during PPTA stage. The update of the Resettlement Plans in accordance with the most up-to-date information on the ground and in coordination with the Civil Works plans was finalized and approved by ADB in May 2014 for Palasbari and July 2014 for Dibrugarh.

1.1 IMPACTS AND RP IMPLEMENTATION UNDER PALASBARI SUBPROJECT

The project will impact 446 HHs affecting 1373 persons. The village/ward wise breakup is given in Table 2 below:

Table 2: Distribution of Affected HHs and Persons in Palasbari

No.	District	Village/ Town/ Ward	Affected Households	Affected Persons
1.	Kamrup	Kochpara	36	94
2.	Kamrup	Hudumpur Village	36	57
3.	Kamrup	Hudumpur Town	68	180
4.	Kamrup	Palasbari Ward 6	31	105
5.	Kamrup	Palasbari Ward 5	56	187
6.	Kamrup	Palasbari Ward 1	97	353
7.	Kamrup	Palasbari Ward 2	15	73
8.	Kamrup	Sadilapur	63	218
9.	Kamrup Metro	Majirgaon	44	106
Total:			446	1373

Source: Census and Socio-economic Survey by FREMAA in 2013.

There were a total of 774 structures, 38 income restoration cases, and 37,312 trees identified as impacted in Palasbari – a total of 38,124 impacts.

A summary of impacts in each civil work package is at Table 3.

Table 3: Summary of Impacts in Each Civil Work Packages - Palasbari

Civil Work Package	Number Affected People due to displacement or residence	Number Affected People due to displacement or commercial structures	Number Affected People due to displacement or commercial and residential structures	Number of Affected People that losses their land	Number of Affected People losses other assets (and type of assets)
Palasbari riverbank protection (under water works)	NIL	NIL	NIL	NIL	NIL
Palasbari embankment construction and riverbank protection (above water works)	217 HHs 976 APs	15 HHs 65 APs	4 HHs 18 APs	136 HHs 612 APs	193 HHs 868 APs
Gumi - riverbank protection	NIL	NIL	NIL	NIL	NIL

Source: Census and Socio-economic Survey by FREMAA in 2013.

1.1.1 Payment of Compensation against Land, Structures and Trees/Horticulture

Total land required to be acquired for Palasbari subproject is 36.33 ha the detailed break up is as at Table 4 below:

Table 4: Break up of Land Required for Palasbari Subproject

Subproject	District	Land Required in ha		
		Private Land	Govt. Land	Total
Palasbari	Kamrup	23.57	9.33	32.9
	Kamrup Metro	2.56	0.87	3.43
Total		26.13	10.20	36.33

Source: Palasbari Revenue Circle, Kamrupo and Azara Revenue Circle of Kamrup Metro.

GoA completed release of fund for payment of compensation against land, structures, trees etc. through FREMAA for both private and government land for Palasbari subproject by May 2014. Summary of payment of compensations over private land till end of December 2015 is at

Table 5 below:

Table 5: Summary of Payment of Compensation over Private and Government Land - Palasbari

Civil Work Package	Private Land				Government Land	
	Compensation against Land		Compensation against structures and tress		Compensation against structures and tress	
	Number of Affected Persons	Compensati on Paid	Number of Affected Persons	Compensatio n Paid	Number of Affected Persons	Compensation Paid
Palasbari riverbank protection (under water works)	NIL	NIL	NIL	NIL	NIL	NIL
Palasbari embankment construction and riverbank protection (above water works)	136	130	203	203	126	124
Gumi - riverbank protection	NIL	NIL	NIL	NIL	NIL	NIL

Source: Palasbari Revenue Circle, Kamrupo and Azara Revenue Circle of Kamrup Metro.

1.1.2 Payment of Resettlement Assistances

A summary of payment of resettlement and income restoration assistances is at Table 6.

Table 6: Summary of Payment of Resettlement Assistances - Palasbari

Civil Work Package	Number Affected People Eligible for Resettlement Assistances	Number Affected People Assistances Paid	Number Affected People Eligible for Resettlement Assistances	Number Affected People Assistances Paid
Palasbari riverbank protection (under water works)	NIL	NIL	NIL	NIL
Palasbari embankment construction and riverbank protection (above water works)	224	224	39	39
Gumi - riverbank protection	NIL	NIL	NIL	NIL

Source: SIO, Palasbari Sub-project

1.2 IMPACTS AND RESETTLEMENT PLAN IMPLEMENTATION ACTIVITIES IN DIBRUGARH

There were a total of 462 affected households and 2179 affected persons identified in the 6 villages/ wards as shown in Table 7.

Table 7: Distribution of Affected HHs and Persons in Dibrugarh

No.	District	Village/ Town/ Ward	Affected Households	Affected Persons
1.	Dibrugarh	Japaragoan	12	80
2.	Dibrugarh	MaijanBarsaikia	39	181
3.	Dibrugarh	Ward No. 16	182	808
4.	Dibrugarh	Ward No. 22	83	460
5.	Dibrugarh	Ward No. 7	43	113
6.	Dibrugarh	Ward No. 9	103	537
Total:			462	2179

Source: Census and Socio-economic survey by FREMAA in 2013

There were a total of 501 structures, 66 income restoration cases, and 1292 trees identified as impacted in Dibrugarh – a total of 1859 impacts.

A summary of impacts in each civil work package is at Table 8.

Table 8: Summary of Impacts in Each Civil Work Package

Civil Work Package	Number Affected People due to displacement or residence	Number Affected People due to displacement or commercial structures	Number Affected People due to displacement or commercial and residential structures	Number of Affected People that losses their land	Number of Affected People losses other assets (and type of assets)
Dibrugarh riverbank protection (Motholla Oakland)	NIL	NIL	NIL	NIL	NIL
Dibrugarh Town Protection dyke rehabilitation	349 HHs 1455 APs	78 HHs 325 APs	22 HHs 88 APs	57 HHs 256 APs	298 HHs 1252 APs

Source: Census and Socio-economic survey by FREMAA in 2013

1.2.1 Payment of Compensation against Land, Structures and Trees/Horticulture

Total land required to be acquired for Dibrugarh subproject is 9.43 ha the detailed break up is as at Table 9 below:

Table 9: Break up of Land Required for Dibrugarh Subproject

Subproject	District	Land Required in ha		
		Private Land	Govt. Land	Total
Dibrugarh	Dibrugarh	2.25	7.18	9.43
Total		2.25	7.18	9.43

Source: Dibrugarh (East), Revenue Circle, Dibrugarh

A summary of payment of compensation against private and government land is at Table 10.

Table 10: Summary of Payment of Compensation against Private and Government Land - Dibrugarh

Civil Work Package	Private Land				Government Land	
	Compensation against Land		Compensation against structures and tress		Compensation against structures and tress	
	Number of Affected Persons	Compensation Paid	Number of Affected Persons	Compensation Paid	Number of Affected Persons	Compensation Paid
Dibrugarh riverbank protection (Motholla Oakland)	NIL	NIL	NIL	NIL	NIL	NIL
Dibrugarh	57	53	80	76	366	342

Dibrugarh Town Protection dyke rehabilitation						
---	--	--	--	--	--	--

Source: Dibrugarh (East), Revenue Circle, Dibrugarh

1.2.2 Payment of Resettlement Assurances

Payment status of resettlement assurances remained same as 65 APs were tenants and they shifted to some other locations once the civil work started in encumbrance free land. These APs could not be traced despite best effort by FREMAA. With regard to payment of income restoration assistance, one eligible AP expired before start of civil work near his shop and the family closed down the shop also expressed un-willingness to receive the assistance.

A summary of payment status of Resettlement Assurances is at Table 11

Table 11: Summary of Payment of Resettlement Assurances - Dibrugarh

Civil Work Package	Number Affected People Eligible for Resettlement Assurances	Number Affected People Assurances Paid	Number Affected People Eligible for Resettlement Assurances	Number Affected People Assurances Paid
Dibrugarh - riverbank protection (Motholla - Oakland)	NIL	NIL	NIL	NIL
Dibrugarh - Dibrugarh Town Protection dyke rehabilitation	414	349	78	77

Source: SIO, Dibrugarh Sub-project

Compliance of Safeguard Requirements under Tranche I:

There are no outstanding issues on compliance of safeguard requirements under Tranche I. Para 10 of the Aide Memoire of ADB Mission of April 20th to 3rd May 2018 and 23rd May 2018 clearly indicated this as - "During the July 2017 monitoring visit, 13 non-title-holders and 1 title-holder were identified as not having been paid compensation of Zirat under Project 1. In November 2017, the Mission urged FREMAA to resolve the outstanding payments immediately. In March 2018, a mission was fielded by a Social Development Specialist (ADB consultant) to support FREMAA in resolving the issues. In May 2018, FREMAA informed the Mission that all outstanding Project 1 households have now been paid Zirat compensation, and that all the outstanding 42 affected people of Palasbari sub-project have been allotted land at Boratoli resettlement site. FREMAA shared with ADB the records confirming payments and the handing over of possession to the affected people, as well as communication from Circle Officer, Palasbari Revenue Circle. Documents were found to be in order by the ADB consultant. Also, on 23 May 2018, FREMAA informed ADB that the land development works in Kochpara have been completed. Therefore, there are no outstanding issues regarding FREMAA's compliance to the safeguards requirements of Project 1."

However, the documentary evidences of the compliances of the safeguard requirements are provided below:

Figure 1: APR against Payment of Zira t to Mr. Bubul Kalita, Palasbari Sub-project
(available upon request)

Figure 2: APRs against Payment of Zirat to 13 Remaining APs of Dibrugarh
(available upon request)

Figure 3: Photographs of Additional Land Filling at Kochpara Rehabilitation Site, Palasbari



Engagement of External Monitor of RP Implementation of Tranche I

- ADB decided to engage the external monitor from ADB side and external and carried out site visits to both the sub-projects of Dibrugarh and Palasbari during September 2017 to March 2018. The external monitoring report has been submitted by the ADB consultant directly to ADB.

B. COMPLIANCE OF ADB SAFEGUARD REQUIREMENTS UNDER TRANCHE I

2. INVOLUNTARY RESETTLEMENT

Table 12: Status of Loan Covenants (Schedule 5)

Item No.	Covenant	Status of Compliance
Schedule 5, Para 6	Undertake the Project and the Subprojects in accordance with applicable laws and regulations of the Borrower and the State, and ADB's Policy on <i>Involuntary Resettlement</i> (1995), as set out in Resettlement Framework and relevant Resettlement Plan	Update of Resettlement Plans of Palasbari and Dibrugarh Subprojects have been done in accordance with the applicable laws and regulations of the Borrower and the State, and ADB's Policy on Involuntary Resettlement and same has been done during RP implementation.
Schedule 5, Para 7(a)	Subject to compliance with all applicable laws and regulations of the Borrower and	Entire encumbrance free land of 8400M in Dibrugarh and of 5019 M in Palasbari has been made available

Item No.	Covenant	Status of Compliance
	the State, the SEA shall acquire or make available the land and right to land free from any encumbrances, and clear the utilities, trees, and any other obstruction of such land, required for commencement of construction activities in accordance with the schedule agreed under the relevant civil work contract.	to the contractor. All obstructions like utilities, trees etc. have been cleared.
Schedule 5, Para 7(b)	The SEA shall ensure that all land and right-of-way required by the Subprojects will be made available in a timely manner and that the provisions of the Resettlement Plans, including compensation and entitlements for affected households and persons, will be implemented in conformity with applicable laws and regulations of the Borrower and the State, and ADB's Policy on <i>Involuntary Resettlement</i> (1995), as set out in Resettlement Framework and agreed Resettlement Plan	Fund for payment of compensation against the land, assets and R&R assistances as per the approved RP and the payment have been made except a few unresolved court cases and family dispute in case of land and missing APs in case of R&R assistances
Schedule 5, Para 7(c)	The SEA shall ensure that prior to land acquisition and any resettlement under each Subproject, the related RP including its update based on consensus of affected persons, is disclosed with all necessary information made available to persons affected by the Project and confirm that it be uploaded onto ADB's website. The SEA shall ensure that all compensation programs are completed as outlined in the RPs prior to commencement of civil works contract under a Subproject.	Relevant information on land acquisition and resettlement has been disclosed to the project affected persons. Information disclosure write up in local language is being prepared and displayed in the prominent public places in and around the Subproject areas of Palasbari and Dibrugarh. It has been confirmed that all information disclosed is uploaded in ADB side. It has been ensured that all compensation programs are completed as outlined in RPs prior to commencement of civil works in both Dibrugarh and Palasbari subprojects.
Schedule 5, Para 8	Submit progress and completion reports on land acquisition and resettlement for Subprojects under the quarterly progress reports for the Project.	Quarterly and bi-annual progress reports on land acquisition and resettlement for Dibrugarh and Palasbari subprojects have been submitted to ADB.
Schedule 5, Para 8	Engage an independent monitoring and evaluation agency to assess performance and impacts of land acquisition and resettlement and submit external monitoring report to ADB on a semi-annual basis for review.	ADB has engaged the external monitor from ADB side and external monitor consultant had submitted the report to ADB directly.

Table 13: Compliance of ADB's Safeguard Requirements (Involuntary Resettlement)

Part-I

Item No.	Resettlement Task	Responsible Agency	Progress to Date/Remarks
1.0	RESETTLEMENT MANAGEMENT		
Institutional Arrangements			
1.1	Financing and budget, adequacy, timely availability, outstanding concerns	FREMAA	<ul style="list-style-type: none"> • Financing pattern established • Adequate budget provision made in the RPs • Fund released on time to DCs (for disbursement of compensation against land and assets) and SIOs (for disbursement of R&R assistances) • There are no outstanding concerns.
1.2	Establish PIU, resettlement staff as in RP, APs database, training	GoA/FREMAA	<ul style="list-style-type: none"> • PIUs in form of SIOs for Palasbari and Dibrugarh Subprojects established • Resettlement staff as per updated RPs in place • APs database for Palasbari and Dibrugarh Subprojects prepared • Training to the concerned officials imparted.
Updating of RP based on Detailed Design			
1.3	Update-RP - revise based on DMS, revise implementation schedule, revise budget	FREMAA and PMC	<ul style="list-style-type: none"> • Update of RPs completed based on DMS • Revised implementation schedule prepared • Budget revised in updated RPs accordingly.
1.4	Approve compensation rates – approved, adequacy as per RP, APs informed.	DCs, FREMAA and ADB	<ul style="list-style-type: none"> • Compensation rate approved as per updated RPs • Information to APs ongoing.
Disclosure and Grievance Redress Arrangements			
1.5	Disclose RP, updated RP, disclosed to APs in local language, disclose revised RP on ADB website.	FREMAA, PMC, NGOs and ADB	<ul style="list-style-type: none"> • 2014 updated RPs have been disclosed to APs in local language • Disclosure of updated RPs in local language is in process • The updated RPs in ADB website.

Item No.	Resettlement Task	Responsible Agency	Progress to Date/Remarks
1.6	Appoint grievance redress committees - terms of reference, appointment, publicity among APs, recording of complaints and decisions, satisfaction with process and reviews.	FREMAA, DCs, SIOs, NGOs and External Monitor	<ul style="list-style-type: none"> • GRC appointed under the Chairmanship of concerned DCs vide Notification No. AFRERM(P)/PROJ.45/2012/31 dated 27/04/2012 detailing its functions • Publicity among APs on grievance redress mechanism carried out • Recording of complaints and decision to resolve the complaints in place • Review of the process to be taken up by the external monitor.
Monitoring and Reporting Arrangements			
1.7	Set up internal monitoring system, staffing of offices responsible for resettlement, responsibility, reporting, verify utilization of monitoring reports for management decision-making purposes	FREMAA and External Monitor	<ul style="list-style-type: none"> • Internal monitoring system established • Staffing done as per the updated RPs with responsibility • Reporting system in place • Verification of utilization of monitoring reports for management decision making process is to being taken up by the external monitor
1.8	Appoint external monitoring agency	FREMAA/ADB	ADB has engage the external monitor from ADB side and external monitor consultant had submitted the report to ADB directly.

C.SOCIAL DEVELOPMENT AND SAFEGUARDS

Social Safeguard as a part of the loan component in Tranche-I, FREMAA have been complied the all necessary activities relating to Social Safeguard loan covenants. Under the Social Safeguard domain, the project activities had been focused on ensuring of beneficiaries to contribute the local employment and poverty reduction.

3. Social Safeguard Action:

FREMAA had been focused on compliance of Social Safeguard Policy of ADB while project implementation is taken up and the project encourages employment of local people in civil works as a part of short term measures of poverty reduction. As per ADB guidelines, the contractors were encouraged to provide employment to:

- Local people especially PAPs in civil works – during execution of underwater bank protection work under Palasbari –Gumi Sub-project about 80% of the labourers were from local community.
- At least 20% women in works which they can handle easily. However, the target could not be fully achieved due to nature of civil work and Socio-cultural reasons.

Following items are Social Safeguard Action, as complied under this project:

- Implementation agency disclosed Project 1 Gender Action Plan (GAP) [ANNEXURE-I], Indigenous Peoples Planning Framework (IPPF), Summary Poverty Reduction and Social Strategy (SPRSS) to the project affected person.

- Implementation agency conducted public consultation with affected peoples, discussed special needs of specific groups such as landless and marginal farmers, women, embankment squatter population, and other minority groups such as scheduled tribes and castes.
- Implementation agency had worked closely with the affected persons, concerned local administrative authorities and local based organizations.
- Consultations were held with women and disadvantaged APs throughout the project life.
- Implementation agency had set up an impartial complaint handling mechanism and develops processes and mechanisms for resolving social conflicts in project-related organizations.
- Provided training on participatory planning, gender mainstreaming, and other social development related areas.
- MIS was established to incorporate social safeguard and gender aspects in properly.
- Social Impact reports were prepared for Dibrugarh & Palasbari-Gumi sub project after field observation.

Compliance with social safeguards and safety issues at work sites:

- ❖ PMC assists SIOs in finalizing the compliance report on issues of safeguards and safety at work sites.
- ❖ The contractors were advised to submit the compliance report on social safeguards and safety along with their bills.
- ❖ FREMAA suitably enforces compliance report on social safeguards and safety at work sites, from SIOs and contractors periodically during progress of works.
- ❖ All Grievances raised by PAP's were resolved by formed of Grievance Redressal Committee established under the project.

4. Labour rights and protection

- ❖ Scrutinized social safeguard and safety issues as per contract agreement in respect of works being executed by contractors for Palasbari, Gumi and Dibrugarh and file status report to FREMAA.
- ❖ Advised the contractors to conduct AIDS/HIV awareness camps at work sites, attended the awareness camp organized by contractor at Dibrugarh DTP dyke on 20th September, 16 and describing about AIDS/HIV's symptoms, prevention methods etc among labour and local people.
- ❖ Attended the awareness camp organized by contractor at Gumi on 29th November, 16 and describing about AIDS/HIV's symptoms, prevention methods etc among labour and local people.
- ❖ Attended the awareness camp organized by contractor at Palasbari on 11th January, 17 and describing about AIDS/HIV's symptoms, prevention methods etc among labour and local people.

Contractor's has distributed condoms, first aid items viz: Adhesive bandages (band aids, sticking plasters), Bandages (for securing dressings), Antiseptic wipes & sprays, Pain killer tablet, Anti diarrhea medicine, Hydrogen peroxide etc among labours in Awareness camp.

D. STATUS OF TRANCHE II ACTIVITIES

5. INVOLUNTARY RESETTLEMENT

3.1 The Government of Assam (GOA) is implementing the Assam Integrated Flood and Riverbank Erosion Risk Management Investment Program to enhance the reliability and effectiveness of flood and riverbank erosion risk management (FRERM) along the Brahmaputra River in the Assam region. The population living in the flood prone areas of the Brahmaputra River Basin in Assam will benefit both directly and indirectly due to this program. The program is being implemented through a multi-tranche financing facility from the Asian Development Bank (ADB). The Flood and River Erosion Management Agency of Assam (FREMAA), is currently implementing the subprojects proposed under Tranche-I and proposes to take up the implementation of Tranche-II subprojects.

3.2 The program aims to improve key infrastructure for flood and erosion management including improvement and rehabilitation of embankments, riverbank protection and flood proofing works along the Brahmaputra River to protect vital state economic interests and to improve the socio- economic conditions of the flood plain inhabitants, including poverty reduction of the poorer and vulnerable groups in the project area. Thus, the proposed program has been expected to enhance the security against floods and riverbank erosion through provision of comprehensive interventions comprising of mitigations, institutional strengthening and capacity building of state and local level agencies of the Water Resources Department (WRD). The Program activities involve (i) construction of river bank protection in selected high priority/subproject areas; (ii) strengthening and improvements of existing embankments; (iii) construction of new embankment; (iv) non-structural measures such as forecasting and early warning systems, and preparedness; (v) alternative measures such as community flood proofing in selected localities; and (vi) project management support. The three subprojects proposed under Tranche-II and details of the contract packages proposed under each subproject are given below.

Table 14: Description of Subprojects under Tranche-II

Sub-Project	Package Details
Palasbari-Gumi	<ul style="list-style-type: none"> i) G-1: Bank protection 1.2 km (Gumi Site); ii) G-2: Bank protection 5 km (Gumi Site); iii) P-1: Bank protection work from Ch. 0 to 3000 m + construction of sluice gate + Spur Rehabilitation (Palasbari Site); iv) P-2: Bank protection work from Ch. 3000 m To 6400 m (Palasbari Site); v) Lot 1: Palasbari- Gumi Maintenance.
Dibrugarh	<ul style="list-style-type: none"> i) D-1: Bank protection 2.7 km+ embankment Rehabilitation 9.1 km ii) D-2: Bank protection 1.05 km+ pro-siltation (Dibrugarh). iii) Lot 2: Dibrugarh Maintenance.
Kaziranga	<ul style="list-style-type: none"> i) Package K 1: Construction of 3 Sluice Gates at 3 locations (chainage 16080, 19370 and 20720 m) + riverbank protection works (4 km) ii) Package K 2: Pro-siltation measures with 24 multi-layered PSC porcupine screens upstream and downstream of riverbank protection works iii) Package K 3: Emergency repairs (earthworks) at 6 eroded hot spots in existing Brahmaputra Dyke (total length: 3.8 km)

Status of Land Acquisition under Tranche II is given in the Table below:

Table 15: Status of Land Acquisition in connection with Tranche-II Projects

Palashbari – Gumi Sub-Project: Palasbari Site (Palasbari Circle)

Private Land Required (In Hectare)	Govt. Land Required (In Hectare)	Govt. Land Handed over (In Hectare)	Total Land Required (In Hectare)	Land Acquisition Estimate approval status at Govt. level	Status of Awards at Govt. level	Fund Released for payment of Compensation (Rs)
10.46	5.08	5.08	15.54	6 LAE approved by Rev.& D.M. Deptt.	6 Awards approved by Rev. & D.M. Deptt.	112,729,334.00

Source: Palasbari Revenue Circle, Kamrup and Data Collected by FREMAA.

Palashbari-Gumi Sub-Project: Gumi Site (Goroimari Circle)

Private Land Required (In Hectare)	Govt. Land Required (In Hectare)	Govt. Land Handed over (In Hectare)	Total Land Required (In Hectare)	Land Acquisition Estimate approval status at Govt. level	Status of Awards at Govt. level	Fund Released for payment of Compensation (Rs)
3.76	5.54	5.54	9.3	1 LAE approved & remaining LAE is under preparation.	Submitted to Rev. & D.M. Deptt.	Nil

Source: Goroimari Revenue Circle, Kamrup and Data Collected by FREMAA.

Palashbari-Gumi Sub-Project: Gumi Site (Chamaria Circle)

Private Land Required (In Hectare)	Govt. Land Required (In Hectare)	Govt. Land Handed over (In Hectare)	Total Land Required (In Hectare)	Land Acquisition Estimate approval status at Govt. level	Status of Awards at Govt. level	Fund Released for payment of Compensation (Rs)
0	5.79	5.79	5.79	Nil	Nil	Nil

Source: Chamaria Revenue Circle, Kamrup and Data Collected by FREMAA.

Dibrugarh Sub-Project

Private Land Required (In Hectare)	Govt. Land Required (In Hectare)	Govt. Land Handed over (In Hectare)	Total Land Required (In Hectare)	Land Acquisition Estimate approval status at Govt. level	Status of Awards at Govt. level	Fund Released for payment of Compensation (Rs)
39.09	12.75	12.75	51.85	Out of 12 LAE, 11 LAE Submitted to Revenue & DM Dept and 11 Cases approved by the competent authority, 1 LAE under is under preparation.	11 Awards Approved	231,834,818.00

Source: Dibrugarh (East) and Chabua Revenue Circles, Dibrugarh and Data Collected by FREMAA.

Kaziranga Sub-Project

Private Land Required (In Hectare)	Govt. Land Required (In Hectare)	Govt. Land Handed over (In Hectare)	Total Land Required (In Hectare)	Land Acquisition Estimate approval status at Govt. level	Status of Awards at Govt. level	Fund Released for payment of Compensation (Rs)
5.02	13.63	13.63	18.89	5 LAE Approved and remaining 1 is under process.	5 approved and 1 is awaited	49,772,950.00

Source: Bokakhat Revenue Circle, Golaghat and Data Collected by FREMAA.

Table 16: Status of R&R Assistance in connection with Tranche-II Projects

Package No.	Finalization of R&R Package	Submission of R&R Package to Government	Approval of R&R Package by Government	Payment of R&R Assistance	Remarks
Dibrugarh Sub-project					
D1, D2 & D3	Under Preparation	-	-	-	-
Kaziranga Sub-project					
K3	Under preparation	-	-	-	-
Palasbari-Gumi Sub-project (Palasbari Site)					
P1 & P2	R&R Report finalized	Prepared and submitted	awaited	Not yet started	-
Palasbari-Gumi Sub-project (Gumi Site)					
G1 & G2	Under preparation	-	-	-	-

Source: Data Collected by FREMAA.

Involuntary Resettlement (IR) Safeguard Categorization of the Packages under Tranche II:

The involuntary resettlement categorization of the RP Packages under Tranche II is given in the Table below:

Table 17: IR Safeguard Categorization

Package	Total no. of Affected Households (AHH) ¹	Total no. of Affected People (AP)	Significance of Impacts			
			No. of AHH/AP physically displaced	No. of AHH/AP econ. displaced 10% ² or more	No. of AHH/AP econ. displaced Less than 10% ³	No. of AHH/AP losing only other structures (Non-significant)
TRANCHE 2						
Palasbari-Gumi (Palasbari Site) P1	198	772	15/87	13/53	83/326	87/306

¹ Including titleholders not surveyed

² Including titleholders not surveyed losing > 10% of their productive land.

³ Including titleholders not surveyed losing < 10% of their productive land.

Package	Total no. of Affected Households (AHH) ¹	Total no. of Affected People (AP)	Significance of Impacts			
			No. of AHH/AP physically displaced	No. of AHH/AP econ. displaced 10% ² or more	No. of AHH/AP econ. displaced Less than 10% ³	No. of AHH/AP losing only other structures (Non-significant)
Palasbari-Gumi (Palasbari Site) P2						
Palasbari-Gumi (Gumi Site) G1	112	504	27/130	6/30	66/286	13/58
Palasbari-Gumi (Gumi Site) G2						
Dibrugarh D1	265 + 5 Tea Estates	1441	156/846	57/311	51/279 and 5 Tea Estates	1/5
Dibrugarh D2	3	20	0	0	3/20	0
Kaziranga K1	0	0	0	0	0	0
Kaziranga K2	0	0	0	0	0	0
Kaziranga K3	23	116	7/39	0	12/61	4/16
Total	601 + 5 TE	2853	205/1102	76/394	215/972	105/385

Source: Census and Socio economic survey, June 2016 and January 2018.

6. Submission of Documents

The following is the status of Involuntary Resettlement documents:

Table 18: Project 2 Resettlement Document/Work Status

Project 2 Resettlement Documents/Work status			
Sl.	Package/Document	Details of Work	Status
1	Updated Resettlement Frame Work	N/A	Approved by ADB and disclosed in ADB website
2	Dibrugarh Package-D2	Up-gradation of existing Oakland dyke of 9.1 kms and Bank Protection Work from Rohmorla to Nagaghuli of 2.7 Km.	Approved by ADB and disclosed in ADB website
3	Dibrugarh Package-D1	Bank protection works from Spur No. 5 to Spur No. 7 of DTP Dyke of 1.02 Km.	Approved by ADB and disclosed in ADB website
4	Palasbari Package -P1 & P2	Rehabilitation of a spur and bank protection works from Dokhola to Makadhuj area of 6.3 kms at Palasbari site.	Approved by ADB and disclosed in ADB website
5	Gumi Package-G1 & G2	Bank protection works at Barbhita area of 1.2 km and Taparpathar area of 5 km at Gumi site.	Under process of ADB approval.
6	Kaziranga Package -K1	Construction of 3 numbers of sluice gate and bank protection work of 4 K.M	Due Diligence carried out in March and April 2018 no IR impact identified.
7	Kaziranga Package –K2	Pro siltation measures with porcupine screens at different locations;	Due Diligence carried out in March 2018 no IR impact identified.

Project 2 Resettlement Documents/Work status			
Sl.	Package/Document	Details of Work	Status
8	Kaziranga Package –K3	Emergency work (earthwork)	Due diligence carried out in March 2018 and IR impacts identified including impact to indigenous people. A combined Resettlement and Indigenous Peoples Plan has been submitted to ADB and under process for approval.
9	Project Communication Strategy	Preparation of the strategy	Submitted to ADB and approved
10	TOR RP Implementation Support NGO-Dibrugarh	TOR revised as recommended by ADB.	Submitted to ADB and approved
11	TOR RP Implementation Support NGO-Kaziranga	TOR revised as recommended by ADB due to reduction of scope of work.	Approved by ADB.
12	TOR RP Implementation Support NGO-Palashbari	TOR revised as recommended by ADB.	Approved by ADB.
13	Project Social Due Diligence report	Covering entire Project	Submitted to ADB on 13/10/2017 ADB PCR Mission awaited.
14	Project Completion report (PCR)	Covering entire Project I life on LA and IR.	Submitted to ADB
15	Draft Executive Summary of PCR on LA & IR.	As recommended by November 2017 ADB Mission.	Submitted to ADB.
16	Identification and submission of list of active SHGs in all RP Packages	As requested by ADM Mission November 2017	Submitted to ADB.
17	Identification and submission of list of active Mahila Samitis (Women Committee) in all RP Packages	As requested by ADM Mission November 2017	Submitted to ADB.
18	Submission of Quarterly Progress Report for Tranche-II		Submitted from Q32018
19	Submission of Bi-Annual Social Monitoring Report for Tranche-II		Submitted starting from the period January 2018 to June 2018

Preparation for Project 2 Activities:

Table 19: Project 2 Social Safeguard Documents Status

SL	Documents	Details of work	Status
1.	Indigenous People Planning Framework	As per ADB SPS 2009	Submitted to ADB
2.	Summary of Poverty Reduction and Social Strategy	As per ADB SPS 2009	Submitted to ADB
3.	GAP	As per ADB SPS 2009	Submitted to ADB
4.	List of FHH of all packages	As per request of ADB Mission during November 2017 ADB Mission	Submitted to ADB
5.	List of ST & SC of all packages	As per Aide Memoire of November 2017 ADB Mission	Submitted to ADB
6.	List of SHGs and Mahila Samities (Women Organization)	As per Aide Memoire of November 2017 ADB Mission	Submitted to ADB
7.	Sex-disaggregated data of project staff at FREMAA and SIOs	As per Aide Memoire of November 2017 ADB Mission	Submitted to ADB
8.	Social Safeguard of PCR	Update of GAP Implementation	Submitted to ADB
9.	Draft Executive summary of PCR.	On Social Safeguard	Submitted to ADB

7. Implementation Arrangements:

It has been ensured that the implementation arrangements for implementation of the IR and social aspects of the project had are in place as envisaged in the RF and RPs/RIPP of the project. All the positions including two new designated persons for implementation of Gender and Stakeholders Communication Strategy are in place.

8. Public Disclosure and Information Dissemination:

All the documents on involuntary resettlement and social have been disclosed in the ADB and FREMAA website. Update of many of these documents will also be disclosed being live documents. In addition, IEC materials have been prepared in local languages and disclosed/displayed in the project areas on RP/RIPP summary, GRM, EM etc. Further, the

RP implementation NGOs in collaboration with FREMAA and PMC are in continuous consultation with the stakeholders for information dissemination.

9. Grievances Redressal Mechanism:

The project had already established the Grievances Redressal Committees at all three levels of GRM, viz., SIO level, District level and State Level. The Nodal Officers at each level have been identified. All GRM related documents have been disclosed to the stakeholders through IEC material in local language. Project has also started keeping the GRM Registers to monitor the process.

1) NGO activities: SEWA, Dibrugarh Sub-project:

SL	Activity	Status
1	Preparation for survey (SIA)– -Finalization of Survey Format -Printing of Survey Format	All preparation for the survey has completed. A proposal with budget submitted to FREMAA for approval.
2	One number Public awareness campaign on Gender and other issues	Public awareness campaign conducted on 26th August 2018.
3	Meeting with stakeholders - DC, SIO , Circle Officer (east)	A coordination meeting was held on 28th August 2018
4	Transact Walk	Transact walk carried out on 30th and 31st August 2018.
5	Formation of Team for Survey and verification , IoL Assessment	ADC (LA) has initiated to form a Team after 28th August 2018 meeting.
6	Preparation for survey (SIA)– -Finalization of Survey Format -Printing of Survey Format	All preparation for the survey has completed. A proposal with budget submitted to FREMAA for approval.
7	AP wise Compilation of compensation and R & R assistance.	Dart completed and send for review of FREMAA
8	Village wise Display of APs list.	Completed
9	Assist in Land Acquisition process	Action continue
10	Recommendation APs name for District Level GRC	Partially completed
11	Developing and printing of IEC Materials:- -Assamese Translated version of RP - Leaflet	Draft send for review of FREMAA
12	Submission of final compensation list to State Government Revenue Department	Pending
13	Drafting of Gender Action Plan	Completed
14	2 nos. awareness camps with SHG	Completed
15	A Public awareness campaign on Gender and proper utilization of R & R Assistance.	Not done

16	Orientation on Preparation of Micro Plans	Completed
17	Training Need Assessment for livelihood restoration programme	Activity partially completed
18	Income restoration programme	Activity partially completed

Activities carried out in Dibrugarh Sub-project by SEWA on Assisting the Vulnerable APs in Claiming Compensation:

A. Status of Payment of Compensation against Land and Zirat:

Sl no		Name of the Revenue Village	TOT AL APs	Land Compensation		Zirat Compensation (NTHs)		Balance amount to pay (Rs.)	Remarks
				Total THs	Paid (Rs.)	Total APs	Paid (Rs.)		
1	L.A Case No. : DRA 27/2017	Maijan	42	1	6559280.00	23	5833500.00	4,593,000.00	2 nos. CPR unpaid from Pvt. Land and they have not claim yet. 17APs are in Govt Land. Matter was taken up with SIO for necessary action.
2	L.A Case No. : DRA 31/2017	Mothola	34	1	0.00	6	2207362.00	2,137,782.00	SEWA RP Team has assisted one Squatter in Applying the Legal Hire Certificate. One Title Holder unpaid due to objection from opposite party. The matter is under review of DC Dibrugarh. 27 nos. APs are in Govt. Land.
3	L.A Case No. : DRA 28/2017	Philonoguri	15	1	33279760.00	9	1995050.00	931,860.00	2 nos. CPR yet to submit claim for compensation. SEWA RP Team has assisted in submitting documents. 2 APs

									Documents verified by CO(East) and forwarded to ADC(LA) for approval. 2 APs are in Govt Land.
4	L.A Case No. DRA 36/2017	Kachuwani	24	10	3510652.00	12	890150.00	3,467,603.00	2 nos. squatter and four nos. Title Holders documents verified by Circle Officer Chabua and forwarded for approval to DC office Dibrugarh.
5	L.A Case No. : DRA 30/2017	Kanai Gaon	41	10	0.00	20	15219129.00	10,934,319.00	7 nos. Title Holder unpaid due to in sufficient documents and SEWA RP Team has assisted APs in obtaining documents. 1 APs and 3 Title holder documents verified by LAO/CO forwarded to ADC (LA) for approval. One CPR yet to submit claim. 8 Nos APs are in Govt land.
6	L.A Case No. : DRA 1/2018	Niz Kanai Gaon	71	19	1288960.00	24	8622110.00	11952014	4 nos APs and 12 nos TH Unpaid due to in sufficient documents, SEWA RP Team has presently assisted these THs in submitting documents and 2No THs documents under verification at Circle Office (East), Dibrugarh & 3 TH documents

									under process by ADC (LA).2 AP's file under process in DC office. 24 Nos. APs are in Govt. land.
7	L.A. Case No. DRA 33/2017	Nagaghuli	77	1	35382800.00	52	37176490.00	3,430,652.00	2 AP's file under process in DC Office 6 nos. APs documents under verification at Circle Office (East) Dibrugarh. 5Nos CPR unpaid.
8	L.A. Case No. DRA 29/2017	Oakland 6No FS Grant-II(Dyke)	22	1	1967360.00	9	2316134.00	0.00	12Nos APs are in Govt. Land.
9	L.A. Case No. DRA 32/2017	Oakland 6No FS Grant-I(Dyke)	5	1	835280.00	0	0.00	0.00	4 Nos. Of Ap's are in Govt Land
10	L.A. Case No. DRA 47/2017	Oakland 6 No. FS Grant -I (Bank Protection)	14	1	8128080.00	13	152298.00	0.00	Compensation Disbursed
11	L.A. Case No. DRA 48/2017	Oakland 6 No. FS Grant -II (Bank Protection)	15	1	9255920.00	14	4953728.00	0.00	Compensation Disbursed
Total			360	47	100208092.00	182	79365951.00	37,447,230.00	

Source: Data Collected by DC office

Activities carried out in Dibrugarh Sub-project by SEWA on Livelihood and Income Restoration:

- Individual consultation (Nos of AP directly affected on livelihood) :**

Total 44 numbers APs individually consulted who had a direct impact on livelihood. The RP Team of SEWA has consulted all the APs about the restoration of livelihood and how to upgrade their economic condition. APs are preparing their Micro Plan and most of the APs ready to upgrade their existing business. Females are interested in vocational training of Tailoring, weaving etc. The affected persons don't want to go far for training. They want training within the villages.

- Need Assessment:**

Training Need Assessment and on need base livelihood / skill training:

Before promoting the livelihood programme training a needs assessment was carried out at subproject. The broad scope of training needs assessment activity is to identify training needs at the subproject. During the training need assessment activity SHG members, youth, APs were interviewed. A Training Need Assessment Report Prepared by the Team.

Specific objectives of Training Need Assessment:

- To support the effective implementation of the Livelihood restoration programmes at subproject and recommend FREEMAA to initiate livelihood support programme.
- To develop a training strategy that spans during the implementation of RP.
- To recommend training packages that will effectively address knowledge and skill gaps.
- Recommend possible linkages with ASRLM, And Government Skill development programme

- **Micro Planning for livelihood restoration**

SWEWA RP Team assist APs in Preparation of individual Micro Plans with details of the category of APs, assets lost compensation and applicable rehabilitation and resettlement assistances, indicating category of entitlement; details of resettlement, replacement cost of affected assets and land details, relocation plan, compensation utilization plan etc.. A separate plan is also prepare for relocation and shifting of community assets and common property resources.

The process preparing Micro Plan is going on.

- **Livelihood restoration Preparedness Programme**

RP Team has conducted Awareness programme on Livestock Management and rearing practice. The economy of a rural community mainly based on animal husbandry. With the support of animal husbandry and agricultural practice, an AHH can upgrade their economic condition. The APs were aware of how to grow and develop small animal husbandry through local process. They also aware how to care livestock during a flood, breeding of cows, seasonal vaccination etc. and now aware on how to invest the compensation money for scaling up the livestock activity as a source of income.

- **Linkages with training centre and Government livelihood programme, e.g. ASRLM, ASDMS etc.**

RP Team has established linkage with Skill development Training centre under Assam Skill Development Mission to organize skill building training s for APs. RP Team also establishes linkage with ASRLM for promotion of SHG.

- There are total 31 numbers of FHHs at Dibrugarh Sub-project. These FHHs are facilitated by SEWA in getting compensation and other need based requirement. Three numbers of women SHGs identified by SEWA and Two groups of women is ready to form new SHGs,

Activities carried out in Dibrugarh Sub-project by SEWA on Financial Management and Utilization of the Compensation and R&R amount by APs:

- Public awareness camp organized on financial management and proper utilization of compensation. And on Gender Issues:

Activities carried out in Dibrugarh Sub-project by SEWA on Assisting the Vulnerable APs in Claiming Compensation:

Notices served to awardees. Payment to be made soon.

Following are the details of public consultations:

The sex disaggregated data of the various activities carried out are described in the table below:

SI	Activity	Participants				Remarks
		Male	Female	Total	% of Women	
1	Awareness programs/campaigns on HIV/ AIDS, and Resettlement Plan with women, SHGs members and Aps in Nizkanai Gaon on 26/08/18	25	44	69	63%	The women, SHGs members, and APs were aware about women participation of in household decision making, awareness on HIV/AIDS and Resettlement Plan.
2	Awareness	23	25	48	52%	APs are aware about RP,

	programs/campaigns on Dissemination of information about RP and survey of social impact assessment with women, SHGs members and APs in Maijan & Mothola on 03/09/18					Entitlements, Mechanisms, and arrangements for availing their assistance and Survey of social impact assessment.
3	Awareness programs/campaigns on Livestock management and rearing practice with women, SHGs members and APs in Niz kanai on 29/09/18	33	26	59	44%	The women, SHGs members, and APs were aware of how to grow and develop small animal husbandry through local process. They also aware how to care livestock during a flood, breeding of cows, seasonal vaccination etc. and now aware on how to invest the compensation money for scaling up the livestock activity as a source of income.
4	Need Assessment of youth Group (FGD) in Maijan and Mothola on 12/10/2018 Livelihood restoration	22	17	39	43%	Identify training needs at the subproject.
5	Need Assessment of youth Group (FGD) in Nagaghuli 12/10/2018 on Livelihood restoration	11	12	23	52%	Identify training needs at the subproject.
6	Awareness programs/campaigns on Livestock management and rearing practice with women, SHGs members and APs in Nagaghulion 13/10/11	44	27	71	38%	The women, SHGs members, and APs were aware of how to grow and develop small animal husbandry through local process. They also aware how to care livestock during a flood, breeding of cows, seasonal vaccination etc. and now aware on how to invest the compensation money for scaling up the livestock activity as a source of income.
7	Awareness programs/campaigns on Livestock management and rearing practice with women, SHGs members and APs in Maijan & Mothola on 13/10/18	48	17	65	26%	The women, SHGs members, and APs were aware of how to grow and develop small animal husbandry through local process. They also aware how to care livestock during a flood, breeding of cows, seasonal vaccination etc. and now aware on how to invest the compensation money for scaling up the livestock activity as a source of income.
8	Need Assessment of youth Group (FGD) in Niz kanaigaon on 25/10/2018	11	17	28	60%	Identify training needs at

	Livelihood restoration					the subproject.
9	Need Assessment of youth Group (FGD) in kanaigaon on 25/10/2018Livelihood restoration	11	16	27	59%	Identify training needs at the subproject.
10	Awareness programs/campaigns on Livestock management and rearing practice with women, SHGs members and APs in Oakland &kana iGaon on 27/11/18	33	50	83	60%	The women, SHGs members, and APs were aware of how to grow and develop small animal husbandry through local process. They also aware how to care livestock during a flood, breeding of cows, seasonal vaccination etc. and now aware on how to invest the compensation money for scaling up the livestock activity as a source of income compensation money for scaling up the livestock activity as a source of income.
11	Awareness programs with SHGs members on formation of SHG, function of SHG, Rules and Regulations of SHGs, Working of SHGs Fund and know about the status in kanai Gaon on 30/11/18	00	40	40	100%	i. Aware on SHG functioning. ii. A group of women APs for Kanai Gaon ready to form a new SHG. iii. Mapping of existing SHG in Kanai gaon.
12	Awareness programs/campaigns with women, SHGs members and APs on Proper utilization of R & R assistance in Nagaghuli on 27/12/18	31	21	52	40%	The women, SHGs members, and APs were aware on how to utilize the compensation money and assistance in preparing individual micro plan on relocation, livelihood restoration and acquiring new assets
13	Awareness programs with SHGs members on Formation of new SHG, function of SHG, Rules and Regulations of SHGs in Nagaghuli on 29/12/18	00	40	40	100%	To know about the status of existing SHGs in affected village. One group is ready to form a new SHG in Nagaghuli and gave a name list of the group iii. Mapping of existing SHG in Nagaghuli
	Total	292	352	644	54%	

Gender Issues:

There are total 31 numbers of FHHs in Dibrugarh Sub-project. These FHHs are facilitated by SEWA in getting compensation and other need based requirement. 12 numbers of women SHGs and 2 numbers of Mahila Samities have been identified by FREMAA for facilitation the rehabilitation of the living standards of the APs at least to pre-project level post displacement. The sex disaggregated data of the various activities carried out are described in the table below:

Snapshots of Activities



Awareness through Street Play



Awareness Camp on Involuntary Resettlement



Meeting with Stakeholders at DCs Office



Public Consultation



Transect Walk in Affected Area



Awareness Camps for SHGs

	
Income Generation Training (Livestock)	Field Revalidation of R&R Entitlement

a) SCORPION, Kaziranga Sub-project:

This was mutually agreed between FREMAA and ADB that the RP Implementation Support NGO of Palasbari-Gumi Sub-project will also be engaged in Kaziranga Sub-project considering the very small number of families having IR impact, there are only 14 families in this Sub-project having IR impact. Accordingly, the agreement with the SCORPION was signed on 04/08/2018 and the NGO mobilized their team on 25/07/2018.

Table 20: Activities done by SCORPION in Kaziranga Sub-project

SL	Activity	Status
1	Public Hearing at Bohikhua on 24.12.2018	<p>Jipal NGO has asked the following –</p> <ol style="list-style-type: none"> Whether Social Impact Assessment study conducted? If so, copy of the report should be made accessible to them. Whether Environmental clearances for different works received? Nature of work proposed under the sub-project What is the cost per bigha of agriculture land considered? What will be the strategy of administration to identify the title holders whose number will be above 80% who have abandoned the village long back? What will be the compensation strategy for the dakhaldars? The authority to operate the 3 new proposed Sluice gates should be with Gaon Panchayat Dakhaldar should also be given documents from Revenue circle Permanent protection work should be executed so that the works gives the area a permanent protection A copy of the Detail Project Report should be provided to Jipal Krishak Sangha What will be the strategy for compensation payment for people living in Government land? <p>Responses were given by Sri Vivek Shyam, ACS, SDO(Civil), Bokakhat, Sri Raisul Islam, ACS (Retd), Rehabilitation & Resettlement Officer, FREMAA, Sri Khanindra Das, ACS, Circle Officer, Bokakhat Revenue Circle to the satisfaction of all the stakeholders.</p>
2	Public Hearing at Beloguri on 24.12.2018	

SL	Activity	Status
3	Familiarisation visit to Bohikhua	Discussion held with local people, PAPs
4	Familiarisation visit to Beloguri	Discussion held with local people, PAPs
5	Preparation of notice to PAP for land and zirat compensation	At Office of SDO Civil, Bokakhat

Snapshots of Activities

	
Public Hearing at Bohikhua	Public Hearing at Bohikhua
	
Public Hearing at Bohikhua	Familiarisation visit to field from Chainage 14+600m to 16+000m

c) SCORPION, Palasbari-Gumi Sub-project:

SL	Activity	status
1	Revalidation survey of R&R Package (Palasbari area)	Completed
2	Compilation of revalidation data and preparation of modified R&R award with Field Supervisor, FREMAA	Completed
3	Distribution of R&R and entitlement details in local language	Completed.
5	Disclosure of IR details in Affected area	Palasbari part completed

7	Awareness Camp on IR	Completed
---	----------------------	-----------

Activities carried out in Palasbari-Gumi Sub-project by SCORPION on Assisting the Vulnerable Aps in Claiming Compensation:

From the time of inception of Scorpion, we are working consistently on assisting and guiding the project affected people in preparing their documents like No Objection Certificates, Indemnity Bond, Certificate from Gaon Burah etc. Several public consultations are also done in this regard. The consultations were held on issues for non submission of documents by PAPs for release of Compensation against loss of land and Zirat. The absentee PAPs are visited at their place of residence and efforts given in resolving issues if any related to preparation of documents. Most PAPs were consulted and guidance was provided for preparing the documents at the earliest. PAPs are informed that NGO personnel will provide all assistance and guidance to them in preparing the necessary documents as required for claiming the compensation.

Activities carried out in Palasbari-Gumi Sub-project by SCORPION on Livelihood and Income Restoration:

Training Need Assessment Survey among Affected HHs Persons was conducted in August, 2018. The findings are:

Sl. No.	Village	Male	Female	Total
1	Dakhala	11	06	17
2	Nahira	02	08	10
3	Karipara	02	01	03
4	Guimara	09	05	14
5	Sulikata Pathar	02	-	02
6	Sapathuri	01	-	01

Activities carried out in Palasbari-Gumi Sub-project by SCORPION on Financial Management and Utilization of the Compensation and R&R amount by APs:

Planned for February, 2019

Activities carried out in Palasbari Sub-project by SCORPION on Assisting the Vulnerable Aps in Claiming Compensation:

B. Status of Payment of Compensation against Land and Zirat:

Activities carried out in Palasbari Sub-project by SCORPION on Assisting the Vulnerable Aps in Claiming Compensation:

C. Status of Payment of Compensation against Land and Zirat:

Sl no		Name of the Revenue Village	TOT AL APs	Land Compensation		Zirat Compensation (NTHs)		Balance amount to pay (Rs.)	Remarks
				Total THs	Paid (Rs.)	Total APs	Paid (Rs.)		
1	LA 5/2017	Dakhala	44	18	7,044,690.00	15	1,456,854.00	84,79,711.00	
2	LA 6/2017	Nahira	72	48	8,376,134.00	11	272,794.00	2,47,51,728.00	

3	LA 7/2017	Karipara	16	8	3,863,337.00	8	862,384.00	27,79,066.00	
4	LA 8/2017	Guimara	62	30	5,570,152.00	28	4,721,128.00	1,67,26,037.00	
5	LA 9/2017	Sulikata Pathar	10	8	7,451,607.00	2	523,542.00	6,92,264.00	
6	LA 10/2017	Sapathuri	21	16	5,351,173.00	5	45,384.00	67,58,405.00	
	Total		225	128	37,657,093.00	69	7,882,086.00	6,01,87,211.00	

Source: Data Collected by DC office.

Gender Issues:

There are total 14 numbers of FHHs in Palasbari-Gumi Sub-project. These FHHs are facilitated by SCORPION in getting compensation and other need based requirement. 12 numbers of women SHGs There are no Mahila Samity (Women Organization) in RCOI of this Package.

The sex disaggregated data of the various activities carried out are described in the table below:

SI	Activity	Participants				Remarks
		Male	Female	Total	% of Women	
1.	Awareness programme at Dakhala	25	15	40	38.46	
2.	Awareness programme at Nahira	29	36	65	55.38	
3.	Awareness programme at Sulikata Pathar	17	43	60	71.67	
4.	Awareness programme at Guimara	34	27	61	44.26	
5.	Community Consultation at Nahira	5	4	9	44.44	
6.	Community Consultation at Nahira	3	4	7	57.14	
7.	Community Consultation at Guimara	5	4	9	44.44	
8.	Community Consultation at Karipara	5	9	14	64.28	

SI	Activity	Participants				Remarks
		Male	Female	Total	% of Women	
9.	Community Consultation at Baghmara	21	30	51	58.82	
	Total	144	172	316		

Source:

Snapshots of Activities

	
Revalidation Survey of R&R	Revalidation Survey of R&R
	
Information Disclosure through Material	Information Disclosure
	
Compilation of Revalidation Data on R&R	Awareness Camps on IR



Awareness meeting at Nahira on 06.10.2018



Awareness meeting at Sulikata Pathar on 10.10.2018



Awareness meeting at Dakhala on 28.9.2018



Awareness meeting at Dakhala on 28.9.2018

¹ ADB operations are guided by its Gender and Development Policy (1998) and the GAD Plan of Action 2008-2010 (see OMC2). This Gender Action Plan (GAP) has been developed in line with the Government of India (GOI)'s 11th Five-Year Plan and its stated commitment to gender mainstreaming in all sectors. It has been agreed with the Water Resource Department and the Social Welfare Department in Assam, and will be promoted where feasible. The gender activities included in the GAD Plan of Action (GAP) will be further complemented by the activities of a proposed JFPR on Community Flood Risk Management and Livelihood Improvement for River Erosion Victims in Assam. The envisaged activities include: (i) training for women's groups in adaptive cropping practices, fishing pond, cottage industry; (ii) establishing linkage with agricultural extension services and including women's groups; (iii) establishing linkage between agricultural product market or handicraft market and women's groups; and (iv) facilitating the placement of women trained in off-farm skills.

Annexure: 2: Photographs of Activities



Interaction with APs at Kaziranga S/P



Deputy Commissioner, Golaghat reviewed the FREMAA works at SDO(C), Bokakhat



Meeting at SDO, (C) Bokakhat



Site visit at Palasbari



Survey at Dibrugarh by NGO SEWA



Meeting with RP NGOs in presence of ADB officials