

Social Monitoring Report

October 2012

VIE: Ho Chi Minh City-Long Thanh-Dau Giay
Expressway Project

Prepared by EPC Co., Ltd. for the Viet Nam Expressway Corporation under the Ministry of Transport and the Asian Development Bank.

This social monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

Component:

**INDEPENDENT MONITORING
ON IMPLEMENTATION OF THE RESETTLEMENT PLAN (RP)**

**HO CHI MINH-LONG THANH-DAU GIAY
EXPRESSWAY PROJECT**



THE FIRST MONITORING REPORT -PHASE 2

HCMC, Oct, 2012



**INVESTMENT AND ENVIRONMENT PROTECTION CONSULTATION
COMPANY EPC (EPC Co., LTD)**

----- oOo-----

Address: E4, 7th floor, Block B2, 590 CMT8, Ward 11, Dist. 3, HCMC

Tel: (08) 38461195; (08) 38842448. **Fax:** (08) 38461195

Component:

**INDEPENDENT MONITORING
ON IMPLEMENTATION OF THE RESETTLEMENT PLAN (RP)
HO CHI MINH-LONG THANH-DAU GIAY
EXPRESSWAY PROJECT**



THE FIRST MONITORING REPORT -PHASE 2

**EPC Co.,LTD
Director**

NGUYỄN NAM SƠN

HCMC, Oct, 2012



**INVESTMENT AND ENVIRONMENT PROTECTION CONSULTATION
COMPANY EPC (EPC Co., LTD)**

----- 000-----

Address: E4, 7th floor, Block B2, 590 CMT8, Ward 11, Dist. 3, HCMC

Tel: (08) 38461195; (08) 38842448. **Fax:** (08) 38461195

**Investment and Environment
Protection Consultation Company EPC**

No: /EPC/2012

*Submission of the 1st external monitoring
report of phase 2 on implementation of
the RP of “HLD Expressway project”*

**SOCIALIST REPUBLIC OF VIETNAM
Independence - Freedom - Happiness**

-----o0o-----

Ho Chi Minh City Oct 2012

**TO - HLD EXPRESSWAY PROJECT MANAGEMENT UNIT
 - Consortium NIPPON KOEI and TEDI SOUTH**

- Pursuant to the agreement signed between the Investment and Environment Protection Consultation Company EPC (EPC Co.,LTD) as the external monitoring agency (EMA) and the Joint Venture (JV) of NIPPON KOEI and TESDI South on the external monitoring (EM) of implementation of the resettlement plan (RP) of the Ho Chi Minh-Long Thanh-Dau Giay Expressway project;
- Based on draft of the sixth monitoring report prepared by the EMA and sent to the Ho Chi Minh-Long Thanh-Dau Giay Expressway Project Management Unit (EPMU HLD) in July 2010,
- Based on comments, ideas of HLD-PMU on the draft and revision of the EMA.

EPC Co., LTD would like to submit the official report of the monitoring attached to the letter. The report consists of 10 copies in Vietnamese and 10 copies in English.

Sincerely yours,

Send to:

- As above

- Store at the office of EPC

**EPC Co.,LTD
DIRECTOR**

NGUYEN NAM SON

ABBREVIATIONS

ADB	Asian Development Bank
DCC	District compensation committee
DMS	Detail measurement survey
EMA	External monitoring agency
EPC Co.,LTD	Investment and Environment Protection Consultation Company EPC
EPMU	Expressway project management unit
HLD	Ho Chi Minh-Long Thanh-Dau Giay Expressway project
JBIC	Japan Bank for International Co-operation
JICA	Japan International Cooperation Agency
MOT	Ministry of Transport
SGIA	Second Generation Impress Accounts
LFDC	Land fund development centre
PC	People
HH	Household
VEC	Vietnam Expressway Corporation

LIST OF TABLES

Table 1. Civil work construction progress of component 2	8
Table 2. Schedule of the first monitoring – phase 2.....	13
Table 3. Existing issues and resolution	16
Table 4. Compensation implementation progress	17
Table 5. Agricultural promotion models done	18
Table 6. Industrial promotion models	22
Table 7. Type of occupation and number of graduated trainees	23
Table 8. Relocation progress	24
Table 9. Complaint and complaint resolution status	25
Table 10. Existing issues and recommendation	31

TABLE OF CONTENTS

ABBREVIATIONS	4
LIST OF TABLES	5
TABLE OF CONTENTS.....	6
PART I. GENERAL.....	7
1.1 Project background.....	7
1.2 RP implementation progress	7
1.3 Civil work construction progress	8
PART II. EXTERNAL MONITORING ON RP IMPLEMENTATION.....	10
2.1 Context of the monitoring (RP).....	10
2.2 Objectives of external monitoring.....	10
2.3 Main activities	10
2.4 Information collection methods	12
2.5 Status of existing issues resolution raised in previous monitoring times.....	16
PART III. finding of the time.....	17
3.1 RP implementation progress	17
3.2 IRP implementation.....	17
3.3 Relocation progress	24
3.4 Complaint and complaint resolution	25
3.5 Existing issues/drawn lessons	29
PART IV. CONCLUDING, EXISTING ISSUES AND RECOMMENDATION	31
4.1 Conclusion.....	31
4.2 Existing issues and recommendation	31
PART V: ANNEX.....	33
Annex 1: List of persons/agencies contacted	33
Annex 2. List of APs entitled to relocate in district 2	33
Annex 3. List of trainees participated vocational training courses	36

PART I. GENERAL

1.1 Project background

The HLD Expressway is designed to ensure safety for high speed (120kph) vehicles, especially heavy means of transport. It will be a toll-expressway with entrances/exits strictly controlled by toll stations. The expressway is owned and operated by the Viet Nam Expressway Corporation (VEC) under the Ministry of Transport (MOT). VEC has established the Southern Expressway Projects Management Unit (has been changed to Ho Chi Minh-Long Thanh-Dau Giay Expressway project management unit abbreviated to “EPMU HLD”) in Ho Chi Minh City (HCMC) which is responsible for the management of the detailed design and construction of the Expressway.

In the first stage, 4 lanes (2 lanes in each direction) will be constructed. The expressway will traverse Long Truong, Long Phuoc, Truong Thanh and Phu Huu wards in District 9 of HCMC, a new bridge over the Dong Nai River, Long Thanh, Nhon Trach, Cam My, and Thong Nhat districts of Dong Nai province. The construction of the HLD Expressway will play a significant role in supporting regional and national economic development, improving transportation and accelerating exterior communications along and at the ends of the expressway. The expressway will be a part of the national expressway network, an eastbound arterial route of the city and will also serve for the plan to develop a new international airport in Long Thanh district of Dong Nai province.

It starts at the interchange with the ring road No.2 (currently under construction) in District 9 of HCMC to the Dong Nai river. This section has a comparatively straight flat terrain. To pass the Dong Nai river, it needs to build an 2.2 km-long-concrete bridge over the Dong Nai river. Therefore, it needs two access roads at each end of the bridge to reach a navigation height of approximately 30 meters. From the bridge to Nhon Trach and Long Thanh districts, including Long Thanh townlet, its terrain is comparatively straight and flat too. From the intersection with the National Highway No.51, the expressway traverses the transitional area between the plain of the Dong Nai River and the Xuan Loc Highland. The terrain is mostly gently sloping down and then sloping up at the end of the road. The expressway ends at the intersection with the National Highway No.1 at Dau Giay.

The land acquired for the expressway is partly residential land but mostly agricultural land. There will be 5 small bridges in District 9 section. For approximately 6.6 kilometers of its length in District 9 from kilometer 4+200 to kilometer 10+800 on the eastern side of the Tac River, there will be an elevated viaduct. The bridge over the Tac River is a part of the viaduct. It plans to build underpasses or overpasses for local traveling at existing roads and to residential areas.

1.2 RP implementation progress

Financial sources to implement RPs of the project are from GOV and ADB.

- From Km 0+000 - Km 4+000: RP implementation is financed by HCMC people’s committee. This section goes through 2 districts namely (i) district 2 with 285 affected households, until the monitoring time, 173/285 households have received compensation and handed over their land for the project; (ii) District 9 has 220 affected households, in which DMS activity have done with 207/220 affected households. Compensation calculation is on going. HCMC PC has committed to hand over land for the project from Sep 2012. Obviously, the commitment has been delayed.

- From km 4 – 54+984: RP implementation is funded by ADB. The compensation activity has fundamentally completed, except land for technical maintenance centre on Tam An commune, Long Thanh district.

1.3 Civil work construction progress

1.3.1 Component 1 (Km0+000 - Km4+000)

It has completed technical design, cost estimate, bidding documents. Packages 7,8 &9 and package 4-ITS were tendered. VEC is selecting contractor selection to construct packages 7,8&9.

1.3.2 Component 2 (From Km 4+000 - Km 54+983)

Table 1. Civil work construction progress of component 2

No	Packages	Progress of main works	Completed progress
1	Package 1A from Km4+000 - Km7+500	Main works done: (i) foundation of access road to bridge is being filled macadam; (ii) it has completed 1028/1028 boring stakes; (iii) 168/168 cement pedestals; (iv) making pillar body: 168/168; (v) making super T girder: 840/840; (vii) super T girder installation: 840/840	92,8%
2	Package 1B From Km7+500- Km11+000	Main works done (i) foundation of bridge access road is under construction; (ii) bored pillars with diameter D1-2m completed 944/944; (iii) bored pillars with diameter D1 completed 68/68; (iv) cement pedestals completed 163/164; (v) pillar body 163/164; girders 151/158; (vi) making super T girders completed 698/791; (vii) installing girders completed 641.	80,6%
3	Package 2 From Km11+000 - Km14+100	Main works done (i) weak soil foundation treatment and embankment of bridge access road in HCMC side was completed. In Dong Nai side is similar. (ii) Bored pillars D1200 reached 422/444 (in HCMC side completed 217/217 pillars (100%); (iii) cement pedestals completed 41/43 of connection bridge, 2/5 pedestals of main bridge; (iv) bored pillars D2000 reached 88/102.(v) pillar bodies reached 42/48; (vi) top bars 26/41; (vii) completed all auxinary	49,63%

No	Packages	Progress of main works	Completed progress
		system on Dong Nai river; (viii) making Super T reached 192/328; (ix) installing super T griders completed 192/328; (x) bridge span surfaces completed 20/41 spans.	
4	Package 3 From Km14+100- Km23+900	Main works done (i) excavated soil: 151,004 m ³ ; (ii) embanked soil: 1,076,296 m ³ ; (iii) making pillar 45x45 reached 101.627/101.297m. (iv) driving pillar: 45x45; 2.763/2.763 tim; (v) boring pillars of viaduct section in Long Thanh town 160/160. Making super T girders: 389/530; (vii) making pillar pedestal: 116/143; (x) bridge span surface (single span): 77/130. (xi) soil pillars: 147,236 /147,920.00 m; (xii) Uniting vacuum VCM: PVD absorbable wick: 169,807/169,807 m ² ; replacement DMM by MVCM: PVD 50,067 m ² /50,067 m ² ;	66,28%
	Package No5: under VO.2 package No 6	Removing all unsutable materials: Completed 115.000m ³ /148.896m ³ reached 77.6%. foundation embankment reached 293.300m ³ /650.000m ³ equal 45.1% and installed 8/10 salvage pit reached 54%.	
	Package No6	The contractor has been mobilized from Nov 04, 2010 and passed more than 60% time, nevertheless works completed only about 38.6%, detail as following: (i) plane clearance 100% or 864.527m ² ; (ii) embanked foundation: 1.328.000m ³ ; bored pillars: 128; (iii) temporary access road: completed; (iv) bridge pillar pedestals: 128; (v) bridge pillar bodies: 23; (vi) making girders: 20; (vii) super T girders: 129; (viii) installation of super T girders: 47.	38,60%

PART II. EXTERNAL MONITORING ON RP IMPLEMENTATION

2.1 Context of the monitoring (RP)

RP implementation is a complicated task that is often related to social safety issues; therefore, project sponsors always request a RP implementation monitoring network. Normally, the network includes (i) internal monitoring by investor; (ii) sponsor’s monitoring; and (iii) external monitoring by agency that does not belong to the investor. External monitoring is to provide independent, objective information on issues raised in RP implementation process and if RP implementation has complied with project policies as stated in RP. In case there are differences, what they are and reasons since it recommends mitigation or overcoming measures.

The HLD construction is divided into two stages. The first one is to construct the Km 4+000 - Km 54+983 section commenced in 2008. The second one is to continue the construction of the above section and add the second section from km 0+000 to 4+000). EPC Co.,LTD is the agency that was selected to carry out the external monitoring services of HLD in the first stage from 03/09/2008 - 03/09/2010. After completing the first stage, EPC Co.,LTD is continuously selected by the investor (VEC) and sponsor (ADB) to carry out the service in the second stage. EMA has been mobilized from September 10, 2012. This is the first report of the phase 2.

2.2 Objectives of external monitoring

The main objective of external monitoring is to provide an independent periodic review and assessment of (i) achievement of resettlement objectives; (ii) changes in living standards and livelihoods; (iii) restoration of the economic and social base of the affected people; (iv) effectiveness and sustainability of entitlements; and (v) the need for further mitigation measures. All the objectives within the scope of the Project namely from Km0+000 at An Phu, District 2, HCMC to Km 54+983 at Dau Giay Intersection, Thong Nhat District, Dong Nai Province.

Strategic lessons for future policy formulation and planning will also be drawn from the monitoring and evaluation of resettlement. This is possible through a Post-Resettlement Implementation Evaluation Study which the EMA will carry out 6-12 months following completion of resettlement activities.

2.3 Main activities

Relative to compliance monitoring during resettlement implementation, the main activities of the EMA will revolve around the following:

1. Review existing baseline data (Detailed Measurement Survey) and gather additional socio-economic information, as necessary, on sample AP households of the Project from Km0+00 at An Phu, District 2, HCMC to Km 54+983 at Dau Giay Intersection, Thong Nhat District, Dong Nai Province;

2. Monitor updating and implementation of the RP;
3. Identify any discrepancy between policy requirements and actual implementation of resettlement;
4. Monitor the resolution of complaints and grievances of APs;
5. Provide recommendations for improving resettlement updating and implementation;
6. Review compliance with regard to use of JICA loan funds for land acquisition and resettlement;
7. Issuing certification that each AP has received the full payment;
8. Monitor, evaluate Income Restoration Program (IRP) activities carried out by the resettlement consultants; and
9. Post-Resettlement Implementation Evaluation Study.

Specific to resettlement updating and implementation activities, the EMA will address specific issues such as the following:

1. Public consultation and awareness of resettlement policy and entitlements; every mobilization, EMA should make public consultation(s) for reviewing the procedures of consultation, find problems and proposed solutions during the consultations.
2. Coordination of resettlement activities with construction schedule;
3. Land acquisition and transfer procedures;
4. Monitor the payment and assistance process before relocation;
5. Monitoring the payments at replacement rate;
6. Construction/Rebuilding of replacement houses and structures on residual ROW or to new relocation sites (outside the ROW);
7. Level of satisfaction of APs with the provisions and implementation of the RP;
8. Grievance redress mechanism (documentation, process, resolution);
9. Effectiveness, impact and sustainability of entitlements and income restoration programs and the need for further improvement and mitigation measures;
10. Relocation site development (housing and market) from identification of sites in consultation with APs, to resettlement site development and relocation of APs. Land title issues and process of land title granting;

11. Capacity of APs to restore/re-establish livelihoods and living standards. Special attention will be given to severely affected APs and vulnerable APs;
12. Resettlement impacts caused during construction activities; and
13. Participation of APs in RP updating and implementation.

With regard to use of ADB loan funds for land acquisition and resettlement, the EMA will continue to monitor and assess the following:

1. Identify whether APs are covered under the RP and that they are all eligible for compensation, resettlement and rehabilitation assistance, irrespective of tenure status, social or economic standing, and any such factors that may discriminate against achieving the project objectives. Timing of disbursement of payment and documentation DMS and payments;
2. Channeling of funds (if done transparently, efficiently and effectively);
3. Compliance to use of loan funds (thru Second Generation Imprest Account or SGIA) which are limited to VEC providing funds for payments: (a) to project affected persons for land and other assets acquired to facilitate the construction of the HLD Expressway; (b) to AP for resettlement compensation and allowances as set out in the approved updated Project Resettlement Plan, and (c) for incremental expenses incurred by the City, Provincial and District Resettlement Committees necessary for the implementation of the approved updated RP (e.g., relocation site development, income restoration program); and
4. Proper documentation on liquidation of any amount paid from any SGIA for land or other assets (a) a valid validation certificate issued by an independent value acceptable to both the Government and JICA; (b) the results of the detailed measurement survey (DMS) for the AP receiving the payment, signed as agreed by AP, setting out the assets to be acquired; (c) that receipt of payment is acknowledged by the AP.

2.4 Information collection methods

2.4.1 Document study

Documents should be carefully studied/reviewed during the monitoring includes (i) reimbursement progress report of the investor; (ii) RP implementation progress reports; (iii) compensation records, complaint petitions and complaint resolution status; URP and IRP prepared by technical assistance consultant; (iv) IRP implementation report and other related documents...

2.4.2 Discussion with key stakeholders on RP/IRP implementation

The team discussed with staff of EPMU – HLD and LFDC on Project implementation progress including following issues (i) project implementation such as design, bidding and construction; (ii) reimbursement progress for LFDCs; (iii) human resource for implementing RP in EPMU-HLD and other related agencies; (iv) capital source (v)

Discussion with the technical assistance consultant, the team focused on implementations RP updating RP; (vi) IRP implementation progress and implementation schedule; (vii) advantages and difficulties.

For farmer associations, vocational centre on implementing IRP, following issues have been discussed namely (i) models selected to implement IRP; (ii) actual IRP implementation progress; (iii) reimbursement progress until the monitoring time; (iv) difficulties, obstruction during the implementation progress.

2.4.3 Payment monitoring at sites

Until October 2012, using ADB’s fund for payment has fundamentally been completed. From May 2011 to October 2012, payment has only concentrated on support item as stated in Degree 69. EMA has been requested to witness and monitor for paying to all APs. Payment monitoring at site includes (i) Preparing to certify the payment; (ii) check legal evidences of APs that prove they are affected persons and entitled to receive the payment. The evidences can be identification papers, family record books, LURCs or letter of attorney vv (ii) witnessed the payment and signed in compensation payment minutes.

2.4.4 Monitoring to relocated households and interviewing APs

Monitoring to relocated households, the consultant focused on (i) relocation and house re-construction of fully affected households in Long An commune (if they have received plots at resettlement sites, if yes then house re-construction status, their difficulties and advances after relocation); (ii) interviewed vulnerable groups and severely affected households to study and evaluate their income/life restoration ability. The interview has been done in two stages (a) interview APs during payment monitoring and (b) interview APs at their homes.

- In this project, EMA is requested to monitor and witness payment for APs. The monitoring team met and had talks with APs before they receive compensation money. Through the talks, the consultant often raised open questions that aim to their compensation, occupations, and incomes before implementing the RP and their coming plan. Since the consultants may understand their ideas and attitude on concerned issues.

Schedule of the first monitoring - phase 2 is presented as following:

Table 2. Schedule of the first monitoring – phase 2

Time	Location	Main activities/contents	Participants
I. Payment monitoring			
10/10/2012	Long Thanh	- Prepared forms of payment minute	- EMA

Time	Location	Main activities/contents	Participants
- 19/10/2012	LFDC	- Witnessed the payment; - Prepared the payment summary	
II. RP implementation monitoring			
8 h 30' on 20/10/2012	Office of EPMU HLD	- RP and project implementation progress; - RP update progress; - Reimbursement progress for RP implementations; - Difficulties/obstructions.	- EPMU HLD - EMA
8 h 30' on 21/10/2012	Technical assistance consultant	- RP update progress; - IRP implementation progress (models, quantity of households taken part, implementation progress; - Issues or obstruction raised during the RP update and IRP implementation.	- EMA - Technical assistance consultant
22- 23/12/2012	Office of the consultant (EPC Co.,LTD)	- Prepared forms to collect data; questionnaires for interviewing APs; - Printed the tools	- EMA
8 h 30' on 24/09/2012	Long Thanh farmer association	- Selected models of IRP; - Lists of households taken part and successful cases, failed households and reasons - Model implementation progress in reality; - Reimbursement progress until monitoring time, checked reimbursement ways; - Difficulties and obstruction during the implementation	- EMA - Farmer association Long Thanh
10h30' on 24/09/2012	Vocational centre in Long Thanh	- Progress of programs (i) job training, occupation for APs and agricultural promotion activities and industrial promotion activities; - Reimbursement progress until the monitoring and checked the reimbursement ways - Difficulties and obstruction in the implementation	- EMA - Vocational centre in Long Thanh
13 h 30' on 24/09/2012	LFDC Long Thanh	- DMS progress, total area acquired by the time (agricultural land, residential land, public land ...) - Preparation, approval of detail compensation plan (i) households at intersections and flyovers; (ii) households added as per the Degree 69; - Compensation payment progress; - List of approved relocation households and progress of relocation arrangement e.g. plot receipt and house reconstruction status of households at the resettlement site of Long An; - Complaint and complaint resolution; - Other obstructions	- EMA - LFDC Long Thanh
8 h 30' on 26/09/2012	District 9 compensation committee	- DMS progress, total area acquired by the time (agricultural land, residential land, public land ...) - Preparation, approval of detail compensation plan	- EMA - District 9 compensati

Time	Location	Main activities/contents	Participants
		(i) households at intersections and flyovers; (ii) households added as per the Degree 69; - Compensation payment progress; - List of approved relocation households and progress of relocation arrangement e.g. plot receipt and house reconstruction status of households at the resettlement site of Long An; - Complaint and complaint resolution; - Other obstructions	on committee
10 h 00' on 26/09/2012	Farmer association of district 9	- Selected models of IRP; - Lists of households taken part and successful cases, failed households and reasons - Model implementation progress in reality; - Reimbursement progress until monitoring time, checked reimbursement ways; - Difficulties and obstruction during the implementation	- EMA; - Farmer association of district 9
8 h 30' on 27/09/2012	District 2 compensation committee	- DMS progress, total area acquired by the time (agricultural land, residential land, public land ...) - Preparation, approval of detail compensation plan (i) households at intersections and flyovers; (ii) households added as per the Degree 69; - Compensation payment progress; - List of approved relocation households and progress of relocation arrangement e.g. plot receipt and house reconstruction status of households at the resettlement site of Long An; - Complaint and complaint resolution; - Other obstructions	- EMA - District 2 compensation committee
10 h 00' on 27/09/2012	Vocational centre of district 9	- Progress of programs (i) job training, occupation for APs and agricultural promotion activities and industrial promotion activities; - Reimbursement progress until the monitoring and checked the reimbursement ways - Difficulties and obstruction in the implementation	- EMA; - Vocational centre of district 9
III. Site visit and AP interview			
24/09/2012 - 27/09/2012	Long Thanh and district 9	- Visited sites and interviewed APs that focused on vulnerable groups, relocated households using a structured questionnaire - Visited sites where models of IRP done	- EMA
IV. Writing the report			
24/09/2012 - 29/09/2012	EPC office	- Wrote the report	- EMA

2.5 Status of existing issues resolution raised in previous monitoring times

In the previous monitoring time, the monitoring report has showed some existing issues related to RP implementation. By the monitoring, these issues have been dealt with as table below:

Table 3. Existing issues and resolution

No	Issues	Resolution status
I	Long Thanh district	
1	APs had not received money for occupation training	Long Thanh PC had accepted to pay occupation training for APs of Binh Son and Tam An communes. APs in other communes are being checked and listed their names
2	Handing over plots for fully affected households to Long An resettlement site has been delayed.	Households have been received their plots from Octobers 2011. During the transition period, the households have been supported to temporarily hire other living places.
3	Long Thanh LFDC submitted additional records for supporting to job change and job creation of the second time (133 households), the fifth time (10 households) and the sixth time (10 households) but the records have not been approved;	It had approval decisions and households had received supports.
4	Long Thanh PC suggested an infrastructure fee with dependent households as 50% but not feedback from PPC.	PPC of Dong Nai had not approved the suggestion.
II	District 9	
1	Some households have not received their adjusted LURCs for more than 01 year.	Almost of the households had received their adjusted LURCs, some have not because of under revision.

PART III. FINDING OF THE TIME

3.1 RP implementation progress

The monitoring time took place in districts of Long Thanh, 9 and 2. RP implementation progress in these districts as table below.

Table 4. Compensation implementation progress

No	Localities	Total of affected HH	HHs have completed DMS	Number of HHs have been issued compensation decisions	Paid HHs	HHs have handed over their land
1	Long Thanh district	783	783	749	719	675
2	District 2: Km0+000 - Km 4+0	285	285	205	173	173
3	District 9					
3.1	Phase 1: Km4+000 - Km 54+983	226	226	226	226 ¹	226
3.2	Phase 2: Km0+000 - Km 4+000	220	207	0	0	0

Thus by the monitoring time, in the section from Km0+000 - Km4+000, only district 9 has not issued compensation decisions because of under compensation calculation as discussing with staff of district 9 compensation committee. After calculations, the detail compensation plans much be publicized to households, collected feedback from them before issuing compensation decisions.

As commitment of HCMC PC, by September 2012 it would hand over land from Km0+000 - Km4+000 for the project. Nevertheless, with current progress, the commitment seems not to be done as promised.

3.2 IRP implementation

By the monitoring time, October 2012, IRP of phase 1 had been implemented in Long Thanh and District 9, (monitored districts of this time).

In phase 2, IRP will be continued in Dong Nai while in District 9 will not be done again since not any households in the district expect to take part the program through a survey by the IRP consultant. VEC is drafting agreements with implementers.

3.2.1 Agricultural promotion models

¹ District 9 compensation committee had bank deposits for 25 households.

After signing the agreements, VEC transferred money for district 9 and Long Thanh farmer associations to carry out agricultural promotion models as the agreements signed. By October 2012, Long Thanh farmer association has implemented 4 models with 23 households. (As per the agreement, there are 5 models with 24 households. But model of anabas rearing is not done). District 9 farmer association has implemented 2 models with 12 participatory households. (as per the agreement, there are 5 models with 35 households. The Long Thanh farmer association plans to transfer the money of the undone model to phase 2. District 9, all households do not have demand to take part the program, therefore the money will be refund to VEC. Some models done as following:

Table 5. Agricultural promotion models done

No	Name of taken part households	Model	Quantity of breeders	Result
I	Long Thanh district			
1	Huat Van Sang	Reproductive cow rearing	2	Cow is normal grown
2	Nguyen Hien	Ditto	2	Cow is normal grown
3	Ly Hoang Dung ²	Ditto	2	Had a cart with 130 kg now.
4	Chau Van Hanh	Ditto	2	Cow is normal grown
5	Pham Thi Xe	Ditto	2	Cow is normal grown
6	Doan Tan Phat	Ditto	2	Cow is normal grown
7	Nguyen Van Xanh	Ditto	2	Cow is normal grown
8	Nguyen Thi Nguyen	Ditto	2	Had a cart
9	Le Da	Ditto	2	Cow is normal grown
10	Nguyen Van Hoi	Ditto	2	Cow is normal grown
11	Nguyen Van Be	Ditto	2	Had a cart
12	Tran Anh Tung	Ditto	2	Cow is normal grown
13	Vo Van Loi	Ditto	2	Cow is normal grown
14	Truong Van Luom	Ditto	2	The cow was sold at 21,500,000d and did not re-rear it.
15	Ngo Van Sau	Ditto		The household sold the cow and earned 53 mil VND and did not want to re-rear it.
16	Le Van Hien ³	Ditto	2	This cow had a eight month old cart.
17	Nguyen Thi My	Ditto	2	Had a cart

² Ly Hoang Dung is Mr Ly Van Xuong's son who is in list of compensated persons

³ Le Van Hien is Mr Le Van Loi's son

No	Name of taken part households	Model	Quantity of breeders	Result
18	Le Van Nam	Garden chicken rearing	400	The household had sold all and earned a profit of 15 mil dong. They plan to re-rear again.
19	Pham Van Tan	Ditto	300	The household sold 189 chicken, and reached a profit of 9,000,000 d and continue the model.
20	Do Minh Xuan	Garden chicken rearing	250	The household sold 210 chickens and reached a profit of 10,708,000d, and continuing the rearing.
21	Phung Van Cu	Garden chicken rearing	300	The household sold 200 chickens and reached a profit of 10,500,000d, and continues the rearing.
22	Nguyen Thi Lan	Reproductive pig rearing	4	The HH sold two groups of piggy that earn a 15 mil d profit. They pigs now are pregnancy again.
23	Nguyen Thi Hong	Reproductive porcupine rearing	4	Now there are 22 porcupines
II	Distric 9			
1	Le Thi Gai	Reproductive pig rearing	2 breeder pigs	The two pigs cub two times with 17 piggy. The household sold all and earned 50 mil VND and reached a profit of 20 mil VND. If pork price is stable, the model is rather effective.
2	Nguyen Van Mieu	Reproductive pig rearing	4 breeder pigs (wild type)	The pigs cub three times with 28 piggies. The households sold all and earned a profit of 35 mil VND. (previously not many households have reared this type of pig, so price is higher, so they have gotten higher profits. Now price is lower, so less profits. The HH now is rearing one reproductive pig and ten piggies.
3	Nguyen Van Nho	Reproductive pig rearing	2 breeder pigs	The two pigs have cubed 20 piggies. Regretfully that since less experienced, so out of them 16 piggies have died. The four alive ones are about 40kg/piggy. The

No	Name of taken part households	Model	Quantity of breeders	Result
				two reproductive pigs have been pregnancy again and will cub soon. The household salvage said that this model is rather good and suitable with farmer households.
4	Mai Huu Thanh	Reproductive pig rearing	20 pigs	Funded by the project as 3 mil VND, the HH have added 5 mil to buy 20 pigs. They plan to develop a reproductive pigs from good ones. Regretfully the pigs have not developed well, so they sold all and earned 11 mil VND. The HH is looking for other pigs to continue the model.
5	Truong Thi Moi	Reproductive pig rearing	10 pigs	After adding 7 mill VND plus with 3 mil VND supported, the HH has bought 10 pigs. Like other HHs, the HH also plans to develop reproductive pigs from good one selected among them. So far, each of pig has reached about 50 kg. As assessed by the HH, this is a good model and suitable with their economic condition.
6	Tran Phuoc Trong	Reproductive pig rearing	9 pigs	Like other HHs, the HH has invested more three mil after receiving 3 mil from the HLD project to buy 9 pigs. The HH also plans to develop a flock of reproductive pigs. So far, each pig has reached about 70 kg. As assessed by the HH, this is a good model and suitable with their economic condition.
7	Nguyen Thi Mau	Fish rearing	10 kg of breeder fish	The HH said that since bank embankment of their pool was not good, so the 10 kg of breeder fishes have gone. Now the HH is rearing a new breeder fish time.
8	Nguyen Van Hang	Fish rearing	30 kg of breeder fish	After 4.5 months, the HH has harvested 1000 kg fishes, sold all and earned only 25 mil VND. The HH supposed that they has gotten lost from the business. So they have improved their pool to rear

No	Name of taken part households	Model	Quantity of breeders	Result
				shrimp.
9	Hong Thi Cam Hong	Fish rearing	10 kg breeder fishes (anabas, carp)	The HH has reared 6 months and each fish has reached from 500-800 gram. They will sell all after two months. As assessed by the HH, this model is suitable with their economic condition as they can salvage industrial foods and others from their family to rear the fish. With market price varies from 25,000-30,000 VND/kg, they suppose that they will get a profit from the model.
10	Le Thi Bich Hien	Fish rearing	18 kg of breeder fish	The HH has sold fishes reared the first time, earned 8 mil VND and continued a new rearing time. They said that this model is very suitable with their currently economic condition. Profit from the rearing help improve their life.
11	Phan Văn Don	Fish rearing	30 kg of breeder fish	The HH showed that with a total of 4.5 mil VND in 4.5 months, they have harvested 100 kg and sold 2,500,000 VND. Obviously they have been lost so they plan to rear shrimp in coming time.
12	Le Van Kiep	Fish rearing	30 kg of breeder anabas	With an investment cost of 25 mil VND, during the rearing since tide is high plus much rain so almost of fishes have gone away their pool, so the HH has harvested and earned about 10 mil VND. Obviously they have been lost so they decide to improve their pool to rear shrimp.

3.2.2 Industrial promotion models

In Dong Nai, two models have been done as making up shop and semester shop with 5 participatory households (in the agreement signed with VEC, there are 4 models and 10 households). Small restaurant model can not be done because HH wants to receive cash while in the agreement they will be supported equipments. Electricity shop model cannot be done either since HH supposes that too little money is funded.

In District 9: There are 4 models with 7 participatory households: (i) Coffee mixed restaurant shop; (ii) motorcycle repair shop; (iii) mobile phone repair shop (iv) making up shop.

Table 6. Industrial promotion models

No	Name	Address	Type	Type of support	Result of the model/reached profit
I	Dong Nai				
1	Tran Van Thanh	Hamlet 2, Long An commune	Semester shop	Supported sewing machines with a total of 30 mil VND	Income from the model is 2.8 mil VND/month, said the HH.
2	Hoang Van Vinh	Hamlet 2, Long An commune	Semester shop	Ditto	Income from the model is 2.85 mil VND/month, said the HH.
3	Le Van Khanh	Hamlet 4, XL25	Making up shop	Supported 20 mil VND equipment	Income from the model is 3 mil VND/month, said the HH.
4	Tran Van Cuong	Hamlet 2, XL25	Making up shop	Supported 20 mil VND equipment	Income from the model is 3 mil VND/month, said the HH.
5	Hoang Van Nam	Hamlet 6, Song Nhan	Semester shop	Supported sewing machines with a total of 30 mil VND	Income from the model is 2.8 mil VND/month, said the HH.
II	District 9				
1	Doan Thi Thu Ha	59 hamlet 4, road 12, group 4, Q.9	Coffee mixed restaurant shop	Supported some equipments e.g fridge, desks, rice cooker,	The HH has been supported from Dec 2011. During the early stage, their business has been very successful because of crowded workers. Average income is about 4 mil VND/month. Now workers are lesser while many HHs do the same model. Their income therefore is reduced and reached about 2 mil VND/month.
2	Le Van Toan	10 road 963	Coffee mixed restaurant shop	Đầu tư bàn, ghế, tủ lạnh	Income from the model is 6 mil VND/month, said the HH.

No	Name	Address	Type	Type of support	Result of the model/reached profit
3	Huynh Van Thanh	969/2/2 Nguyen Duy Trinh, group 2, KP1, Phu Huu ward, Dist.9	motorcycle repair shop	Equipments for repairing	Income from the model is about 1-1.5 mil VND/month, said the HH.
4	Vo Van Tai	1025 Nguyen Duy Trinh, Phu Huu ward	motorcycle repair shop	Equipments for repairing	This HH has just been received the support from 27/09/2012
5	Chau Ngoc Tuan	1001 Nguyen Duy Trinh, Phu Huu ward	Mobil phone repair shop	Equipments for repairing	Ditto
6	Tran Thi Di	847 Group 30, KP Truong Khanh	Making up shop	Equipments for repairing	Ditto
7	La Thi Huong	286 Long Phuoc	Making up shop	Equipments for repairing	Ditto

3.2.3 Occupation training

By October 2012, occupation training has been completed, trainees has been graduated. Nevertheless, number of trainees really had taken part the training and graduated is much lesser than that stated in the training agreement. In Dong Nai, the number is 89 while in district 9 is 11 trainees. Discussion with a representative of the Long Thanh vocational center, it is known that the cost from the first phase has not been used up and it will be transferred to the second phase. In district 9, not any HHs have demand to be trained as surveyed. The cost will be refunded to VEC. Type of occupation and number of trainees has been graduated as following:

Table 7. Type of occupation and number of graduated trainees

No	Type of occupation	Number of graduated trainees
I	<i>Dong Nai province</i>	89
1	Installing and setting up computers	3
2	Cooking technical training	30
3	Forklift truck operation	1
4	Applied IT	1

No	Type of occupation	Number of graduated trainees
5	Car drive	10
6	Making up	30
7	Industrial power	14
II	District 9 - HCMC	11
1	Making up	5
2	Applied IT	3
3	Motorcycle repair	2
4	Sewing machine repair	1

In August 2012, the Long Thanh vocational center organized job fair and invited graduated trainees to take part and look for job opportunities. Nevertheless, only two of them came (one in Thong Nhat and one in Cam My) and since salary level suggested by recruiters is too low and they have to work far away their home (working at Nhon Trach industrial zone) so none of them want to do.

In district 9, out of the 11 trainees, only one has opened a motorcycle repair shop (using fund from the model). Two others are trying to complete procedures for receiving support from the industrial promotion model so that they can open a making up shop and motorcycle repair shop.

3.3 Relocation progress

Relocation progress until October 2012 as following:

Table 8. Relocation progress

Localities	Number of relocated HH	Relocation progress
Long Thanh district	282	It has issued decisions to arrange resettlement plots for 279 households with 295 plots. Of which Lien Kim Son resettlement site is 53 HHs with 58 plots and Long An resettlement site is 226 HHs with 237 plots. + In Lien Kim Son site: All households, after receiving plot have come and re-built their houses without any difficulties/obstruction; + In Long An site: Due to some obstructed procedures, HHs have been handed over their plots late and HHs have only started building from Oct 2011. By the monitoring time, 92 HHs have built new houses in the site. Some sold their plots arranged in the site.
District 9	n/a	- Phase 1: there are 17 relocated HHs and all of these HHs had relocated themselves. So far all of them had stable habitats; - Phase 2: It has not identified how many relocated HHs.
District 2	230	Out of 230 relocated HHs, only 47 HH are entitled to relocate at

		resettlement sites. Of the 47, only 5 have registered to the Cat Lai resettlement site. So far, since price of plots at the site has not been approved so not it cannot arrange the HHs to the site.
--	--	--

3.4 Complaint and complaint resolution

Complaint and complaint resolution status by October 2012 as following:

Table 9. Complaint and complaint resolution status

No	Name of HHs	Address	Complaint issues	Resolution	Result
I	District 2				
1	Dao Van Quang Nguyen Thi Hoang	Part of plot 17, map sheet No 65	Low compensation price	This petition was resolved.	Dismissed
2	Nghiem Van Sau Ho Thi Trong	197 hamlet 2 (new group 19), area 2, An Phu ward, district 2	The HH requested to be compensated for common access road as 12,9m ²	This petition was resolved.	Dismissed
3	Tran Van Huynh Cao Thi Xinh	203 Nguyen thi Dinh, (new group 19), area 2, An Phu ward, district 2	The HH requested to be compensated for area of 68m ² on first floor	Under resolution	
4	Nguyen Thi Thu Van	211A Nguyen Thi Dinh, (new group 19), area 2, An Phu ward, district 2	The HH requested to be supported for occupied land before 15/10/1993	Under resolution	
5	Nguyen Thi Nay Tran Trong An	79A, hamlet 1, Area 3, An Phu ward, district 2	Low compensation price	Under resolution	
6	Ngo Huu Phu	Plot 100, map sheet 65 (TL 2003)	The HH requested to be compensated for 20m ² of residential land that they have used since 2000.	Under resolution	
7	Tran Thi Lan	Part of plot 238, 481, map sheet No3 (TL 299/TTg) now is part of plot 97, map sheet 53 (TL 2003)	Low compensation price	This petition was resolved.	Dismissed
8	Dao Minh Tien	Not address, area 3, An Phu ward, district 2, part of plot 97, 98, map	Low compensation price	This petition was resolved.	Dismissed

No	Name of HHs	Address	Complaint issues	Resolution	Result
		sheet 53 (TL 2003)			
9	Huynh Thi Lan Diep Nhu Tran Diep Duy are legal inheritors of Mr. Diep Tan Tai, died.	Part of plots 2614, 2161, map sheet No 4 (TL 299/TTg), now it is part of plot No 18, map sheet 55 (TL 2003), An Phu ward, district 2	The HH requested to be split into three households	Under resolution	
10	Duong Thi Bay	Part of plots No 20, 21, 27, 28, sheet 59 (TL 2003); Part of plot 2107, sheet 4 (TL 299/TTg)	The HH requested to be supported their agricultural land area of 1,000m ²	This petition was resolved.	Dismissed
11	Nguyen Thuy Trang	Part of plot No 2063, sheet 4 (TL 299/TTg), now it is part of plot No 6, sheet 60	The HH requested to be supported their agricultural land area 330m ² , and life stabilization	This petition was resolved.	Dismissed
12	Ha Vinh Hung	Part of plot 2075, sheet 4 (TL 299/TTg) now is part of plot 2, sheet 63	The HH requested to be supported their agricultural land area 534m ² (over 1.000m ²)	Under resolution	
13	Nguyen Thuy Duong	Part 2061, sheet 4 (TL 299/TTg) now it is part of plot 3, 4, 6, sheet 60 (TL 2003)	The HH requested to be supported their agricultural land area of 7,431,2m ² , and life stabilization	This petition was resolved.	Dismissed
14	Nghiem Thi Muoi	211 Nguyen Thi Dinh, area 2, An Phu ward, district 2	The HH requested to be supported their agricultural land area of 55,4m ² as this is residential that they have occupied before 15/10/1993	Under resolution	
15	Huynh Thanh Hai Tran Thi Giau	210 Nguyen Thi Dinh, area 2, An Phu ward, district 2	The HH requested to be supported their agricultural land area of 5,4m ² like residential land of 30%.	This petition was resolved.	The petition is accepted and has been compensated additionally
16	Le Van Tuoi	31A area 3, An	Low compensation	This HH	

No	Name of HHs	Address	Complaint issues	Resolution	Result
	Nguyen Thi Dieu	Phu ward, district 2	price	witdrawed their petition	
17	Tran Ngoc Chau	Part of plot 2992, sheet 4 (TL 299/TTg) now it is part of plot13, 39, sheet 57 (BĐĐC 2003)	Low compensation price	Under resolution	
II	Long Thanh Dist				
1	Le Thi Nhan	Long An commune	This HH suggested being supported as ethnic minority	This petition was resolved	This HH has been supported additionally and received money.
2	Nguyen Minh Chuc	Long An commune	Compensated land area is lacked and location is wrong	This petition was resolved.	- This petition has been added shortage land area (74,5 m ²) - dismissed content of location
3	Kieu Thi Muoi	Long An commune	- Compensated land area is wrong; - the HH requested to be compensated more land area and granted a resettlement plot	Under resolution: - It has just adjusted technical record of the plot, land acquisition decision and calculated to compensate more for the HH - Their remaining land might not be valuable for using, it will be considered for acquisited all.	
4	Pham Thi Da	Cau Xeo area, Long Thanh town	- The HH supposes that their compensated land area of 62.7 is wrong, the right area	This petition was resolved	- It accepted the compensated area as 250

No	Name of HHs	Address	Complaint issues	Resolution	Result
			is 250 m ² ; - Temporary renting house and transport cost are calculated 50% that are wrong. - Compensated price for houses at level 4, class 3 as 1,005,000 VND/m ² is wrong.		m ² ; - Dismissed other issues
5	Nguyen Van Vung	Cau Xeo area, Long Thanh town	The HH suggested being supported for pool/garden land area of the same plot where has a house and is not recognized as residential land.	It accepts the petition and will calculate for additional compensation.	Additional compensation record of the HH has been submitted to PPC for approval
6	Phong A Man	Phuoc Hai, Long Thanh town	- The HH complained that their additional compensation plan 2012 applied price 2011 is wrong. - They are lacked a support like Degree 69	- It accepted to adjust based on price 2012. - dismissed the complaint of Degree 69	District compensation committee has submitted additional compensation plan
7	Nguyen Thi Ngoc Anh	Cau Xeo area, Long Thanh town	The HH requested to be compensated based on new prices at the decision No 14/2012/QD-UBND	The Long Thanh LFDC relied to the HH	Dismissed the petition
8	Nguyen Ngoc Quang	Cau Xeo area, Long Thanh town	Ditto	Ditto	Ditto
9	Nguyen Duy Nguyt	Cau Xeo area, Long Thanh town	Ditto	Ditto	Ditto
10	Le Dang Thuy	Cau Xeo area, Long Thanh town	Ditto	Ditto	Ditto
11	Pham Tan Tai	Cau Xeo area, Long Thanh town	Ditto	Ditto	Ditto
12	Hoang Thi Minh	Cau Xeo area, Long Thanh town	Ditto	Ditto	Ditto
13	Nguyen Khac Ky	Cau Xeo area, Long Thanh town	Ditto	Ditto	Ditto
14	Do Thi Bach Yen	Cau Xeo area,	The HH suggested	Under resolution	

No	Name of HHs	Address	Complaint issues	Resolution	Result
		Long Thanh town	being supported agricultural land in residential area, and pool/garden is not recognized as residential land		

Apart from the petition, during the interview some households raised other ideas as following:

- The HH of Mrs Nguyen Thi Ngoc, Long Thanh town recommended to be supported for their agricultural land area of 69.7m² close to residential area. The HH is preparing their complaint petition to send to Long Thanh inspector.
- The HH of Mrs Cao Thi Anh Dao, hamlet 2, Long An raised two issues: (i) transport support item and bonus for handing over their land timely is wrong. For this issue, EMA checked the HH’s compensation record and certifies that the HH had received compensation before decision No 20/2010/QD-UBND becoming effective. So the compensation/support as above are right. The consultant explained with the HH; (ii) Before compensation, Mrs Dao’s parents gave her this house. Living in the house is two HHs (a) Mrs Dao’s parents with two persons (b) Mrs Dao’s household with 4 persons. While support item for the affected household has only been calculated for her HH, not for her parents. The consultant supposes that the complaint is reasonable and suggested Long Thanh LFDC reconsiders this matter.

Thus, it can see that all complaint petitions have been dealt with seriously as stated in Viet Nam complaint Law and process stated in RP. All complaint resolution decisions have been sent to HHs in which explain clearly complained issues. Through discussion with HHs, they express their consents with these decisions.

3.5 Existing issues/drawn lessons

3.5.1 External monitoring support and RP implementation progress in district 9

It differs from the phase 1, in phase 2, capital for RP implementation is financed by HCMC PC and the RP implementation is assigned to District 9 compensation committee (DCC). Since there are not any articles that request DCC to provide information for EMA, so the consultant has not been able to get any information during the monitoring in this district. Accordingly, it cannot assess if the RP implementation has been complied with the approved RP or not. It is necessary to say more that with efforts from EMPU-HLD and the EMA, district 2 compensation committee has provided RP implementation information for EMA. Nevertheless, EMA is afraid of coming times. This matter may be taken place in district 2 like ever happened in district 9.

In district 9, RP implementation progress is rather slow and detail compensation plan for each HH is being calculated and publicized for HHs. It is known that 100% have not agreed with prices publicized. This matter will affect to land acquisition progress.

3.5.2 Infrastructure fee to dependent relocated HHs

As regulation, for the dependent relocated HHs who are entitled to receive resettlement plot, they have to pay 100% infrastructure fee. Through discussion with the Long Thanh PMU, the investor of the resettlement site it is known that the fee is about 2,200,000 – 2,300,000 VND/m². Thus, average area of each plot from 200-250m², then each HH has to pay a fee from 450-560,000,000VND/plot. Plus with land usage tax, each dependent relocated HH has to pay before receiving land at the Long An resettlement site is 530,000,000 to 660,000,000 VND/plot. This is a rather big amount with them when each of them often receives compensation less than 200,000,000 VND. A survey by EMA showed that a very few of these type of HHs have received plot and built houses in the site. Some others sold their plots with prices from 500-600,000,000 VND and buy other places to build their houses. Long Thanh district PC suggested to Dong Nai PC about reduction of 50% of the fee, regrettably Dong Nai PC did not accept the suggested as mentioned in previous monitoring reports in phase 1.

3.5.3 Occupation training

Result from the actual occupation training showed that this activity is not effective. Number of trainees is much lesser than suggested previously. Time of training is too short (about 6 months) with normal certificates that seems not different with common labours. Moreover, the training has not been connected closely with demand from recruiters so job opportunities are not much. This is a depth reason that does not attract trainees.

PART IV. CONCLUDING, EXISTING ISSUES AND RECOMMENDATION

4.1 Conclusion

By the monitoring time, the RP implementation of the section from Km4+000 - Km 5+984 has been fundamentally completed. Nevertheless, in the section from Km0+000 - Km4+000 the activity has taken place advantageously in district 2 while rather slowly in district 9. Localities have applied sufficiently policies as stated in RP and URP. Particularly, supports as stated in Degree 69 has contributed to significantly improve life of APs who lost agricultural land. Moreover, some HH have enjoyed from IRP. Some models have reached active results though some seems to be unsuccessful. For APs who have been arranged to the Long An resettlement site, Dong Nai PC has exempted construction license procedures for APs from Oct 25, 2011 to July 30, 2012, that is to encourage and take advantages for APs in soon stabilizing life.

4.2 Existing issues and recommendation

Some existing issues collected through the monitoring as following

Table 10. Existing issues and recommendation

No	Existing issues	Recommendation	Responsibility
1	The external monitoring in district 9 has encountered difficulty because there are not any regulations/articles by HCMC PC that request DCC to provide information for EMA	VEC/EPMU should soon work with HCMC PC about this matter	- VEC; - EPMU HLD
2	RP implementation progress in district 9 is slow	HCMC PC needs to be regularly reported implementation progress and supports to deal with obstructions soon.	- HCMC PC; - District 9 compensation committee.
3	Infrastructure fee to dependent relocated HHs	PPC of Dong Nai and related agencies should consider appropriated solution for dependent relocated HHs	- PPC of Dong Nai; - PPC of Long Thanh; - Management Project Unit of Long Thanh; - VEC
4	Effectiveness of occupation training is low.	- Occupation training should be connected closely with demands from recruiters.	- Technical assistance consultant; - Vocational center.
5	Payment for occupation training support	So far, only APs in communes of Binh Son, Tam An were received the support. It recommends Long Thanh town, communes of Binh An, Long An, An Phuoc soon complete their	- Long Thanh district PC - Long Thanh district LFDC - Commune/town PCs of

No	Existing issues	Recommendation	Responsibility
		certifications and send to LFDC then Long Thanh district PC for approval soon.	Binh An, Long An, An Phuoc
6	Some complaints still exist	- Deal with complaints as mentioned in item 3.4	- Long Thanh inspector; - District PC; - PPC

PART V: ANNEX

Annex 1: List of persons/agencies contacted

No	Agency	Contacted persons	Position
1	EPMU HLD	Pham Tho Quang	Head of the planning and resettlement department PRD
		Nguyễn Đình Tiến	Staff of PRD
2	Farmer Associations of Long Thanh District	Nguyen Van Ngau	Chairman
		Nguyen Thi Thu Ha	Vice-Chairman
		Doan Kim Truong Giang	Accountant
3	Long Thanh-Nhon Trach Vocational Training Center	Nguyen Thi Kim Huong	Vice-Principal
		Le Dinh Long	Staff
4	Long Thanh Land Fund Development Centre	Nguyen Van Thao	Deputy of Compensation Dept
		Le Quang Hung	Deputy of Compensation Dept
		Huynh Minh Nhat	Team leader
		Huat Thi Thanh Tuyen	Staff
5	DCC of district 9	Nguyen Thi Thu Ha	Deputy of Compensation Dept 2
		Nguyen Thi Van	Staff
		Hanh	Staff
6	Farmer Associations of District 9	Do Thi Hiep	Chairman
		Mach Thanh Le	Accountant
7	DCC of district 2	Pham Dinh Tu	Manager of Compensation Dept 2
		Bui Van Tan	Deputy of Compensation Dept 2
8	Saigon East Vocational Training Center (formerly the Center for Vocational District 9)	Nguyen Thi Kim Bac	Vice-Principal
		Tran Huyen Van	Manager of Training Dept

Annex 2. List of APs entitled to relocate in district 2

No	Name of HH	Address	Note
----	------------	---------	------

No	Name of HH	Address	Note
1	Nguyen Van Tuoi Nguyen Thi Thu Hong	85C Nguyen Thi Dinh Street, Quarter 3, An Phu ward, district 2	Register resettlement
2	Nguyen Thi Nay Tran Trong An	79A, hamlet 1, quarter 3, An Phu ward, district 2	Register resettlement
3	Vo Thanh That Nguyen Thi Thanh	76, Quarter 3, An Phu ward, district 2	Register resettlement
4	Phan Ngoc Thach Tran Thi Mot	185A Nguyen Thi Dinh Street, Quarter 2, An Phu ward, district 2	Register resettlement
5	Nghiem Van Tung	209 Nguyen Thi Dinh, hamlet 2, Quarter 2, An Phu ward, district 2	Register resettlement
6	Pham Thi Huong	66 Nguyen Thi Dinh, Quarter 3, An Phu ward, district 2	Self-relocation
7	Pham Phu Tho Tran Thi Lien	93 Nguyen Thi Dinh, Quarter 3, An Phu ward, district 2	Self-relocation
8	Ngo Huu Nam Tran Thi Kim Thoa	64 Nguyen Thi Dinh, An Phu ward	Self-relocation
9	Tran Van Hung Nguyen Thi Tiet	90B, Quarter 3, An Phu ward, district 2	Self-relocation
10	Le Anh Dung Le Thi Xuan Huong	58 Nguyen Thi Dinh, Quarter 3, An Phu ward, district 2	Self-relocation
11	Le Hoang Long Le Thi Xuan Huong	58B Nguyen Thi Dinh, Quarter 3, An Phu ward, district 2	Self-relocation
12	Nguyen Cao Thang Phuong Thi Thao	94 Quarter 3, An Phu ward, district 2	Self-relocation
13	Nguyễn Thành Xương Phạm Thanh Nga Nguyen Thanh Xuong Pham Thanh Nga	85 Quarter 3, An Phu ward, district 2	Self-relocation
14	Tran Van Binh Nguyen Thi Tuyet	53 Nguyen Thi Dinh, hamlet 1, An Phu ward, district 2	Self-relocation
15	Nghiem Van Sau Ho Thi Trong	197 hamlet 2, Quarter 2, An Phu ward, district 2	Self-relocation
16	Tran Van Hiep Nguyen Kim Thanh Chi	213A hamlet 2, Quarter 2, An Phu ward, district 2	Self-relocation
17	Tran Van Binh	206 Nguyen Thi Dinh hamlet 2, Quarter 2,	Self-relocation

No	Name of HH	Address	Note
	Pham Thi Le	district 2	
18	Tran Van Huynh Cao Thi Xinh	203 Nguyen Thi Dinh, hamlet 2, quarter 2, An Phu ward, district 2	Self-relocation
19	Tran Van Thanh Nguyen Thi Anh	212 Nguyen Thi Dinh, hamlet 2, Quarter 2, An Phu ward, district 2	Self-relocation
20	Nguyen Van Ba Le Thi Dung	212A hamlet 2 Quarter 2 An Phu ward, district 2	Self-relocation
21	Nguyen Thi Thu Van	211A Nguyen Thi Dinh, hamlet 2, Quarter 2, An Phu ward, district 2	Self-relocation
22	Le Thi Nang	202 hamlet 2, Quarter 2, An Phu ward, district 2	Self-relocation
23	Huynh Van Sen	200 Quarter 2, An Phu ward, district 2	Self-relocation
24	Do Van Tan Nguyen Thi Chuc	94D Nguyen Thi Dinh, Quarter 3, An Phu ward, district 2	Self-relocation
25	Nguyen Huynh Huong	65D Quarter 3, An Phu ward, district 2	Self-relocation
26	Tran Ngoc Liem Nguyen Thi My Nga	64B Nguyen Thi Dinh, An Phu ward, district 2	Self-relocation
27	Nguyen Quang Long Nguyen Kim Phung	65 Nguyen Thi Dinh, Quarter 3, An Phu ward, district 2	Self-relocation
28	Le Thi Tu	62 Quarter 3, An Phu ward, district 2	Self-relocation
29	Nguyen Quang Duc Nguyen Thi Huynh Hue	65A Nguyen Thi Dinh, Quarter 3, An Phu ward, district 2	Self-relocation
30	Nguyen Ngoc Son Trieu Duc Quang	185A Nguyen Thi Dinh, Quarter 2, An Phu ward, district 2	Self-relocation
31	Tran Thi Sau	89 Quarter 3, An Phu ward, district 2	Self-relocation
32	Dang Van Suong Duong Thi Tam	109 Nguyen Thi Dinh, Quarter 3, An Phu ward, district 2	Self-relocation
33	Le Thi Thanh Nguyen Van Hong	59 Nguyen Thi Dinh, Quarter 3, An Phu ward, district 2	Self-relocation
34	Le Thi Hai Truong Van Cut	61 Nguyen Thi Dinh, Quarter 3, An Phu ward, district 2	Self-relocation
35	Ngo Thi Kim Anh	64A Nguyen Thi Dinh, Quarter 3, An Phu ward, district 2	Self-relocation
36	Huynh Thi Ngoc Minh	47 Nguyen Thi Dinh, An Phu ward, district 2	Self-relocation
37	Ngo Kim Lang	63 Nguyen Thi Dinh, An Phu ward, district 2	Self-relocation

No	Name of HH	Address	Note
	Nguyen Thi Hao		
38	Tran Van Hien Le Thi My Lien	90 Nguyen Thi Dinh, Quarter 3, An Phu ward, district 2	Self-relocation
39	Ho Thu Nguyet	54F Quarter 3, An Phu ward, district 2	Self-relocation
40	Nguyễn Thị Hai (là người thừa kế hợp pháp của bà Nguyễn Thị Năm - đã chết) Nguyen Thi Hai	133 Quarter 3, An Phu ward, district 2	Self-relocation
41	Nguyen Van Ngoi Doa Thi Mien	77A An Phu ward, district 2	Self-relocation
42	Tran Ut Hau Nguyen Thi Thu Em	90C An Phu ward, district 2	Self-relocation
43	Chung Mai	140 Nguyen Thi Dinh, Quarter 3, An Phu ward, district 2	Self-relocation
44	Nguyen Thi Tam	199 hamlet 2, Quarter 2, An Phu ward, district 2	Self-relocation
45	Nguyen Van Rot Truong Thu Thu Nga	147T Do Xuan Hop, Quarter 3, An Phu ward, district 2	Self-relocation
46	Doan Thi Nho Nguyen Thi Binh Tien	147R Do Xuan Hop, An Phu ward, district 2	Self-relocation
47	Truong Van Hay	106 Do Xuan Hop, An Phu ward, district 2	Self-relocation

Annex 3. List of trainees participated vocational training courses

No	Name of trainee	Belong to AH	Training course
I	Dist 9 - HCMC		
1	Le Thi Kieu Tien	Le Van Cam	Make up
2	Nguyen Thi Hai	Nguyen Thi Bong	Make up
3	Nguyen Thi Lan Huong		Make up
4	Huynh Van Thanh	Huynh Van Thanh	Motorcycle Repairing
5	Tran Thi Ngoc Trinh	Tran Phuoc Trong	Application Informatics
6	Huynh Thi Yen Ly		Make up
7	Vo Thi Ngoc Hoa	Nguyen Thi No	Application Informatics
8	Nguyen Thi Thuy Kieu		Application Informatics
9	Phan Kim Ngan	Tran Thi Di	Make up

No	Name of trainee	Belong to AH	Training course
10	Vo Minh Trung	Vo Van Tai	Motorcycle Repairing
11	Le Duc Loi	Nguyen Van Hang	Sewing equipment Repairing
II	<i>Dong Nai Provinve</i>		
1	Bui Thi My Linh	Bui Duy Cuoc	Make up
2	Nguyen Thi Tho	Bui Van Chu	Make up
3	Bui Van Phong	Bui Van Minh	Industrial electricity
4	Phan Thi Truc Lam	Ho Thi Hoa	Cooking
5	Phan Thanh Lam		Cooking
6	Ho Thi Phuc	Le Hong Duc	Cooking
7	Phan Thi Thanh	Pham Thanh Long	Cooking
8	Nguyen Thi Xanh		Cooking
9	Phan Thanh Long		Industrial electricity
10	To Thi Vuong	Pham Van Viet	Cooking
11	Phan Van Chau	Phan Van Chau	Industrial electricity
12	Nguyen Thi Anh		Cooking
13	Phan Thi Ngoc Phuong		Make up
14	To Thi Thach	To Thi Thach	Cooking
15	Do Thi Thu		Make up
16	Vang Le Quyen	Vang Anh Dung	Cooking
17	Doan Thi Thuy Hoa	Doan Van Sang	Cooking
18	Pham Thi Lan		Cooking
19	Doan Thanh Sang		Make up
20	Doan Van Diep		Industrial electricity
21	Doan Vu Linh	Doan Van Suot	Industrial electricity
22	Doan Thi Cam Le		Make up
23	Doan Thi Ly		Make up
24	Hoang Thi Mung	Hoang Van Minh	Make up
25	Doan Thi Bao		Cooking
26	Hoang Thi Tuoi	Hoang Van Nam	Make up
27	Vuong Thi Hung		Cooking
28	Hoang Thi Dung	Hoang Van Vinh	Make up
29	Nguyen Thi Hue		Make up
30	Hoang Van Cuong		Cooking

No	Name of trainee	Belong to AH	Training course
31	Le Van Hieu	Nguyen Thi Gon	Cooking
32	Le Thi Dan		Make up
33	Le Van Doan		Make up
34	Le Van Quan		Industrial electricity
35	Le Van Truong		Industrial electricity
36	Nguyen Van Chung	Nguyen Van Cung	Industrial electricity
37	Nguyen Thi Tuyet		Make up
38	Nguyen Van Hinh	Nguyen Van Dinh	Industrial electricity
39	Nguyen Thi Huong		Make up
40	Nguyen Van Hen	Nguyen Van Hen	Industrial electricity
41	Vo Thi Thu	Nguyen Van Hung	Cooking
42	Nguyen Thi Kieu Nga		Make up
43	Nguyen Thi Diep	Nguyen Van Hung	Make up
44	Nguyen Thi Tham		Make up
45	Nguyen Thi Thom	Nguyen Van Nghiep	Make up
46	Nguyen Van Khanh	Nguyen Van Se	Industrial electricity
47	Nguyen Van Khien		Industrial electricity
48	Nguyen Thi Khuong		Make up
49	Doan Thi Nguyen		Cooking
50	Nguyen Thi Nguyet	Pham Van Hoa	Cooking
51	Pham Thi Nga		Cooking
52	Pham Thi Nhung		Cooking
53	Pham Van Vu		Make up
54	Nguyen Thi Thuy Van	Pham Van Thuan	Cooking
55	Pham Minh Tien		Make up
56	Vu Minh Vuong	Vu Thanh Phong	Make up
57	Nguyen Thi Doai		Cooking
58	Cat Huy Son	Cat Huy Nhan	Make up
59	Vu Thi Chien	Khong Vu Ha	Cooking
60	Nguyen Thi Hong	Le Thanh Son	Cooking
61	Le Thi Ngoc Oanh	Le Van Uoc	Cooking
62	Tran Thi La		Cooking
63	Tran Thi Thanh Van	Tran Van Binh	Make up

No	Name of trainee	Belong to AH	Training course
64	Hoang Thi Thu	Hoang Van Chuong	Make up
65	Le Van Loi	Phan Thi Thanh Loc	Industrial electricity
66	Le Van Phuc		Industrial electricity
67	Phan Thi Huong	Vo Hong Loi	Cooking
68	Hoang Thi Hong Chi	Nguyen Trong Trung	Make up
69	Nguyen Trong Hieu		Make up
70	Nguyen Thi Kim Ngoc	Le Van Khanh	Make up
71	Vu Hoang Nhi	Tran Van Cuong	Make up
72	Ho Loc	Ho Phu	Industrial electricity
73	Bui Thi Van	Bui Thi Van	Cooking
74	Chau Van Hanh	Chau Van Hanh	Cooking
75	Cao Thi Hanh		Cooking
76	Vu Trung Hieu	Nguyen Thi Tia	forklift operation
77	Nguyen Thi Muoi		Application Informatics
78	Dao Van Minh	Dao Van Bao	test for car driving license B2
79	Le Hong Thanh	Le Hong Thanh	test for car driving license B2
80	Nguyen Huu Tri	Le Thi Nhan	test for car driving license B2
81	Le Hong Hai	Le Van Nien	test for car driving license B2
82	Phan Thi Kim Oanh	Nguyen Thi Duyen	test for car driving license B2
83	Nguyen Trong Nghia	Nguyen Van Dong	test for car driving license B2
84	Nguyen Van Hoi	Nguyen Van Hoi	test for car driving license B2
85	Quach Thanh Lam	Quach Thanh Lam	test for car driving license B2
86	Nguyen Thi Ut Hien	Do Thi Bach Yen	test for car driving license B2
87	Dao Thi Dam	Dao Van Hai	computer assembly and installation
88	Doan Thai Hung	Ma Thi Ngau	computer assembly and installation
89	Nguyen Thi Thu Cuc	Nguyen Van Muon	computer assembly and installation