

## PROCUREMENT PLAN

### Basic Data

<b>Project Name:</b> Renewable Energy Development and Network Expansion and Rehabilitation for Remote Communes Sector Project (Formerly Renewable Energy for Remote Commune)	
<b>Project Number:</b> 42182-013	<b>Approval Number:</b> 2517/7262/7262/0384
<b>Country:</b> Viet Nam, Socialist Republic of	<b>Executing Agency:</b> Asian Development Bank, Central Power Corporation (Power Company 3), Ministry of Industry and Trade, Northern Power Corporation (Power Company 1), Southern Power Corporation (Power Company 2), Viet Nam Electricity
<b>Project Financing Amount:</b> US\$ 197,600,000 <b>ADB Financing:</b> US\$ 151,000,000 <b>Cofinancing (ADB Administered):</b> <b>Non-ADB Financing:</b> US\$ 46,600,000	<b>Implementing Agency:</b> N/A
	<b>Project Closing Date:</b> 1 July 2017
<b>Date of First Procurement Plan:</b> 30 March 2009	<b>Date of this Procurement Plan:</b> 21 May 2015, Version 2

### A. Methods, Thresholds, Review and 18-Month Procurement Plan

#### 1. Procurement and Consulting Methods and Thresholds

Except as the Asian Development Bank (ADB) may otherwise agree, the following process thresholds shall apply to procurement of goods and works.

Procurement of Goods and Works		
Method	Threshold	Comments
International Competitive Bidding for Goods	US\$ 500,000 and Above	
National Competitive Bidding for Goods	Between US\$ 100,000 and US\$ 499,999	
Shopping for Goods	Up to US\$ 99,000	
International Competitive Bidding for Works	US\$ 5,000,000 and Above	
National Competitive Bidding for Works	Between US\$ 100,000 and US\$ 4,999,999	
Shopping for Works	Up to US\$ 99,999	

Consulting Services	
Method	Comments
Consultant's Qualification Selection for Consulting Firm	
Quality- and Cost-Based Selection for Consulting Firm	
Quality-Based Selection for Consulting Firm	
Individual Consultants Selection for Individual Consultant	

#### 2. Goods and Works Contracts Estimated to Cost \$1 Million or More

The following table lists goods and works contracts for which the procurement activity is either ongoing or expected to commence within the next 18 months.

##### Central Power Corporation (Power Company 3)

Package Number	General Description	Estimated Value	Procurement Method	Review (Prior/ Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
01-DPR	Supply of mechanical hydraulic equipment, electrical equipment in	1,500,000.00	ICB	Prior	1S1E	Q2 / 2015	Prequalification of Bidders: N Domestic

	powerhouse						Preference Applicable: Y  Bidding Document: Goods
--	------------	--	--	--	--	--	---

**Northern Power Corporation (Power Company 1)**

Package Number	General Description	Estimated Value	Procurement Method	Review (Prior/ Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
EVNNPC-ADB DB-W06.1 -AF2	Construction of MV, LV lines and substations for Nam Po dist. of Dien Bien province	1,402,031.00	NCB	Post	1S1E	Q2 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
NPC-ADB/ C1-G04	Procurement and Transportation of MV and LV conductors	1,965,006.00	ICB	Prior	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: Y  Bidding Document: Goods
NPC-ADB/ W3.2 HG	Construction of MV, LV networks and substations for Su Phi, Xin Man, Quang Binh, Bac Quang districts in Ha Giang province	1,100,917.00	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
NPC-ADB/ W3.3 HG	Construction of MV, LV networks and substations for Yen Minh, Bac Me districts in Ha Giang province	1,072,876.00	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works

**Southern Power Corporation (Power Company 2)**

Package Number	General Description	Estimated Value	Procurement Method	Review (Prior/ Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
P3-6W	Construction of lines, substations, and poles of household connection for Tra Vinh province  Lot 1: Lot P3-6W.1: Construction of lines, substations, and poles of household connection for Cang Long, Chau Thanh, Cau Ke, Tra Cu districts, Tra Vinh province Lot 2: Lot P3-6W.2: onstruction of lines, substations, and poles of household connection for Duyen Hai, Cau Ngan, Tieu Can districts, Tra Vinh province	2,069,254.00  1,070,882.00  998,372.00	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
P3-8W	Construction of lines, substations, and poles of household connection for Soc Trang province  Lot 1: Lot P3-8W.1: Construction of lines, substations, and poles of household connection for Chau Thanh, Ke Sach, My Tu, Nga Nam and Long Phu districts, Soc Trang province Lot 2: Lot P3-8W.2: Construction of lines, substations, and poles of household connection for Vinh Chau, My Xuyen, Tran De districts and Soc Trang city, Soc Trang province	1,804,829.00  902,415.00  902,414.00	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works

**3. Consulting Services Contracts Estimated to Cost \$100,000 or More**

The following table lists consulting services contracts for which the recruitment activity is either ongoing or

expected to commence within the next 18 months.

**Asian Development Bank**

Package Number	General Description	Estimated Value	Recruitment Method	Review (Prior/ Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments
ADB-OBA-VALIDATION	Independent Verification Consultants	100,000.00	CQS	Prior	Q2 / 2015	BTP	Assignment: National  Comments: Additional Financing (Grant G0384)

**4. Goods and Works Contracts Estimated to Cost Less than \$1 Million and Consulting Services Contracts Less than \$100,000 (Smaller Value Contracts)**

The following table lists smaller-value goods, works and consulting services contracts for which the activity is either ongoing or expected to commence within the next 18 months.

**Central Power Corporation (Power Company 3)**

Goods and Works								
Package Number	General Description	Estimated Value	Number of Contracts	Procurement Method	Review (Prior/ Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
02-DPR	Supply of distribution transformers and materials for substation	299,198.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods
07-DPR	Installation of mechanical hydraulic equipment, electrical equipment for powerhouse and distribution transformers	233,645.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
EVNCP-ADB-OBA-C2-01	Supply and installation of household connections in Quang Tri province	390,000.00	1	NCB	Post	1S1E	Q2 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods  Comments: Funding resource:

								Additional Financing (Grant G0384)
EVNCPC- ADB-OBA- C2-03	Supply and installation of household connections in Thua Thien Hue province	280,000.00	1	NCB	Post	1S1E	Q2 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods  Comments: Funding resource: Additional Financing (Grant G0384)
EVNCPC- ADB-OBA- C2-05	Supply and installation of household connections in Quang Nam province	640,000.00	1	NCB	Post	1S1E	Q2 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods  Comments: Funding resource: Additional Financing (Grant G0384)
EVNCPC- ADB-OBA- C2-07	Supply and installation of household connections in Quang Ngai province	300,000.00	1	NCB	Post	1S1E	Q2 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods  Comments: Funding resource: Additional Financing (Grant G0384)
EVNCPC- ADB-OBA- C2-09	Supply and installation of household connections in Gia Lai province	220,000.00	1	NCB	Prior	1S1E	Q2 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document:

								Goods  Comments: Funding resource: Additional Financing (Grant G0384)
--	--	--	--	--	--	--	--	--

Consulting Services								
Package Number	General Description	Estimated Value	Number of Contracts	Recruitment Method	Review (Prior/ Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments
None								

#### Northern Power Corporation (Power Company 1)

Goods and Works								
Package Number	General Description	Estimated Value	Number of Contracts	Procurement Method	Review (Prior/ Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
EVNNPC-ADB DB-W06.2-AF2	Construction of MV, LV lines and substations for Muong Nhe Dist. of Dien Bien Province	685,411.00	1	NCB	Prior	1S1E	Q2 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
EVNNPC-ADB LC-W06.1-AF2	Construction of MV, LV lines and substations for Muong Te and Nam Nhun Dist.s. of Lai Chau Province	875,376.00	1	NCB	Prior	1S1E	Q2 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
EVNNPC-ADB LC-W06.2-AF2	Construction of MV, LV lines and substations for Than Uyen, Tan Uyen, Sin Ho and Tam Duong Dist.s. of Lai Chau Province	862,559.00	1	NCB	Prior	1S1E	Q2 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
EVNNPC-ADB-OBA-C1-01	Installation of household connections under Component 1 in Dien Bien	30,000.00	1	SHOPPING	Post		Q4 / 2015	Comments: Funding

	province							resource: Additional Financing (Grant G0384)
EVNNPC- ADB-OBA- C1-02	Supply and Installation of household connections under Component 1 in Lai Chau province	40,000.00	1	SHOPPING	Post		Q4 / 2015	Comments: Funding resource: Additional Financing (Grant G0384)
EVNNPC- ADB-OBA- C1-03	Supply and installation of household connections under Component 1 in Son La province	30,000.00	1	SHOPPING	Post		Q4 / 2015	Comments: Funding resource: Additional Financing (Grant G0384)
NPC-ADB/ C1-G01	Procurement and Transportation of Transformers for Lang Son, Lao Cai, Yen Bai, Ha Giang provinces	682,170.00	1	ICB	Prior	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods
NPC-ADB/ C1-G02	Procurement and Transportation of Protection and Switching Equipment, Cubicles for Lang Son, Lao Cai, Yen Bai, Ha Giang provinces	193,634.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods
NPC-ADB/ C1-G03	Procurement and Transportation of MV Insulators and accessories for Lang Son, Lao Cai, Yen Bai, Ha Giang provinces	380,942.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods

NPC-ADB/ C1-G05	Procurement and Transportation of Meters and Meter Boxes for Lang Son, Lao Cai, Yen Bai, Ha Giang provinces  Lot 1: 1. Procurement and Transportation of Meters for Lang Son, Lao Cai, Yen Bai, Ha Giang provinces Lot 2: 2. Procurement and Transportation of Meter Boxes for Lang son, Lao Cai, Yen Bai, Ha Giang provinces	410,885.00  282,866.00  128,019.00	2	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods
NPC-ADB/ G01-AF2	Procurement and transportation of distribution transformers, switching and protection equipment for Dien bien and Lai chau provinces  Lot 1: 1: Procurement of transformers for Dien Bien and Lai Chau provinces Lot 2: 2: Procurement of switching and protection equipment for Dien Bien and Lai Chau	103,298.00  85,358.00  17,940.00	2	NCB	Post	1S1E	Q2 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods
NPC-ADB/ G02-AF2	Procurement of conductors, insulators and accessories for Dien bien and Lai chau provinces  Lot 1: 1: Procurement of insulators and accessories for Dien Bien and Lai Chau provinces Lot 2: 2: Procurement of MV & LV	391,008.00  91,454.00  299,554.00	2	NCB	Post	1S1E	Q2 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods



	conductors for Dien Bien and Lai Chau provinces							
NPC-ADB/ G03-AF2	Procurement of meter boxes, meters and LV distribution cubicles for Dien bien and Lai chau provinces  Lot 1: 1: Procurement of meter boxes for Dien Bien and Lai Chau provinces Lot 2: 2: Procurement of meters for Dien Bien and Lai Chau provinces Lot 3: 3: Procurement of LV distribution cubicles for Dien Bien and Lai Chau provinces	110,732.00  19,401.00  46,420.00  44,911.00	3	NCB	Post	1S1E	Q2 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods
NPC-ADB/ W3.1 HG	Construction of MV, LV networks and substations for Quang Ba, Vi Xuyen, Dong Van, Meo Vac districts in Ha Giang province	930,641.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
NPC-ADB/ W3.1 LK	Construction of MV, LV networks and substations for Lao Cai city and Muong Khuong district in Lao Cai province	611,572.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
NPC-ADB/ W3.1 LS	Construction of MV, LV networks and substations for Trang Dinh, Loc Binh, and Dinh Lap districts in Lang Son province	848,339.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works

NPC-ADB/ W3.1 YB	Construction of MV, LV networks and substations for Van Chan and Mu Cang Chai districts in Yen Bai province	367,198.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
NPC-ADB/ W3.2 LK	Construction of MV, LV networks and substations for Bao Thang and Bao Yen districts in Lao Cai province	644,542.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
NPC-ADB/ W3.2 LS	Construction of MV, LV networks and substations for Van Quang, Binh Giam, Bac Son districts in Lang Son province	812,937.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
NPC-ADB/ W3.2 YB	Construction of MV, LV networks and substations for Yen Binh and Luc Yen districts in Yen Bai province	280,233.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
NPC-ADB/ W3.3 LK	Construction of MV, LV networks and substations for Sapa and Bat Sat districts in Lao Cai province	540,710.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works

NPC-ADB/ W3.3 LS	Construction of MV, LV networks and substations for Cao Loc, Van Lang, Chi Lang, Huu Lung districts in Lang Son province	582,020.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
NPC-ADB/ W3.3 YB	Construction of MV, LV networks and substations for Van Yen district in Yen Bai province	505,393.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
NPC-ADB/ W3.4 LK	Construction of MV, LV networks and substations for Van Bao district in Lao Cai province	488,457.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
NPC-ADB/ W3.4 YB	Construction of MV, LV networks and substations for Tran Yen district in Yen Bai province	445,173.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works
NPC-ADB- SV/G01	Supply of electro-mechanic al equipment and technical services	702,413.00	1	ICB	Prior	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: Y  Bidding Document: Plant  Comments: rebid

--	--	--	--	--	--	--	--	--

Consulting Services								
Package Number	General Description	Estimated Value	Number of Contracts	Recruitment Method	Review (Prior/ Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments
None								

**Southern Power Corporation (Power Company 2)**

Goods and Works								
Package Number	General Description	Estimated Value	Number of Contracts	Procurement Method	Review (Prior/ Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
P3-1G	Conductors, Pin Insulators, String Insulators, Accessories, MV Overhead Line Equipment (LBFCO, FCO, LA, Fuses, ...)	769,429.00	3	ICB	Prior	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods
	Lot 1: 1. Conductors	653,249.00						
	Lot 2: 2. Insulators, Accessories	81,056.00						
	Lot 3: 3. MV Overhead Line Equipment (LBFCO, FCO, LA, Fuses...)	35,124.00						
P3-2G	Distribution Transformers	352,033.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods
P3-3G	LV Distribution Boards	68,056.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Goods
P3-4G	Meter Boxes, Meter Cables, Cables and fittings for connection upstream meters	479,990.00	3	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N

	Lot 1: Lot P3-4G.1: Meter Boxes Lot 2: Lot P3-4G.2: Meter cables, cables for connection upstream meters Lot 3: Lot P3-4G.3: Fittings for connection upstream meters	108,634.00  143,408.00  227,948.00						Bidding Document: Goods
P3-9W	Construction of lines, substations, and poles of household connection for Cu Lao Dang, Thanh Tri districts, Soc Trang province	349,579.00	1	NCB	Post	1S1E	Q1 / 2015	Prequalification of Bidders: N  Domestic Preference Applicable: N  Bidding Document: Small Works

Consulting Services								
Package Number	General Description	Estimated Value	Number of Contracts	Recruitment Method	Review (Prior/Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments
None								

## B. Indicative List of Packages Required Under the Project

The following table provides an indicative list of goods, works and consulting services contracts over the life of the project, other than those mentioned in previous sections (i.e., those expected beyond the current period).

Goods and Works							
Package Number	General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Procurement Method	Review (Prior/Post)	Bidding Procedure	Comments
None							

Consulting Services							
Package Number	General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Recruitment Method	Review (Prior/Post)	Type of Proposal	Comments
None							

## C. List of Awarded and On-going, and Completed Contracts

The following tables list the awarded and on-going contracts, and completed contracts.

### 1. Awarded and Ongoing Contracts

Central Power Corporation (Power Company 3)

Goods and Works							
Package Number	General Description	Estimated Value	Contract Value	Procurement Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
22-AR	Construction of Bot Do - Huong Lam 35kV line	509,328.00	373,816.00	NCB	Q2 / 2013	23-SEP-13	An Ngai Mechanical and Construction JSC
19-AR	Construction of head works	745,317.00	668,617.00	NCB	Q2 / 2012	25-JUL-12	JV Song Da 9.01 SJC - Song Da 505 JSC
04-DPR	Construction of headworks	4,045,376.00	4,009,433.96	NCB	Q2 / 2014	23-SEP-14	JV Irrigation construction 1 Nghe An JSC – Construction No. 564 Co., Ltd
CPC-ADB-GL-W01	Construction of lines and substations for Chu Se, Chu Pah, Phu Thien, Ayunpa district, Gia Lai province.	1,881,195.00	1,466,843.00	NCB	Q2 / 2012	14-DEC-12	various contractors
CPC-ADB-GL-W02	Construction of lines and substations for Dak Po, An Khe, Ia Grai, Duc Co, Dak Doa, Chu Prong, Ia Pa, Mang Yang, Krong Pa, Kon Chro district, Gia Lai province.	2,517,237.00	1,826,365.00	NCB	Q2 / 2012	19-FEB-13	various contractors
CPC-ADB-QN-W02	Construction of lines and substations for Dien Ban, Dai Loc, Nong Son, Que Son, Phu Ninh, Nui Thanh, Hiep Duc district, Quang Nam province.	1,639,945.00	1,487,762.00	NCB	Q2 / 2012	19-FEB-13	various contractors
CPC-ADB-QT-W02	Construction of lines and substations for Huong Hoa, Gio Linh and Hai Lang district, Quang Tri province.	1,641,451.00	1,224,927.00	NCB	Q2 / 2012	19-FEB-13	various contractors
CPC-ADB-QT-W01	Construction of lines and substations for Huong Hoa, Hai Lang, Gio Linh, Vinh Linh and Cam Lo district, Quang Tri province	1,552,348.00	1,322,245.00	NCB	Q2 / 2012	05-DEC-12	various contractors
CPC-ADB-TTH-W02	Construction of lines and substations for Quang Dien, Phu Loc, Huong Thuy, Nam Dong, Phu Vang district, Hue City, and interconnecting lines between	1,811,122.00	1,651,612.00	NCB	Q2 / 2012	14-DEC-12	various contractors

	districts of Thua Thien Hue province.						
CPC-ADB-QNg-W01	Construction of lines and substations for Quang Ngai province.	2,471,666.00	1,974,280.00	NCB	Q2 / 2012	14-DEC-12	various contractors
CPC-ADB-QN-W01	Construction of lines and substations for Thang Binh, Duy Xuyen district, Quang Nam province.	885,698.00	672,112.00	NCB	Q2 / 2012	14-DEC-12	JV Tan Binh Company Limited and Nhat Huy Commercial and construction Company, Ltd
CPC-ADB-TTH-W01	Construction of lines and substations for Phong Dien, Huong Tra, A luoi, district, Thua Thien Hue province.	953,449.00	649,595.00	NCB	Q2 / 2012	19-FEB-13	various contractors
21-AR	Construction of penstock, powerhouse and distribution substation	1,314,725.00	1,182,887.00	NCB	Q3 / 2013	16-OCT-13	Construction JSC No.47
06-DPR	Construction of powerhouse and distribution substation	1,403,232.00	1,513,146.70	NCB	Q3 / 2014	13-NOV-14	Consulting Construction and Electric power Development JSC.
03-DPR	Construction of road for management and operation house	946,875.00	481,255.00	NCB	Q2 / 2014	23-SEP-14	JV Irrigation construction 1 Nghe An JSC – Construction No. 564 Co., Ltd
10-AR	Construction of road to powerhouse (section 2)	1,373,106.00	1,052,559.00	NCB	Q3 / 2012	30-OCT-12	JV No.564 Construction Co - No. 412
CPC-ADB AF-QT-W01	Construction of transmission lines and substations for Dak Rong, Huong Hoa district, Quang Tri province	2,032,147.00	1,530,375.67	NCB	Q3 / 2014	14-NOV-14	Technological Development System Co. Ltd; JV Thuan An Construction Company; JV Thuan An Construction Company; Mai Phuong Co. Ltd
	Lot 1: Construction of transmission lines and substations for Dak Rong 1 district (A Vao commune), Quang Tri province	362,419.00					
	Lot 2: Construction of transmission lines and substations for Dak Rong 2 district (Huc Nghi, Ta Long commune),	625,658.00					

	<p>Quang Tri province</p> <p>Lot 3: Construction of transmission lines and substations for Dak Rong 3 district (Ba Nang, Dak Rong, Huong Hiep commune), Quang Tri province</p> <p>Lot 4: Construction of transmission lines and substations for Dak Rong 4 (Mo O, A Ngo commune), Huong Hoa district, Quang Tri province</p>	<p>800,072.00</p> <p>243,993.00</p>					
CPC-ADB AF-QN-WO 1	<p>Construction of transmission lines and substations for Dien Ban, Dai Loc, Duy Xuyen district, Hoi An City, Quang Nam province</p> <p>Lot 1: Construction of transmission lines and substations for Dien Ban, Quang Nam province</p> <p>Lot 2: Construction of transmission lines and substations for Dai Loc, Quang Nam province</p> <p>Lot 3: Construction of transmission lines and substations for Duy Xuyen district, Quang Nam province</p> <p>Lot 4: Construction of transmission lines and substations for Hoi An City, Quang Nam province</p>	<p>2,680,382.00</p> <p>885,338.00</p> <p>775,255.00</p> <p>780,931.00</p> <p>238,858.00</p>	1,878,775.67	NCB	Q3 / 2014	14-NOV-14	An Thuan JS Co.; JV Da Nang Electric Construction JSC; JV Quang Nam Electric Construction; An Nhon Construction JSC
CPC-ADB AF-QT-WO 3	Construction of transmission lines and	2,865,638.00	1,955,054.49	NCB	Q3 / 2014	14-NOV-14	JV An Ngai Mechanics and Construction Joint



	substations for Hai Lang, Gio Linh, Vinh Linh district, Quang Tri province						Stock Company; Tuy Phuoc Binh Dinh Electric Construction JS Company; JV Tan Viet Commercial and Construction Investment JSC; JV Phuong Minh JSC
	Lot 1: Construction of transmission lines and substations for Hai Lang 1 district (Hai Xuan, Hai Phu, Hai Thuong, Hai Quy commune), Quang Tri province	609,787.00					
	Lot 2: Construction of transmission lines and substations for Hai Lang 2 district (Hai Duong, Hai Tho, Hai Chanh, Hai Son commune), Quang Tri province	588,095.00					
	Lot 3: Construction of transmission lines and substations for Gio Linh district, Quang Tri province	808,325.00					
	Lot 4: Construction of transmission lines and substations for Vinh Linh district, Quang Tri province	859,430.00					
CPC-ADB AF-QN-WO 4	Construction of transmission lines and substations for Nui Thanh, Phu Ninh district, Tam Ky city, Quang Nam province	2,415,144.00	1,681,448.43	NCB	Q3 / 2014	14-NOV-14	JV Tan Binh Company Limited; JV Ba Dinh Trade and Construction Joint Stock Company; An Thuan JSC
	Lot 1: Construction of transmission lines and substations for Phu Ninh district, Quang Nam province	212,265.00					
	Lot 2:	1,144,550.00					

	Construction of transmission lines and substations for Tam Ky city, Quang Nam province						
	Lot 3: Construction of transmission lines and substations for Nui Thanh district, Quang Nam province	1,058,329.00					
CPC-ADB AF-QN-W03	Construction of transmission lines and substations for Que Son, Phuoc Son, Hiep Duc, Dong Giang, Nam Giang district, Quang Nam province	2,349,472.00	1,777,830.19	NCB	Q3 / 2014	14-NOV-14	JV Nha Trang Centrifugal Concrete joint stock Company; JV An Ngai Mechanics and Construction Joint Stock Company; Duy Phuc private business
	Lot 1: Construction of transmission lines and substations for Que Son district, Quang Nam province	1,137,172.00					
	Lot 2: Construction of transmission lines and substations for Hiep Duc district, Quang Nam province	940,870.00					
	Lot 3: Construction of transmission lines and substations for Phuoc Son, Dong Giang, Nam Giang district, Quang Nam province	271,430.00					
CPC-ADB AF-QN-W02	Construction of transmission lines and substations for Thang Binh, Nong Son district, Quang Nam province	2,541,912.00	1,646,189.22	NCB	Q3 / 2014	14-NOV-14	JV Da Nang Electric Construction JSC; JV Da Nang Electric Construction JSC; JV Quang Nam Electric Construction
	Lot 1: Construction of transmission lines and substations for Thang Binh 1 district (Binh Lanh, Binh Tri,	1,033,324.00					

	<p>Binh Dinh Nam, Binh Dinh Bac, Binh Quy, Binh Nguyen commune, Ha Lam town, Binh Que, Binh Phu, Binh Chanh, Binh Tu), Quang Nam province</p> <p>Lot 2: Construction of transmission lines and substations for Thang Binh 2 district (Binh An, Binh Minh, Binh Trieu, Binh Phuc, Binh Nam, Binh Hai, Binh Trung, Binh Sa, Binh Giang commune), Quang Nam province</p> <p>Lot 3: Construction of transmission lines and substations for Nong Son district, Quang Nam province</p>	<p>1,309,718.00</p> <p>198,870.00</p>					
CPC-ADB AF-QN-W05	Construction of transmission lines and substations for Tien Phuoc, Bac Tra My, Nam Tra My district, Quang Nam province	1,014,791.00	772,641.50	NCB	Q3 / 2014	14-NOV-14	JV Nha Trang Centrifugal Concrete joint stock Company
CPC-ADB AF-QT-W02	<p>Construction of transmission lines and substations for Trieu Phong district, Quang Tri province</p> <p>Lot 1: Construction of transmission lines and substations for Trieu Phong 1 district (Trieu Do, Trieu Long, Trieu Dong, Trieu Thuan commune), Quang Tri province</p> <p>Lot 2: Construction of transmission lines and</p>	<p>3,041,234.00</p> <p>1,148,363.00</p> <p>968,347.00</p>	2,041,515.85	NCB	Q3 / 2014	14-NOV-14	Lien Minh Investment and Construction JSC; JV Vneco 12 Electricity Construction JSC; Duc Bao Kon Tum Electric Construction JSC

	substations for Trieu Phong 2 district (Trieu Trung, Trieu Tai, Trieu Son commune), Quang Tri province						
	Lot 3: Construction of transmission lines and substations for Trieu Phong 3 district (Trieu Thanh, Trieu Hoa, Trieu Trach, Trieu Dai commune), Quang Tri province	924,524.00					
CPC-ADB AF-QT-WO 4	Construction of transmission lines and substations for Cam Lo district, Quang Tri town, Quang Tri province	950,786.00	522,058.82	NCB	Q3 / 2014		Duy Phat Commercial and construction Company., Ltd; An Thuan JS Co;
	Lot 1: Construction of transmission lines and substations for Cam Lo 1 district (Cam Tuyen, Cam Nghia, Cam Thanh, Cam Chinh commune), Quang Tri town, Quang Tri province	377,841.00					
	Lot 2: Construction of transmission lines and substations for Cam Lo 2 district (Cam Hieu, Cam Thuy, Cam An commune), Quang Tri province	572,945.00					
	Lot 3: Construction of transmission lines and substations for Cam Lo 1 district (Cam Tuyen, Cam Nghia, Cam Thanh, Cam Chinh commune), Quang Tri town, Quang Tri province	377,841.00					

	Lot 4: Construction of transmission lines and substations for Cam Lo 2 district (Cam Hieu, Cam Thuy, Cam An commune), Quang Tri province	572,945.00					
20-AR	Construction of water tunnel	1,360,448.00	1,249,289.00	NCB	Q3 / 2012	12-NOV-12	Consulting Construction and Electric power Development JSC
05-DPR	Construction of water tunnel and intake gate	1,065,465.00	877,515.10	NCB	Q3 / 2014	21-NOV-14	Construction Joint Stock Company 47
08-DPR	Installation and fabrication of hydro-mechancia l part	408,754.00	376,150.57	NCB	Q4 / 2014	05-NOV-14	Dai Han Mechanical and fabrication JSC.
23-AR	Installation and fabrication of hydro-mechanica l part.	1,246,714.00	1,068,738.00	NCB	Q1 / 2013	03-MAY-13	LILAMA 45.4 JSC
24-AR	Installation of mechanical-hydr aulic equipment, electrical equipment for powerhouse	138,145.00	92,424.00	NCB	Q4 / 2013	01-AUG-13	Dai Han mechanical and fabrication JSC
CPC-ADB- MV-G05	Supply of LV distribution boards	210,482.00	210,380.00	NCB	Q3 / 2012	27-FEB-13	Viet Nam Electric Equipment JSC
CPC-ADB- MV-G01	Supply of MV & LV conductors	6,943,385.00	3,958,516.00	ICB	Q3 / 2012	01-APR-13	various contractors
CPC-ADB- MV-G02	Supply of MV insulators	396,354.00	312,179.00	NCB	Q3 / 2012	26-FEB-13	Minh Long 2 Technical Porcelain Co., Ltd
CPC-ADB AF-MV-G0 2	Supply of MV insulators, switching equipments and distribution boards  Lot 1: Supply of MV insulators  Lot 2: Supply of switching equipment  Lot 3: Supply of LV distribution boards	482,878.00  265,177.00  44,784.00  172,917.00	307,530.51	NCB	Q3 / 2014		Tuan An Electric Equipment JSC ; Dong Hung Industry Joint Stock Company
CPC-ADB AF-MV-G0 1	Supply of MV&LV conductors	4,186,581.00	3,594,909.78	ICB	Q3 / 2014	26-FEB-15	Dai Long Trading Manufacturing Electric Wire and Cable Co., Ltd.
17-AR	Supply of distribution transformers	158,854.00	116,711.00	NCB	Q3 / 2013	08-APR-14	GELEX EMIC
CPC-ADB- MV-G03	Supply of distribution transformers	1,164,127.00	1,096,401.00	ICB	Q3 / 2012	27-MAR-13	HANAKA Group JSC
CPC-ADB AF-MV-G0 3	Supply of distribution transformers	912,104.00	560,906.00	ICB	Q3 / 2014	05-MAR-15	Hanoi Transformers and Electrical Equipment Manufacturing JSC

18-AR	Supply of materials and equipment for distribution substation, conductors, insulators, switchgear equipment for 35kV line	224,866.00	222,139.00	NCB	Q3 / 2013	08-APR-14	TOJI GROUP JSC
16-AR	Supply of mechanical hydraulic equipment, electrical equipment in power house	1,446,837.00	1,411,586.00	ICB	Q4 / 2012	11-JUN-13	Zhejiang Lihai Zhefu Electric Machinery Co., Ltd
CPC-ADB-MV-G06	Supply of power meter, meter boxes and meter cable	1,120,114.00	1,063,777.00	ICB	Q3 / 2012	25-APR-13	various contractors
CPC-ADB-MV-G04	Supply of switching equipments	64,317.00	54,333.00	NCB	Q3 / 2012	27-FEB-13	Dong Hung Industry JSC
CPC-ADB AF-MV-G04	Supply of watt-hour meter boxes and power meter cables	104,936.00	81,722.07	NCB	Q3 / 2014	05-DEC-14	Dai Long Trading Manufacturing Electric Wire and Cable Co., Ltd.

Consulting Services							
Package Number	General Description	Estimated Value	Contract Value	Recruitment Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
None							

#### Northern Power Corporation (Power Company 1)

Goods and Works							
Package Number	General Description	Estimated Value	Contract Value	Procurement Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
NPC-ADB-NP/G01	Procurement, installation, commissioning; electro-mechanical equipment (Turbine and generator), complete electrical equipment in the plant, 35/6 kV system, communication system (including technology transfer) and 35/6 kV substation equipments	2,075,238.00	2,448,091.00	ICB	Q1 / 2014	04-NOV-14	Zhejiang Jinlun Electromechanic Co., Ltd
NPC-ADB-NN/G01	Procurement, installation, testing and commissioning of electro-mechanical equipment (Turbine and generator), complete electrical	1,806,000.00	1,864,135.00	ICB	Q2 / 2014	10-FEB-15	Hunan Allonward Hydro-Generating Equipment Co., Ltd

	equipment in the plant, 35/6 kV system, communication system (including technology transfer) and 35/6 kV substation equip						
EVNNPC-ADB-OBA-C2-02	Supply and Installation of household connections under Component 2 in Lai Chau province	350,000.00	285,480.00	NCB	Q3 / 2014	22-SEP-14	Funding resource: Additional Financing (Grant G0384)
EVNNPC-ADB-OBA-C2-01	Supply and installation of goods and materials for household connection under Component 2 in Dien Bien province	120,000.00	135,225.00	NCB	Q4 / 2014	11-DEC-14	Funding resource: Additional Financing (Grant G0384)
NPC-ADB-SV/W02	Construction of 0.4 kV line for unelectrified household	155,829.00	121,460.00	NCB	Q3 / 2014	09-JAN-15	Construciton 478 JSC
NPC-ADB-NN/W02	Construction of 0.4 kV system for un electrified households	172,535.00	91,616.00	NCB	Q2 / 2014	02-DEC-14	Duyen Ha Limited liability company
NPC-ADB-NN/W01	Construction of 35 kV line, 35/0.4 kV substation for power supply for construction and for unelectrified households	202,860.00	162,074.00	NCB	Q2 / 2014	02-DEC-14	Duyen Ha Limited liability company
NPC-ADB-NP/W01	Construction of 35 kV line, 35/0.4 kV substation for power supply for construction and for unelectrified households	259,025.00	231,085.00	NCB	Q1 / 2014	17-JUL-14	Tuan Giao Trading and electrical construction JSC
NPC-ADB-SV/W01	Construction of 35kV line, 35/0.4 kV substation, constructing the project site; construction of 35 kV line, 35/0.4 kV substation for unelectrified households	282,273.00	209,660.00	NCB	Q3 / 2014	09-JAN-15	Construction 478 JSC
NPC-ADB-NN/W03	Construction of head works, intake gate and pipe.	1,731,631.00	1,894,947.00	NCB	Q2 / 2014	21-NOV-14	Toan Phat Construction Industry JSC
NPC-ADB-SV/W03	Construction of headworks	621,354.00	640,354.00	NCB	Q3 / 2014	16-JUN-14	Binh Minh Investment and Development Joint Stock Company
NPC-ADB-NP/W03	Construction of headworks, intake and pipe	2,100,071.00	1,841,273.00	NCB	Q1 / 2014	16-JUN-14	Toan Phat Construction Industry JSC
NPC-ADB-NN/W05	Construction of penstock, valve house,	2,449,566.00	2,677,590.00	NCB	Q2 / 2014	02-DEC-14	JV Binh Minh Investment and Development JSC

	hydropower plant, tailrace, OPY station, road for O & M, house for O & M						and VVV Investment JSC
NPC-ADB-NP/W05	Construction of penstock, valve house, powerhouse, tailrace, OPY station, road for O&M, house for O&M.	3,079,250.00	3,106,603.00	NCB	Q1 / 2014	16-DEC-14	LV Song Da Investment & Construction JSC and VVV Investment JSC
NPC-ADB-NP/W04	Construction of power alignment (tunnel and surge tank)	2,085,239.00	1,900,718.00	NCB	Q1 / 2014	03-JUL-14	Song Da Investment and trading JSC
EVNNPC-ADB_DB-W06-AF	Construction of power network of communes for Muong Nhe Dist, Dien Bien province	3,000,000.00	2,691,000.00	NCB	Q2 / 2013	30-OCT-13	various contractors
EVNNPC-ADB_LC-W06-AF	Construction of power network of some communes for Muong Te Dist, Lai Chau province	3,100,000.00	3,354,000.00	NCB	Q2 / 2013	17-OCT-13	various contractors
EVNNPC-ADB_LC-W07-AF	Construction of power network of some communes of Tan Uyen and Than Uyen Dist, Lai Chau province	2,700,000.00	2,891,000.00	NCB	Q2 / 2013	17-OCT-13	various contractors
NPC-ADB-NN/W04	Construction of water-conveying system (power alignment) (headrace, works on the headrace and sand flusing gate on the headrace). Road for O & M	2,727,737.00	2,972,317.00	NCB	Q2 / 2014	01-DEC-14	Lung Lo Construction Corporation
NPC-ADB-SV/W04	Supplying and installation of hydro-mechanical equipment; Construction of penstock, powerhouse, tailrace, OPY station, house for O&M and road for management and operation	1,856,113.00	1,826,550.00	NCB	Q3 / 2014	14-JAN-15	Cong ty co phan Dau tu va Phat trien Binh Minh
NPC-ADB-NP/W02	Construction of 0.4 kV system for unelectrified household	67,638.00	72,068.00	SHOPPING	Q4 / 2014	17-DEC-14	Tuan Giao Trading and electrical construction JSC

Consulting Services							
Package Number	General Description	Estimated Value	Contract Value	Recruitment Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
None							



**Southern Power Corporation (Power Company 2)**

<b>Goods and Works</b>							
<b>Package Number</b>	<b>General Description</b>	<b>Estimated Value</b>	<b>Contract Value</b>	<b>Procurement Method</b>	<b>Advertisement Date (quarter/year)</b>	<b>Date of ADB Approval of Contract Award</b>	<b>Comments</b>
EVNSPC-ADB-P2-7 W	Construction lines, substation and poles of households connection for Soc Trang province	4,858,000.00	2,743,000.00	NCB	Q3 / 2013	19-DEC-13	various contractors
EVNSPC-ADB-P2-5 W	Construction lines, substation and poles of households connection for Tra Vinh province	3,700,000.00	2,093,000.00	NCB	Q3 / 2013	19-DEC-13	various contractors
SPC-ADB-P2-2G	Distribution transformers	472,000.00	490,000.00	NCB	Q4 / 2013	09-JAN-14	Cong ty Co Phan Tap Doan Hanaka: 09-Jan-2014
SPC-ADB-P2-3G	LV Distribution Boards	112,000.00	99,000.00	NCB	Q4 / 2013	09-JAN-14	Cong ty TNHH Dien Nam Viet: 09-Jan-2014
SPC-ADB-P2-1G	Procurement of Conductors, Pin Insulators, String Insulators, Accessories, MV Overhead Line Equipment (LBFCO, FCO, LA, Fuses...)	1,442,000.00	1,239,000.00	ICB	Q3 / 2013	24-DEC-13	various contractors
SPC-ADB-P2-4G	Procurement of Single phase watt-hour meters, meters Boxes, Meter cables, cables for connection downstream meters. Fittings for connection downstream meters	1,721,000.00	1,201,029.00	ICB	Q1 / 2014	04-APR-14	JV E.E ENGINEERING & TRADING JOINT STOCK CO. - NAM VIET ELECTRIC CO., LTD; DAI LONG TRADING - MANUFACTURING ELECTRIC WIRE & CABLE CO., LTD; SOUTHERN TRADING AND PRODUCING ELECTRICAL EQUIPMENT COMPANY
	Lot 1: Single phase watt-hour meters	407,000.00					
	Lot 2: Meter Boxes	343,000.00					
	Lot 3: Meter cables	538,000.00					
	Lot 4: Fittings for connection upstream meters	433,000.00					
EVNSPC-ADB-OBA-C2-01	Supply of cables for household connection in Tra Vinh province	370,000.00	363,812.00	NCB	Q1 / 2014	24-APR-14	Funding resource: Additional Financing (Grant G0384)
EVNSPC-	Supply of	280,000.00	226,883.00	NCB	Q1 / 2014	24-APR-14	Funding resource:

ADB-OBA-C2-02	materials for household connection in Tra Vinh province						Additional Financing (Grant G0384)
---------------	---	--	--	--	--	--	------------------------------------

Consulting Services							
Package Number	General Description	Estimated Value	Contract Value	Recruitment Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
None							

#### Viet Nam Electricity

Goods and Works							
Package Number	General Description	Estimated Value	Contract Value	Procurement Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
None							

Consulting Services							
Package Number	General Description	Estimated Value	Contract Value	Recruitment Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
None							

## 2. Completed Contracts

### Central Power Corporation (Power Company 3)

Goods and Works								
Package Number	General Description	Estimated Value	Contract Value	Procurement Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Date of Completion	Comments
None								

Consulting Services								
Package Number	General Description	Estimated Value	Contract Value	Recruitment Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Date of Completion	Comments
None								

### Northern Power Corporation (Power Company 1)

Goods and Works								
Package Number	General Description	Estimated Value	Contract Value	Procurement Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Date of Completion	Comments
EVNNPC-A DB ĐB-W08.5	Construction of power network of Commune:s for Muong Ang Dist, Dien Bien province	391,000.00	391,000.00	NCB	Q3 / 2012	28-SEP-12	29-SEP-12	Cong ty TNHH Thai Thanh: 02/8/2012
EVNNPC-A DB ĐB-W08.7	Construction of power network of Commune:s	2,501,000.00	2,501,000.00	NCB	Q3 / 2012	27-AUG-12	14-FEB-13	various contractors

	for Muong Cha Dist, Dien Bien province							
EVNNPC-A DB LC-W08.4	Construction of power network of Commune:s for Tan Uyen Dist, Lai Chau province	1,552,000.00	1,552,000.00	NCB	Q3 / 2012	06-JUL-12	18-FEB-13	various contractors
EVNNPC-A DB ĐB-W08.3	Construction of power network of Commune:s for Dien Bien Dong Dist, Dien Bien province	1,159,000.00	1,159,000.00	NCB	Q3 / 2012	27-AUG-12	03-APR-13	various contractors
EVNNPC-A DB ĐB-W08.6	Construction of power network of Commune:s for Muong Nhe Dist, Dien Bien province	3,524,000.00	3,524,000.00	NCB	Q3 / 2012	28-SEP-12	03-APR-13	various contractors
EVNNPC-A DB LC-W08.7	Construction of power network of Commune:s for Sin Ho Dist, Lai Chau province	1,560,000.00	1,560,000.00	NCB	Q3 / 2012	28-SEP-12	03-APR-13	various contractors
EVNNPC-A DB ĐB-W08.4	Construction of power network of Commune:s for Tua Chua Dist, Dien Bien province	600,000.00	600,000.00	NCB	Q3 / 2012	28-SEP-12	03-APR-13	Cong ty TNHH Duyen Ha: 03/8/2012
EVNNPC-A DB LC-W08.5	Construction of power network of Commune:s for Than Uyen Dist, Lai Chau province	1,773,000.00	1,773,000.00	NCB	Q3 / 2012	28-SEP-12	07-APR-13	various contractors
EVNNPC-A DB ĐB-W08.1	Construction of power network of Commune:s for Dien Bien Dist	414,000.00	414,000.00	NCB	Q3 / 2012	06-JUL-12	27-DEC-13	Cong ty TNHH Duyen Ha: 27/4/2012
EVNNPC-A DB ĐB-W08.2	Construction of power network of Commune:s for Tuan Giao Dist, Dien Bien province	215,000.00	215,000.00	NCB	Q3 / 2012	27-AUG-12	28-DEC-13	thuong mai va xay dung Ba Dinh: 28/5/2012
NPC-ADB/ G05	Procurement and transportation of meters and meter boxes	307,000.00	307,000.00	NCB	Q4 / 2011	14-JUN-12	19-AUG-12	various contractors
NPC-ADB/ G04	Procurement and transportation of MV. LV conductors	1,432,000.00	1,432,000.00	ICB	Q4 / 2011	14-JUN-12	19-OCT-12	CADIVI: 19/6/2012
NPC-ADB/	Procurement	694,000.00	694,000.00	ICB	Q4 / 2011	14-JUN-12	19-OCT-12	HANAKA:

G01	and transportation of Transformers							19/6/2012
NPC-ADB/G03	Procurement and transportation of MV insulator and accessories	604,000.00	604,000.00	ICB	Q4 / 2011	22-JUN-11	02-JAN-13	AIT-Tailun Consortium : 2/8/2013
NPC-ADB/G02	Procurement and transportation of protection and switching equipment. cubicles	211,000.00	211,000.00	NCB	Q4 / 2011	22-JUN-12	05-MAR-13	AIT-EIE Consortium : 5/12/2012
NPC-ADB/G02-AF	Procurement and transportation of switching and protection equipment, Cubicles for Dien Bien and Lai Chau	132,000.00	132,000.00	NCB	Q2 / 2013	19-SEP-13	09-JAN-14	GELEX-AIT Consortium : 19/9/2013
NPC-ADB/G03-AF	Procurement and transportation of MV insulators and conductors	1,009,000.00	1,009,000.00	ICB	Q2 / 2013	11-DEC-13	12-APR-14	various contractors
NPC-ADB/G01-AF	Procurement and transportation of transformers for Dien Bien and Lai Chau	253,000.00	253,000.00	NCB	Q2 / 2013	09-SEP-13	09-DEC-14	Cong ty che tao dien con Ha Noi: 9/9/2013
NPC-ADB/G04-AF	Procurement and transportation of meters and meter boxes for Dien Bien and Lai Chau	157,000.00	157,000.00	NCB	Q2 / 2013	26-SEP-13	26-DEC-14	GELEX: 26/9/2013

#### Consulting Services

Package Number	General Description	Estimated Value	Contract Value	Recruitment Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Date of Completion	Comments
None								

#### Southern Power Corporation (Power Company 2)

##### Goods and Works

Package Number	General Description	Estimated Value	Contract Value	Procurement Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Date of Completion	Comments
1G	Conductors	2,231,000.00	2,231,000.00	ICB	Q2 / 2011	31-AUG-11	29-FEB-12	Thinh Phat real estate-cables joint stock company
SPC-2G	Distribution	975,000.00	975,000.00	ICB	Q2 / 2011	31-AUG-11	29-FEB-12	Electrical

	transformers							equipment Joint stock company
SPC-4G	Insulators	135,000.00	135,000.00	NCB	Q3 / 2011	26-SEP-11	29-FEB-12	Cong ty TNHH Ngan Giang
SPC-5G	LV distribution Board	192,000.00	192,000.00	NCB	Q3 / 2011	26-SEP-11	29-FEB-12	Viet A Investment Commercia l Industrial group holdngs Company
SPC-3G	MV overhead line equipment	68,000.00	68,000.00	NCB	Q3 / 2011	26-SEP-11	29-FEB-12	Cong ty CP Thiet bi dien Tuan An
6G	Procurement of Meter boxes, Meter cables, Fittings for households connection	1,948,000.00	1,948,000.00	ICB	Q2 / 2011	25-AUG-11	29-FEB-12	various contractors
SPC-7G	Single phase watt-hour meters	393,000.00	393,000.00	ICB	Q4 / 2011	08-MAR-12	31-JUL-12	Shenzhen Star Instrument Co., Ltd/
SPC-7W	Works contract for Cang Long District.	151,000.00	151,000.00	NCB	Q2 / 2011	30-SEP-11	27-DEC-12	Cong ty Co Phan Xay dung Dien VNECO 10
SPC33W	Construction of household connection for Soc Trang	1,325,000.00	1,325,000.00	NCB	Q4 / 2011	31-MAR-12	31-DEC-12	various contractors
SPC-18W	Construction of household connection for Tra Vinh	1,268,000.00	1,268,000.00	NCB	Q4 / 2011	31-MAR-12	31-DEC-12	various contractors
SPC-22W	Works contract for 2 communes and 1 town : Ke Thanh, An My and Ke Sach town of Ke Sach District	304,000.00	304,000.00	NCB	Q2 / 2011	30-SEP-11	31-DEC-12	Cong ty TNHH Dien Thuong mai Tan Thai Duong
SPC-28W	Works contract for 3 communes : An Ninh, An Hiep and Phu Tan of My Tu District	362,000.00	362,000.00	NCB	Q2 / 2011	29-JUN-11	31-DEC-12	Lien danh Cong ty CP Co khi Xay lap Lam Dong and Cong ty CP Xay lap An Nhon
SPC-26W	Works contract for 4 communes : Long Phu, Tan Hung, Tan Thanh and Truong Khanh of Long Phu District	441,000.00	441,000.00	NCB	Q2 / 2011	29-JUN-11	31-DEC-12	Lien danh Cong ty CP Co khi Xay lap Lam Dong and Cong ty CP Xay lap An Nhon
SPC-24W	Works contract for 4 communes : Vinh Tan, Lai	390,000.00	390,000.00	NCB	Q2 / 2011	30-SEP-11	31-DEC-12	Lien Danh Cong ty TNHH Xay dung dien

	Hoa, Vinh Phuoc and Vinh Hiep of Vinh Chau District							BK and Cong ty TNHH Dien Ky Nghe Dai Viet
SPC-10W	Works contract for 5 communes : Chau Dien, Hoa Tan, Phong Thanh, Phong Phu, Ninh Thoi of Cau Ke District	380,000.00	380,000.00	NCB	Q3 / 2011	29-JUN-11	31-DEC-12	Lien danh Cong ty TNHH Mien Tay va Cong ty TNHH Xay lap Dien Song Be Electric
SPC-30W	Works contract for 5 communes : My Huong, Phu My, Thuan Hung, My Thuan and My Tu of My Tu District	330,000.00	330,000.00	NCB	Q2 / 2011	29-JUN-11	31-DEC-12	Cong ty TNHH MTV Co khi Kien Giang
SPC-9W	Works contract for 5 communes : Thanh Phu, Thong Hoa, Tam Ngai, Hoa An, An Phu Tan of Cau Ke District	365,000.00	365,000.00	NCB	Q2 / 2011	30-SEP-11	31-DEC-12	Cong ty CP Xay lap Lam Dong
SPC-11W	Works contract for 5 communes : Vinh Kim, Kim Hoa, My Long Bac, My Hoa, Hiep Hoa of Cau Ngang District	304,000.00	304,000.00	NCB	Q3 / 2011	29-JUN-11	31-DEC-12	Lien danh TNHH Mot Thanh Vien Co khi Kien Giang
SPC-13W	Works contract for 6 communes : Hieu Trung, Hieu Tu, Tap Ngai, Phu Can, Long Thoi, Ngai Hung of Tieu Can District	227,000.00	227,000.00	NCB	Q2 / 2011	30-SEP-11	31-DEC-12	Cong ty TNHH Mien Tay
SPC-16W	Works contract for 8 communes : Luu Nghiep Anh, Thanh Son, Kim Son, Don Chau, Ham Giang, Don Xuan, Dai An, Dinh An of Tra Cu District	286,000.00	286,000.00	NCB	Q2 / 2011	30-SEP-11	31-DEC-12	Cong ty TNHH Dien Thuong mai Tan Thai Duong
SPC-12W	Works contract for 8 communes : Truong Tho, My Long Nam, Thuan	339,000.00	339,000.00	NCB	Q2 / 2011	30-SEP-11	31-DEC-12	Cong ty Cp xay lap dien Ca Mau

	Hoa, Nhi Truong, Long Son, Hiep My Dong, Hiep My Tay, Thanh Hoa Son of Cau Ngang District							
SPC-20W	Works contract for 8 communes : Tai Van, Thanh Thoi An, Vien Binh, Thanh Thoi Thuan, Vien An, Ngoc To, Hoa Tu 2 and Ngoc Dong of My Xuyen District	304,000.00	304,000.00	NCB	Q2 / 2011	30-SEP-11	31-DEC-12	Lien Danh Cong ty TNHH Xay dung dien BK and Cong ty TNHH Dien Ky Nghe Dai Viet
SPC-8W	Works contract for Chau Thanh District	377,000.00	377,000.00	NCB	Q2 / 2011	30-SEP-11	31-DEC-12	Cong ty Co Phan Xay dung Dien VNECO 10
SPC-17W	Works contract for Duyen Hai District	486,000.00	486,000.00	NCB	Q2 / 2011	30-SEP-11	31-DEC-12	Cong ty TNHH MTV Co Khi Kien Giang
SPC-31W	Works contract for Thanh Tri District	374,000.00	374,000.00	NCB	Q2 / 2011	29-JUN-11	31-DEC-12	Lien danh Cong ty CP Co khi Xay lap Lam Dong and Cong ty CP Xay lap An Nhon

#### Consulting Services

Package Number	General Description	Estimated Value	Contract Value	Recruitment Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Date of Completion	Comments
None								

#### Viet Nam Electricity

##### Goods and Works

Package Number	General Description	Estimated Value	Contract Value	Procurement Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Date of Completion	Comments
SPC-14W	Works contract for 3 communes : Tan Hoa, Tan Hung, Hung Hoa of Tieu Can District	247,000.00	247,000.00	NCB	Q3 / 2011	15-FEB-12	31-DEC-12	Lien danh cong ty TNHH Mien Tay va Cong ty TNHH Xay lap Dien Song Be Electric
SPC-29W	Works contract for 4 communes : Phu Tam, Thien My, Ho Dac Kien and Thuan Hoa of	405,000.00	405,000.00	NCB	Q3 / 2011	15-FEB-12	31-DEC-12	Lien danh Cong ty Co phan Xay dung dien Minh Sang va Cong ty Co phan

	My Tu District							Dau tu va Xay dung Thien Danh An
SPC-23W	Works contract for 4 communes : Trinh Phu, Dai Hai, Thoi An Hoi and An Lac Tay of Ke Sach District	208,000.00	208,000.00	NCB	Q3 / 2011	15-FEB-12	31-DEC-12	Cong ty TNHH Xay dung dien BK
SPC-27W	Works contract for 4 communes and 1 town : Trung Binh, Lich Hoi Thuong, Dai An 2, Lieu Tu and Long Phu town of Long Phu District	362,000.00	362,000.00	NCB	Q3 / 2011	15-FEB-12	31-DEC-12	Cong ty Co phan Xay lap Dien Can Tho
SPC-25W	Works contract for 5 communes and 1 town: Vinh Chau, Lac Hoa, Vinh Hai, Hoa Dong, Khanh Hoa and Vinh Chau town of Vinh Chau District	439,000.00	439,000.00	NCB	Q3 / 2011	15-FEB-12	31-DEC-12	Cong ty Co phan Co khi Xay lap Dien Bac Lieu
SPC-21W	Works contract for 6 communes and 1 town : Thanh Phu, Thanh Quoi, Tham Don, Dai Tam, Gia Hoa 2, Hoa Tu 1 and My Xuyen town of My Xuyen District	282,000.00	282,000.00	NCB	Q3 / 2011	15-FEB-12	31-DEC-12	Lien danh cong ty TNHH Mien Tay va Cong ty TNHH Xay lap Dien Song Be Electric
SPC-15W	Works contract for 8 communes : Phuoc Hung, Tap Son, Tan Son, Tan Hiep, An Quang Huu, Long Hiep, Ngai Xuyen, Ngoc Bien of Tra Cu District	260,000.00	260,000.00	NCB	Q3 / 2011	15-FEB-12	31-DEC-12	Lien danh cong ty TNHH Mien Tay va Cong ty TNHH Xay lap Dien Song Be Electric
SPC-32W	Works contract for Nga Nam District	219,000.00	219,000.00	NCB	Q3 / 2011	15-FEB-12	31-DEC-12	Lien danh of Cong ty Co phan Xay dung dien Minh Sang va Cong ty Co phan Dau tu va Xay dung Thien



SPC-19W	Works contract for Soc Trang City and Cu Lao Dung District.	254,000.00	254,000.00	NCB	Q3 / 2011	15-FEB-12	31-DEC-12	Danh An Cong ty Co phan Dich vu Xay lap Ha Tang
---------	---	------------	------------	-----	-----------	-----------	-----------	--

Consulting Services								
Package Number	General Description	Estimated Value	Contract Value	Recruitment Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Date of Completion	Comments
None								

## D. Non-ADB Financing

The following table lists goods, works and consulting services contracts over the life of the project, financed by Non-ADB sources.

### Central Power Corporation (Power Company 3)

Goods and Works					
General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Procurement Method	Comments	
Installation of household connection in Quang Tri province under Component 2 in Phase 1 & 2	70,000.00	1	SHOPPING	Funding resource: Counterpart funds for Additional Financing (Grant G0384). Installation to be carried out by staff of subsidiaries (provincial power companies) of CPC.	
Installation of household connection in Thua Thien Hue province under Component 2 in Phase 1 & 2	4,000.00	1	SHOPPING	Funding resource: Counterpart funds for Additional Financing (Grant G0384). Installation to be carried out by staff of subsidiaries (provincial power companies) of CPC.	
Installation of household connection in Quang Nam province under Component 2 in Phase 1 & 2	117,000.00	1	SHOPPING	Funding resource: Counterpart funds for Additional Financing (Grant G0384). Installation to be carried out by staff of subsidiaries (provincial power companies) of CPC.	
Installation of household connection in Quang Ngai province under Component 2 in Phase 1 & 2	72,000.00	1	SHOPPING	Funding resource: Counterpart funds for Additional Financing (Grant G0384). Installation to be carried out by staff of subsidiaries (provincial power companies) of CPC.	
Installation of household connection in Gia Lai province under Component 2 in Phase 1 & 2	90,000.00	1	SHOPPING	Funding resource: Counterpart funds for Additional Financing (Grant G0384). Installation to be carried out by staff of subsidiaries (provincial power companies) of CPC.	

Consulting Services				
General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Recruitment Method	Comments
None				

### Southern Power Corporation (Power Company 2)

Goods and Works				
General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Procurement Method	Comments
Installation of household connections in Tra Vinh province under Component 2 in Phase 2	160,000.00	1	SHOPPING	Funding resource: Counterpart funds for Additional Financing (Grant G0384). Installation was carried out by staff of subsidiaries (provincial power companies) of SPC.

--	--	--	--	--

Consulting Services				
General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Recruitment Method	Comments
None				

## **E. National Competitive Bidding**

### **1. General**

The procedures to be followed for the procurement of goods, non-consulting services, and works under contracts awarded on the basis of National Competitive Bidding shall be those set forth in: (a) Law on Procurement No. 43/2013/QH13 dated November 26, 2013 ("Law on Procurement") and (b) Decree No. 63/2014/ND-CP dated June 26, 2014 (collectively, "National Procurement Laws"). Whenever any procedure in the National Procurement Laws is inconsistent with the ADB Procurement Guidelines (March 2013, as amended from time to time), the ADB Procurement Guidelines shall prevail, amongst others on the following.

### **2. Eligibility**

- (i) The eligibility of bidders shall be defined under section I of the ADB Procurement Guidelines; accordingly, no bidder or potential bidder should be declared ineligible for reasons other than those provided in section I of the ADB Procurement Guidelines, as amended from time to time. Conditions of bidders' participation shall be limited to those that are essential to ensure bidders' capability to fulfill the contract in question. Foreign bidders shall be eligible to participate under the same conditions as national bidders. Foreign bidders shall not be asked or required to form joint ventures with, or be subcontractors to, national bidders in order to submit a bid.
- (ii) A firm declared ineligible by ADB cannot participate in bidding for an ADB-financed contract during the period of time determined by ADB.
- (iii) A bidder shall not have a conflict of interest, which term shall be defined in accordance with section 1 of ADB Procurement Guidelines.<sup>1</sup> Any bidder found to have a conflict of interest shall be ineligible for contract award.
- (iv) Government-owned enterprises in the Borrower's country shall be eligible to participate as a bidder only if they can establish that they are legally and financially autonomous, operate under commercial law and are not dependent agencies of the Borrower or Sub-Borrower.
- (v) National sanction lists may only be applied with approval of ADB<sup>2</sup>.

### **3. Preferences**

No preference of any kind shall be given to domestic bidders over foreign bidders or for domestically manufactured goods over foreign manufactured goods. Unless otherwise stated in the applicable financing agreement, preferences among domestic bidders set forth in Article 14(3) of the Law on Procurement shall not be applied.

---

<sup>1</sup> Detailed guidance on how to apply conflict of interest test is available under section 1 of ADB's standard bidding documents for goods and works (as amended from time to time).

<sup>2</sup> For fraud and corruption cases, Section 50 of ADB's Integrity Principles and Guidelines provides that ADB may decide that another international financial institution's or legal or regulatory body's determination that a party has failed to adhere to appropriate ethical standards, as defined by any established system of principles, rules, or duties, including the laws or regulations of a state, constitutes that party's failure to maintain the highest ethical standards as required by ADB's Anticorruption Policy. The party may be subject to remedial action in accordance with the Integrity Principles and Guidelines. <http://www.adb.org/sites/default/files/integrity-principles-guidelines.pdf>

#### **4. Bidding Procedure**

Single stage-single envelope shall be the default bidding procedure and application of other bidding procedures shall require ADB's prior approval.

#### **5. Time for Bid Preparation**

The time allowed for the preparation and submission of bids for large and/or complex packages shall not be less than thirty (30) days from the date of the invitation to bid or the date of availability of the bidding documents, whichever is later.

#### **6. Standard bidding documents**

The Borrower's standard bidding documents, acceptable to ADB, shall be used. Bidders shall be allowed to submit bids by hand or by mail/ courier.

#### **7. Bid Opening and Evaluation**

- (i) Bids shall be opened in public, immediately after the deadline for submission of bids, regardless of the number of bids received.
- (ii) Except with prior approval of ADB, merit points shall not be used in bid evaluation.
- (iii) No price adjustments shall be made for evaluation purposes in accordance with Article 117(6) of Decree 63 when unit rates offered by the bidder are determined to be abnormally low.
- (iv) Bidders shall be given commercially reasonable time period to respond to clarification requests.
- (v) Bidders shall not be eliminated from detailed evaluation on the basis of minor, non-substantial deviations<sup>3</sup>.
- (vi) Except with the prior approval of ADB, negotiations contemplated under paragraphs 7 and 8 of Article 117 of Decree No. 63/2014/ND-CP shall not take place with any bidder prior to contract award.
- (vii) A bidder shall not be required, as a condition for award of contract, to undertake obligations not specified in the bidding documents or otherwise to modify the bid as originally submitted.

#### **8. Rejection of All Bids and Rebidding**

- (i) No bid shall be rejected on the basis of a comparison with the Procuring Entity's estimate or budget ceiling without ADB's prior concurrence.
- (ii) All bids shall not be rejected and new bids solicited without ADB's prior approval.

---

<sup>3</sup> A minor, non-substantial deviation is one that, if accepted, would not affect in any substantial way the scope, quality, or performance specified in the contract; or limit in any substantial way, the Contracting entity rights or the Bidder's obligations under the proposed contract or if rectified, would not unfairly affect the competitive position of other bidders presenting substantially responsive bids.

## **9. Publication of the Award of Contract. Debriefing.**

- (i) For contracts subject to prior review, within 2 weeks of receiving ADB's "No—objection to the recommendation of contract award, the borrower shall publish in the Government Public Procurement Gazette, or well-known and freely-accessible website the results of the bid evaluation, identifying the bid and lot numbers, and providing information on: i) name of each bidder who submitted a bid; ii) bid prices as read out at bid opening; iii) name and evaluated prices of each bid that was evaluated; iv) name of bidders whose bids were rejected and the reasons for their rejection; and v) name of the winning bidder, and the price it offered, as well as the duration and summary scope of the contract awarded.
- (ii) For contracts subject to post review, the procuring entity shall publish the bid evaluation results no later than the date of contract award.
- (iii) In the publication of the bid evaluation results, the Borrower shall specify that any bidder who wishes to ascertain the grounds on which its bid was not selected, may request an explanation from the Borrower. The Borrower shall promptly provide an explanation of why such bid was not selected, either in writing and/or in a debriefing meeting, at the option of the Borrower. The requesting bidder shall bear all the costs of attending such a debriefing.

## **10. Contract Administration**

The Contract Agreement, as such term is defined in the relevant bidding document, shall be applied without any modification during implementation except as otherwise agreed by ADB.

## **11. Fraud and Corruption**

A provision shall be included in all bidding documents for NCB works and goods contracts financed by ADB stating that ADB will sanction a party or its related parties, including declaring ineligible, either indefinitely or for a stated period of time, to participate in ADB-financed, administered or supported activities if it at any time determines that the party has, directly or indirectly through an agent, engaged in integrity violations as defined under ADB's Integrity Principles and Guidelines, including corrupt, fraudulent, collusive, or coercive practices in competing for, or in executing, an ADB-financed, administered or supported contract.

## **12. Right to Inspect/ Audit**

Each bidding document and contract financed by ADB shall include a provision requiring bidders, contractors, agents (whether declared or not), sub-contractors, sub-consultants, service providers, or suppliers and any personnel thereof, to permit ADB to inspect all accounts, records and other documents relating to any prequalification process, bid submission, and contract performance (in the case of award), and to have them audited by auditors appointed by ADB.