

Audited Project Financial Statements

Project Number: 45389-002

Loan Number: 2921-AZE

Period covered: 1 January 2017 to 31 December 2017

AZE: Second Road Network Development Investment Program, Project 1

Prepared by State Agency of Azerbaijan Automobile Roads (AAY)

For the Asian Development Bank

Date received by ADB: 9 April 2018

The audited project financial statements are documents owned by the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff. These documents are made publicly available in accordance with ADB's Public Communications Policy 2011 and as agreed between ADB, the Government of the Republic of Azerbaijan and State Agency of Azerbaijan Automobile Roads (AAY).

SECOND ROAD NETWORK DEVELOPMENT INVESTMENT PROGRAM
PROJECT 1 LOAN 2921 AZE

SPECIAL PURPOSE FINANCIAL STATEMENTS AND
REPORT OF INDEPENDENT AUDITOR

FOR THE YEAR ENDED 31 DECEMBER 2017

CONTENTS

	Page
Statement of Management Responsibilities	3
Report of Independent Auditors	4-5
Statement of Financial Position	6
Statement of Receipts and Payments (Cash flows)	7
Statement of Project Expenditure by Categories	8
Statement of Project Accounts	9
Notes to the Special Purpose Financial Statements	10-17

STATEMENT OF MANAGEMENT RESPONSIBILITIES

For the year ended 31 December 2017

Management has prepared and is responsible for the special purpose financial statements and related notes of the Second Road Network Development Investment Program Project 1, Loan 2921 AZE (hereinafter the "Project") financed by the Asian Development Bank (the "ADB") and the Government of Azerbaijan (the "GOA"). These have been prepared in accordance with the basis of accounting described in Note 2 and Note 3 to the accompanying special purpose financial statements.

The Project maintains internal accounting control systems and related policies and procedures designed to provide reasonable assurance that assets are safeguarded, that transactions are executed in accordance with management's authorisation and properly recorded, and that accounting records may be relied upon for the preparation of financial statements and other financial information. The system contains self-monitoring mechanisms that allow management to be reasonably confident that controls, as well as the Project's administrative procedures and internal reporting requirements operate effectively. There are inherent limitations in the effectiveness of any system of internal control, including the possibility of human error or the circumvention or overriding of controls. Accordingly, even an effective internal control system can provide only reasonable assurance with respect to financial statements preparation.

Signed on behalf of project management:

Project Director
Jeyhun Yusifov



Project Finance Specialist
Marana Karimova



02 April, 2018

RSM Azerbaijan

Demirchi Tower 21st floor,
37 Khojaly ave, AZ1025,
Baku, Azerbaijan

T +994(12) 480 4571
F +994(12) 480 4563

www.rsm.az

REPORT OF INDEPENDENT AUDITOR

To the Management of the Second Road Network Development Investment Program

Project 1 Loan 2921 AZE

Opinion

We have audited the accompanying special purpose financial statements of the Second Road Network Development Investment Program Project 1, Loan 2921 AZE (hereinafter the "Project") implemented by State Agency of Azerbaijan Automobile Roads which comprise the statement of financial position as of 31 December 2017, statement of receipts and payments (cash flows), statement of project expenditure by categories and statement of project account for the year then ended and a summary of significant accounting policies and other explanatory information. We have also audited the Project's compliance with the conditions of the relevant Loan Agreements, the Asian Development Bank guidelines and Laws of the Azerbaijan Republic.

In our opinion:

- a) the aforementioned financial statements and appended notes that were also the subject of the audit, fairly present in all material respects the financial position of the Project as at 31 December 2017 and the results of its operations for the year applied on a basis consistent in all material respects with the basis of accounting described in Note 3 of the accompanying special purpose project financial statements;
- b) State Agency of Azerbaijan Automobile Roads has in all material respects utilized the proceeds of the loan withdrawn from the Asian Development Bank only for purposes of the Project as agreed between the Asian Development Bank and the Government of the Azerbaijan Republic in accordance with the loan agreement; and no proceeds of the loan have been utilized for other purposes; and
- c) State Agency of Azerbaijan Automobile Roads was in compliance at the balance sheet date in all material respects with the financial covenants of the loan agreement.

Basis of Opinion

We conducted our audit in accordance with International Standards on Auditing (ISAs). Our responsibilities under those standards are further described in the "Auditors' Responsibilities for the Audit of Special-Purpose Financial Statement"'s section of our report. We are independent of the Company in accordance with the ethical requirements that are relevant to our audit of the financial statements in jurisdiction, and we have fulfilled our other ethical responsibilities in accordance with these requirements. We believe that the audit evidence we have obtained is sufficient and appropriate to provide a basis for our opinion.

Basis of Accounting and Restriction on Distribution as Use

Without modifying our opinion we draw attention to Note 2 and Note 3 (Page 10-11) which describes the basis for accounting and the purpose of these financial statements. These financial statements may not be suitable for any other purpose. These special purpose financial statements and auditor's report thereon are intended solely for the information and use of the management of the Project, the Government of the Azerbaijan Republic and the Asian Development Bank and are not intended to be and should not be used by anyone other than these specified parties.

Management's responsibility for the Special-Purpose Financial Statements

Management is responsible for the preparation and fair presentation of these financial statements in accordance with the basis of accounting described in Note 2 and Note 3 of the accompanying special purpose financial statements and for such internal control as management determines is necessary to enable the preparation of financial statements that are free from material misstatement, whether due to fraud or error.

Auditors' Responsibilities for the Audit of Special-Purpose Financial Statements

Our responsibility is to express an opinion on these financial statements based on our audit. We conducted our audit in accordance with International Standards on Auditing ("ISA") applicable to the audit of financial statements and to compliance auditing, with special reference to ISA 800 "The Independent Auditor's Report on Special Purpose Audit Engagements" and to the relevant Loan Agreements, the Asian Development Bank guidelines and Laws of the Azerbaijan Republic. Those standards require that we comply with ethical requirements and plan and perform the audit to obtain reasonable assurance whether the financial statements are free from material misstatement and about whether the Project has complied with the conditions of the relevant agreements, guidelines, laws and regulations.

An audit involves performing procedures to obtain audit evidence about the amounts and disclosures in the financial statements. The procedures selected depend on the auditors' judgment, including the assessment of the risks of material misstatement of the financial statements, whether due to fraud or error. In making those risk assessments, the auditor considers internal control relevant to the entity's preparation and fair presentation of the financial statements in order to design audit procedures that are appropriate in the circumstances, but not for the purpose of expressing an opinion on the effectiveness of the entity's internal control. An audit also includes evaluating the appropriateness of accounting policies used and the reasonableness of accounting estimates made by management, as well as evaluating the overall presentation of the financial statements.


RSM Azerbaijan LLC

RSM Azerbaijan LLC

02 April 2018

SECOND ROAD NETWORK DEVELOPMENT INVESTMENT PROGRAM
 PROJECT 1, LOAN 2921 AZE
 STATEMENT OF FINANCIAL POSITION
 AS OF 31 DECEMBER 2017
 (Amounts are expressed in US dollars unless otherwise indicated)

	2017	2016	Cumulative
ASSETS AND PROJECT EXPENDITURE			
Cash at bank	2,388.28	1,586.63	2,388.28
Project expenditure	40,233,906.56	39,806,653.24	184,332,837.17
	<u>40,236,294.84</u>	<u>39,808,239.87</u>	<u>184,335,225.45</u>
SOURCES OF FUNDS			
Project financing	40,235,178.98	39,821,253.55	184,346,709.27
Foreign exchange difference	1,115.86	(13,013.68)	(11,483.82)
	<u>40,236,294.84</u>	<u>39,808,239.87</u>	<u>184,335,225.45</u>



 Project Director
 Jeyhun Yusifov



 Project Finance Specialist
 Tarana Karimova

The notes set out on pages 10-17 form an integral part of these financial statements.

SECOND ROAD NETWORK DEVELOPMENT INVESTMENT PROGRAM
PROJECT 1, LOAN 2921 AZE
STATEMENT OF RECEIPTS AND PAYMENTS (CASH FLOWS)
FOR THE YEAR ENDED 31 DECEMBER 2017
(Amounts are expressed in US dollars unless otherwise indicated)

OPENING BALANCES	Note	2017	2016	Cumulative
GOA Project account		1,586.63	4,565.86	6,611.49
Cash on hand		-	-	-
		1,586.63	4,565.86	6,611.49
SOURCES OF FUNDS				
ADB direct payments	6	34,598,037.03	33,515,158.87	155,893,318.08
GOA funds	6	5,635,555.32	6,301,528.82	28,453,391.19
		40,233,592.35	39,816,687.69	184,346,709.27
PROJECT EXPENDITURE				
ADB share of expenditure				
Works	7	32,369,088.83	32,115,185.46	148,676,492.29
Consultants	7	2,228,948.20	1,399,973.41	7,216,825.79
		34,598,037.03	33,515,158.87	155,893,318.08
GOA share of expenditure				
Land acquisition		-	-	263,012.14
Value Added Tax for works		5,032,623.15	5,689,515.08	25,854,509.27
Value Added Tax for consultants		386,736.09	298,630.44	1,382,750.33
Withholding Tax for consulting		214,853.40	301,884.58	768,464.33
Compensation for real estate		-	-	107,326.46
Expert opinion		-	-	56,549.12
Bank charges		1,656.90	1,464.27	6,907.45
		5,635,869.53	6,291,494.37	28,439,519.09
TOTAL EXPENDITURE		40,233,906.56	39,806,653.24	184,332,837.17
ADD/LESS: EXCHANGE DIFFERENCES				
Gains/(loss) ADB		-	-	
Gains/(loss) GOA		1,115.86	(13,013.68)	
		1,115.86	1,3013.68	
CLOSING BALANCES				
GOA Project account		2,388.28	1,586.63	
Cash on hand		-	-	
		2,388.28	1,586.63	


Project Director
Jeyhun Yusifov


Project Finance Specialist
Tarana Karimova

The notes set out on pages 10-17 form an integral part of these financial statements.

SECOND ROAD NETWORK DEVELOPMENT INVESTMENT PROGRAM
PROJECT 1, LOAN 2921 AZE
STATEMENT OF PROJECT EXPENDITURE BY CATEGORIES
FOR THE YEAR ENDED 31 DECEMBER 2017
(Amounts are expressed in US dollars unless otherwise indicated)

	Note	2017	2016	Cumulative
Component 1				
Works				
Construction of Masalli-Jalilabad road	7	37,401,711.98	37,804,700.54	174,531,001.56
		37,401,711.98	37,804,700.54	174,531,001.56
Component 2				
Project implementation support for:				
Construction supervision	7	2,830,537.68	2,000,488.43	9,368,040.44
Compensation for real estate		-	-	107,326.46
Expert opinion		-	-	56,549.12
		2,830,537.68	2,000,488.43	9,531,916.02
Bank charges		1,656.90	1,464.27	6,907.45
	7	2,832,194.58	2,001,952.70	9,538,823.47
Land acquisition*	7	-	-	263,012.14
		2,832,194.58	2,001,952.70	9,801,835.61
		40,233,906.56	39,806,653.24	184,332,837.17

*The Borrower acting through relevant government authorities to ensure that all land and rights-of-way required for the Project are made available free and clear from any and all rights and claims of third parties and any other encumbrances whatsoever in a timely manner.



Project Director
Jeyhun Yusifov





Project Finance Specialist
Tarana Karimova

The notes set out on pages 10-17 form an integral part of these financial statements.

SECOND ROAD NETWORK DEVELOPMENT INVESTMENT PROGRAM
PROJECT 1, LOAN 2921 AZE
STATEMENT OF PROJECT ACCOUNTS
FOR THE YEAR ENDED 31 DECEMBER 2017
(Amounts are expressed in US dollars unless otherwise indicated)

	GOA AZN Account 2017	GOA USD Account 2017
Opening balance	1,586.63	-
Add		
Funds from GOA for the Project	5,635,555.32	-
	5,635,555.32	-
Less: GOA expenditure		
Value Added Tax for works	5,032,623.15	-
VAT for consulting	386,736.09	-
WT for consulting	214,853.40	-
Bank charges	1,656.90	-
	5,635,869.53	-
Add /(Less): Exchange difference Gains/(Losses)		
ADB	-	-
GOA	1,115.86	-
	1,115.86	-
Closing balance	2,388.28	-


Project Director
Jeyhun Yusifov


Project Finance Specialist
Yarana Kafimova

The notes set out on pages 10-17 form an integral part of these financial statements.

**SECOND ROAD NETWORK DEVELOPMENT INVESTMENT PROGRAM
PROJECT 1, LOAN 2921 AZE
NOTES TO THE SPECIAL PURPOSE FINANCIAL STATEMENTS
FOR THE YEAR ENDED 31 DECEMBER 2017**
(Amounts are expressed in US dollars unless otherwise indicated)

1. BACKGROUND

Loan Agreement 2921-AZE (Ordinary Operations) dated 22 April 2013 between the Republic of Azerbaijan (the "Borrower" or "GOA") and Asian Development Bank (the ADB) has been signed for the implementation of the Second Road Network Development Investment Program, Project 1 (the "Project").

ADB agreed to lend to the Borrower from ADB's ordinary capital resources an amount of USD 250,000,000 (two hundred and fifty million US Dollars), as such amount may be converted from time to time through a currency conversion in accordance with the provisions of the loan agreement. The objective of the Project is to build an adequate, efficient, safe, and sustainable road network linking the Republic of Azerbaijan domestically and internationally.

The Project consists of the following components:

- i) Construction of approximately 30.0 km of a new four lane road section between the cities Masalli and Jalilabad on the new Masalli-Shorsulu road;
- ii) Project implementation support for construction supervision and program management covering planning, procurement, project implementation, financial management and compliance with safeguard requirements.

The Loan effective date is 30 July 2013. Initially, the Project is expected to be completed by 30 June 2016. The revised project closing date is 31 January 2018.

Counterpart financing, as stipulated by the agreement, is to be provided by the Government of the Azerbaijan Republic.

2. BASIS OF PREPARATION

Basis of Accounting - these special purpose financial statements (SPPFSs) are prepared in accordance with the International Public Sector Accounting Standard ("IPSAS") *Financial Reporting under the Cash Basis of Accounting* issued by the International Public Sector Accounting Standards Board ("IPSASB"), an independent standard-setting body within the International Federation of Accountants ("IFAC") and incorporate the following principal accounting policies, which have been consistently followed in all material respects and comply with the relevant ADB Guidelines.

Period of accounts - these special purpose financial statements cover the financial year ended 31 December 2017. Comparative information is presented in respect of the previous year ended 31 December 2016. We also show the cumulative figures for the whole period.

These special purpose financial statements cover the Project implemented by the Project Implementation Unit (PIU) established under the State Agency of Azerbaijan Automobile Roads (the "Company").

3. ACCOUNTING POLICIES

3.1 Overall consideration

These Special Purpose Financial Statements have been prepared under the historical cost convention. The significant accounting policies that have been used in the preparation of these financial statements are summarized below.

3.2 Transactions and balances in foreign currencies

Functional and presentation currency

The Project is domiciled in the Republic of Azerbaijan where the local currency is the Azerbaijani Manat ("AZN"). The ADB portion of Project's transactions are funded and expended in United States dollars and GOA portion of transactions are funded and expended in AZN. In accordance with the requirements of the ADB, these special purpose financial statements are presented in United States dollars ("US dollar", "USD" or "US\$"), which is the presentation currency of the Project.

SECOND ROAD NETWORK DEVELOPMENT INVESTMENT PROGRAM
PROJECT 1, LOAN 2921 AZE
NOTES TO THE SPECIAL PURPOSE FINANCIAL STATEMENTS
FOR THE YEAR ENDED 31 DECEMBER 2017
(Amounts are expressed in US dollars unless otherwise indicated)

3. ACCOUNTING POLICIES (CONTINUED)

Foreign currency transactions and balances

Transactions in currencies other than the presentation currency are treated as transactions in foreign currencies. Cash receipts and payments arising from transactions in a foreign currency are recorded in the Project's presentation currency by applying to the foreign currency amount the exchange rate between the presentation currency and the foreign currency at the date of receipt and payment. Cash balances held in a foreign currency are reported using the closing rate, which is the spot exchange rate at the reporting date. Unrealised gains and losses arising from changes in foreign currency exchange rates are not cash receipts and payments. However, the effect of exchange rate changes on cash held in a foreign currency is reported in the statement of sources and uses of funds and other statements in order to reconcile cash at the beginning and the end of the period. These amounts are presented separately from cash receipts and payments and include the differences, if any, had those cash receipts and payments and balances been reported at end-of-period exchange rates. At 31 December 2017 and 2016, the official USD/AZN exchange rate set by the Central Bank of Azerbaijan ("CBAR") was 1.7001 and 1.7707 respectively.

3.3 Cash

Cash balances are items which are readily convertible to known amounts of cash and which are subject to an insignificant risk of changes in value. Cash balances include balances with the Capital Bank of the Republic Azerbaijan.

3.4 Funding

Project financing is recognised as a source of project funds when the cash is received. The main funds for the Project are provided by the Asian Development Bank and the Government of the Azerbaijan Republic under relevant loan agreement.

3.5 Project expenditure

Project expenditure is recognised as a use of project funds when payment is made. The Project expenditure is classified under certain categories in accordance with the signed loan agreements. In addition, the project expenditure is also disclosed by source considering the requirements of the funding parties.

Works

Works are construction or civil works financed out of the proceeds of the loan, and including services such as drilling or mapping, and project related services that are provided as part of a single responsibility or turnkey contract, but excluding consulting services.

Consulting

Consulting services rendered by consultants are for a finite period of time and have a well-defined scope of work described by clear terms of reference (TOR), and are generally of an intellectual nature. They cover a wide range of diverse activities, which may entail but are by no means limited to feasibility studies, advisory services, construction supervision, policy studies, strategy formulation, and preparation of key documents such as tender documents, training, quality control, financial and accounting services, environmental or social impact studies, economic and financial analyses, professional editing and public information provision.

3.6 Project Management

Project Implementation Unit (PIU) is established within ARS to undertake day-to-day Project management and implementation functions. No PIU expenditure is funded by the Project 1, Loan 2921 AZE.

3.7 Taxation

Tax expense represents the payment of the Value Added Tax (VAT) and Withholding Tax (WHT). VAT is paid based on invoices submitted for the completed works and provided services at the rate stipulated by the Tax Code of the Republic of Azerbaijan during the reporting period (2017 and 2016: at 18%). WHT is paid for consulting services at rate of 10% during the reporting period (rate for 2017 and 2016: at 10%).

SECOND ROAD NETWORK DEVELOPMENT INVESTMENT PROGRAM
PROJECT 1, LOAN 2921 AZE
NOTES TO THE SPECIAL PURPOSE FINANCIAL STATEMENTS
FOR THE YEAR ENDED 31 DECEMBER 2017
(Amounts are expressed in US dollars unless otherwise indicated)

3. ACCOUNTING POLICIES (CONTINUED)

The tax legislation of the Republic of Azerbaijan in particular may give rise to varying interpretations and amendments and management interpretations may differ from that of tax authorities. Management believes that the PIU has made all tax payments that are due.

4. METHOD OF WITHDRAWAL

Direct payments from the Loan account

Under this method, the PIU prepares applications based on supporting documents which are submitted to the ADB. Payments are made from the loan account directly to the contractors and consultants.

Project account (GOA)

The Project maintains a separate account where the GOA funds are accumulated. The funds are further disbursed to pay Value Added Tax for the payment to contractors and consultants. Any unused balance on the Project account at 31 December 2017 is carried forward to next financial year

5. OPERATING ENVIRONMENT

The Project's principal activities are within the Republic of Azerbaijan. Laws and regulations affecting entities operating in the Republic of Azerbaijan are subject to rapid changes and the Project's operations could be at risk as a result of negative changes in the political and economic environment.

6. FUNDS PROVIDED FOR THE PROJECT

	2017	2015	Cumulative
ADB share			
Direct Payments for works (For 2016 See Note 8)	32,369,088.83	32,115,185.46	148,676,492.29
Direct payments to consultants (For 2016 See note 8)	2,228,948.20	1,399,973.41	7,216,825.79
	34,598,037.03	33,515,158.87	155,893,318.08
GOA share			
GOA funds for VAT	5,420,289.31	6,002,022.06	27,259,463.92
GOA funds for WHT	215,266.01	299,506.76	766,833.97
GOA funds for Land acquisition (direct payments)	-	-	141,220.6
GOA funds for compensation (direct payments)	-	-	229,235.57
GOA funds for expert opinion	-	-	56,637.13
	5,635,555.32	6,301,528.82	28,453,391.19
	40,233,592.35	39,816,687.69	184,346,709.27

SECOND ROAD NETWORK DEVELOPMENT INVESTMENT PROGRAM
PROJECT 1, LOAN 2921 AZE
NOTES TO THE SPECIAL PURPOSE FINANCIAL STATEMENTS
FOR THE YEAR ENDED 31 DECEMBER 2017
(Amounts are expressed in US dollars unless otherwise indicated)

7. PROJECT EXPENDITURE

For the year ended 31 December 2017

	ADB	GOA	Total
Component 1			
Works			
Construction of Masalli-Jalilabad road	32,369,088.83	5,032,623.15	37,401,711.98
	32,369,088.83	5,032,623.15	37,401,711.98
Component 2			
Project implementation support for:			
Construction supervision	2,228,948.20	601,589.48	2,830,537.68
Compensation for real estate	-	-	-
Expert opinion	-	-	-
	2,228,948.20	601,589.48	2,830,537.68
Bank charges	-	1,656.90	1,656.90
	2,228,948.20	603,246.38	2,832,194.58
Land acquisition	-	-	-
	2,228,948.20	603,246.38	2,832,194.58
	34,598,037.03	5,635,869.53	40,233,906.56

For the year ended 31 December 2016

	ADB	GOA	Total
Component 1			
Works			
Construction of Masalli-Jalilabad road	32,115,185.46	5,689,515.08	37,804,700.54
	32,115,185.46	5,689,515.08	37,804,700.54
Component 2			
Project implementation support for:			
Construction supervision	1,399,973.41	600,515.02	2,000,488.43
Compensation for real estate	-	-	-
Expert opinion	-	-	-
	1,399,973.41	600,515.02	2,000,488.43
Bank charges	-	1,464.27	1,464.27
	1,399,973.41	601,979.29	2,001,952.70
Land acquisition	-	-	-
	1,399,973.41	601,979.29	2,001,952.70
	33,515,158.87	6,291,494.37	39,806,653.24

SECOND ROAD NETWORK DEVELOPMENT INVESTMENT PROGRAM
 PROJECT 1, LOAN 2921 AZE
 NOTES TO THE SPECIAL PURPOSE FINANCIAL STATEMENTS
 FOR THE YEAR ENDED 31 DECEMBER 2017
 (Amounts are expressed in US dollars unless otherwise indicated)

7. PROJECT EXPENDITURE (CONTINUED)

Cumulative as of 31 December 2017

	ADB	GOA	Total
Component 1			
Works			
Construction of Masalli-Jalilabad road	148,676,492.29	25,854,509.27	174,531,001.56
	148,676,492.29	25,854,509.27	174,531,001.56
Component 2			
Project implementation support for:			
Construction supervision	7,216,825.79	2,151,214.65	9,368,040.44
Compensation for real estate	-	107,326.46	107,326.46
Expert opinion	-	56,549.12	56,549.12
	7,216,825.79	2,315,090.23	9,531,916.02
Bank charges	-	6,907.45	6,907.45
	7,216,825.79	2,321,997.68	9,538,823.47
Land acquisition	-	263,012.14	263,012.14
	7,216,825.79	2,585,009.82	9,801,835.61
	155,893,318.08	28,439,519.09	184,332,837.17

SECOND ROAD NETWORK DEVELOPMENT INVESTMENT PROGRAM
PROJECT 1, LOAN 2921 AZE
NOTES TO THE SPECIAL PURPOSE FINANCIAL STATEMENTS
FOR THE YEAR ENDED 31 DECEMBER 2017
(Amounts are expressed in US dollars unless otherwise indicated)

8. APPLICATIONS FOR WITHDRAWAL SCHEDULE

Works

For the year ended 31 December 2017

WA No	Name of contractor	Currency	Application amount	Application date	Amount disbursed	Paid amount USD equivalent	Value date
40	Kolin Inshaat Turizm Sanayi Ve Ticaret	AZN	8,299,303.26	8-May-2017	8,299,303.26	4,876,206.38	30-May-2017
44	Kolin Inshaat Turizm Sanayi Ve Ticaret	AZN	16,937,234.26	20-Jul-2017	16,937,234.26	9,958,978.22	14-Aug-2017
46	Kolin Inshaat Turizm Sanayi Ve Ticaret	AZN	4,967,387.22	23-Aug-2017	4,967,387.22	2,920,446.36	11-Sep-2017
49	Kolin Inshaat Turizm Sanayi Ve Ticaret	AZN	24,845,801.06	20-Oct-2017	24,845,801.06	14,613,457.87	24-Nov-2017
Total paid for 2017					55,049,725.80	32,369,088.83	

For the year ended 31 December 2016

WA No	Name of contractor	Currency	Application amount	Application date	Amount disbursed	Paid amount USD equivalent	Value date
22	Kolin Inshaat Turizm Sanayi Ve Ticaret	AZN	6,553,906.79	29-Mar-2016	6,553,906.79	4,321,162.25	20-Apr-2016
25	Kolin Inshaat Turizm Sanayi Ve Ticaret	AZN	6,005,012.17	8-Jun-2016	6,005,012.17	3,893,038.68	5-Jul-2016
29	Kolin Inshaat Turizm Sanayi Ve Ticaret	AZN	17,450,771.43	19-Aug-2016	17,450,771.43	10,638,768.17	14-Sep-2016
31	Kolin Inshaat Turizm Sanayi Ve Ticaret	AZN	9,842,876.61	27-Sep-2016	9,842,876.61	6,163,740.13	18-Oct-2016
34	Kolin Inshaat Turizm Sanayi Ve Ticaret	AZN	12,372,644.07	21-Nov-2016	12,372,644.07	7,098,476.23	13-Dec-2016
Total paid for 2016					52,225,211.07	32,115,185.46	

SECOND ROAD NETWORK DEVELOPMENT INVESTMENT PROGRAM

PROJECT 1, LOAN 2021 AZE

NOTES TO THE SPECIAL PURPOSE FINANCIAL STATEMENTS

FOR THE YEAR ENDED 31 DECEMBER 2017

(Amounts are expressed in US dollars unless otherwise indicated)

8. APPLICATIONS FOR WITHDRAWAL SCHEDULE (CONTINUED)

Consulting

For the year ended 31 December 2017

WA No	Name of consultant	Currency	Application amount	Application date	Amount disbursed	Paid amount USD equivalent	Value date
36	Sheladia	USD	40,044.25	21-Dec-2016	40,044.25	40,044.25	14-Feb-2017
37	Sheladia	USD	119,011.29	25-Jan-2017	119,011.29	119,011.29	24-Feb-2017
38	IRD	USD	613,324.72	16-Feb-2017	613,324.72	613,324.72	28-Jun-2017
41	Sheladia	USD	117,137.14	11-May-2017	117,137.14	117,137.14	6-Jun-2017
42	IRD	USD	333,152.91	15-May-2017	333,152.91	333,152.91	28-Jun-2017
43	IRD	USD	219,162.48	17-Jul-2017	219,162.48	219,162.48	22-Aug-2017
45	Sheladia	USD	106,795.76	31-Jul-2017	106,795.76	106,795.76	24-Aug-2017
47	Sheladia	USD	69,213.56	10-Mar-2017	69,213.56	69,213.56	2-Nov-2017
48	IRD	USD	314,657.34	10-Oct-2017	314,657.34	314,657.34	6-Nov-2017
50	Kocks Consult	USD	160,200.00	15-Nov-2017	160,200.00	160,200.00	11-Dec-2017
51	BCL	USD	136,248.75	15-Nov-2017	136,248.75	136,248.75	5-Dec-2017
				Total paid for 2017	2,228,948.20	2,228,948.20	

For the year ended 31 December 2016

WA No	Name of consultant	Currency	Application amount	Application date	Amount disbursed	Paid amount USD equivalent	Value date
23	Sheladia	USD	70,527.16	29-Apr-2016	70,527.16	70,527.16	25-May-2016
24	IRD	USD	381,975.26	12-May-2016	381,975.26	381,975.26	7-Jun-2016
26	Sheladia	USD	55,000.40	10-Jun-2016	55,000.40	55,000.40	21-Jul-2016
27	IRD	USD	235,623.76	4-Jul-2016	235,623.76	235,623.76	8-Aug-2016
28	Sheladia	USD	12,810.73	20-Jul-2016	12,810.73	12,810.73	11-Aug-2016
30	IRD	USD	233,370.39	9-Sep-2016	233,370.39	233,370.39	11-Oct-2016
32	Sheladia	USD	60,964.97	7-Oct-2016	60,964.97	60,964.97	27-Oct-2016
33	IRD	USD	230,966.22	3-Nov-2016	230,966.22	230,966.22	2-Dec-2016
35	Sheladia	USD	118,734.52	8-Dec-2016	118,734.52	118,734.52	22-Dec-2016
				Total paid for 2016	1,399,973.41	1,399,973.41	

SECOND ROAD NETWORK DEVELOPMENT INVESTMENT PROGRAM
PROJECT 1, LOAN 2921 AZE
NOTES TO THE SPECIAL PURPOSE FINANCIAL STATEMENTS
FOR THE YEAR ENDED 31 DECEMBER 2017
(Amounts are expressed in US dollars unless otherwise indicated)

9. EVENTS AFTER THE REPORTING PERIOD

Non-adjusting events

No significant non-adjusting events have occurred between the reporting date and the date of authorisation of these special purpose financial statements.

Adjusting events

No significant adjusting event has occurred between the reporting date and the date of authorisation of these special purpose financial statements.