

PROCUREMENT PLAN

Basic Data

Project Name: Madhya Pradesh District Roads II Sector Project	
Project Number: 49377-001	Approval Number: 3437
Country: India	Executing Agency: Madhya Pradesh Road Development Corporation Ltd.
Project Financing Amount: US\$ 500,000,000 ADB Financing: US\$ 350,000,000 Cofinancing (ADB Administered): Non-ADB Financing: US\$ 150,000,000	Implementing Agency: N/A
	Project Closing Date: 30 September 2021
Date of First Procurement Plan: 25 October 2016	Date of this Procurement Plan: 3 June 2021, Version 18
Advance Contracting: Yes	e-GP: Yes www.mprdc.gov.in.

A. Methods, Thresholds, Review and 18-Month Procurement Plan

1. Procurement and Consulting Methods and Thresholds

Except as the Asian Development Bank (ADB) may otherwise agree, the following process thresholds shall apply to procurement of goods and works.

Procurement of Goods and Works		
Method	Threshold	Comments
International Competitive Bidding for Goods	US\$ 10,000,000 and Above	For Goods and Services.
National Competitive Bidding for Goods	Between US\$ 100,001 and US\$ 9,999,999	For Goods and Services. The first NCB is subject to prior review, thereafter post review.
Shopping for Goods	Up to US\$ 100,000	For Goods and Services.
International Competitive Bidding for Works	US\$ 40,000,000 and Above	
National Competitive Bidding for Works	Between US\$ 100,001 and US\$ 39,999,999	The first NCB is subject to prior review, thereafter post review.

Consulting Services	
Method	Comments
Quality- and Cost-Based Selection for Consulting Firm	

2. Goods and Works Contracts Estimated to Cost \$1 Million or More

The following table lists goods and works contracts for which the procurement activity is either ongoing or expected to commence within the next 18 months.

Package Number	General Description	Estimated Value	Procurement Method	Review (Prior/ Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
24	Procurement of Cashless Insurance Services [Re-bid 01]	8,000,000.00	NCB	Prior	1S2E	Q4 / 2020	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Goods

							e-GP: Yes e-GP Type: e-Publication Covid-19 Response? No Comments: Invitation for Bids has been issued.
27	Improvement of Accident Response System [Re-bid 02]	2,000,000.00	NCB	Prior	1S2E	Q2 / 2021	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Goods e-GP: No Covid-19 Response? No Comments: For Goods and related services

3. Consulting Services Contracts Estimated to Cost \$100,000 or More

The following table lists consulting services contracts for which the recruitment activity is either ongoing or expected to commence within the next 18 months.

Package Number	General Description	Estimated Value	Recruitment Method	Review (Prior/ Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments
None							

4. Goods and Works Contracts Estimated to Cost Less than \$1 Million and Consulting Services Contracts Less than \$100,000 (Smaller Value Contracts)

The following table lists smaller-value goods, works and consulting services contracts for which the activity is either ongoing or expected to commence within the next 18 months.

Goods and Works								
Package Number	General Description	Estimated Value	Number of Contracts	Procurement Method	Review (Prior/ Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
None								

Consulting Services								
Package Number	General Description	Estimated Value	Number of Contracts	Recruitment Method	Review (Prior/ Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments
None								

B. Indicative List of Packages Required Under the Project

The following table provides an indicative list of goods, works and consulting services contracts over the life of the project, other than those mentioned in previous sections (i.e., those expected beyond the current period).

Goods and Works							
Package Number	General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Procurement Method	Review (Prior/Post)	Bidding Procedure	Comments
None							

Consulting Services							
Package Number	General Description	Estimated Value	Number of Contracts	Recruitment Method	Review (Prior/Post)	Type of Proposal	Comments
None							

C. List of Awarded and On-going, and Completed Contracts

The following tables list the awarded and on-going contracts, and completed contracts.

1. Awarded and Ongoing Contracts

Goods and Works							
Package Number	General Description	Estimated Value	Awarded Contract Value	Procurement Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
020	Anoopur-Jaitpur / Gohparu-Rasmohani-Budhar (via Bathiya) / Pasgarhi-Deori-Janakpur road	28,214,679.29	26,338,894.03	ICB	Q2 / 2016	12-JAN-17	PCSS No 0010
015B	Baheradabar-Piparahi-Jadkud	6,704,474.45	7,024,132.05	ICB	Q3 / 2017	23-FEB-18	PCSS No. 0021
11A	Balance Works for Barghat-Kanhiwada Road; Dharna-Asta-Dondiwada-Dharmakua Road; and Waraseoni-Katangi Road	19,703,834.52	12,662,583.00	ICB	Q4 / 2019	07-DEC-20	PCSS No. 0031 e-GP: No
10A	Balance Works for Bariya Choki-Lugasi-Garhi Malhera Road; Bamitha-Dumra	24,206,787.55	22,142,518.74	ICB	Q4 / 2019	07-DEC-20	PCSS No. 0032 e-GP: No

	Road; Rajnagar-Bachh on Road; Khaparia Bansphari Road; and Chhatarpur-Vikr ampur-Rajnagar Road						
011	Barghat-Kanhiw ada / Dharna-Asta-Do ndiwada-Dharm akua / Waraseoni-Kata ngi road	24,962,357.10	24,920,106.41	ICB	Q2 / 2016	12-JAN-17	PCSS No 0008
010	Bariya Choki-Lugasi-Ga rhi Malhara / Bamitha-Dumra / Rajnagar-Bachh on / Khaparia Banspahari / Chhatarpur-Vikr ampur-Rajnagar road	30,000,000.00	32,907,272.21	ICB	Q2 / 2016	12-JAN-17	PCSS No 0007
005	Bijawar-Kantaph od-Satwaas-Kha tegaon road	17,374,039.29	16,004,214.32	ICB	Q2 / 2016	12-JAN-17	PCSS No 0004
014	Chourai-Panjara -Chand / Chand-Bichhua- Khamarpani	20,386,808.19	19,563,859.46	ICB	Q3 / 2016	03-MAR-17	PCSS No. 0015
022A	Deotalab Garh Road/Latiyar-Ha numana Road (Rebid 02)	14,538,744.42	14,087,694.73	ICB	Q4 / 2018	28-FEB-19	PCSS No. 0027
006	Gadarwara-Gote toria / Podar-Salichok- Babai-Sukhakha iri / Kareli-Singhpur- Dangidhana	21,059,120.01	21,404,567.79	ICB	Q3 / 2016	03-MAR-17	PCSS No. 0013
008	Garpehera-Dha moni / Barodiya-Dhamo ni /	25,213,444.25	22,574,747.83	ICB	Q2 / 2016	12-JAN-17	PCSS No 0006
017	Harfari Khaira-Misirgaw an via Shivpurva / Chitrangi-Garhw a	14,867,103.79	14,872,918.77	ICB	Q1 / 2017	31-JUL-17	PCSS No. 0016
016B	Jharkua-Raigao n-Karsa	6,934,717.47	6,682,351.17	ICB	Q3 / 2017	23-FEB-18	PCSS No. 0023
018B	Jhurai-Sarai	7,817,274.99	7,468,561.60	ICB	Q3 / 2017	23-FEB-18	PCSS No. 0022

021	Jigna-New Ramnagar-Gorsari / Govindgarh -Tikar-laxmanpur / Beohari-Manpur (Rebid 03)	17,895,733.26	17,358,191.82	ICB	Q4 / 2018	28-FEB-19	PCSS No. 0025
001	Khatakia to Suthaliya via NH-3, Kumbhraj, Barod, Mragwas, Batawda, Chanchoda, Binaganj, Teligaon(MP-M DR-06-10)	24,386,627.46	22,576,687.12	ICB	Q3 / 2016	03-MAR-17	PCSS No. 0011
016A	Kiria-Ramgarh-Mukundpur/Bhandanpur-Bhatara (Rebid 03)	17,827,136.60	17,123,994.21	ICB	Q1 / 2019	27-SEP-19	PCSS No. 0028 e-GP: No
023	Kotma-Jaithari-Rajendragram	16,960,509.25	16,053,504.68	ICB	Q2 / 2017	24-OCT-17	PCSS No. 0017
007	Maharajpur-Sahajpur / Samnapur-Bilehra-Nanhi Deori-Narayanpur / Kesali-Sahajpur road	25,521,310.94	22,362,140.08	ICB	Q2 / 2016	12-JAN-17	PCSS No 0005
003	Mungawali-Malharagarh / Piprond-Thubon / Belai-Kareela Mata mandir / Bhounrasa-Malharagarh (Rebid 02)	18,459,404.61	16,792,109.60	ICB	Q3 / 2017	23-FEB-18	PCSS No. 0019
018A	Parsona-Mada/Mada-Ramgarh	8,834,374.92	9,404,011.43	ICB	Q3 / 2017	16-MAR-18	PCSS No. 0018
012	Rampayali-Garracha Chouki / Khairlanji-Agasi / Laalbarra-Samnapur / Sitapathar-Mahkepaar-Goreghat	26,732,588.59	26,972,189.25	ICB	Q3 / 2016	03-MAR-17	PCSS No. 0014
004	Sanwer-Chandratiganj-Gautampura road (Rebid 02)	13,496,080.73	14,287,123.07	ICB	Q3 / 2017	23-FEB-18	PCSS No. 0020
002	Sirsod-Pichhore / Narwar-Chitori to Amola Road	20,061,647.50	19,209,432.65	ICB	Q3 / 2016	03-MAR-17	PCSS No. 0012
022B	Sohagi-Teothar-Panwar-Daboura	13,776,693.40	13,367,892.47	ICB	Q4 / 2018	28-FEB-19	PCSS No. 0026

	Road/Chakghat-Sonari Road (Rebid 02)						
019	Sohagpur-Manpur road	14,055,723.08	13,226,126.21	ICB	Q2 / 2016	12-JAN-17	PCSS No 0009
015A2	Widening and Reconstruction of Naigarhi-Garh Road	3,371,248.88	3,074,103.61	ICB	Q4 / 2019	26-MAY-20	PCSS No. 0030 e-GP: No
015A1	Widening and Reconstruction of Teonthar-Shankargarh Road	3,997,739.70	3,554,107.47	ICB	Q4 / 2019	04-JUN-20	PCSS No. 0029 e-GP: No

Consulting Services							
Package Number	General Description	Estimated Value	Awarded Contract Value	Recruitment Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
5	Consulting Services for Development of Accident Insurance System	240,000.00	175,050.68	QCBS	Q1 / 2017	16-APR-18	PCSS No 0024

