

PROCUREMENT PLAN

Basic Data

Project Name: Irrigated Agriculture Inclusive Development Project	
Project Number: 47152-002	Approval Number: 3477/9248
Country: Republic of the Union of Myanmar	Executing Agency: Asian Development Bank, Ministry of Agriculture, Livestock and Irrigation
Project Procurement Classification: Category A	Implementing Agency: Dry Zone Greening Department, Irrigation Department, Ministry of Natural Resources and Environmental Conservation
Project Procurement Risk: High	
Project Financing Amount: US\$ 128,640,000 ADB Financing: US\$ 75,000,000 Cofinancing (ADB Administered): Non-ADB Financing: US\$ 53,640,000	Project Closing Date: 30 June 2024
Date of First Procurement Plan: 28 November 2016	Date of this Procurement Plan: 5 June 2018, Version 1

A. Methods, Thresholds, Review and 18-Month Procurement Plan

1. Procurement and Consulting Methods and Thresholds

Except as the Asian Development Bank (ADB) may otherwise agree, the following process thresholds shall apply to procurement of goods and works.

Procurement of Goods and Works		
Method	Threshold	Comments
International Competitive Bidding for Goods	US\$ 500,001 and Above	Prior review
National Competitive Bidding for Goods	Between US\$ 100,000 and US\$ 500,000	First three packages required for prior review. Post review will be followed if the process and capacity demonstrate adequacies.
Shopping for Goods	Between US\$ 10,001 and US\$ 99,999	First three packages required for prior review. Post review will be followed if the process and capacity demonstrate adequacies.
Direct Contracting for Goods	Up to US\$ 10,000	First three packages required for prior review. Post review will be followed if the process and capacity demonstrate adequacies.
International Competitive Bidding for Works	US\$ 3,000,000 and Above	Prior review
National Competitive Bidding for Works	Between US\$ 100,000 and US\$ 2,999,999	All NCB packages larger than \$2 million will require prior review by ADB. First three packages \$2 million and below will require prior review. Post review will be followed if the process and capacity demonstrate adequacies.
Shopping for Works	Between US\$ 30,000 and US\$ 99,999	First three packages required for prior review. Post review will be followed if the process and capacity demonstrate adequacies.
Community Participation in Procurement for Works	Up to US\$ 29,999	First three packages required for prior review. Post review will be followed if the process and capacity demonstrate adequacies.

Consulting Services	
Method	Comments
Least-Cost Selection for Consulting Firm	Prior Review
Quality- and Cost-Based Selection for Consulting Firm	Prior review
Individual Consultant Selection for Individual Consultant	Prior review

2. Goods and Works Contracts Estimated to Cost \$1 Million or More

The following table lists goods and works contracts for which the procurement activity is either ongoing or expected to commence within the next 18 months.

Package Number	General Description	Estimated Value	Procurement Method	Review (Prior/ Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
01	Rehabilitation of the Chaung Magyi Irrigation System	5,100,000.00	ICB	Prior	1S2E	Q2 / 2018	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Large Works

3. Consulting Services Contracts Estimated to Cost \$100,000 or More

The following table lists consulting services contracts for which the recruitment activity is either ongoing or expected to commence within the next 18 months.

Package Number	General Description	Estimated Value	Recruitment Method	Review (Prior/ Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments
04	Irrigation Systems Management Unit (Irrigation Design and Supervision)	4,750,000.00	QCBS	Prior	Q3 / 2018	FTP	Assignment: International Quality-Cost Ratio: 80:20 Comments: (80:20)

4. Goods and Works Contracts Estimated to Cost Less than \$1 Million and Consulting Services Contracts Less than \$100,000 (Smaller Value Contracts)

The following table lists smaller-value goods, works and consulting services contracts for which the activity is either ongoing or expected to commence within the next 18 months.

Goods and Works								
Package Number	General Description	Estimated Value	Number of Contracts	Procurement Method	Review (Prior/ Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
06	Minibus (15 seater)	40,000.00	1	SHOPPING	Prior		Q4 / 2018	

07	4WD Twin Cabs	120,000.00	3	SHOPPING	Prior		Q4 / 2018	
08	Car	70,000.00	2	SHOPPING	Prior		Q4 / 2018	
09	PMU office refurbishment	40,000.00	1	SHOPPING	Prior		Q3 / 2018	
10	Computers and office equipment	100,000.00	5	SHOPPING	Prior		Q2 / 2018	
11	Office furniture	10,100.00	1	SHOPPING	Prior		Q2 / 2018	
12	Yamethin Hub Frontline Center Construction	40,000.00	1	SHOPPING	Prior		Q1 / 2019	
13	Yamethin and Meikhthila Frontline Center Construction	140,000.00	6	SHOPPING	Prior		Q1 / 2019	
26	Baseline surveys	150,000.00	4	SHOPPING	Post		Q3 / 2018	
41	Accounting Software	30,000.00	1	SHOPPING	Prior		Q2 / 2018	

Consulting Services

Package Number	General Description	Estimated Value	Number of Contracts	Recruitment Method	Review (Prior/Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments
27	Yamethin Hub Frontline Center Design and Supervision	15,000.00	1	LCS	Prior	Q1 / 2019	BTP	Assignment: National

28	Yamethin and Meikthila Frontline Center Design and Supervision	90,000.00	1	LCS	Prior	Q1 / 2019	BTP	Assignment: National
29	Magway Frontline Center Design and Supervision	40,000.00	1	LCS	Prior	Q1 / 2019	BTP	Assignment: National

B. Indicative List of Packages Required Under the Project

The following table provides an indicative list of goods, works and consulting services contracts over the life of the project, other than those mentioned in previous sections (i.e., those expected beyond the current period).

Goods and Works							
Package Number	General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Procurement Method	Review (Prior/Post)	Bidding Procedure	Comments
02	Rehabilitation of Irrigation System (Yamethin/Meikthila Schemes 2, 3 & 4)	13,000,000.00	1	ICB	Prior	1S2E	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Large Works
14	Yamethin & Meikthila Hub and Frontline Center Office furniture, IT and technical Equipment	70,000.00	7	SHOPPING	Post (Sampling)		
15	Motorcycles (Magway)	11,000.00	1	SHOPPING	Post (Sampling)		
16	Rehabilitation of Irrigation System (Magway Schemes 2,3 & 4)	13,000,000.00	1	ICB	Prior	1S2E	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Large Works

17	Rehabilitation of Irrigation System (Yamethin/Meikthila Schemes 5 & 6)	8,600,000.00	1	ICB	Prior	1S2E	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Large Works
18	Magway Frontline Centers Construction	70,000.00	3	SHOPPING	Prior		Comments: Multiple contracts
19	Magway Frontline Center Office furniture, IT and technical Equipment	22,000.00	2	SHOPPING	Post (Sampling)		
20	Motorcycles (Yamethin & Meikthila)	20,000.00	2	SHOPPING	Post (Sampling)		

Consulting Services							
Package Number	General Description	Estimated Value	Number of Contracts	Recruitment Method	Review (Prior/ Post)	Type of Proposal	Comments
21	Independent External Party for Land Acquisition Specialist (International)	70,000.00	1	ICS	Prior		Assignment: International Expertise: Independent External Party for Land Acquisition Specialist (International)
30	Independent External Party for Land Acquisition Specialist (National)	50,000.00	1	ICS	Prior		Assignment: National Expertise: Independent External Party for Land Acquisition Specialist (National)

C. List of Awarded and On-going, and Completed Contracts

The following tables list the awarded and on-going contracts, and completed contracts.

1. Awarded and Ongoing Contracts

Goods and Works							
Package Number	General Description	Estimated Value	Awarded Contract Value	Procurement Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
None							

Consulting Services							
Package Number	General Description	Estimated Value	Awarded Contract Value	Recruitment Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
03	Project Management Unit	2,323,000.00	2,270,015.00	QCBS	Q2 / 2017	08-MAR-18	

