



Updated Procurement Plan

Project Number: 50059-003
Loan Number: 3943
January 2021

Nepal: South Asia Subregional Economic Cooperation Power Transmission and Distribution System Strengthening Project

This document is being disclosed to the public in accordance with ADB's Access to Information Policy.

Asian Development Bank

PROCUREMENT PLAN

Basic Data

Project Name: South Asia Subregional Economic Cooperation Power Transmission and Distribution System Strengthening Project		
Project Number: 50059-003	Approval Number: 3943/0711/6526	
Country: Nepal	Executing Agency: Nepal Electricity Authority (NEA)	
Project Financing Amount: US\$ 322,000,000 ADB Financing: US\$ 200,000,000 Cofinancing (ADB Administered): US\$ 35,000,000 Non-ADB Financing: US\$ 87,000,000	Implementing Agency: Nepal Electricity Authority (NEA)	
	Project Closing Date: 30 June 2026	
Date of First Procurement Plan: 26 June 2020	Date of this Procurement Plan: 20 January 2021, Version 1	
Procurement Plan Duration (in months): 18	Advance Contracting: Yes	e-GP: No

A. Methods, Review and Procurement Plan

Except as the Asian Development Bank (ADB) may otherwise agree, the following methods shall apply to procurement of goods, works, and consulting services.

Procurement of Goods and Works	
Method	Comments
Open Competitive Bidding (OCB) for Goods	
Open Competitive Bidding (OCB) for Works	

Consulting Services	
Method	Comments
Quality- and Cost-Based Selection for Consulting Firm	Consulting firm; Quality Cost Ratio 90:10

B. Lists of Active Procurement Packages (Contracts)

The following table lists goods, works, non-consulting and consulting services contracts for which the procurement activity is either ongoing or expected to commence within the procurement plan duration.

Goods and Works							
Package Number	General Description	Estimated Value (in US\$)	Procurement Method	Review	Bidding Procedure	Advertisement Date (quarter/year)	Comments
A1.1	Construction of 132 kV underground transmission line and 132/66/11 kV substation at Koteshwor	14,500,000.00	OCB	Prior	1S2E	Q3 / 2021	Non-Consulting Services: No Advertising: International No. Of Contracts: 1 Prequalification of Bidders: No Domestic Preference Applicable: Yes Advance Contracting: Yes Bidding Document: Plant High Risk Contract: No

							Covid-19 Response? No
A1.2	Construction of 132 kV line from Bhaktapur substation to Thimi substation and bay addition works at Bhaktapur substation	5,470,000.00	OCB	Prior	1S2E	Q1 / 2021	Non-Consulting Services: No Advertising: International No. Of Contracts: 1 Prequalification of Bidders: No Domestic Preference Applicable: Yes Bidding Document: Plant High Risk Contract: No Covid-19 Response? No
B2	Lalitpur and Bhaktapur Urban Distribution Network Reinforcement (Lagankhel, Pulhowk, Bhaktapur and Thimi DCs)	43,620,000.00	OCB	Prior	1S2E	Q2 / 2020	Non-Consulting Services: No Advertising: International No. Of Contracts: 1 Prequalification of Bidders: No Domestic Preference Applicable: Yes Advance Contracting: Yes Bidding Document: Plant High Risk Contract: No Covid-19 Response? No
B3	Reinforcement	23,850,000.00	OCB	Prior	1S2E	Q1 / 2021	Non-Consulting

	and modernization of distribution systems in Bharatpur and Pokhara						<p>Services: No</p> <p>Advertising: International</p> <p>No. Of Contracts: 1</p> <p>Prequalification of Bidders: No</p> <p>Domestic Preference Applicable: Yes</p> <p>Advance Contracting: Yes</p> <p>Bidding Document: Plant</p> <p>High Risk Contract: No</p> <p>Covid-19 Response? No</p>
B4	<p>Rural Electrification and Distribution Network Reinforcement in Province 2</p> <p>Lot 1: Construction of six (6) nos. of new 33/11kV substations and 97 ckt km of 33kV line- Saptari, Siraha & Dhanusa Districts</p> <p>Lot 2: Construction of</p>	<p>48,190,000.00</p> <p>9,090,000.00</p> <p>11,520,000.00</p>	OCB	Prior	1S2E	Q1 / 2020	<p>Non-Consulting Services: No</p> <p>Advertising: International</p> <p>No. Of Contracts: 5</p> <p>Prequalification of Bidders: No</p> <p>Domestic Preference Applicable: Yes</p> <p>Advance Contracting: Yes</p> <p>Bidding Document: Plant</p> <p>High Risk Contract: No</p> <p>Covid-19 Response? No</p>

	<p>four (4) nos. of new 33/11kV substations and 226 ckt km of 33kV line- Mahottari, Sarlahi, Rautahat, Bara & Parsa Districts</p> <p>Lot 3: Construction of 250 ckt km of 11kV line, 320 ckt km of 400V line and Installation of 150 nos. of Distribution Transformers -Saptari & Siraha Districts</p> <p>Lot 4: Construction of 360 ckt km of 11kV line, 350 ckt km of 400V line and Installation of 175 nos. of Distribution Transformers -Dhanusa, Mahottari & Sarlahi Districts</p> <p>Lot 5: Construction of 340 ckt km of 11kV line, 330 ckt km of 400V line and Installation of 175 nos. of Distribution Transformers -Rautahat, Bara & Parsa Districts</p>	7,810,000.00					
		10,060,000.00					
		9,710,000.00					
C1	Supply, delivery, installation, testing, commissioning, operations and maintenance of electric vehicle charging stations	5,200,000.00	OCB	Prior	1S2E	Q1 / 2020	<p>Non-Consulting Services: No</p> <p>Advertising: International</p> <p>No. Of Contracts: 1</p> <p>Prequalification of Bidders: No</p> <p>Domestic Preference Applicable: Yes</p> <p>Advance Contracting: Yes</p> <p>Bidding Document: Plant</p> <p>High Risk Contract: No</p> <p>Covid-19 Response?</p>

							No
C2	Upgrading existing 132kV double circuit transmission line from Pathlaiya to Parwanipur and construction of a new 132 kV substation in Pokhariya.	30,000,000.00	OCB	Prior	1S2E	Q4 / 2020	Non-Consulting Services: No Advertising: International No. Of Contracts: 1 Prequalification of Bidders: No Domestic Preference Applicable: Yes Advance Contracting: Yes Bidding Document: Plant High Risk Contract: No Covid-19 Response? No

Consulting Services							
Package Number	General Description	Estimated Value (in US\$)	Selection Method	Review	Type of Proposal	Advertisement Date (quarter/year)	Comments
None							

C. List of Indicative Packages (Contracts) Required Under the Project

The following table lists goods, works, non-consulting and consulting services contracts for which procurement activity is expected to commence beyond the procurement plan duration and over the life of the project (i.e., those expected beyond the current procurement plan duration).

Goods and Works						
Package Number	General Description	Estimated Value (in US\$)	Procurement Method	Review	Bidding Procedure	Comments
None						

Consulting Services						
Package Number	General Description	Estimated Value (in US\$)	Selection Method	Review	Type of Proposal	Comments
None						

D. List of Awarded and Completed Contracts

The following table lists the awarded and completed contracts for goods, works, non-consulting and consulting services.

Goods and Works						
-----------------	--	--	--	--	--	--

Package Number	General Description	Contract Value	Date of ADB Approval of Contract Award	Date of Completion	Comments
B1	Reinforcement and modernization of distribution systems in eastern - western part of Kathmandu Valley (Kirtipur, Kuleswar, Baneshwar, Balaju and Jorpati DCs)	42,096,493.26	27-APR-20		PCSS 0002
A2	Upgrading of substations at Khimti 1 , Berbabise and Lapsipedi	49,479,828.09	20-JUL-20		PCSS 0001

Consulting Services					
Package Number	General Description	Contract Value	Date of ADB Approval of Contract Award	Date of Completion	Comments
D1	Project Supervision Consultant	1,733,936.40	17-NOV-20		PCSS 0003