

PROCUREMENT PLAN

Basic Data

Project Name: Emergency Assistance for Reconstruction and Recovery of Marawi		
Project Number: 52313-001	Approval Number: 3768/3769/9201/0635	
Country: Philippines	Executing Agency: Dept. of Public Works and Highways	
Project Financing Amount: US\$ 5,000,000 ADB Financing: Cofinancing (ADB Administered): US\$ 5,000,000 Non-ADB Financing:	Implementing Agency: Department of Education, Department of Finance, Department of Health, Department of Labor and Employment, Department of Trade and Industry, Dept. of Public Works and Highways, Local Water Utilities Administration	
	Project Closing Date: 30 June 2024	
Date of First Procurement Plan: 14 December 2018	Date of this Procurement Plan: 2 February 2021, Version 2	
Procurement Plan Duration (in months): 18	Advance Contracting: No	e-GP: No

A. Methods, Review and Procurement Plan

Except as the Asian Development Bank (ADB) may otherwise agree, the following methods shall apply to procurement of goods, works, and consulting services.

Procurement of Goods and Works	
Method	Comments
Open Competitive Bidding (OCB) for Goods	Contract packages for Goods and Works valued \$100,000 and above; National Advertisement
Request For Quotation for Goods	Contract packages for Goods valued at below \$100,000; National advertisement
Open Competitive Bidding (OCB) for Works	Contract packages for Goods and Works valued \$100,000 and above; National Advertisement
Direct Contracting for Works	Contract packages for Works (Water Supply)

Consulting Services	
Method	Comments
Consultant's Qualification Selection for Consulting Firm	
Direct Contracting for Consulting Firm	
Competitive for Individual Consultant	

B. Lists of Active Procurement Packages (Contracts)

The following table lists goods, works, non-consulting and consulting services contracts for which the procurement activity is either ongoing or expected to commence within the procurement plan duration.

Goods and Works							
Package Number	General Description	Estimated Value (in US\$)	Procurement Method	Review	Bidding Procedure	Advertisement Date (quarter/year)	Comments
CW-01 WS	Reconstruction and Rehabilitation of MCWD water supply system	1,550,000.00	OCB	Prior	1S1E	Q4 / 2020	Non-Consulting Services: No Advertising: National

							Prequalification of Bidders: No Domestic Preference Applicable: No Bidding Document: Others High Risk Contract: No e-GP: Yes e-GP Type: e-Publication Covid-19 Response? No Comments: National Advertisement
CW-03 DOH	Construction of one city health unit and one rural health unit	839,000.00	OCB	Prior	1S2E	Q4 / 2020	Non-Consulting Services: No Advertising: National No. Of Contracts: 1 Prequalification of Bidders: No Domestic Preference Applicable: No Bidding Document: Others High Risk Contract: No e-GP: No Covid-19 Response? No Comments: National Advertisement
G-05 DOH	Medical Equipment for urban health unit and rural health unit	282,000.00	OCB	Prior	1S1E	Q2 / 2021	Non-Consulting Services: No Advertising: National No. Of Contracts: 1 Prequalification of Bidders: No Domestic Preference Applicable: No

							Bidding Document: Others High Risk Contract: No e-GP: No Covid-19 Response? No Comments: National Advertisement USD 197,000 will come from the total budget of USD 1,560,000 for the health component. USD 85,000 is requested from the USD 310,000 un allocated budget for Component 3.
--	--	--	--	--	--	--	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Consulting Services							
Package Number	General Description	Estimated Value (in US\$)	Selection Method	Review	Type of Proposal	Advertisement Date (quarter/year)	Comments
None							

C. List of Indicative Packages (Contracts) Required Under the Project

The following table lists goods, works, non-consulting and consulting services contracts for which procurement activity is expected to commence beyond the procurement plan duration and over the life of the project (i.e., those expected beyond the current procurement plan duration).

Goods and Works						
Package Number	General Description	Estimated Value (in US\$)	Procurement Method	Review	Bidding Procedure	Comments
None						

Consulting Services						
Package Number	General Description	Estimated Value (in US\$)	Selection Method	Review	Type of Proposal	Comments
CS-10 WS	Sewerage/Sanitation & Drainage Engineer (Water Supply)	15,842.00	ICS	Post (Sampling)		Non-Consulting Services: No Type: Individual Advertising: National Expertise: Sewerage/Sanitation and Drainage e-GP: No Covid-19 Response? No Comments: Eventually for deletion or adaptation

D. List of Awarded and Completed Contracts

The following table lists the awarded and completed contracts for goods, works, non-consulting and consulting services.

Goods and Works					
Package Number	General Description	Contract Value	Date of ADB Approval of Contract Award	Date of Completion	Comments
CW-02 WS	Pipelaying of Transmission Lines for ongoing Road Sections	627,965.49	02-AUG-20		Awarded through direct contracting. 1st extension of time issued. e-GP: No
G-03 DOH	Monitoring vehicles (2)	68,600.00	20-DEC-19	27-FEB-20	 e-GP: No
G-04 DOH	Ambulances (2)	98,100.00	02-MAR-20	10-JUL-20	 e-GP: No
G-02 DOH	Patient Transport Vehicle (2)	65,130.00	21-JAN-20	10-JUL-20	 e-GP: No

Consulting Services					
Package Number	General Description	Contract Value	Date of ADB Approval of Contract Award	Date of Completion	Comments
CS-01 WS	Concept Design and Water Supply, Sewerage and Drainage System Master Plan	432,078.00	16-MAY-19		Original contract awarded to Maynilad Water Services Inc on 6 May 2019. Variation order was issued in Oct 2019.
CA-13 DOH	Design of one urban health unit and one rural health unit (including soil boring test and topographic survey)	86,000.00	20-JUL-20		Two contracts. e-GP: No
CS-09 DOH	Civil Works Specialist (Health)	44,150.00	28-AUG-19		With the 12-month project extension. e-GP: No
CS-11 WS	Environmental Specialist (Water Supply)	18,393.00	20-FEB-20		With the 12-month project extension.

CS-04 DOH	Finance and Accounting Specialist (Health)	44,000.00	28-AUG-20		Original Contract awarded to Assmin Alvarez. (USD25,000) New Contract awarded to Jennalyn Larioza (USD19,000). e-GP: No
CS-03 WS	Finance and Accounting Specialist (Water Supply)	20,596.00	09-MAR-20		Package CW-03 in PP V0. With the 12-month project extension.
CS-07 DOH	Health Equipment Specialist/Team Leader	69,388.00	28-AUG-19		With the 12-month project extension. e-GP: No
CS-05 DOH	Procurement & Contract Management Specialist (DOH)	44,150.00	09-SEP-19		With the 12-month project extension. e-GP: No
CS-06 WS	Procurement & Contract Management Specialist (Water Supply)	22,643.00	20-FEB-20		Package CW-04 in PP V0. With the 12-month project extension.
CS-02 WS	Project Coordinator (Water Supply)	24,434.00	20-FEB-20		Package CW-02 (Project Coordinator) in PP V0. With the 12-month project extension
CS-12 WS	Social and Gender Specialist (intermittent) (Water Supply)	21,810.00	02-JUL-20		Package CW-09 (Gender Specialist) in PP V0. With the 12-month project extension.
CS-08 WS	Water Supply Specialist/Construction Supervision	49,370.00	20-FEB-20		Package CW-07 (Civil Works Specialist (Water Supply)) in PP V0. With the 12-month project extension.